


Capital Project Detail Data

Fiscal Year 2020 Capital Commitment Plan



Staten Island



The City of New York
Bill de Blasio, Mayor

Mayor's Office of Management and Budget
Melanie Hartzog, Director

April 2019

Project Id	Community Boards	Description	Page
------------	------------------	-------------	------

Business Services, Department of

Economic Development, Office of (ED)

Dept Of Small Business Services (801)

ANNADALE	500 503	Annadale Road Streetscape Project - Infrastructure Reno	34
HIFNSW	500	HIF - New Stapleton Waterfront	38
HOMEPORT2	500	Stapleton Waterfront Phase II & III	39
LIGHTHOUS	500 501	National Lighthouse Museum	40
PWDSIBPCT	500	Van for the Staten Island Borough President's Clean Team --	43
SANDEDCG5	500	Tompkinsville Esplanade - FEMA 428 Group 5	44
SANDG1HP	500	FEMA 428 G1 - Homeport Pier	45
SANDG1HS	500	FEMA 428 G1 - Homeport Substation	46
SANDG4DOC	500	FEMA 428 G4- DOCKBUILDERS	47
SANDHOME	500 501	Repairs to Homeport as a result of Hurricane Sandy	48
SANDSIHP2	500	Stapleton Waterfront Phase II & III - Sandy Repairs	50
SANDSMC	500	Hurricane Sandy - Saw Mill Creek Marsh Restoration	51
SIBULK	501	Sandy Staten Island Esplanade Emergency Bulkhead Work	53
SIESPLAND	501	Staten Island North Shore Esplanade	54
SIHOMEPT	501	Staten Island Homeport Emergency Bulkhead Work	55
SIOUTLET	500	Staten Island Empire Outlets	56
SIPIER1A	501	Staten Island Pier 1 Rehabilitation	57
SIWHEEL	501	St. George Improvements	58
STGRGEFIT	500 501	St. George Ferry Terminal - Fit Out	59
TOTTENCBD	503	Tottenville Central Business District	61
TRAVLIFT	500	Travis Avenue Lift Project -- Elevating section of Travis Av	62
TRAVSIDEW	500	TRAVIS AVENUE ELEVATION - FOR SIDEWALK/WALKWAY TO NATURE PRE	63

Dept Of Citywide Admin Servs (856)

STGESPLND	501	ST. GEORGE ESPLANADE	397
-----------	-----	----------------------	-----

City University of New York (HN)

City University (042)

ST023-012	500	Site Signage	9
ST030-015	500	Support Center for High Performance Computer	10
ST031-015	500	Soccer Field Lighting and Bleachers	11
ST032-015	500	Media Culture Screening Room	12
ST034-016	500	High Performance Computer Center	13
ST035-016	500	Storage Facility Improvements	14
ST038-018		Reconstruction of Baseball Field	15
ST039-019	500 502	Maker Space Lab	16
ST040-019	500	NYC Street Extension to CSI Campus	17

Citywide Administrative Services, Department of

Courts (CO)

Dept Of Design & Construction (850)

CO301LL	501	130 STUYVESANT PL - FACADE REPAIRS LOCAL LAW 11	253
CO301PD	501	130 STUYVESANT PL.- PARKING GARAGE DECK	254
CO302ST	501	18 RICHMOND TERRACE - EXTERIOR STEPS RECONSTRUCTION	255

Project Id	Community Boards	Description	Page
Dept Of Citywide Admin Servs (856)			
CO276EXT2	501	100 Richmond Terrace - Family Court/ Exterior	382
CO287R-1	501	DASNY - NEW STATEN ISLAND SUPREME COURT	383
CO301FA	501	130 STUYVESANT PL.- FIRE ALARM/SPRINKLER	384
CO301HV1	501	130 STUYVESANT PL.- CHILLER AND BOILER	385
<u>Equipment and Miscellaneous (PU)</u>			
Department Of Transportation (841)			
HWRLASEWF	500	Lipsett Avenue Street End (Waterfront)	145
Dept Of Design & Construction (850)			
E14-0011	500	DCAS - STATEN ISLAND BOROUGH HALL ENERGY UPGRADE	256
EO26-0006	501	NYPL - St. George Library Center - Window Upgrades	257
EO26-0008	501	DOT - Sign Shop - Lighting Upgrade	258
SOLARDOS2	503	Staten Island 3 Garage HVAC	380
SOLARGR10	501	DSNY - PV INSTALLATION ON NEW GARAGE- STATEN ISLAND 1/3	381
Dept Of Citywide Admin Servs (856)			
EO26-0035	501	DPR-Greenbelt Recreation Center	386
<u>Public Buildings (PW)</u>			
Dept Of Small Business Services (801)			
SEAVIEW	502	FA - Seaview Senior Housing - Met Council	52
Dept Of Design & Construction (850)			
PW348-74		FUEL TANK REPLACEMENT	309
PW77SIFJC	500 501	130 Stuyvesant Pl. - Staten Island Family Justice Center	310
PWD5SOUTH	503	SOUTH SHORE LITTLE LEAGUE	311
Dept Of Citywide Admin Servs (856)			
PW29310R	501	10 RICHMOND TERRACE - FIRE ALARM	387
PW326DOFR	501	DOF - 350 ST. MARK'S PLACE - LEASED SPACE	388
PW326RAR	501	LAW DEPT - RAISE THE AGE -SI	389
PW326RHP	500 501	OCA RELOCATION FROM HOMEPORT - STATEN ISLAND	390
PW77501BL	501	10 RICHMOND TERR.- BOILER REPLACEMENT	391
PW77501DB	501	10 RICHMOND TERRACE - RENOVATION	392
PW77501EL	500 501	10 RICHMOND TERRACE- ELECTRICAL UPGRADE	393
PW77SEC3	501	130 STUYVESANT PLACE- SECURITY BARRIER SI DA	394
PWR077MUR	501	18 RICHMOND TERRACE- STATEN ISLAND COURTHOUSE MURALS	395
PWR77GRGE	500 501	ST. GEORGE COURTHOUSE & HYATT STREET PLAZA	396
<u>Real Property (RE)</u>			
Dept Of Small Business Services (801)			
YMCASOSH	500 503	YMCA South Shore - Staten Island	64
Cultural Affairs, Department of (PV)			
Department Of Cultural Affairs (126)			
PV175CLOV	501	SIZ - Staten Island Zoo Clove Road Restoration	30
PV341SIPA	502	Historic Richmondtown - Security System and Security Gates	31

Project Id	Community Boards	Description	Page
PV490-GOV	501	SHCC - SNUG HARBOR - Governor's House Exterior Renovation	32
PV490-K	501	SHCC - SNUG HARBOR - BLDG K Matrons House	33
Dept Of Parks And Recreation (846)			
PV510-HLG	501	SIBG -SI BOTANICAL GARDEN Healing Garden R116-506M	231
PV510-IRR	501	SIBG -SI BOTANICAL GARDEN Site Irrigation	232
Dept Of Design & Construction (850)			
PV175AQUA	501	SIZ - Staten Island Zoo - Aquarium Reconstruction	299
PV175ROOF	501	SIZ - Roof Replacement	300
PV302BPH1	501	SIAS - Building B at SHCC Phase1 Geo-Thermal & Ground Floor	301
PV341BRIT		SIHS - Britton Cottage Restoration	302
PV477TEMP	501	SICM -Staten Island Children's Museum Temp Control System	303
PV490-C		SHCC - SHCC Main Hall Bldg C Roof Reconstruction	304
PV490ELEC	501	SHCC - Snug Harbor Cult. Ctr. Site - Wide Electrical Upgrade	305
PV490-INF	501	SHCC - Site-wide Infrastructure Upgrade	306
PV490-Q3	501	SHCC - Snug Harbor Cult. Ctr. Music Hall, Dressing Rooms	307
PVC341-M	502	SIHS - SIHS TYSEN COURT RECONSTRUCTION	308

Environmental Protection, Department of

Equipment (EP)

Dept Of Design & Construction (850)

288CLOVE	500	REHABILITATION OF 288 CLOVE RD FACILITY	252
----------	-----	---	-----

Sewers (SE)

Dept Environmental Protection (826)

RED-381	503	(SANDHWSI) Storm swr replacement ext. in Harold Avenue	104
SER002268	500 502	STORM & SAN SEWER IN BRIELLE AV B/T ROCKLAND AV & WALCOTT AV	108
SIBB2-OAK	500 503	STATEN ISLAND BLUEBELT - OAKWOOD BEACH	109

Dept Of Design & Construction (850)

MIBBNC001	502	New Creek West Branch Bluebelt, BMPs NC-7 and NC-8. Low Flow	291
MIBBNC002	500	Last Chance Pond BMP NC 11/12, storm & sanitary sewer constr	292
MIBBNC003	502	Strm & Sani Swr const & WM replac in Mason Ave, SI	293
MIBBNC005	502	BMP 13 and 14 Storm and Sanitary Sewer construction	294
MIBBNC04A	502	BMP NC 6 and 15 storm & sanitary sewer installation	295
MIBBNC04B	502	Storm and sanitary sewer installation	296
MIBBNC05	502	BMPs NC-13 & 14: STORM SEWER CONSTRUCTION & WM REPL	297
SE-208D	502	SE-208D/SE-362D STM/SAN SWR IN FOREST HILL RD, SI	327
SE-413A	502	STM/SAN IN CEDAR GROVE AV - EBBITTS ST & NEW DROP LANE	328
SE-414A	502	SANITRY SEWER IN CEDAR GROVE AV- EBBITTS ST & DORPLANE	329
SE-734	503	SE-734 SAN SEWER IN RICHARD AVE, SI	330
SE-740B	502	SANITARY SEWERS IN ROCKLAND AVENUE	331
SE-751	503	CHESTER AV - IRVINGTON ST AND ARBUTUS AVE	332
SE-796	503	SANITARY SEWER IN RICHMOND VALLEY ROAD	333
SE-798	503	STRM & SAN SWR IN ROBINSON AV B/T HYLAN BLVD & US BULKHEAD	334
SE-803	503	SAN & STRM SEWER IN RAMBLE ROAD B/T ADRIENNE PL & DENT ROAD	335
SE-812	503	Sanitary & Storm swr in Page Av b/t Amboy Rd & Estella Pl	336
SE-846	501	New Storm & Sanitary Sewers Snug Harbor area, SI	337
SECBKR01	500	Reconstruction & installation of new catch basins, SI & BK	338

Project Id	Community Boards	Description	Page
SER002212	501	SAN SEWER IN CLOVE LAKE PARK , SI	339
SER002237	503	Sanitary and Storm Sewer in Manee Avenue	340
SER002238	502	SANITARY SEWER IN FOREST HILL RD - TRAVIS AV & ROCKLAND AV	341
SER002274	501 503	SAN SWR IN TWOMBLEY, HOPKINS, CEBRA, AVENUE	342
SER002311	503	SAN & STRM SWR IN BERTRAM AV B/T ZEPHYR AV & HYLAN BLVD. ETC	343
SER002317	503	SAN & STRM SEWER IN HALPIN AVE	344
SER002321	502	Sanitary sewer and wm replacement plus force main extension	345
SER002323	501	SAN & STRM SWRS: WALKER ST, ETC.	346
SER002324	503	New sanitary sewers in Camden ave. Staten Island	347
SER002326	501	Storm and Sanitary Sewers in Wardwell Ave. S.I.	348
SER002327	501	SANITARY SEWER IN VICTORY BLVD, SI	349
SER002328	501	SAN SWR EXTENSION IN CHICAGO AVE	350
SER002329	500	SAN, STM & WM IN LANDMARK COLONY	351
SER0201ZA	500	Reconstruction of Existing Sewers, Staten Island	352
SER0201ZB	500	Reconstruction of Existing Sewers, Staten Island	353
SER200100	502	STORM SEWER EXT IN AMSTERDAM AVE	354
SER200127	502	STORM SEWER IN ROCKLAND AV - RICHMOND RD AND MEISNER AV	355
SER200128	502	STORM SEWER (BMP) IN ROCKLAND AV - RICHMOND RD & MEISNER AV	356
SER200151	503	Stm & Sani swr ext. & WM replacement Amboy Rd, SI	357
SER200153	502	STORM SEWER IN FOREST HILL RD - TRAVIS AV & ROCKLAND AV	358
SER200202	503	New Stm. Swr. Ext. in Eagan Ave. S.I.	359
SER200226	500 502	STORM AND SANITARY SEWERS & WM WORK IN TRAVIS AREA	360
SER200235	503	Storm Sewer Extension in Richmond Ave & Amboy Rd, SI	361
SER200236	501	STRM SWR EXT & WM WORK IN NORTH AV, ETC.	362
SER200241	503	STRM & SWR IN BLOOMINGTON RD B/T AUTHUR KILL RD & PITNEY AVE	363
SER200245	503	NEW STRM SWR & WM REPLACMT IN ACACIA AV, ETC.	364
SER200247	503	New Storm Sewers in King St	365
SER200251	502	EXT OF STRM SWR AND WM WORK IN 3RD ST	366
SER200255	503	Stm. Swr. Ext. W. Cedarview Ave b/t Wolverine&Gilbert st, SI	367
SER200258	503	Sanitary and Storm Sewer in West Castor Place between Alvers	368
SER200261	502	Storm sewer in Roma Ave bet Tysens Lane & Ebbits Street	369
SER200269	501	Storm Swr install Park hill Ct b/t vanderbuilt & tomkins ave	370
SER200285	502	NEW STM. SWR EXT. & WM REPL IN TODT HILL RD., SI	371
SER200290	501	New Storm Sewer Ext & Water Main Replacement in Forest Ave	373
SER200292	501	SAN & STRM SWR REPLACMT & WM WORK IN FLOYD ST	374
SER200293	501	Storm sewer cons and water main replacement	375
SER200294	503	STM. SWR EXT. & WM REPL., IN WOODROW RD CONNECTOR,SI	376
SER200309	503	Strm swr R+Ext & WM Work, Maguire Avenue	377
SER200552	501	STRM & SAN SWR AND WM WORK IN GRANITE AV	378
SER20079	501	RECON OF STORM SEWER, WILLOW AV(TOMPKINS-EDGEWATER AVS)	379

Water Mains, Sources and Treatment (WM)**Dept Of Small Business Services (801)**

GE-343	501	Replacement of Siphons b/t Brooklyn & SI	37
--------	-----	--	----

Dept Environmental Protection (826)

NCMCCSG	500	NEW CLOVE PS: EQUIPMENT REPLACEMENT	82
RED-384	501	TRUNK AND DISTRIBUTION WATER MAIN IN FRONT ST, SI	105
RED-NEW	500	CORE WM AREA CONTRACT, S.I.	106

Dept Of Design & Construction (850)

Project Id	Community Boards	Description	Page
RED-366	503	WM WORK IN ARTHUR KILL RD BTW RICHMOND & ABINGTON AVES	312
RED-372	501	WM, PART OF RECON TRAVIS AVE FORM PARK DR N TO DRAPER PL	313
RED-373	502	Replcmnt of WM & sanitary sewer spot repairs, Bradley Ave.	314
RED-376	501 502	Water Main Replacment and/or Lining in Clove Road	315
RED-377	500	Distribution water main extensions/replacements;	316
RED-386	501	Water Main replacement, South & Arlington Aves, SI	317
REDA-001	500	Accelerated Distribution WM replcmnt & sewer rehab: S.I.	318
REDA-002	500	Accelerated Distribution WM replcmnt & sewer rehab: S.I.	319
REDA-003	500	Accelerated Distribution WM replcmnt & sewer rehab: S.I.	320
SER200289	501	Storm sewer & WM work, Forest ave, SI	372

Water Pollution Control (WP)

Dept Environmental Protection (826)

OB-125-L	500	RECONSTRUCTION OF SUBSTATION AT THE OAKWOOD BEACH WPCP	83
OB-133-L	500	SLUDGE THICKENING IMPROVEMENT @ OAKWOOD BEACH WPCP	84
OB-134-L	500	POWER DISTRIBUTION AT OAKWOOD BEACH WPCP	85
OB-135-L	500	HEADWORKS AT OAKWOOD BEACH WPCP	86
OB-136-L	500	INSTALLATION OF (2) MAIN TRANSFORMERS @ OAKWOOD BEACH WPCP	87
OB-137-L	500	RECONSTRUCT PRIMARY TREATMENT EQUIPMENT @ OAKWOOD BEACH WWTP	88
OB-144-L	500	TRC - CONS OF DISINFECTION FACILITIES AT OAKWOOD BEACH	89
OB-146	500	REPLACE MAIN INFLUENT GATES & ACTUATORS AT OAKWOOD BEACH	90
PR-132-L	500	RECONSTRUCTION OF SEA WALL/SLUDGE DOCK IMPROVEMENTS	91
PR-134-L	500	RECONSTRUCT FINAL SETTLING SYSTEM EQUIPMENT @ PORT RICHMOND	92
PR-135-L	500	RECONSTRUCT POWER DISTRIBUTION EQUIPMENT @ PORT RICHMOND	93
PR-138-L	500	RECONSTRUCT MAIN SEWAGE PUMP CONTROLS @ PORT RICHMOND WWTP	94
PR-140	500	TRC - Dechlorination Facilities at Port Richmond WWTP	95
PR-AIRPIP	500	RECONS OF AIR DISTRIBUTION PIPING AT THE PORT RICHMOND WPCP	96
PS-276	500	RECONSTRUCTION AT HANNAH STREET PUMPING STATION (BEDC)	97
PS-287	500	ELTINGVILLE PUMPING STATION	98
PS-295	500	RECONSTRUCTION AT MERSEREAU PUMPING STATION	99
PS-296	500	RECONSTRUCTION AT MELVIN PUMPING STATION	100
PS-317	500	RECONSTRUCT VICTORY BOULEVARD PUMPING STATION STATEN ISLAND	101
PS-322	500	RECONSTRUCT MAYFLOWER AVENUE PUMPING STATION, STATEN ISLAND	102
PS-323	500	RECONSTRUCT RICHMOND AVENUE PUMPING STATION, STATEN ISLAND	103
SANDOB	500	RECONS OF THE OAKWOOD BEACH WPCP DUE TO HURRICANE SANDY	107

Fire Department (F)

Fire Department (057)

F175162WP	503	ROOF AND WATERPROOFING - EC162	19
F175MC152	501	Multi-Component Renovations - EC152	20
F175MC159	502	Multi-Component Renovations - EC159	21
F175REM22	502	ROOF REPLACEMENT- EMS22	22
F175SEWER	500	New Sewer Main and Pumping Station - Outside Plant Garage	23
FD175G161	502	Generator - EC161	24
FD175G165	502	Generator - EC165	25
FD175W154	502	WINDOW REPLACEMENT - EC154	26
FD175W166	502	WINDOW REPLACEMENT - EC166	27
FR175G166		Generator - EC166	28

Dept Of Small Business Services (801)

Project Id	Community Boards	Description	Page
SANDMARC9	500 501	MARINE 9 HURRICANE SANDY RENOVATIONS	49

Health and Mental Hygiene, Department of (HL)

Dept Of Small Business Services (801)

CMETENT	501	OCME Relocation of Disaster Cache Equipment to Fresh Kills	36
---------	-----	--	----

Dept Of Design & Construction (850)

HL82SIABE		REHAB OF THE STATEN ISLAND ANIMAL SHELTER	261
-----------	--	---	-----

Health and Hospitals Corporation (HO)

Health And Hospitals Corp (819)

75200403	500 501	SEA VIEW: RENOVATE MARINER'S HARBOR HOUSES CHC	78
75200902	502	SEAVIEW: RENOVATION OF ISOLATION BUILDING	79
75201502	502	SEA VIEW: EMERGENCY GENERATOR REPLACEMENT	80
75201801	502	SEA VIEW: CAMPUS ROAD REPAVING - PHASE 2	81

Homeless Services, Department of (HH)

Dept Of Homeless Services (071)

HH115HOBU	501	HOSPITALITY HOUSE BUILDING UPGRADE	29
-----------	-----	------------------------------------	----

Dept Of Design & Construction (850)

HH115HHFA		Hospitality at 100 Central Ave., 10301 - Fire Alarm Upgrade	260
-----------	--	---	-----

Housing Preservation and Development

Housing Authority (HA)

Housing Preservation And Devel (806)

HAM16NLSC	501	NEW LANE HOUSES - SECURITY CAMERAS AND DOORS	65
HAM16THSC	502	TODT HILL HOUSES SECURITY CAMERAS AND DOORS	66
HAM16WBDR	501	WEST BRIGHTON HOUSES UPGRADING OF DOORS AND SECURITY CAMERAS	67
HAM17THTV	502	Todt Hill Cameras -- CCTV Security Cameras	68
HAM18CSLF	501	CASSIDY LAFAYETTE SECURITY CAMERAS	69
HAM18NLAC	501	NEW LANE SHORES LUNCH ROOM AC	70
HAM18RTBC	501	RICHMOND TERRACE BASKETBALL COURT LIGHTING	71
HAM18SBBY	500	SOUTH BEACH AND BERRY CAMERAS, LIGHTING, PLAYGROUND UPGRADE	72
HAM18THGR	502	TODT HILL GROUNDS UPDATES	73
HAM19BHLU	502	BERRY HOUSES INTERIOR LIGHTING	74
HAM19MHBC	501	MARINER HARBOR BASKETBALL COURTS	75
HAM19SBCU	502	SOUTH BEACH HOUSES CAMERA UPGRADES	76
HAM19THSS	501	TODT HILL HOUSES SPRINKLER SYSTEM	77

Dept Of Design & Construction (850)

HAM18MHCC	500	Mariner's Harbor Community Center	259
-----------	-----	-----------------------------------	-----

Libraries

New York Public (LN)

New York Public Library (037)

LNCA17THL	500	TODT HILL: New Lighting	1
-----------	-----	-------------------------	---

Project Id	Community Boards	Description	Page
LNCM15STB	500	New Roof - South Beach	2
LNEM17RTW	500	RICHMONDTOWN: Replace HVAC	3
LNRA17HUG	503	HUGUENOT - Site Selection/New Branch Construction	4
LNRA17NDP	502	NEW DORP - HVAC System Replacement	5
LNRA17WNB	501	WEST NEW BRIGHTON - ADA Compliant Elevators	6
LNRA18GCK	503	NYPL-Great Kills-ADA Compliant Restrooms	7
LNRA18RCH	502	NYPL-Richmondton Branch-New Boiler	8

Dept Of Small Business Services (801)

LNC018CHA	503	CHARLESTON - Site Acquisition and New Branch Construction	41
LNEA16PRT	500	PORT RICHMOND: MAJOR RENOVATION	42

Dept Of Design & Construction (850)

LNC2STAPL	501	STAPLETON - Renovation and Expansion	285
LNCA10TH1	501	TODT HILL/WESTERLEIGH - HVAC Replacement	286
LNCAL15TV	500	Tottenville: New Roof	287
LNEA13STG	500 501	ST GEORGE: Exterior and Interior renovation	288
LNEAL15RT	500	Richmond town: New Roof	289
LNEM14NDP	500	New Roof	290

Parks and Recreation, Department of (P)**Dept Of Parks And Recreation (846)**

P-500RINK	500	Recon condenser at WW2 Memorial Rink, SI R005-119M	155
P-500TLOT	500	Five handicap-accessible tot lots on SI- BW RG-609M	156
P-501ALAS	500	Alice Austen House-Landscape & Site Impr. R117-	157
P-501ALIC	500 501	Alice Austen House-Exterior Lighting & Security System	158
P-501CLEX	500	Clove Lakes Pk-Adult Exercise Equipment	159
P-501CLRT	500	Clove Lakes Pk-5K cross country trail R005-115M	160
P-501FABB	500	Faber & Lyons Pools -Boiler & Heater Replacement RG-714M	161
P-501FABL	500	Faber Park-Install of active recreation, lighting-R008-117M	162
P-501GREE	502 503	S I GREENBELT/AMUNDSEN TRAIL BIKE PATHS / RG-898	163
P-501MAR2	500 501	MARINERS MARSH	164
P-501NAPL	500	Naple Plgr-Netting	165
P-501WEPE	500	WesterleighPk-Play Equipment	166
P-501WPFE	500	Walker Pk-Fence Repair/ReplacementRP	167
P-502CTPK	502	MIDLAND BEACH PROMENADE ENTRY PLAZA & PARKING LT R046-107MA2	168
P-502GRBP	500	Greenbelt Rec.Cntr-Constr. of additional parking R129-	169
P-502NDPK	500	New Dorp Center Kitchen Recon. (R016-214MA)	170
P-503BFDS	500	Ballfields in Dugan & Schmul parks	171
P-503CHP1	500 503	Conference House Park Pavilion R006-213M	172
P-503CHPV	500 503	Conference House Park Pavilion	173
P-503CRBP	500 503	CONSTR OF CRESCENT BEACH PARK	174
P-503DUPL	500	DUGAN PLAYGROUND R/C R026-	175
P-503GCPL	500 503	Greencroft Plgr- R/C of Comfort Station R089-115M	176
P-503HUG	500 503	HUGEUNOT PONDS PARK EXPANSION	177
P-503SNCS	500 503	Seaside Nature Pk CS construction	178
P-503TOTT	500	Tottenville Shoreline Protection - Staten Island	179
P-5ANCH01	500	Anchor Park Site - South Pk Fresh kills DESIGN	180
P-5ARDTR	500	Arden Heights Wood -Trails & Parking	181
P-5BBPAV	500	Multisite SI-Basketball Cours paving R	182
P-5BDWK	502	FDR BOARDWALK RC RAILINGS, BENCHES, MISC R046-105MA	183

Project Id	Community Boards	Description	Page
P-5BEDFGR	500	Bedford Green-Passive landscape	184
P-5BLOOJF	500	Bloomington Park Junior Fields Installation	185
P-5BUNBCH	500	Buono Beach-Reconstruction of Fountain	186
P-5BWRECO	500	STATEN ISLAND BOARDWALK RC	187
P-5CARLPK	503	Carlton Park & Ida Court--Basketball Courts and Field	188
P-5CHARCS	503	Fairview Park - Cons. Comfort Station	189
P-5CHARLS	503	Fairview Park Landscape Construction	190
P-5CLAWS	503	RENOVATION OF CLAWSON PLAYGROUND	191
P-5CLAYGE	500	Clay Pit Pond Pk-Gericke Farm Greenhouse	192
P-5CPIB12	500	CPI PH1- SI COMFORT STATIONS -BUNDLE 3 RG-216MA	193
P-5CPIBN6	500	CPI - SI Comfort Stations-Bundle 2 RG-515M	194
P-5CPIGVP	500	CPI PH1- Grandview Playground-reconstruction	195
P-5CPIMDP	500	CPI PH1- McDonald Playground reconstruction	196
P-5CPIMH	500	CPI PH2 - Mariner's Harbor Playground-reconstruction R	197
P-5CPISTP	500	CPI PH2 - Stapleton Playground-reconstruction R	198
P-5FABBAS	500	Faber Park -Remove Equipment & Install Basketball Court	199
P-5FABRWF	500	Faber Park Waterfront	200
P-5FRES10	500	FRESH KILLS OWL HOLLOW FIELDS C/S	201
P-5FRESH	500 503 502	Fresh Kills - East Park	202
P-5FRESH9	500 502 503	Fresh Kills - construction of North Park R017-115M	203
P-5FRESHS	500 502 503	Fresh Kills - Springville Greenway bicycle path RG-410M	204
P-5GBPATH	500 502	Greenbelt Perimeter Path R013-112M	205
P-5GKBIKE	503	GREAT KILLS BICYCLE PATH R016-204MA	206
P-5GRNBRC	500	Partial Recon of Greenbelt Rec Ctr in SI R129-119M	207
P-5IRENE	500	IRENE - Wolfe's Pond Park Berm	208
P-5LILOPL	500	Luiz LopezPlgr- Play Equipment	209
P-5MAPLWD	500	Maple Woods-Passive landscape	210
P-5MCARPK	502	Gen. MacArthur Park Baseball Field Renovation	211
P-5PL15A2	500	\$1Contract-R/C of rain garden at Mahoney Plgr WO2 RG-215M	212
P-5PL15A5	500	\$1Contract-Silver Lake Pk Path R/C WO# RG-215M	213
P-5PL15A6	500	\$1Contract-Clove Lake Pk Parking WO#6 RG-215M	214
P-5PLG13C	500	Reconstruction of plgrnds in SI /RG-214M	215
P-5PLG15B	500	R/C of parks & plgr in Staten Island RG-315M	216
P-5PNYC07	500	PlaNYC-Ocean Breeze Beach Mainten.Area Fencing	217
P-5PNYC08	500	PlaNYC-Ocean Breeze Beach Parking Lot	218
P-5PRALCS	500	Prall Playground-Reconstruction of Comfort Station	219
P-5PRESPL	500	Prescott Plgr-Creation of Sencory plgr R	220
P-5RECSI	500	Recon Greenbelt Rec Ctr in Staten Island	221
P-5REFO20	500	Reforestation FY20 Staten Is	222
P-5SIPOOL	500	Staten Island Indoor Pool	223
P-5TPSBF	500	Tappen Park & South Beach Fountain Reconstruction	224
P-5TRE18A	500	FY18 Street Trees Staten Island, CB 1-3 RG-	225
P-5TRE20A	500	FY20 Street Trees Staten Island, CB 1-3 RG-219M	226
P-5TREEFA	500	Fairview Pk -Reforestation R153-117MA	227
P-5TRSD19	500	Staten Island-Tree-Damaged Sidewalk R/C	228
P-5WHITEP	500	White Plgr-Hillside Slide Construction R012-	229
P-5WPBERM	500 503	Wolfe's Pond Park Berm	230
SANDY5-05	500	SANDY - Blissenbach Marina Demo (Type 3) R160-113M	233
SANDY5-13	500	SANDY - SI Type 2 Plgrd R/C (RG-713M)	234
SANDY5-16	500	Conference House Pk landscape (Type 3) R006-114M	235
SANDY5-17	500 501	Tappen Park & Dolphin Fountains (Type3)	236

Project Id	Community Boards	Description	Page
SANDY5-18	500	SANDY-Midland Beach Protective Berm Emergency	237
SANDY5-24	500	Sandy-Seaside Wildlife Nature Pk-reconstruction	238
SANDY5-27	500	Sandy-Wolfe's Pond Park-R/C of the berm	239
SANDY5-28	500	Sandy-FDR bdwk & Midland Plgr-R/C of tthe pavements,etc	240
SANDY5-30	500	Sandy-New Dorp Bch Site Restor.R016-115M	241
SANDY5-32	500	Sandy-R/C of S. Bch-Playland Plgr, RG-212M WO 1	242
SANDY5-36	500	SANDY - FDR BOARDWALK	243
SANDY5-37	500	SANDY - BUONO BEACH FOUNTAIN REPAIR	244
SANDY5-43	500	Lemon Creek Marina	245
SANDY5-44	500	New Dorp Pk./Corp. Kivlehan Pk.	246
SANDY5-45	500	SANDY-MacArthur Park Reconstruction	247
SANDY5-47	500	Midland Beach Bath House	248
SANDY5-48	500	Five Parks in SI	249
SANDY5-49	503	Fairview Park Comfort Station Construction	250
SANDY5-50	503	Fairview Park Landscape Construction	251

Dept Of Design & Construction (850)

P-5PNYC06	500 502	PlaNYC-Ocean Breeze Athletic Fac-Building Fit-Out R149-108M	298
-----------	---------	---	-----

Police Department (PO)

Police Department (056)

PO79120AC	500 501	120TH PCT - NEW HVAC SYSTEM	18
-----------	---------	-----------------------------	----

Sanitation, Department of (S)

Department Of Sanitation (827)

S136-380B	501	Staten Island Garage 3 Boiler Replacement	110
-----------	-----	---	-----

Dept Of Design & Construction (850)

S136-367	501 503	Staten Island 1 and 3 Garage Construction + SOLARGR10	321
S136-383S	503	STATEN ISLAND 3 GARAGE HVAC	322

Transportation, Department of

Bridges, Highway (HB)

Department Of Transportation (841)

HBR249730	500	BR OVER DAM OVER NORTH END CLOVE LAKE BIN 2249730	128
HBRA24923	500	TRACY AVE PED BRIDGE BIN: 2249230	129
HBRA24925	500	BETHEL AVE PED BRIDGE BIN:2249250	130
HBRA24939	500	CEDARVIEW AVE PED BRIDGE BIN: 2249390	131
HBRA24982	500	ARTHUR KILL RD/ ARTHUR KILL STREAM BIN#2249820	132
HBRC039	502	REPLACEMENT OF CULVERT @ MIDLAND AVE/HYLAN BLVD - R-00023	133
HBRC041	502 501	REPLACEMENT OF CULVERT @ FOREST AVE/RANDALL AVE - R-00068	134
HBRSGFT17	500	ARMAJANI STRUCTURE	135

Ferries and Aviation (FA)

Dept Of Small Business Services (801)

C5215AB2	501	St. George Ferry Terminal	35
STGSECURE	501	St. George Ferry Terminal - Security	60

Department Of Transportation (841)

Project Id	Community Boards	Description	Page
C5219FM5	501	STATEN ISLAND FMF FACILITY UTILITIES UPGRADES X823.48	111
C5517B	500 501	DOCKBUILDING HARDWOOD TIMBER	112
C5587	500 501	REPLACEMENT OF OIL BARGE #4	113
C5588	500 501	REPLACEMENT OF OIL BARGE #5	114
C5590	500 501	DRYDOCK MOLINARI FERRY BOATS	115
FA-AUSLNG	500	UPGRADE A.AUSTEN FERRYBT TO LIQUEFIED NATURAL GAS, X823.47	116
FABLDG45R	500	Building 45 Rehabilitation	117
FAFUELFC	500	Fuel Facility Centrifuge	118
FAMSCCTV	500	Molinari Class, Newhouse and Austen Ferryboats CCTV Upgrade	119
FASGTRCN	500	St.George Ferry Terminal Waterfront Remediation	120
FASGTRHB	500	SGT Terminal Brick Facade Rehabilitation	121
FASTGCCTV	500	STG Terminal CCTV Upgrade	122
FAUREABRG	500	Reonstruction of a SIF Diesel Exhaust Fluid Barge	123
FBENVCOM	500	Ferryboat Environmental Compliance Upgrades	124
FERRYRACK	500 501	CONSTRUCTION OF FERRY RACK	125
FMFVARNR	500	FMF Vehicle Access Ramps and Nose Upgrade	126
FVESSGANR	500	Facility/Vessel Gangways Replacement/Upgrade	127
SANDRF09	500	FMF Emergency Generator Installation	147
SANDSIFMF	500	SIF FACILITIES RESTORATION & REPLACEMENT - HURRICANE SANDY	148
STGTLPAN	500	St. George Terminal Electrical Panel Upgrade	149
STGTROOF	500	Reconstruction of St.George Terminal Roof	150
STGWIRERP	500 501	ST. GEORGE FERRY SLIPS WIRE ROPES, X823.66	151

Highways (HW)

Department Of Transportation (841)

HW2CR19E	500	Citywide Milling - Staten Island	136
HWD104-07	500	North Bridge Street/South Bridge Street - Construction	137
HWD104-08	500	Victory CPI	138
HWD104-09	500	Pleasant Plains Park and Ride	139
HWD104-10	500	Sidewalks along Forest Hill Rd btw Ashworth and Ballfield	140
HWR700	500	St George-Richmond Terrace Intersection Improvements	141
HWR703	500	Bay Street Area Safety Improvements	142
HWR72017	500	Richmond Ave Ped Safety	143
HWR920		Huguenot Park N Ride	144

Dept Of Parks And Recreation (846)

HWPLZ001R	500 501	Van Name/Van Pelt Plaza	154
-----------	---------	-------------------------	-----

Dept Of Design & Construction (850)

HWD104-05	500 503	RECON AND IMPROVEMENT OF AMBOY ROAD WITH HUGUENOT AVE SI	262
HWP14RTA	500	CITYWIDE COMPLEX PED RAMPS (TRANSIT AUTHORITY) - SI	263
HWPR18R	500	Pedestrian Ramp Rehabilitation - Staten Island	264
HWPR19R	500	Pedestrian Ramp Rehabilitation - Staten Island	265
HWR00505	500 501	VICTORY BLVD AND MANOR ROAD INTERSECTION IMPROVEMENT	266
HWR00508	500 503	AMBOY ROAD IMPROVEMENTS AT ELTINGVILLE CORRIDOR	267
HWR00510	500 503	Woodrow Rd Improvements btw Gladwin Ave & Veterans Rd East	268
HWR00511	500 502	Travis Avenue Widening	269
HWR00512	500	Richmond Valley Road	270
HWR005B	502	TODT HILL ROAD CURVE REHAB,	271
HWR005B1	500	TODT HILL ROAD - CIRCLE RD	272
HWR1140A	503	ARTHUR KILL ROAD (PHASE I) - CLARKE AVE AND RICHMOD AVE	273

Project Id	Community Boards	Description	Page
HWR1140B	503	ARTHUR KILL ROAD (PHASE II) - RICHMOND AVE AND HUGUENOT AVE	274
HWR1160	502	RE- ALIGN ROCKLAND AVE AT MANOR RD/MEISNER AVE	275
HWR300-03	501	ROAD WIDENING AT SOUTH AVENUE AND FOREST AVENUE	276
HWR669C	502	RECONSTRUCTION OF ROMA, HETT, ETC	277
HWR890	503	WOODROW RD	278
HWR919	503	BLOOMINGDALE ROAD: AMBOY ROAD TO ARTHUR KILL ROAD	279
HWR986C	502	CONSTRUCTION AND RECONSTRUCTION OF FOREST HILL ROAD	280
HWRF05R	500	Dubois Yard Roof	281
HWS2016R1	500	Prior Notice Sidewalks - Staten Island	282
HWS2016R2	500	Prior Notice Sidewalks - Staten Island	283
HWTRR1	500	Trench Restoration - Staten Island	284
SANDHW14	500	Reconstruction of South Beach - Hurricane Sandy - RED-375	323
SANDHW15	500	Reconstruction of Midland Beach - Hurricane Sandy	324
SANDHWSI	500	Non When & Where - Staten Island - Hurricane Sandy	325
SANDR01	500	Hylan Blvd Streetscape Improvements	326

Traffic (TF)

Department Of Transportation (841)

ITSKOREAN	500	Intelligent Transportation Systems on Korean Vet Pky X501.65	146
TFD503-07	500 502 503	GREAT KILLS MUNICIPAL PARKING LOT LIGHTING	152
TFR0103	500	Smart Lights-various locations Staten Island	153

(\$ in 000's)

Managing Agency: 037 : NEW YORK PUBLIC LIBRARY
Project Id: LNCA17THL
Project Description: TODT HILL: New Lighting

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: LN-D008

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$76	\$558	\$0	\$634
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

TODT HILL: NEW LIGHTING

(\$ in 000's)

Managing Agency: 037 : NEW YORK PUBLIC LIBRARY
Project Id: LNCM15STB
Project Description: New Roof - South Beach

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: LN-D008

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$22	\$178	\$0	\$200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

ROOF

(\$ in 000's)

Managing Agency: 037 : NEW YORK PUBLIC LIBRARY
Project Id: LNEM17RTW
Project Description: RICHMONDTOWN: Replace HVAC

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: LN-D008 LN-0008

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$162	\$940	\$0	\$0	\$1,102
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

RICHMONDTOWN: REPLACE HVAC

(\$ in 000's)

Managing Agency: 037 : NEW YORK PUBLIC LIBRARY
Project Id: LNRA17HUG
Project Description: HUGUENOT - Site Selection/New Branch Construction

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: LN-R001 LN-D008

Original Budget: \$1,450

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$650	\$0	\$0	\$0	\$800	\$0	\$1,450
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2017	Feb 2018	Dec 2017	Feb 2018
PRELIMINARY DESIGN	Mar 2018	Jun 2018	Mar 2018	Jun 2018
FINAL DESIGN	Jun 2018	Dec 2018	Jun 2018	Dec 2018
BID AWARD AND REGISTER CONTRCT	Dec 2018	Mar 2019	Dec 2018	Mar 2019
CONSTRUCTION TO 25%	Mar 2019	Jul 2019	Mar 2019	Jul 2019
CONSTRUCTION TO 50%	Jul 2019	Nov 2019	Jul 2019	Nov 2019
CONSTRUCTION TO 75%	Nov 2019	Mar 2020	Nov 2019	Mar 2020
ORIGINAL EQUIP & FURNISHING	Mar 2020	Jun 2020	Mar 2020	Jun 2020
SUBSTANTIAL COMPLETION	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2020	Sep 2020	Aug 2020	Sep 2020

Explanation for Delay:

Project Location:

Scope Summary:

NYPL - HUGUENOT BRANCH LIBRARY: NEW LOCATION FOR HUGUENOT BRANCH LIBRARY; STATEN ISLAND, NY 10312

(\$ in 000's)

Managing Agency: 037 : NEW YORK PUBLIC LIBRARY
Project Id: LNRA17NDP
Project Description: NEW DORP - HVAC System Replacement

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: LN-R001 LN-D008

Original Budget: \$700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$534	\$0	\$0	\$0	\$100	\$0	\$634
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2016	Mar 2017	Dec 2016	Mar 2017
PRELIMINARY DESIGN	Mar 2017	Jul 2017	Mar 2017	Jul 2017
FINAL DESIGN	Jul 2017	Jan 2018	Jul 2017	Jan 2018
BID AWARD AND REGISTER CONTRCT	Jan 2018	Apr 2018	Jan 2018	Apr 2018
CONSTRUCTION TO 25%	Apr 2018	Aug 2018	Apr 2018	Aug 2018
CONSTRUCTION TO 50%	Aug 2018	Dec 2018	Aug 2018	Dec 2018
CONSTRUCTION TO 75%	Dec 2018	Apr 2019	Dec 2018	Apr 2019
ORIGINAL EQUIP & FURNISHING	Apr 2019	Jul 2019	Apr 2019	Jul 2019
SUBSTANTIAL COMPLETION	Jul 2019	Sep 2019	Jul 2019	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Oct 2019	Sep 2019	Oct 2019

Explanation for Delay:

Project Location:

Scope Summary:

NYPL - NEW DORP BRANCH: NEW HVAC SYSTEM FOR NEW DORP BRANCH LIBRARY;309 NEW DORP LANE, STATEN ISLAND, NY 10306

(\$ in 000's)

Managing Agency: 037 : NEW YORK PUBLIC LIBRARY
Project Id: LNRA17WNB
Project Description: WEST NEW BRIGHTON - ADA Compliant Elevators

Ten-Year Plan Category: ACCESS FOR THE HANDICAPPED

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: LN-R001 LN-D008

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$406	\$0	\$0	\$0	\$500	\$0	\$906
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2017	Feb 2018	Dec 2017	Feb 2018
PRELIMINARY DESIGN	Mar 2018	Jun 2018	Mar 2018	Jun 2018
FINAL DESIGN	Jun 2018	Dec 2018	Jun 2018	Dec 2018
BID AWARD AND REGISTER CONTRCT	Dec 2018	Mar 2019	Dec 2018	Mar 2019
CONSTRUCTION TO 25%	Mar 2019	Jul 2019	Mar 2019	Jul 2019
CONSTRUCTION TO 50%	Jul 2019	Nov 2019	Jul 2019	Nov 2019
CONSTRUCTION TO 75%	Nov 2019	Mar 2020	Nov 2019	Mar 2020
ORIGINAL EQUIP & FURNISHING	Mar 2020	Jun 2020	Mar 2020	Jun 2020
SUBSTANTIAL COMPLETION	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2020	Sep 2020	Aug 2020	Sep 2020

Explanation for Delay:

Project Location:

Scope Summary:

NYPL - WEST BRIGHTON BRANCH: ADA ELEVATOR COMPLIANCE AT WEST BRIGHTON BRANCH LIBRARY;
 976 CASTLETON AVE, STATEN ISLAND, NY 10310

(\$ in 000's)

Managing Agency: 037 : NEW YORK PUBLIC LIBRARY
Project Id: LNRA18GCK
Project Description: NYPL-Great Kills-ADA Compliant Restrooms

Ten-Year Plan Category: ACCESS FOR THE HANDICAPPED

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: LN-R001

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$350	\$0	\$0	\$0	\$0	\$0	\$350
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

NYPL-GREAT KILLS-ADA COMPLIANT RESTROOMS

(\$ in 000's)

Managing Agency: 037 : NEW YORK PUBLIC LIBRARY
Project Id: LNRA18RCH
Project Description: NYPL-Richmondton Branch-New Boiler

Ten-Year Plan Category: IMPROVEMENTS TO EXISTING FACILITIES

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: LN-R001

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$600	\$0	\$0	\$0	\$0	\$0	\$600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

NYPL-RICHMONDTOWN BRANCH-NEW BOILER

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ST023-012
Project Description: Site Signage

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HN-D300

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$600	\$0	\$0	\$600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Aug 2012	Jun 2012	Aug 2012
PRELIMINARY DESIGN	Aug 2012	Dec 2012	Aug 2012	Dec 2012
FINAL DESIGN	Dec 2012	Jun 2013	Dec 2012	Jun 2013
BID AWARD AND REGISTER CONTRCT	Jun 2013	Sep 2013	Jun 2013	Sep 2013
CONSTRUCTION TO 25%	Sep 2013	Jan 2014	Sep 2013	Jan 2014
CONSTRUCTION TO 50%	Jan 2014	May 2014	Jan 2014	May 2014
CONSTRUCTION TO 75%	May 2014	Sep 2014	May 2014	Sep 2014
ORIGINAL EQUIP & FURNISHING	Sep 2014	Dec 2014	Sep 2014	Dec 2014
SUBSTANTIAL COMPLETION	Dec 2014	Feb 2015	Dec 2014	Feb 2015
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2015	Mar 2015	Feb 2015	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SITE SIGNAGE

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ST030-015
Project Description: Support Center for High Performance Computer

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HN-R300 HN-D300

Original Budget: \$350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$350	\$100	\$0	\$0	\$0	\$0	\$450
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2015	May 2015	Mar 2015	May 2015
PRELIMINARY DESIGN	May 2015	Sep 2015	May 2015	Sep 2015
FINAL DESIGN	Sep 2015	Mar 2016	Sep 2015	Mar 2016
BID AWARD AND REGISTER CONTRCT	Mar 2016	Jun 2016	Mar 2016	Jun 2016
CONSTRUCTION TO 25%	Jun 2016	Oct 2016	Jun 2016	Oct 2016
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Oct 2016	Feb 2017
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Feb 2017	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jun 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Sep 2017	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Nov 2017	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SUPPORT CENTER FOR HIGH PERFORMANCE COMPUTER

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ST031-015
Project Description: Soccer Field Lighting and Bleachers

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HN-D300

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,500	\$1,650	\$0	\$0	\$0	\$0	\$0	\$3,150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2014	Dec 2014	Oct 2014	Dec 2014
PRELIMINARY DESIGN	Dec 2014	Apr 2015	Dec 2014	Apr 2015
FINAL DESIGN	Apr 2015	Oct 2015	Apr 2015	Oct 2015
BID AWARD AND REGISTER CONTRCT	Oct 2015	Jan 2016	Oct 2015	Jan 2016
CONSTRUCTION TO 25%	Jan 2016	May 2016	Jan 2016	May 2016
CONSTRUCTION TO 50%	May 2016	Sep 2016	May 2016	Sep 2016
CONSTRUCTION TO 75%	Sep 2016	Jan 2017	Sep 2016	Jan 2017
ORIGINAL EQUIP & FURNISHING	Jan 2017	Apr 2017	Jan 2017	Apr 2017
SUBSTANTIAL COMPLETION	Apr 2017	Jun 2017	Apr 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2017	Jul 2017	Jun 2017	Jul 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

SOCCER FIELD LIGHTING AND BLEACHERS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ST032-015
Project Description: Media Culture Screening Room

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HN-D300 HN-D005

Original Budget: \$510

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$95	\$532	\$0	\$0	\$0	\$0	\$0	\$627
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2014	Dec 2014	Oct 2014	Dec 2014
PRELIMINARY DESIGN	Dec 2014	Apr 2015	Dec 2014	Apr 2015
FINAL DESIGN	Apr 2015	Oct 2015	Apr 2015	Oct 2015
BID AWARD AND REGISTER CONTRCT	Oct 2015	Jan 2016	Oct 2015	Jan 2016
CONSTRUCTION TO 25%	Jan 2016	May 2016	Jan 2016	May 2016
CONSTRUCTION TO 50%	May 2016	Sep 2016	May 2016	Sep 2016
CONSTRUCTION TO 75%	Sep 2016	Jan 2017	Sep 2016	Jan 2017
ORIGINAL EQUIP & FURNISHING	Jan 2017	Apr 2017	Jan 2017	Apr 2017
SUBSTANTIAL COMPLETION	Apr 2017	Jun 2017	Apr 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2017	Jul 2017	Jun 2017	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MEDIA CULTURE SCREENING ROOM

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ST034-016
Project Description: High Performance Computer Center

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HN-D300

Original Budget: \$125

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$125	\$0	\$0	\$0	\$0	\$0	\$125
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2018	Jan 2019
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2019	Apr 2019

Explanation for Delay:

Project Location:

Scope Summary:

HIGH PERFORMANCE CENTER

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ST035-016
Project Description: Storage Facility Improvements

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HN-D300

Original Budget: \$700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$117	\$583	\$0	\$0	\$0	\$0	\$0	\$700
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2018	Jan 2019
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2019	Apr 2019

Explanation for Delay:

Project Location:

Scope Summary:

MAINTENANCE FACILITY IMPROVEMENTS

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ST038-018
Project Description: Reconstruction of Baseball Field

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served:

Borough: RICHMOND

Budget Lines: HN-R300 HN-D300 HN-D004

Original Budget: \$3,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$1,800	\$1,574	\$0	\$0	\$0	\$0	\$3,374
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jun 2018	Aug 2018
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Aug 2018	Dec 2018
FINAL DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jun 2019	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Sep 2019	Jan 2020
CONSTRUCTION TO 50%	Jan 2020	May 2020	Jan 2020	May 2020
CONSTRUCTION TO 75%	May 2020	Sep 2020	May 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Sep 2020	Dec 2020
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Dec 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Feb 2021	Mar 2021

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF BASEBALL FIELD

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ST039-019
Project Description: Maker Space Lab

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 500 502

Borough: RICHMOND

Budget Lines: HN-R001 HN-D300

Original Budget: \$1,350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$300	\$0	\$1,050	\$0	\$0	\$0	\$1,350
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Jun 2018	Sep 2018
PRELIMINARY DESIGN	Sep 2018	Jan 2019	Sep 2018	Jan 2019
FINAL DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Oct 2019	Jul 2019	Oct 2019
CONSTRUCTION TO 25%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 50%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
CONSTRUCTION TO 75%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
ORIGINAL EQUIP & FURNISHING	Oct 2020	Jan 2021	Oct 2020	Jan 2021
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Jan 2021	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Mar 2021	Apr 2021

Explanation for Delay:

Project Location:

Scope Summary:

MAKER SPACE LAB

(\$ in 000's)

Managing Agency: 042 : CITY UNIVERSITY
Project Id: ST040-019
Project Description: NYC Street Extension to CSI Campus

Ten-Year Plan Category: MISCELLANEOUS RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HN-D300

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$2,000	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Mar 2024	Mar 2022	Mar 2024

Explanation for Delay:

Project Location:

Scope Summary:

NYC STREET EXTENSION TO CSI CAMPUS

(\$ in 000's)

Managing Agency: 056 : POLICE DEPARTMENT
Project Id: PO79120AC
Project Description: 120TH PCT - NEW HVAC SYSTEM

Ten-Year Plan Category: POLICE FACILITIES

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: PO-0079

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,387	\$556	\$0	\$0	\$0	\$0	\$0	\$1,943
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2012	Dec 2012	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Dec 2012	Apr 2013	Sep 2016	Jan 2017
FINAL DESIGN	Apr 2013	Aug 2013	Jan 2017	May 2017
BID AWARD AND REGISTER CONTRCT	Aug 2013	Feb 2014	May 2017	Nov 2017
CONSTRUCTION TO 25%	Feb 2014	Jun 2014	Nov 2017	Mar 2018
CONSTRUCTION TO 50%	Jun 2014	Oct 2014	Mar 2018	Jul 2018
CONSTRUCTION TO 75%	Oct 2014	Feb 2015	Jul 2018	Nov 2018
ORIGINAL EQUIP & FURNISHING	Feb 2015	May 2015	Nov 2018	Feb 2019
SUBSTANTIAL COMPLETION	May 2015	Jul 2015	Feb 2019	Apr 2019
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2015	Aug 2015	Apr 2019	May 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NEW HVAC SYSTEM

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: F175162WP
Project Description: ROOF AND WATERPROOFING - EC162

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: F-0175

Original Budget: \$1,210

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,527	\$0	\$128	\$0	\$0	\$0	\$0	\$1,655
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
CONSTRUCTION	Apr 2015	Apr 2016	Apr 2015	Apr 2016
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2016	Jul 2016	Apr 2016	Sep 2018

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ROOF AND WATERPROOFING - EC162

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: F175MC152
Project Description: Multi-Component Renovations - EC152

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: F-0175

Original Budget: \$7,613

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$792	\$65	\$3,164	\$3,436	\$0	\$0	\$7,457
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2019	Sep 2019	Mar 2019	Sep 2019
CONSTRUCTION	Sep 2019	Aug 2020	Sep 2019	Aug 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Nov 2020	Sep 2020	Nov 2020

Explanation for Delay:

Project Location:

Scope Summary:

MULTI-COMPONENT RENOVATIONS - EC152

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: F175MC159
Project Description: Multi-Component Renovations - EC159

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: F-0175

Original Budget: \$5,295

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$454	\$0	\$4,750	\$0	\$0	\$0	\$5,204
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Apr 2019	Jan 2019	Apr 2019
BID AWARD AND REGISTER CONTRCT	Apr 2019	Jan 2020	Apr 2019	Jan 2020
CONSTRUCTION	Jan 2020	Feb 2021	Jan 2020	Feb 2021
ORIGINAL EQUIP & FURNISHING	Feb 2021	Mar 2021	Feb 2021	Mar 2021
SUBSTANTIAL COMPLETION	Mar 2021	May 2021	Mar 2021	May 2021
PUNCHLIST COMPLETE, JOB CLOSED	May 2021	Jul 2021	May 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

MULTI-COMPONENT RENOVATIONS - EC159

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: F175REM22
Project Description: ROOF REPLACEMENT- EMS22

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: F-0175

Original Budget: \$158

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$131	\$0	\$0	\$0	\$0	\$0	\$131
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
CONSTRUCTION	Jan 2019	Jan 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Apr 2020	Jan 2020	Apr 2020

Explanation for Delay:

Project Location:

Scope Summary:

ROOF REPLACEMENT- EMS22

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: F175SEWER
Project Description: New Sewer Main and Pumping Station - Outside Plant Garage

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: F-0175

Original Budget: \$837

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$564	\$0	\$0	\$0	\$0	\$0	\$564
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Nov 2018	May 2019	Nov 2018	May 2019
CONSTRUCTION	May 2019	May 2020	May 2019	May 2020
PUNCHLIST COMPLETE, JOB CLOSED	May 2020	Aug 2020	May 2020	Aug 2020

Explanation for Delay:

Project Location:

Scope Summary:

NEW SEWER MAIN - OUTSIDE PLANT GARAGE

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: FD175G161
Project Description: Generator - EC161

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: F-D175 F-0175

Original Budget: \$802

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$786	\$0	\$0	\$0	\$0	\$0	\$786
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
CONSTRUCTION	Jul 2019	Jul 2020	Jul 2019	Jul 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Oct 2020	Jul 2020	Oct 2020

Explanation for Delay:

Project Location:

Scope Summary:

GENERATOR - EC161

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: FD175G165
Project Description: Generator - EC165

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: F-D175 F-0175

Original Budget: \$679

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$679	\$0	\$0	\$0	\$0	\$0	\$679
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
CONSTRUCTION	Jul 2019	Jul 2020	Jul 2019	Jul 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Oct 2020	Jul 2020	Oct 2020

Explanation for Delay:

Project Location:

Scope Summary:

GENERATOR - EC165

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: FD175W154
Project Description: WINDOW REPLACEMENT - EC154

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: F-D175

Original Budget: \$406

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$370	\$35	\$0	\$0	\$0	\$0	\$0	\$405
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
CONSTRUCTION	Apr 2018	Mar 2019	Apr 2018	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2019	Jun 2019	Apr 2019	Jun 2019

Explanation for Delay:

Project Location:

Scope Summary:

WINDOW REPLACEMENT - EC154

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: FD175W166
Project Description: WINDOW REPLACEMENT - EC166

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: F-D175

Original Budget: \$469

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$432	\$36	\$0	\$0	\$0	\$0	\$0	\$468
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
CONSTRUCTION	Apr 2018	Mar 2019	Apr 2018	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2019	Jun 2019	Apr 2019	Jun 2019

Explanation for Delay:

Project Location:

Scope Summary:

WINDOW REPLACEMENT - EC166

(\$ in 000's)

Managing Agency: 057 : FIRE DEPARTMENT
Project Id: FR175G166
Project Description: Generator - EC166

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served:

Borough: RICHMOND

Budget Lines: F-R175 F-0175

Original Budget: \$614

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$614	\$0	\$0	\$0	\$0	\$0	\$614
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2019	Dec 2019	Jun 2019	Dec 2019
CONSTRUCTION	Dec 2019	Dec 2020	Dec 2019	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2020	Mar 2021	Dec 2020	Mar 2021

Explanation for Delay:

Project Location:

Scope Summary:

INSTALLATION OF NEW BUILDING GENERATOR AT EC166.

(\$ in 000's)

Managing Agency: 071 : DEPT OF HOMELESS SERVICES
Project Id: HH115HOB
Project Description: HOSPITALITY HOUSE BUILDING UPGRADE

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: HH-0115

Original Budget: \$2,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$180	\$0	\$2,070	\$2,250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2022	Sep 2022	Jan 2022	Sep 2022
BID AWARD AND REGISTER CONTRCT	Sep 2022	Mar 2023	Sep 2022	Mar 2023
CONSTRUCTION	Mar 2023	Dec 2027	Mar 2023	Dec 2027

Explanation for Delay:

Project Location:

Scope Summary:

HOSPITALITY HOUSE BUILDING UPGRADE

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV175CLOV
Project Description: SIZ - Staten Island Zoo Clove Road Restoration

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-R175 PV-0175 PV-D175

Original Budget: \$5,332

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$3,008	\$0	\$0	\$0	\$3,270	\$0	\$6,278
Non-City	\$0	\$44	\$0	\$0	\$0	\$0	\$0	\$44

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jun 2019	Jun 2023	Jun 2024
PRELIMINARY DESIGN	Jul 2019	Oct 2019	Jun 2024	Oct 2024
FINAL DESIGN	Oct 2019	Apr 2020	Oct 2024	Apr 2025
BID AWARD AND REGISTER CONTRCT	Apr 2020	Jul 2020	Apr 2025	Jul 2025
CONSTRUCTION TO 25%	Jul 2020	Nov 2020	Jul 2025	Nov 2025
CONSTRUCTION TO 50%	Nov 2020	Mar 2021	Nov 2025	Mar 2026
CONSTRUCTION TO 75%	Mar 2021	Jul 2021	Mar 2026	Jul 2026
ORIGINAL EQUIP & FURNISHING	Jul 2021	Oct 2021	Jul 2026	Oct 2026
SUBSTANTIAL COMPLETION	Oct 2021	Dec 2021	Oct 2026	Dec 2026
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2021	Jan 2022	Dec 2026	Jan 2027

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STATEN ISLAND ZOO: RESTORATION OF CLOVE ROAD ENTRANCE AND PATHWAYS; 614 BROADWAY, STATEN ISLAND, 10310

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV341SIPA
Project Description: Historic Richmondtown - Security System and Security Gates

Ten-Year Plan Category: CAPITAL EQUIPMENT

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: PV-R341 PV-D341 PV-0341 PV-0467

Original Budget: \$2,154

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$479	\$0	\$0	\$0	\$1,565	\$0	\$2,044
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2023	Sep 2023	Jun 2023	Sep 2023
PRELIMINARY DESIGN	Sep 2023	Jan 2024	Sep 2023	Jan 2024
FINAL DESIGN	Jan 2024	Jul 2024	Jan 2024	Jul 2024
BID AWARD AND REGISTER CONTRCT	Jul 2024	Oct 2024	Jul 2024	Oct 2024
CONSTRUCTION TO 25%	Oct 2024	Feb 2025	Oct 2024	Feb 2025
CONSTRUCTION TO 50%	Feb 2025	Jun 2025	Feb 2025	Jun 2025
CONSTRUCTION TO 75%	Jun 2025	Oct 2025	Jun 2025	Oct 2025
ORIGINAL EQUIP & FURNISHING	Oct 2025	Jan 2026	Oct 2025	Jan 2026
SUBSTANTIAL COMPLETION	Jan 2026	Mar 2026	Jan 2026	Mar 2026
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2026	Apr 2026	Mar 2026	Apr 2026

Explanation for Delay:

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV490-GOV
Project Description: SHCC - SNUG HARBOR - Governor's House Exterior Renovation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-0490

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$0	\$0	\$200	\$0	\$800	\$0	\$0	\$1,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2023	Sep 2023	Jun 2023	Sep 2023
PRELIMINARY DESIGN	Sep 2023	Jan 2024	Sep 2023	Jan 2024
FINAL DESIGN	Jan 2024	Jul 2024	Jan 2024	Jul 2024
BID AWARD AND REGISTER CONTRCT	Jul 2024	Oct 2024	Jul 2024	Oct 2024
CONSTRUCTION TO 25%	Oct 2024	Feb 2025	Oct 2024	Feb 2025
CONSTRUCTION TO 50%	Feb 2025	Jun 2025	Feb 2025	Jun 2025
CONSTRUCTION TO 75%	Jun 2025	Oct 2025	Jun 2025	Oct 2025
ORIGINAL EQUIP & FURNISHING	Oct 2025	Jan 2026	Oct 2025	Jan 2026
SUBSTANTIAL COMPLETION	Jan 2026	Mar 2026	Jan 2026	Mar 2026
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2026	Apr 2026	Mar 2026	Apr 2026

Explanation for Delay:

Project Location:

Scope Summary:

RENOVATION

(\$ in 000's)

Managing Agency: 126 : DEPARTMENT OF CULTURAL AFFAIRS
Project Id: PV490-K
Project Description: SHCC - SNUG HARBOR - BLDG K Matrons House

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-R490 PV-0490 PV-D490

Original Budget: \$1,628

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$1,028	\$0	\$0	\$0	\$600	\$0	\$1,628
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2020	Dec 2020	Sep 2020	Dec 2020
PRELIMINARY DESIGN	Dec 2020	Apr 2021	Dec 2020	Apr 2021
FINAL DESIGN	Apr 2021	Oct 2021	Apr 2021	Oct 2021
BID AWARD AND REGISTER CONTRCT	Oct 2021	Jan 2022	Oct 2021	Jan 2022
CONSTRUCTION TO 25%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 50%	May 2022	Sep 2022	May 2022	Sep 2022
CONSTRUCTION TO 75%	Sep 2022	Jan 2023	Sep 2022	Jan 2023
ORIGINAL EQUIP & FURNISHING	Jan 2023	Apr 2023	Jan 2023	Apr 2023
SUBSTANTIAL COMPLETION	Apr 2023	May 2023	Apr 2023	May 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2023	Jun 2023	Jun 2023	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BLDG K MATRONS HOUSE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: ANNADALE
Project Description: Annadale Road Streetscape Project - Infrastructure Reno

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: ED-D384

Original Budget: \$1,855

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$1,855	\$0	\$0	\$0	\$1,855
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2015	Jul 2015	Jun 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2015	Aug 2015	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2015	Sep 2015	Aug 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2015	Sep 2015	Sep 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2015	Oct 2015	Sep 2018	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2015	Oct 2015	Oct 2018	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ANNADALE ROAD STREETSCAPE PROJECT - INFRASTRUCTURE RENOVATIONS

(\$ in 000's)

Managing Agency:	801 : DEPT OF SMALL BUSINESS SERVICES
Project Id:	C5215AB2
Project Description:	St. George Ferry Terminal

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$159,617

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$132,220	\$0	\$0	\$0	\$120	\$0	\$0	\$132,340
Non-City	\$8,468	\$0	\$956	\$0	\$0	\$0	\$0	\$9,424

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2003	Jun 2003	Jul 2016	Sep 2016
PRELIMINARY DESIGN	Jun 2003	Oct 2003	Jun 2003	Jun 2003
FINAL DESIGN	Oct 2003	Jul 2007	Oct 2003	Jul 2007
BID AWARD AND REGISTER CONTRCT	Jul 2007	Jul 2007	Jul 2007	Jul 2007
CONSTRUCTION TO 25%	Jul 2007	Jul 2007	Jul 2007	Jul 2007
CONSTRUCTION TO 50%	Jul 2007	Jul 2007	Jul 2007	Jul 2007
CONSTRUCTION TO 75%	Jul 2007	Jul 2007	Jul 2007	Jul 2007
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jul 2007	Jul 2007	Jul 2007
SUBSTANTIAL COMPLETION	Jul 2007	Jul 2007	Sep 2001	Jun 2011
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Jun 2006	Jun 2016
DESIGN	Jul 2007	Jul 2007	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2007	Jul 2007	Jul 2016	Aug 2016
CONSTRUCTION	Jul 2007	Jul 2007	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jul 2007	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Jul 2007	Jul 2007	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Oct 2016	Oct 2016

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

STATEN ISLAND

Scope Summary:

ST GEORGE PHASE II IMPROVEMENT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: CMETENT
Project Description: OCME Relocation of Disaster Cache Equipment to Fresh Kills

Ten-Year Plan Category: OCME

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: HL-0083

Original Budget: \$4,160

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$1,660	\$2,500	\$0	\$0	\$0	\$0	\$4,160
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Jul 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2018	Sep 2018	Aug 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Sep 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Sep 2018	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Oct 2018	Oct 2018

Explanation for Delay:

Project Location:

Scope Summary:

RELOCATION OF OCME DISASTER CACHE RESPONSE EQUIPMENT TO FRESH KILLS, STATEN ISLAND

(\$ in 000's)

Managing Agency:	801 : DEPT OF SMALL BUSINESS SERVICES
Project Id:	GE-343
Project Description:	Replacement of Siphons b/t Brooklyn & SI

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: WM-0006

Original Budget: \$74,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$131,178	\$2,902	\$0	\$0	\$0	\$0	\$0	\$134,080
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2005	Mar 2007	Jan 2005	Mar 2007
BID AWARD AND REGISTER CONTRCT	Mar 2007	Mar 2007	Mar 2007	Mar 2007
CONSTRUCTION	Jul 2007	Aug 2009	Jul 2007	Aug 2009
ORIGINAL EQUIP & FURNISHING	Aug 2009	Aug 2009	Aug 2009	Aug 2009
SUBSTANTIAL COMPLETION	Aug 2009	Aug 2009	Aug 2009	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2009	Aug 2009	Jul 2017	Oct 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

REPLACEMENT OF THE SIPHONS WHICH RUN BETWEEN BROOKLYN AND STATEN ISLAND

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: HIFNSW
Project Description: HIF - New Stapleton Waterfront

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-0075

Original Budget: \$60,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$5,000	\$22,750	\$25,000	\$0	\$7,250	\$60,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2019	Jul 2022	Jul 2019	Jul 2022
BID AWARD AND REGISTER CONTRCT	Jul 2022	Aug 2022	Jul 2022	Aug 2022
CONSTRUCTION	Aug 2022	Sep 2022	Aug 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2022	Sep 2022	Sep 2022	Sep 2022
SUBSTANTIAL COMPLETION	Sep 2022	Oct 2022	Sep 2022	Oct 2022
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2022	Oct 2022	Oct 2022	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

HIF - NEW STAPLETON WATERFRONT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: HOMEPORT2
Project Description: Stapleton Waterfront Phase II & III

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-0075

Original Budget: \$95,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$20,964	\$669	\$5,000	\$5,000	\$27,331	\$15,000	\$20,694	\$94,658
Non-City	\$604	\$0	\$0	\$0	\$0	\$0	\$0	\$604

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2015	Jul 2015	Jun 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2015	Aug 2015	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2015	Sep 2015	Aug 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2015	Sep 2015	Sep 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2015	Oct 2015	Sep 2018	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2015	Oct 2015	Oct 2018	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STAPLETON WATERFRONT PHASE II & III

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: LIGHTHOUSE
Project Description: National Lighthouse Museum

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: ED-D075

Original Budget: \$8,456

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$6,221	\$250	\$0	\$0	\$0	\$0	\$0	\$6,471
Non-City	\$1,414	\$0	\$0	\$0	\$0	\$0	\$0	\$1,414

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2000	Jul 2000	Jun 1998	Jun 2017
BID AWARD AND REGISTER CONTRCT	Jul 2000	Aug 2000	Jul 2017	Jun 2017
CONSTRUCTION	Aug 2000	Jun 2007	Jul 2017	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Jul 2017	Jun 2017
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Jul 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jun 2007	Jul 2017	Jun 2017
DEVELOP SCOPE	Jul 2007	Jun 2007	Jul 2017	Jun 2017
PRELIMINARY DESIGN	Jul 2007	Jun 2007	Jul 2017	Jun 2017
FINAL DESIGN	Jul 2007	Jun 2007	Jul 2017	Jun 2017
BID AWARD AND REGISTER CONTRCT	Jul 2007	Jun 2007	Jul 2017	Jun 2017
CONSTRUCTION TO 25%	Jul 2007	Jun 2007	Jul 2017	Jun 2017
CONSTRUCTION TO 50%	Jul 2007	Jun 2007	Jul 2017	Jun 2017
CONSTRUCTION TO 75%	Jul 2007	Jun 2007	Jul 2017	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Jul 2017	Jun 2017
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Jul 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Jun 2011	Jun 2012

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: LNC018CHA
Project Description: CHARLESTON - Site Acquisition and New Branch Construction

Ten-Year Plan Category: EXPANSION AND CONSTRUCTION OF FACILITIES

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: LN-D002 LN-R001 PU-0025 LN-0008 LN-D008

Original Budget: \$11,103

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$7,259	\$5,420	\$0	\$0	\$0	\$0	\$12,679
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2017	Jul 2017	Jul 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Aug 2017	Jul 2017	Aug 2017
CONSTRUCTION	Aug 2017	Sep 2017	Aug 2017	Sep 2017
ORIGINAL EQUIP & FURNISHING	Sep 2017	Sep 2017	Sep 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Oct 2017	Sep 2017	Oct 2017
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2017	Oct 2017	Oct 2017	Oct 2017

Explanation for Delay:

Project Location:

Scope Summary:

CHARLESTON - SITE ACQUISITION AND NEW BRANCH CONSTRUCTION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: LNEA16PRT
Project Description: PORT RICHMOND: MAJOR RENOVATION

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: LN-0008 LN-R001 LN-D008

Original Budget: \$20,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$3,251	\$9,601	\$0	\$0	\$0	\$0	\$12,852
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Aug 2016	Jan 2017	Aug 2016	Jan 2017
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jan 2017	Apr 2017	Jan 2017	Apr 2017
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2017	Apr 2018	Apr 2017	Apr 2018
	Apr 2018	Feb 2019	Apr 2018	Feb 2019

Explanation for Delay:

Project Location:

Scope Summary:

PORT RICHMOND: MAJOR RENOVATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: PWDSIBPCT
Project Description: Van for the Staten Island Borough President's Clean Team --

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: PW-D308

Original Budget: \$50

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$50	\$0	\$50
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2015	Jul 2015	Jun 2015	Jul 2015
BID AWARD AND REGISTER CONTRCT	Jul 2015	Aug 2015	Jul 2015	Aug 2015
CONSTRUCTION	Aug 2015	Sep 2015	Aug 2015	Sep 2015
ORIGINAL EQUIP & FURNISHING	Sep 2015	Sep 2015	Sep 2015	Sep 2015
SUBSTANTIAL COMPLETION	Sep 2015	Oct 2015	Sep 2015	Oct 2015
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2015	Oct 2015	Oct 2015	Oct 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

VAN FOR THE STATEN ISLAND BOROUGH PRESIDENT'S CLEAN TEAM -- VAN PURCHASE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDEDCG5
Project Description: Tompkinsville Esplanade - FEMA 428 Group 5

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-0075

Original Budget: \$670

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$670	\$0	\$0	\$0	\$0	\$670
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2019	Aug 2019
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2019	Sep 2019
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2019	Oct 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2019	Oct 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

TOMPKINSVILLE ESPLANADE - FEMA 428 GROUP 5

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDG1HP
Project Description: FEMA 428 G1 - Homeport Pier

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-0075

Original Budget: \$13,489

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$1,045	\$0	\$12,444	\$0	\$0	\$0	\$0	\$13,489

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2016	Oct 2018

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FEMA 428 G1 - HOMEPORT PIER

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDG1HS
Project Description: FEMA 428 G1 - Homeport Substation

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-0075

Original Budget: \$3,808

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$455	\$0	\$3,353	\$0	\$0	\$0	\$0	\$3,808

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Jul 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Jul 2019	Aug 2019
CONSTRUCTION	Aug 2016	Sep 2016	Aug 2019	Sep 2019
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Sep 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Sep 2019	Oct 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Oct 2019	Oct 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FEMA 428 G1 - HOMEPORST SUBSTATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDG4DOC
Project Description: FEMA 428 G4- DOCKBUILDERS

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-0075 FA-0021

Original Budget: \$31,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$250	\$0	\$0	\$0	\$0	\$250
Non-City	\$0	\$2,995	\$3,058	\$24,947	\$0	\$0	\$0	\$31,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2016	Jul 2016	Mar 2019	Apr 2019
BID AWARD AND REGISTER CONTRCT	Jul 2016	Aug 2016	Apr 2019	Apr 2019
CONSTRUCTION	Aug 2016	Sep 2016	Apr 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Sep 2016	Sep 2016	Jun 2019	Jun 2019
SUBSTANTIAL COMPLETION	Sep 2016	Oct 2016	Jun 2019	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2016	Oct 2016	Jun 2019	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FEMA 428 GROUP 4 - DOCKBUILDERS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDHOME
Project Description: Repairs to Homeport as a result of Hurricane Sandy

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: ED-0404

Original Budget: \$2,175

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$218	\$0	\$0	\$0	\$0	\$218
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$1,957	\$1,957

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2015	Jul 2015	Jun 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2015	Aug 2015	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2015	Sep 2015	Aug 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2015	Sep 2015	Sep 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2015	Oct 2015	Sep 2018	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2015	Oct 2015	Oct 2018	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

REPAIRS TO THE HOMEPORT PROJECT AS A RESULT OF DAMAGE CAUSED BY HURRICANE SANDY

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDMARC9
Project Description: MARINE 9 HURRICANE SANDY RENOVATIONS

Ten-Year Plan Category: NEW FACILITIES AND RENOVATIONS

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: F-0175

Original Budget: \$2,153

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$211	\$0	\$0	\$5	\$0	\$0	\$0	\$216
Non-City	\$1,827	\$0	\$0	\$110	\$0	\$0	\$0	\$1,937

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2012	Feb 2012	Feb 2015	Feb 2015
BID AWARD AND REGISTER CONTRCT	Feb 2012	Mar 2012	Feb 2015	Mar 2015
CONSTRUCTION	Mar 2012	Jan 2015	Mar 2015	Jun 2020
ORIGINAL EQUIP & FURNISHING	Feb 2015	Jan 2015	Jul 2020	Jun 2020
SUBSTANTIAL COMPLETION	Feb 2015	Jan 2015	Jul 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2015	Feb 2015	Jul 2020	Jul 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

MARINE 9 HURRICANE SANDY RENOVATIONS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDSIHP2
Project Description: Stapleton Waterfront Phase II & III - Sandy Repairs

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-0075

Original Budget: \$3,408

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$341	\$0	\$0	\$0	\$0	\$341
Non-City	\$0	\$0	\$2,463	\$604	\$0	\$0	\$0	\$3,067

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2018	Jul 2018	Jul 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Aug 2018	Jul 2018	Aug 2018
CONSTRUCTION	Aug 2018	Sep 2018	Aug 2018	Sep 2018
ORIGINAL EQUIP & FURNISHING	Sep 2018	Sep 2018	Sep 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Oct 2018	Sep 2018	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2018	Oct 2018	Oct 2018	Oct 2018

Explanation for Delay:

Project Location:

Scope Summary:

STAPLETON WATERFRONT PHASE II & III - FEMA RESILIENCY

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SANDSMC
Project Description: Hurricane Sandy - Saw Mill Creek Marsh Restoration

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-0075

Original Budget: \$13,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$7,937	\$2,735	\$951	\$0	\$0	\$0	\$0	\$11,623
Non-City	\$1,350	\$90	\$0	\$0	\$0	\$0	\$0	\$1,440

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jan 2016	Jan 2016	Jan 2016
BID AWARD AND REGISTER CONTRCT	Jan 2016	Jun 2016	Jan 2016	Jun 2016
CONSTRUCTION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jul 2017	Jun 2020	Jul 2017	Jun 2020
SUBSTANTIAL COMPLETION	Jul 2020	Jun 2020	Jul 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Jul 2020	Jul 2020	Jul 2020

Explanation for Delay:

Project Location:

Scope Summary:

REHABILITATION OF SAW MILL CREEK IN STATEN ISLAND

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SEAVIEW
Project Description: FA - Seaview Senior Housing - Met Council

Ten-Year Plan Category: MISCELLANEOUS CONSTRUCTION

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: PW-D005

Original Budget: \$53,650

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$45,263	\$0	\$0	\$3,387	\$0	\$0	\$0	\$48,650
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2008	Oct 2010	Sep 2008	Oct 2010
BID AWARD AND REGISTER CONTRCT	Oct 2010	Oct 2010	Oct 2010	Oct 2010
CONSTRUCTION	Oct 2010	Oct 2012	Oct 2010	Jun 2019
ORIGINAL EQUIP & FURNISHING	Oct 2012	Oct 2012	Jul 2019	Jun 2019
SUBSTANTIAL COMPLETION	Oct 2012	Oct 2012	Jul 2019	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2012	Oct 2012	Jul 2019	Jul 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SEAVIEW SENIOR HOUSING

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SIBULK
Project Description: Sandy Staten Island Esplanade Emergency Bulkhead Work

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: ED-0409

Original Budget: \$2,005

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$35	\$0	\$459	\$0	\$0	\$0	\$0	\$494
Non-City	\$227	\$543	\$526	\$3,189	\$0	\$0	\$0	\$4,485

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jun 2011	Jul 2011	Jun 2014	Jul 2014
BID AWARD AND REGISTER CONTRCT	Jul 2011	Aug 2011	Jul 2014	Aug 2014
CONSTRUCTION	Aug 2011	Sep 2011	Aug 2014	Jun 2020
ORIGINAL EQUIP & FURNISHING	Sep 2011	Sep 2011	Jul 2020	Jun 2020
SUBSTANTIAL COMPLETION	Sep 2011	Sep 2012	Jul 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2012	Oct 2012	Jul 2020	Jul 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STATEN ISLAND ESPLANADE EMERGENCY BULKHEAD WORK

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SIESPLAND
Project Description: Staten Island North Shore Esplanade

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: ED-0409

Original Budget: \$10,543

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$6,175	\$234	\$0	\$0	\$0	\$0	\$0	\$6,409
Non-City	\$561	\$2,481	\$0	\$0	\$0	\$0	\$0	\$3,042

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2000	Jul 2000	Apr 2003	Aug 2003
BID AWARD AND REGISTER CONTRCT	Jul 2000	Aug 2000	Apr 2011	Jul 2011
CONSTRUCTION	Aug 2000	Jun 2007	Jul 2011	Dec 2014
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Jan 2015	Dec 2014
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Jan 2015	Dec 2014
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Dec 2014	Jun 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

SI, NY 10301

Scope Summary:

INSTALLATION OF NEW PAVERS; CONCRETE & ASPHALT PAVING; BULKHEAD RECONSTRUCTION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SIHOMEPT
Project Description: Staten Island Homeport Emergency Bulkhead Work

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: ED-0409

Original Budget: \$631

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$43	\$0	\$0	\$0	\$36	\$0	\$0	\$79
Non-City	\$300	\$0	\$0	\$0	\$252	\$0	\$0	\$552

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Dec 2011	Dec 2011	Dec 2014	Dec 2014
BID AWARD AND REGISTER CONTRCT	Dec 2011	Jan 2012	Dec 2014	Jan 2015
CONSTRUCTION	Jan 2012	Feb 2012	Jan 2015	Jun 2020
ORIGINAL EQUIP & FURNISHING	Feb 2012	Feb 2012	Jul 2020	Jun 2020
SUBSTANTIAL COMPLETION	Feb 2012	Sep 2012	Jul 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2012	Oct 2012	Jul 2020	Jul 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STATEN ISLAND HOMEPORT EMERGENCY BULKHEAD WORK

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SIOUTLET
Project Description: Staten Island Empire Outlets

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-0075

Original Budget: \$11,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$11,500	\$0	\$0	\$0	\$0	\$300	\$0	\$11,800
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2014	Jul 2014	Jun 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2014	Aug 2014	Jul 2016	Aug 2016
CONSTRUCTION	Aug 2014	Sep 2014	Aug 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2014	Sep 2014	Sep 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2014	Oct 2014	Sep 2016	Oct 2016
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2014	Oct 2014	Oct 2016	Jun 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STATEN ISLAND EMPIRE OUTLETS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SIPIER1A
Project Description: Staten Island Pier 1 Rehabilitation

Ten-Year Plan Category: PORT DEVELOPMENT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: ED-R075

Original Budget: \$2,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,148	\$0	\$0	\$0	\$0	\$615	\$0	\$2,763
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2008	Oct 2010	Sep 2017	Oct 2019
BID AWARD AND REGISTER CONTRCT	Oct 2010	Oct 2010	Oct 2019	Oct 2019
CONSTRUCTION	Oct 2010	Oct 2012	Oct 2019	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2012	Oct 2012	Oct 2021	Oct 2021
SUBSTANTIAL COMPLETION	Oct 2012	Oct 2012	Oct 2021	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2012	Oct 2012	Oct 2021	Oct 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

OFFSHORE PIER REHABILITATION

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: SIWHEEL
Project Description: St. George Improvements

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: ED-R075

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$1,000	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2014	Jul 2014	Jul 2015	Jul 2015
BID AWARD AND REGISTER CONTRCT	Jul 2014	Aug 2014	Jul 2015	Aug 2015
CONSTRUCTION	Aug 2014	Sep 2014	Aug 2015	Sep 2015
ORIGINAL EQUIP & FURNISHING	Sep 2014	Sep 2014	Sep 2015	Sep 2015
SUBSTANTIAL COMPLETION	Sep 2014	Oct 2014	Sep 2015	Oct 2015
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2014	Oct 2014	Oct 2015	Jun 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STATEN ISLAND WHEEL

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: STGRGEFIT
Project Description: St. George Ferry Terminal - Fit Out

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: ED-R075

Original Budget: \$400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$333	\$0	\$0	\$0	\$68	\$0	\$0	\$401
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Sep 2013	Oct 2013	Sep 2015	Oct 2015
BID AWARD AND REGISTER CONTRCT	Oct 2013	Nov 2013	Oct 2015	Nov 2015
CONSTRUCTION	Jan 2014	Mar 2014	Jan 2014	Mar 2014
ORIGINAL EQUIP & FURNISHING	Mar 2014	Mar 2014	Mar 2014	Mar 2014
SUBSTANTIAL COMPLETION	Mar 2014	Mar 2014	Mar 2014	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Mar 2014	Mar 2019	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ST. GEORGE FERRY TERMINAL FIT OUT

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: STGSECURE
Project Description: St. George Ferry Terminal - Security

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: FA-0021 FA-0027

Original Budget: \$23,350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$13,826	\$0	\$0	\$0	\$99	\$0	\$0	\$13,925
Non-City	\$7,197	\$0	\$0	\$0	\$0	\$0	\$0	\$7,197

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Nov 2004	Aug 2006	Oct 2016	Aug 2018
BID AWARD AND REGISTER CONTRCT	Aug 2006	Aug 2006	Aug 2018	Aug 2018
CONSTRUCTION	Nov 2006	Nov 2007	Nov 2006	Nov 2007
ORIGINAL EQUIP & FURNISHING	Nov 2007	Nov 2007	Nov 2007	Nov 2007
SUBSTANTIAL COMPLETION	Nov 2007	Nov 2007	Nov 2007	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2007	Nov 2007	Nov 2019	Jun 2029

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STG SECURITY IMPROVEMENTS

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: TOTTENCBD
Project Description: Tottenville Central Business District

Ten-Year Plan Category: COMMERCIAL DEVELOPMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: PW-D005

Original Budget: \$1,358

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,159	\$100	\$0	\$0	\$0	\$0	\$0	\$1,259
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2000	Jul 2000	Jun 2002	Aug 2002
BID AWARD AND REGISTER CONTRCT	Jul 2000	Aug 2000	Aug 2002	Aug 2002
CONSTRUCTION	Aug 2000	Jun 2007	Jun 2005	Jul 2005
ORIGINAL EQUIP & FURNISHING	Jul 2007	Jun 2007	Jul 2005	Jul 2005
SUBSTANTIAL COMPLETION	Jul 2007	Jun 2007	Jul 2005	Jul 2007
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2007	Jul 2007	Jul 2007	Jun 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: TRAVLIFT
Project Description: Travis Avenue Lift Project -- Elevating section of Travis Av

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-D075

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$1,500	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

TRAVIS AVENUE LIFT PROJECT -- ELEVATING SECTION OF TRAVIS AVENUE TO PREVENT FLOODING

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: TRAVSIDEW
Project Description: TRAVIS AVENUE ELEVATION - FOR SIDEWALK/WALKWAY TO NATURE PRE

Ten-Year Plan Category: MISCELLANEOUS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: ED-0075

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$2,000	\$0	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

TRAVIS AVENUE ELEVATION - FOR SIDEWALK/WALKWAY TO NATURE PRESERVE

(\$ in 000's)

Managing Agency: 801 : DEPT OF SMALL BUSINESS SERVICES
Project Id: YMCASOSH
Project Description: YMCA South Shore - Staten Island

Ten-Year Plan Category: REHABILITATION OF NON-WATERFRONT PROPERTIES

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: RE-0019

Original Budget: \$290

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$250	\$0	\$0	\$0	\$250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2010	Jan 2011	Jan 2010	Jan 2011
BID AWARD AND REGISTER CONTRCT	Jan 2011	Jan 2011	Jan 2011	Jan 2011
CONSTRUCTION	Jan 2011	Jan 2012	Jan 2011	Jan 2012
ORIGINAL EQUIP & FURNISHING	Jan 2012	Jan 2012	Jan 2012	Jan 2012
SUBSTANTIAL COMPLETION	Jan 2012	Jan 2012	Jan 2012	Jan 2012
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2012	Jan 2012	Jan 2012	Jun 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

YMCA FACILITY.

Scope Summary:

CONSTRUCTION AT YMCA AT SOUTH SHORE.

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM16NLSC
Project Description: NEW LANE HOUSES - SECURITY CAMERAS AND DOORS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: HA-R001

Original Budget: \$700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2016	Aug 2016	Mar 2016	Aug 2016
BID AWARD AND REGISTER CONTRCT	Aug 2016	Jan 2017	Aug 2016	Jan 2017
CONSTRUCTION	Jan 2017	Jan 2018	Jan 2017	Jan 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2018	Jul 2018	Jan 2017	Jan 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2018	Jul 2018	Jan 2018	Jul 2018

Explanation for Delay:

Project Location:

Scope Summary:

NEW LANE HOUSES - SECURITY CAMERAS AND DOORS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM16THSC
Project Description: TODT HILL HOUSES SECURITY CAMERAS AND DOORS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HA-R001

Original Budget: \$1,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,171	\$1,729	\$0	\$0	\$0	\$0	\$0	\$2,900
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2016	Jun 2016	Jan 2016	Jun 2016
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jun 2016	Nov 2016	Jun 2016	Nov 2016
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	Nov 2017	Nov 2016	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	May 2018	Nov 2016	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	May 2018	Nov 2017	May 2018

Explanation for Delay:

Project Location:

Scope Summary:

TOD HILL HOUSES SECURITY CAMERAS AND DOORS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM16WBDR
Project Description: WEST BRIGHTON HOUSES UPGRADING OF DOORS AND SECURITY CAMERAS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$3,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$83	\$0	\$0	\$0	\$0	\$0	\$83
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Mar 2016	Aug 2016	Mar 2016	Aug 2016
BID AWARD AND REGISTER CONTRCT	Aug 2016	Jan 2017	Aug 2016	Jan 2017
CONSTRUCTION	Jan 2017	Jan 2018	Jan 2017	Jan 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2018	Jul 2018	Jan 2017	Jan 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2018	Jul 2018	Jan 2018	Jul 2018

Explanation for Delay:

Project Location:

Scope Summary:

UPGRADING OF DOORS AND SECURITY CAMERAS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM17THTV
Project Description: Todt Hill Cameras -- CCTV Security Cameras

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$200	\$0	\$0	\$0	\$0	\$0	\$200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Feb 2017	Jul 2017	Feb 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Dec 2017	Jul 2017	Dec 2017
CONSTRUCTION	Dec 2017	Dec 2018	Dec 2017	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Dec 2017	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Jun 2019	Dec 2018	Jun 2019

Explanation for Delay:

Project Location:

Scope Summary:

INSTALLATION OF SECURITY CAMERAS AT TODT HILL

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18CSLF
Project Description: CASSIDY LAFAYETTE SECURITY CAMERAS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$2,760

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$2,760	\$0	\$0	\$0	\$0	\$0	\$2,760
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Dec 2018	Jul 2018	Dec 2018
CONSTRUCTION	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

INSTALL SECURITY CAMERAS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18NLAC
Project Description: NEW LANE SHORES LUNCH ROOM AC

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING CONSTRUCTION

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$600	\$0	\$0	\$0	\$0	\$0	\$600
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2018	Oct 2018	May 2018	Oct 2018
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Oct 2018	Apr 2019	Oct 2018	Apr 2019
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2019	Apr 2020	Apr 2019	Apr 2020
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2020	Oct 2020	Apr 2019	Apr 2020
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2020	Oct 2020	Apr 2020	Oct 2020

Explanation for Delay:

Project Location:

Scope Summary:

AIR CONDITIONING

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18RTBC
Project Description: RICHMOND TERRACE BASKETBALL COURT LIGHTING

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING CONSTRUCTION

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$144

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$144	\$0	\$0	\$0	\$0	\$0	\$144
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2018	Oct 2018	May 2018	Oct 2018
BID AWARD AND REGISTER CONTRCT	Oct 2018	Apr 2019	Oct 2018	Apr 2019
CONSTRUCTION	Apr 2019	Apr 2020	Apr 2019	Apr 2020
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2020	Oct 2020	Apr 2019	Apr 2020
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2020	Oct 2020	Apr 2020	Oct 2020

Explanation for Delay:

Project Location:

Scope Summary:

UPGRADE LIGHTING AT THE BASKETBALL COURTS BEHIND 71 JERSEY STREET

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18SBBY
Project Description: SOUTH BEACH AND BERRY CAMERAS, LIGHTING, PLAYGROUND UPGRADE

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING CONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$1,000	\$0	\$0	\$0	\$0	\$0	\$1,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jun 2018	Jan 2018	Jun 2018
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2018	Dec 2018	Jul 2018	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2018	Dec 2019	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2018	Dec 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2019	Jun 2020	Dec 2019	Jun 2020

Explanation for Delay:

Project Location:

Scope Summary:

CAMERAS, LIGHTING, PLAYGROUND UPGRADE

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM18THGR
Project Description: TODT HILL GROUNDS UPDATES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2018	Jul 2018	Jan 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2018	Jan 2019	Jul 2018	Jan 2019
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2019	Jan 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jul 2020	Jan 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jul 2020	Jan 2020	Jul 2020

Explanation for Delay:

Project Location:

Scope Summary:

UPDATE GROUNDS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19BHLU
Project Description: BERRY HOUSES INTERIOR LIGHTING

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$100	\$0	\$0	\$0	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Jan 2020	Jul 2019	Jan 2020
CONSTRUCTION	Jan 2020	Jan 2021	Jan 2020	Jan 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Jul 2021	Jan 2020	Jan 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Jul 2021	Jan 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

INTERIOR LIGHTING-LIGHTING UPGRADES AT BERRY HOUSES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19MHBC
Project Description: MARINER HARBOR BASKETBALL COURTS

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$393

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$393	\$0	\$0	\$0	\$0	\$0	\$393
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2019	Jan 2020	Jul 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jan 2021	Jan 2020	Jan 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Jul 2021	Jan 2020	Jan 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Jul 2021	Jan 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

RENOVATION TO THE BASKETBALL COURT INCLUDING REPAVING THE COURT, NEW BASKETBALL POST, HOOPS, BACKBOARDS AND BLEACHERS

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19SBCU
Project Description: SOUTH BEACH HOUSES CAMERA UPGRADES

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$100	\$0	\$0	\$0	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Oct 2018	Apr 2019	Oct 2018	Apr 2019
BID AWARD AND REGISTER CONTRCT	Apr 2019	Oct 2019	Apr 2019	Oct 2019
CONSTRUCTION	Oct 2019	Oct 2020	Oct 2019	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Apr 2021	Oct 2019	Oct 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Apr 2021	Oct 2020	Apr 2021

Explanation for Delay:

Project Location:

Scope Summary:

FUNDING FOR SOUTH BEACH HOUSES CAMERA UPGRADES

(\$ in 000's)

Managing Agency: 806 : HOUSING PRESERVATION AND DEVEL
Project Id: HAM19THSS
Project Description: TODT HILL HOUSES SPRINKLER SYSTEM

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING UPGRADE

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: HA-D001

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$500	\$0	\$0	\$0	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT CONSTRUCTION	Jul 2019	Jan 2020	Jul 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Jan 2021	Jan 2020	Jan 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Jul 2021	Jan 2020	Jan 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2021	Jul 2021	Jan 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

INSTALL A BRAND-NEW LARGE CHILDRENS SPRINKLER SYSTEM

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 75200403
Project Description: SEA VIEW: RENOVATE MARINER'S HARBOR HOUSES CHC

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: HO-D003

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$108	\$0	\$0	\$0	\$0	\$108
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

142 BRABANT STREET, STATEN ISLAND, NY 10303

Scope Summary:

RENOVATE AND UPDATE HHC CHILD HEALTH CLINIC AT MARINER'S HARBOR HOUSES.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 75200902
Project Description: SEAVIEW: RENOVATION OF ISOLATION BUILDING

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HO-D003 HO-R001 HO-0214

Original Budget: \$3,950

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$4,023	\$362	\$155	\$0	\$0	\$0	\$0	\$4,540
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Jul 2012	May 2013	Jul 2012	May 2013
CONSTRUCTION	Jun 2013	May 2014	Jul 2012	May 2013
CONSTRUCTION	Jun 2013	May 2014	Jun 2013	May 2014

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

460 BRIELLE AVENUE, STATEN ISLAND, N. Y. 10314

Scope Summary:

THEPURPOSE OF THIS PROJECT IS TO RENOVATE THE ISOLATION BUILDING AT SEAVIEW HOSPITAL REHABILITATION CENTER & HOME.

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 75201502
Project Description: SEA VIEW: EMERGENCY GENERATOR REPLACEMENT

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HO-0214

Original Budget: \$2,233

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,469	\$235	\$192	\$0	\$0	\$0	\$0	\$2,896
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	May 2015	Mar 2016	May 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	May 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

460 BRIELLE AVENUE, STATEN ISLAND, NY 10314

Scope Summary:

PROJECT WILL REPLACE FUEL TANK AND GENERATOR AT SEA VIEW HOSPITAL REHABILITATION CENTER AND HOME TO COMPLY WITH EPA CODE COMPLIANCE. □

(\$ in 000's)

Managing Agency: 819 : HEALTH AND HOSPITALS CORP
Project Id: 75201801
Project Description: SEA VIEW: CAMPUS ROAD REPAVING - PHASE 2

Ten-Year Plan Category: ROUTINE RECONSTRUCTION

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HO-D003

Original Budget: \$175

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$172	\$3	\$0	\$0	\$0	\$0	\$175
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DESIGN	Oct 2018	Apr 2019	Oct 2018	Apr 2019
CONSTRUCTION	Apr 2019	Sep 2019	Apr 2019	Sep 2019

Explanation for Delay:

Project Location:

460 BRIELLE AVENUE, STATEN ISLAND, NY 10314

Scope Summary:

SEA VIEW: CAPUS ROAD REPAVING - PHASE 2.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: NCMCCSG
Project Description: NEW CLOVE PS: EQUIPMENT REPLACEMENT

Ten-Year Plan Category: WATER QUALITY PRESERVATION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WM-0105

Original Budget: \$22,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$1,000	\$15,000	\$0	\$0	\$16,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PRE-CONSTRUCTION MOBILIZATION	Jun 2019	May 2020	Jun 2019	May 2020
ON-SITE CONSTRUCTION MANAGEMEN	May 2020	Apr 2026	May 2020	Apr 2026
POST-CONSTRUCTION CLOSE-OUT	Apr 2026	Apr 2027	Apr 2026	Apr 2027

Explanation for Delay:

Project Location:

Scope Summary:

REPLACE SWITCHGEARS A& MCCS AT NEW CLOVE PS

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: OB-125-L
Project Description: RECONSTRUCTION OF SUBSTATION AT THE OAKWOOD BEACH WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$13,350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$8,335	\$45	\$0	\$0	\$0	\$0	\$0	\$8,380
Non-City	\$7,736	\$0	\$0	\$0	\$0	\$0	\$0	\$7,736

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2008	May 2008	Mar 2008	Nov 2008
PRELIMINARY DESIGN	May 2008	Sep 2008	Nov 2008	Nov 2009
FINAL DESIGN	Sep 2008	Mar 2009	Nov 2009	May 2011
BID AWARD AND REGISTER CONTRCT	Mar 2009	Jun 2009	May 2011	Feb 2012
CONSTRUCTION TO 25%	Jun 2009	Oct 2009	Feb 2012	Feb 2013
CONSTRUCTION TO 50%	Oct 2009	Feb 2010	Feb 2013	Jan 2014
CONSTRUCTION TO 75%	Feb 2010	Jun 2010	Jan 2014	Jan 2015
ORIGINAL EQUIP & FURNISHING	Jun 2010	Sep 2010	Jan 2015	Oct 2015
SUBSTANTIAL COMPLETION	Sep 2010	Nov 2010	Oct 2015	Apr 2016
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2010	Dec 2010	Apr 2016	Jul 2016

Explanation for Delay:

Project Location:

751 MILL ROAD STATEN ISLAND, N.Y. 10306

Scope Summary:

RECONSTRUCTION OF SUBSTATION AT THE OAKWOOD BEACH WPCP.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: OB-133-L
Project Description: SLUDGE THICKENING IMPROVEMENT @ OAKWOOD BEACH WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$26,201

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$4,576	\$0	\$0	\$0	\$0	\$0	\$36,000	\$40,576
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2015	Feb 2016	Jun 2015	Feb 2016
PRELIMINARY DESIGN	Feb 2016	Feb 2017	Feb 2016	Feb 2017
FINAL DESIGN	Feb 2017	Aug 2018	Feb 2017	Aug 2018
BID AWARD AND REGISTER CONTRCT	Aug 2018	May 2019	Aug 2018	May 2019
CONSTRUCTION TO 25%	May 2019	May 2020	May 2019	May 2020
CONSTRUCTION TO 50%	May 2020	Apr 2021	May 2020	Apr 2021
CONSTRUCTION TO 75%	Apr 2021	Apr 2022	Apr 2021	Apr 2022
ORIGINAL EQUIP & FURNISHING	Apr 2022	Jan 2023	Apr 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2023	Jul 2023	Jan 2023	Jul 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2023	Oct 2023	Jul 2023	Oct 2023

Explanation for Delay:

Project Location:

751 MILL ROAD STATEN ISLAND, NEW YORK 10306

Scope Summary:

SLUDGE THICKENING IMPROVEMENT AT OAKEOOD BEACH WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: OB-134-L
Project Description: POWER DISTRIBUTION AT OAKWOOD BEACH WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$3,920

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$600	\$5,787	\$0	\$2,350	\$23,500	\$0	\$0	\$32,237
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Sep 2017	Jul 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Nov 2017	Mar 2018
FINAL DESIGN	Jan 2018	Jul 2018	Mar 2018	Sep 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Sep 2018	Dec 2018
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Dec 2018	Apr 2019
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Apr 2019	Aug 2019
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Aug 2019	Dec 2022
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Dec 2022	Mar 2023
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Mar 2023	May 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	May 2023	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

751 MILL ROAD STATEN ISLAND, N.Y. 10306

Scope Summary:

POWER DISTRIBUTION AT OAKWOOD BEACH WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: OB-135-L
Project Description: HEADWORKS AT OAKWOOD BEACH WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$18,610

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$600	\$0	\$9,995	\$0	\$33,128	\$0	\$0	\$43,723
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Sep 2017	Jul 2017	Dec 2018
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Dec 2018	Aug 2019
FINAL DESIGN	Jan 2018	Jul 2018	Aug 2019	Apr 2020
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Apr 2020	Dec 2020
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Apr 2020	Dec 2020
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Apr 2020	Dec 2020
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Apr 2020	Dec 2020
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Apr 2020	Dec 2020
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Apr 2020	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Apr 2020	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

751 MILL ROAD, STATEN ISLAND NEW YORK 10306

Scope Summary:

HEADWORKS AT OAKWOOD BEACH WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: OB-136-L
Project Description: INSTALLATION OF (2) MAIN TRANSFORMERS @ OAKWOOD BEACH WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$17,676

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$4,070	\$256	\$0	\$0	\$5,000	\$5,000	\$0	\$14,326
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Mar 2014	Jun 2013	Mar 2014
PRELIMINARY DESIGN	Mar 2014	Mar 2015	Mar 2014	Mar 2015
FINAL DESIGN	Mar 2015	Aug 2016	Mar 2015	Aug 2016
BID AWARD AND REGISTER CONTRCT	Aug 2016	May 2017	Aug 2016	May 2017
CONSTRUCTION TO 25%	May 2017	May 2018	May 2017	May 2018
CONSTRUCTION TO 50%	May 2018	May 2019	May 2018	May 2019
CONSTRUCTION TO 75%	May 2019	May 2020	May 2019	May 2020
ORIGINAL EQUIP & FURNISHING	May 2020	Jan 2021	May 2020	Jan 2021
SUBSTANTIAL COMPLETION	Jan 2021	Jul 2021	Jan 2021	Jul 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2021	Oct 2021	Jul 2021	Oct 2021

Explanation for Delay:

Project Location:

751 MILL ROAD STATEN ISLAND, N.Y. 10306

Scope Summary:

INSTALLATION OF (2) MAIN TRANSFORMERS AT THE OAKWOOD BEACH WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: OB-137-L
Project Description: RECONSTRUCT PRIMARY TREATMENT EQUIPMENT @ OAKWOOD BEACH WWTP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$5,990

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$590	\$0	\$0	\$2,500	\$0	\$3,090
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2021	Sep 2021	Aug 2019	Nov 2019
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Nov 2019	Mar 2020
FINAL DESIGN	Jan 2022	Jul 2022	Mar 2020	Sep 2020
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Sep 2020	Dec 2020
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Dec 2020	Apr 2021
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Apr 2021	Aug 2021
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Aug 2021	Dec 2021
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Dec 2021	Mar 2022
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Mar 2022	May 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	May 2022	Nov 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

751 MILL ROAD, STATEN ISLAND, N.Y. 10306

Scope Summary:

RECONSTRUCT PRIMARY TREATMENT EQUIPMENT @ OAKWOOD BEACH WWTP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: OB-144-L
Project Description: TRC - CONS OF DISINFECTION FACILITIES AT OAKWOOD BEACH

Ten-Year Plan Category: CONSENT DECREE UPGRADING AND CONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0282

Original Budget: \$11,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$500	\$0	\$0	\$14,834	\$0	\$0	\$0	\$15,334
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Mar 2018	Jul 2017	Mar 2018
PRELIMINARY DESIGN	Mar 2018	Mar 2019	Mar 2018	Mar 2019
FINAL DESIGN	Mar 2019	Sep 2020	Mar 2019	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Jun 2021	Sep 2020	Jun 2021
CONSTRUCTION TO 25%	Jun 2021	Jun 2022	Jun 2021	Jun 2022
CONSTRUCTION TO 50%	Jun 2022	May 2023	Jun 2022	May 2023
CONSTRUCTION TO 75%	May 2023	May 2024	May 2023	May 2024
ORIGINAL EQUIP & FURNISHING	May 2024	Feb 2025	May 2024	Feb 2025
SUBSTANTIAL COMPLETION	Feb 2025	Aug 2025	Feb 2025	Aug 2025
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2025	Nov 2025	Aug 2025	Nov 2025

Explanation for Delay:

Project Location:

Scope Summary:

CONSTRUCTION OF DISINFECTION FACILITIES AT OAKWOOD BEACH WPCP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: OB-146
Project Description: REPLACE MAIN INFLUENT GATES & ACTUATORS AT OAKWOOD BEACH

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$15,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$1,500	\$1,500	\$15,000	\$0	\$0	\$18,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
FINAL DESIGN	Jun 2022	Dec 2023	Jun 2019	Dec 2020
CONSTRUCTION TO 25%	Dec 2023	Aug 2024	Dec 2020	Aug 2021
CONSTRUCTION TO 50%	Aug 2024	Mar 2025	Aug 2021	Mar 2022
CONSTRUCTION TO 75%	Mar 2025	Nov 2025	Mar 2022	Nov 2022

Explanation for Delay:

Project Location:

Scope Summary:

REPLACE MAIN INFLUENT GATES & ACTUATORS AT OAKWOOD BEACH

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PR-132-L
Project Description: RECONSTRUCTION OF SEA WALL/SLUDGE DOCK IMPROVEMENTS

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$3,188

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$548	\$0	\$0	\$1,000	\$0	\$1,548
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2022	Sep 2022	Jul 2018	Dec 2019
PRELIMINARY DESIGN	Sep 2022	Jan 2023	Dec 2019	Aug 2020
FINAL DESIGN	Jan 2023	Jul 2023	Aug 2020	Apr 2021
BID AWARD AND REGISTER CONTRCT	Jul 2023	Oct 2023	Apr 2021	Dec 2021
CONSTRUCTION TO 25%	Oct 2023	Feb 2024	Apr 2021	Dec 2021
CONSTRUCTION TO 50%	Feb 2024	Jun 2024	Apr 2021	Dec 2021
CONSTRUCTION TO 75%	Jun 2024	Oct 2024	Apr 2021	Dec 2021
ORIGINAL EQUIP & FURNISHING	Oct 2024	Jan 2025	Apr 2021	Dec 2021
SUBSTANTIAL COMPLETION	Jan 2025	Mar 2025	Apr 2021	Dec 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2025	Apr 2025	Apr 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF SEA WALL/SLUDGE DOCK IMPROVEMENTS

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PR-134-L
Project Description: RECONSTRUCT FINAL SETTLING SYSTEM EQUIPMENT @ PORT RICHMOND

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$6,900

Project Plan

	Prior Actuals	Plan						Total
		2019	2020	2021	2022	2023	RTC	
City	\$0	\$0	\$0	\$0	\$0	\$0	\$15,000	\$15,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Mar 2018	Jul 2016	Mar 2017
PRELIMINARY DESIGN	Mar 2018	Mar 2019	Mar 2017	Mar 2018
FINAL DESIGN	Mar 2019	Sep 2020	Mar 2018	Sep 2019
BID AWARD AND REGISTER CONTRCT	Sep 2020	Jun 2021	Sep 2019	Jun 2020
CONSTRUCTION TO 25%	Jun 2021	Jun 2022	Jun 2020	Jun 2021
CONSTRUCTION TO 50%	Jun 2022	May 2023	Jun 2021	May 2022
CONSTRUCTION TO 75%	May 2023	May 2024	May 2022	May 2023
ORIGINAL EQUIP & FURNISHING	May 2024	Feb 2025	May 2023	Feb 2024
SUBSTANTIAL COMPLETION	Feb 2025	Aug 2025	Feb 2024	Aug 2024
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2025	Nov 2025	Aug 2024	Nov 2024

Explanation for Delay:

Project Location:

RICHMOND TERRACE & BODINE STREET, STATEN ISLAND, N.Y. 10310

Scope Summary:

RECONSTRUCT FINAL SETTLING SYSTEM EQUIPMENT @ PORT RICHMOND

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PR-135-L
Project Description: RECONSTRUCT POWER DISTRIBUTION EQUIPMENT @ PORT RICHMOND

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$10,620

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$3,000	\$0	\$0	\$3,000	\$0	\$33,500	\$39,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Aug 2022	Jul 2016	Sep 2016
PRELIMINARY DESIGN	Aug 2022	Dec 2022	Sep 2016	Jan 2017
FINAL DESIGN	Dec 2022	Jun 2023	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jun 2023	Sep 2023	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Sep 2023	Jan 2024	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Jan 2024	May 2024	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	May 2024	Sep 2024	Jun 2018	Oct 2018
ORIGINAL EQUIP & FURNISHING	Sep 2024	Dec 2024	Oct 2018	Jan 2019
SUBSTANTIAL COMPLETION	Dec 2024	Feb 2025	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2025	Mar 2025	Mar 2019	Apr 2022

Explanation for Delay:

Project Location:

RICHMOND TERRACE & BODINE STREET, STATEN ISLAND N.Y. 10310

Scope Summary:

RECONSTRUCT POWER DISTRIBUTION EQUIPMENT @ PORT RICHMOND WWTP

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PR-138-L
Project Description: RECONSTRUCT MAIN SEWAGE PUMP CONTROLS @ PORT RICHMOND WWTP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$2,100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$4,621	\$0	\$0	\$3,000	\$25,000	\$0	\$0	\$32,621
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2023	Feb 2024	Jul 2016	Mar 2017
PRELIMINARY DESIGN	Feb 2024	Feb 2025	Mar 2017	Mar 2018
FINAL DESIGN	Feb 2025	Aug 2026	Mar 2018	Sep 2019
BID AWARD AND REGISTER CONTRCT	Aug 2026	May 2027	Sep 2019	Jun 2020
CONSTRUCTION TO 25%	May 2027	May 2028	Jun 2020	Jun 2021
CONSTRUCTION TO 50%	May 2028	Apr 2029	Jun 2021	May 2022
CONSTRUCTION TO 75%	Apr 2029	Apr 2030	May 2022	May 2023
ORIGINAL EQUIP & FURNISHING	Apr 2030	Jan 2031	May 2023	Feb 2024
SUBSTANTIAL COMPLETION	Jan 2031	Jul 2031	Feb 2024	Aug 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2031	Oct 2031	Aug 2024	Nov 2024

Explanation for Delay:

Project Location:

RICHMOND TERRACE & BODINE STREET, STATEN ISLAND, N.Y. 10310

Scope Summary:

RECONSTRUCT MAIN SEWAGE PUMP CONTROLS @ PORT RICHMOND WWTP

(\$ in 000's)

Managing Agency:	826 : DEPT ENVIRONMENTAL PROTECTION
Project Id:	PR-140
Project Description:	TRC - Dechlorination Facilities at Port Richmond WWTP

Ten-Year Plan Category: CONSENT DECREE UPGRADING AND CONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0282

Original Budget: \$28,833

Project Plan

	Prior Actuals	Plan						Total
		2019	2020	2021	2022	2023	RTC	
City	\$0	\$0	\$4,591	\$3,652	\$0	\$0	\$14,590	\$22,833
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2019	Mar 2020	Jul 2019	Mar 2020
PRELIMINARY DESIGN	Mar 2020	Mar 2021	Mar 2020	Mar 2021
FINAL DESIGN	Mar 2021	Sep 2022	Mar 2021	Sep 2022
BID AWARD AND REGISTER CONTRCT	Sep 2022	Jun 2023	Sep 2022	Jun 2023
CONSTRUCTION TO 25%	Jun 2023	Jun 2024	Jun 2023	Jun 2024
CONSTRUCTION TO 50%	Jun 2024	May 2025	Jun 2024	May 2025
CONSTRUCTION TO 75%	May 2025	May 2026	May 2025	May 2026
ORIGINAL EQUIP & FURNISHING	May 2026	Feb 2027	May 2026	Feb 2027
SUBSTANTIAL COMPLETION	Feb 2027	Aug 2027	Feb 2027	Aug 2027
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2027	Nov 2027	Aug 2027	Nov 2027

Explanation for Delay:

Project Location:

Scope Summary:

INSTALLATION OF SODIUM BISULFITE STORAGE TANKS, EMERGENCY GRAVITY DRIP STORAGE TANK, CHEMICAL DELIVERY OFF-LOADING STATION, METERING PUMPS, TRANSFER PUMPS, DOSING SYSTEM, AND ALL NECESSARY INSTRUMENTATIONS FOR AUTOMATIC AND MANUAL CONTROLS.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PR-AIRPIP
Project Description: RECONS OF AIR DISTRIBUTION PIPING AT THE PORT RICHMOND WPCP

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$22,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$22,000	\$0	\$22,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2023	May 2123	Jun 2023	May 2123

Explanation for Delay:

Project Location:

Scope Summary:

RECONS OF AIR DISTRIBUTION PIPING AT THE PORT RICHMOND WPCP

(\$ in 000's)

Managing Agency:	826 : DEPT ENVIRONMENTAL PROTECTION
Project Id:	PS-276
Project Description:	RECONSTRUCTION AT HANNAH STREET PUMPING STATION (BEDC)

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0269

Original Budget: \$100,225

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$13,179	\$0	\$9,994	\$0	\$0	\$0	\$52,290	\$75,463
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Mar 2016	Jul 2015	Mar 2016
PRELIMINARY DESIGN	Mar 2016	Mar 2017	Mar 2016	Mar 2017
FINAL DESIGN	Mar 2017	Sep 2018	Mar 2017	Sep 2018
BID AWARD AND REGISTER CONTRCT	Sep 2018	Jun 2019	Sep 2018	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Jun 2020	Jun 2019	Jun 2020
CONSTRUCTION TO 50%	Jun 2020	May 2021	Jun 2020	May 2021
CONSTRUCTION TO 75%	May 2021	May 2022	May 2021	May 2022
ORIGINAL EQUIP & FURNISHING	May 2022	Feb 2023	May 2022	Feb 2023
SUBSTANTIAL COMPLETION	Feb 2023	Aug 2023	Feb 2023	Aug 2023
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2023	Nov 2023	Aug 2023	Nov 2023

Explanation for Delay:

Project Location:

HANNAH STREET/MURRAY HULBERT AVENUE, STATEN ISLAND, N.Y. 10301

Scope Summary:

RECONSTRUCTION AT HANNAH STREET P.S. (BEDC)

(\$ in 000's)

Managing Agency:	826 : DEPT ENVIRONMENTAL PROTECTION
Project Id:	PS-287
Project Description:	ELTINGVILLE PUMPING STATION

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0269

Original Budget: \$9,641

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$500	\$0	\$0	\$0	\$0	\$10,000	\$0	\$10,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Mar 2017	Jul 2017	Mar 2018
PRELIMINARY DESIGN	Mar 2017	Mar 2018	Mar 2018	Mar 2019
FINAL DESIGN	Mar 2018	Sep 2019	Mar 2019	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2019	Jun 2020	Sep 2020	Jun 2021
CONSTRUCTION TO 25%	Jun 2020	Jun 2021	Jun 2021	Jun 2022
CONSTRUCTION TO 50%	Jun 2021	May 2022	Jun 2022	May 2023
CONSTRUCTION TO 75%	May 2022	May 2023	May 2023	May 2024
ORIGINAL EQUIP & FURNISHING	May 2023	Feb 2024	May 2024	Feb 2025
SUBSTANTIAL COMPLETION	Feb 2024	Aug 2024	Feb 2025	Aug 2025
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2024	Nov 2024	Aug 2025	Nov 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

ELTINGVILLE PUMPING STATION

Scope Summary:

ELTINGVILLE PUMPING STATION

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PS-295
Project Description: RECONSTRUCTION AT MERSEREAU PUMPING STATION

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0269

Original Budget: \$8,552

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$1,710	\$4,000	\$0	\$5,710
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Feb 2021	Jul 2018	Mar 2019
PRELIMINARY DESIGN	Feb 2021	Feb 2022	Mar 2019	Mar 2020
FINAL DESIGN	Feb 2022	Aug 2023	Mar 2020	Sep 2021
BID AWARD AND REGISTER CONTRCT	Aug 2023	May 2024	Sep 2021	Jun 2022
CONSTRUCTION TO 25%	May 2024	May 2025	Jun 2022	Jun 2023
CONSTRUCTION TO 50%	May 2025	Apr 2026	Jun 2023	May 2024
CONSTRUCTION TO 75%	May 2026	Apr 2027	May 2024	May 2025
ORIGINAL EQUIP & FURNISHING	Apr 2027	Jan 2028	May 2025	Feb 2026
SUBSTANTIAL COMPLETION	Jan 2028	Jul 2028	Feb 2026	Aug 2026
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2028	Oct 2028	Aug 2026	Nov 2026

Explanation for Delay:

Project Location:

RECONSTRUCTION AT MESEREAU PUMPING STATION

Scope Summary:

RECONSTRUCTION AT MESEREAU PUMPING STATION

(\$ in 000's)

Managing Agency:	826 : DEPT ENVIRONMENTAL PROTECTION
Project Id:	PS-296
Project Description:	RECONSTRUCTION AT MELVIN PUMPING STATION

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0269

Original Budget: \$5,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$10,000	\$0	\$10,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Mar 2018	Jul 2016	Mar 2017
PRELIMINARY DESIGN	Mar 2018	Mar 2019	Mar 2017	Mar 2018
FINAL DESIGN	Mar 2019	Sep 2020	Mar 2018	Sep 2019
BID AWARD AND REGISTER CONTRCT	Sep 2020	Jun 2021	Sep 2019	Jun 2020
CONSTRUCTION TO 25%	Jun 2021	Jun 2022	Jun 2020	Jun 2021
CONSTRUCTION TO 50%	Jun 2022	May 2023	Jun 2021	May 2022
CONSTRUCTION TO 75%	May 2023	May 2024	May 2022	May 2023
ORIGINAL EQUIP & FURNISHING	May 2024	Feb 2025	May 2023	Feb 2024
SUBSTANTIAL COMPLETION	Feb 2025	Aug 2025	Feb 2024	Aug 2024
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2025	Nov 2025	Aug 2024	Nov 2024

Explanation for Delay:

Project Location:

RECONSTRUCTION AT MELVIN PUMPING STATION

Scope Summary:

RECONSTRUCTION AT MELVIN PUMPING STATION

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PS-317
Project Description: RECONSTRUCT VICTORY BOULEVARD PUMPING STATION STATEN ISLAND

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0269

Original Budget: \$6,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$12,500	\$0	\$12,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Mar 2017	Jul 2016	Mar 2017
PRELIMINARY DESIGN	Mar 2017	Mar 2018	Mar 2017	Mar 2018
FINAL DESIGN	Mar 2018	Sep 2019	Mar 2018	Sep 2019
BID AWARD AND REGISTER CONTRCT	Sep 2019	Jun 2020	Sep 2019	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Jun 2021	Jun 2020	Jun 2021
CONSTRUCTION TO 50%	Jun 2021	May 2022	Jun 2021	May 2022
CONSTRUCTION TO 75%	May 2022	May 2023	May 2022	May 2023
ORIGINAL EQUIP & FURNISHING	May 2023	Feb 2024	May 2023	Feb 2024
SUBSTANTIAL COMPLETION	Feb 2024	Aug 2024	Feb 2024	Aug 2024
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2024	Nov 2024	Aug 2024	Nov 2024

Explanation for Delay:

Project Location:

VICTORY VLVD., NEAR CON ED TRAVIS POWER PLANT SOUTH OF WEST SHORE EXTRESSWAY, STATEN ISLAND, NEW YORK

Scope Summary:

RECONSTRUCTION OF VICTORY BOULEVARD PUMPING STATION STATEN ISLAND, NEW YORK

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PS-322
Project Description: RECONSTRUCT MAYFLOWER AVENUE PUMPING STATION, STATEN ISLAND

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0269

Original Budget: \$5,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$2,000	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Feb 2023	Jul 2018	Mar 2019
PRELIMINARY DESIGN	Feb 2023	Feb 2024	Mar 2019	Mar 2020
FINAL DESIGN	Feb 2024	Aug 2025	Mar 2020	Sep 2021
BID AWARD AND REGISTER CONTRCT	Aug 2025	May 2026	Sep 2021	Jun 2022
CONSTRUCTION TO 25%	May 2026	May 2027	Jun 2022	Jun 2023
CONSTRUCTION TO 50%	May 2027	Apr 2028	Jun 2023	May 2024
CONSTRUCTION TO 75%	Apr 2028	Apr 2029	May 2024	May 2025
ORIGINAL EQUIP & FURNISHING	Apr 2029	Jan 2030	May 2025	Feb 2026
SUBSTANTIAL COMPLETION	Jan 2030	Jul 2030	Feb 2026	Aug 2026
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2030	Oct 2030	Aug 2026	Nov 2026

Explanation for Delay:

Project Location:

MAYFLOWER AVENUE AND SRTHUR KILL ROAD, STATEN ISLAND, NEW YORK, 10309

Scope Summary:

RECONSTRUCTION OF THE MAYFLOWER AVENUE PUMPING STATION, STATEN ISLAND, NEW YORK

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: PS-323
Project Description: RECONSTRUCT RICHMOND AVENUE PUMPING STATION, STATEN ISLAND

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0269

Original Budget: \$5,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$5,000	\$0	\$5,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Feb 2023	Jun 2019	Feb 2020
PRELIMINARY DESIGN	Feb 2023	Feb 2024	Feb 2020	Feb 2021
FINAL DESIGN	Feb 2024	Aug 2025	Feb 2021	Aug 2022
BID AWARD AND REGISTER CONTRCT	Aug 2025	May 2026	Aug 2022	May 2023
CONSTRUCTION TO 25%	May 2026	May 2027	May 2023	May 2024
CONSTRUCTION TO 50%	May 2027	Apr 2028	May 2024	Apr 2025
CONSTRUCTION TO 75%	Apr 2028	Apr 2029	Apr 2025	Apr 2026
ORIGINAL EQUIP & FURNISHING	Apr 2029	Jan 2030	Apr 2026	Jan 2027
SUBSTANTIAL COMPLETION	Jan 2030	Jul 2030	Jan 2027	Jul 2027
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2030	Oct 2030	Jul 2027	Oct 2027

Explanation for Delay:

Project Location:

RICHMOND AVENUE AND PROL PLACE, STATEN ISLAND, NEW YORK 10305

Scope Summary:

RECONSTRUCTION OF RICHMOND AVENUE PUMPING STATION, STATEN ISLAND, NEWYORK

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: RED-381
Project Description: (SANDHWSI) Storm swr replacement ext. in Harold Avenue

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001

Original Budget: \$2,880

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$2,880	\$0	\$0	\$0	\$0	\$2,880
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2023	Mar 2023

Explanation for Delay:

Project Location:

Scope Summary:

(SANDHWS) STORM SEWER EXTENSIONS IN HAROLD AVE FROM BAYVIEW TERRACE TO OCEAN DRIVEWAY AND IN OCEAN DRIVEWAY FROM HAROLD AVE TO ARDEN AVE; WATER MAIN REPLACEMENTS IN HAROLD AVE FROM HYLAN BLVD TO OCEAN DRIVEWAY.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: RED-384
Project Description: TRUNK AND DISTRIBUTION WATER MAIN IN FRONT ST, SI

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: WM-0006 WM-0001

Original Budget: \$16,997

Project Plan

	Prior Actuals	Plan						RTC	Total
		2019	2020	2021	2022	2023			
City	\$0	\$0	\$0	\$0	\$0	\$16,397	\$0	\$16,397	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018		
PRELIMINARY DESIGN	Aug 2018	Dec 2018		
FINAL DESIGN	Dec 2018	Jun 2019		
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019		
CONSTRUCTION TO 25%	Sep 2019	Jan 2020		
CONSTRUCTION TO 50%	Jan 2020	May 2020		
CONSTRUCTION TO 75%	May 2020	Sep 2020		
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020		
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021		
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021		

Explanation for Delay:

Project Location:

Scope Summary:

TRUNK AND DISTRIBUTION WATER MAIN IN FRONT ST FROM HANNAH STREET TO VANDERBILT AVENUE,
 ETC. STATEN ISLAND

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: RED-NEW
Project Description: CORE WM AREA CONTRACT, S.I.

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WM-0006

Original Budget: \$36,865

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$8,000	\$6,000	\$3,000	\$17,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Jun 2106	Jul 2006	Jun 2106

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF RICHMOND WATER MAINS.

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: SANDOB
Project Description: RECONS OF THE OAKWOOD BEACH WPCP DUE TO HURRICANE SANDY

Ten-Year Plan Category: PLANT UPGRADING AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WP-0112

Original Budget: \$1,277

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$6,254	\$6,254
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$56,287	\$56,287

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2023	Mar 2024
PRELIMINARY DESIGN	Sep 2014	Jan 2015	Mar 2024	Mar 2025
FINAL DESIGN	Jan 2015	Jul 2015	Mar 2025	Sep 2026
BID AWARD AND REGISTER CONTRCT	Jul 2015	Oct 2015	Sep 2026	Jun 2027
CONSTRUCTION TO 25%	Oct 2015	Feb 2016	Jun 2027	Jun 2028
CONSTRUCTION TO 50%	Feb 2016	Jun 2016	Jun 2028	May 2029
CONSTRUCTION TO 75%	Jun 2016	Oct 2016	May 2029	May 2030
ORIGINAL EQUIP & FURNISHING	Oct 2016	Jan 2017	May 2030	Feb 2031
SUBSTANTIAL COMPLETION	Jan 2017	Mar 2017	Feb 2031	Aug 2031
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Apr 2017	Aug 2031	Nov 2031

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF THE OAKWOOD BEACH WATER POLLUTION CONTROL PLANT DUE TO HURRICANE SANDY

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: SER002268
Project Description: STORM & SAN SEWER IN BRIELLE AV B/T ROCKLAND AV & WALCOTT AV

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 500 502

Borough: RICHMOND

Budget Lines: SE-0002R SE-0200R WM-0001

Original Budget: \$2,006

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$2,006	\$0	\$0	\$2,006
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2011	Aug 2011	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2011	Dec 2011	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2011	Jun 2012	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2012	Sep 2012	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Sep 2012	Jan 2013	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jan 2013	May 2013	Jan 2022	May 2022
CONSTRUCTION TO 75%	May 2013	Sep 2013	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2013	Dec 2013	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2013	Feb 2014	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2014	Mar 2014	Feb 2023	Mar 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STORM & SAN SEWER IN BRIELLE AV B/T ROCKLAND AV & WALCOTT AV

(\$ in 000's)

Managing Agency: 826 : DEPT ENVIRONMENTAL PROTECTION
Project Id: SIBB2-OAK
Project Description: STATEN ISLAND BLUEBELT - OAKWOOD BEACH

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: SE-0716

Original Budget: \$6,814

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$5,049	\$4,149	\$0	\$0	\$0	\$6,000	\$0	\$15,198
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Aug 2013	Jun 2013	Aug 2013
PRELIMINARY DESIGN	Aug 2013	Dec 2013	Aug 2013	Dec 2013
FINAL DESIGN	Dec 2013	Jun 2014	Dec 2013	Jun 2014
BID AWARD AND REGISTER CONTRCT	Jun 2014	Sep 2014	Jun 2014	Sep 2014
CONSTRUCTION TO 25%	Sep 2014	Jan 2015	Sep 2014	Jan 2015
CONSTRUCTION TO 50%	Jan 2015	May 2015	Jan 2015	May 2015
CONSTRUCTION TO 75%	May 2015	Sep 2015	May 2015	Sep 2015
ORIGINAL EQUIP & FURNISHING	Sep 2015	Dec 2015	Sep 2015	Dec 2015
SUBSTANTIAL COMPLETION	Dec 2015	Feb 2016	Dec 2015	Feb 2016
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2016	Mar 2016	Feb 2016	Mar 2016

Explanation for Delay:

Project Location:

Scope Summary:

LAND ACQUISITION FOR THE DEVELOPMENT OF BLUEBELT TYPE STORM SEWERS IN THE OAKWOOD BEACH DRAINAGE AREA.

(\$ in 000's)

Managing Agency: 827 : DEPARTMENT OF SANITATION
Project Id: S136-380B
Project Description: Staten Island Garage 3 Boiler Replacement

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: S-0136

Original Budget: \$1,723

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$1,573	\$0	\$0	\$0	\$0	\$0	\$1,573
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jul 2018	Jun 2018	Jul 2018
PRELIMINARY DESIGN	Jul 2018	Sep 2018	Jul 2018	Sep 2018
FINAL DESIGN	Sep 2018	Nov 2018	Sep 2018	Nov 2018
BID AWARD AND REGISTER CONTRCT	Nov 2018	Feb 2019	Nov 2018	Feb 2019
CONSTRUCTION TO 25%	Feb 2019	Dec 2019	Feb 2019	Dec 2019
CONSTRUCTION TO 50%	Dec 2019	Oct 2020	Dec 2019	Oct 2020
CONSTRUCTION TO 75%	Oct 2020	Jul 2021	Oct 2020	Jul 2021
SUBSTANTIAL COMPLETION	Jul 2021	Dec 2021	Jul 2021	Dec 2021
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2021	Apr 2022	Dec 2021	Apr 2022

Explanation for Delay:

Project Location:

Scope Summary:

REPLACE BOILERS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: C5219FM5
Project Description: STATEN ISLAND FMF FACILITY UTILITIES UPGRADES X823.48

Ten-Year Plan Category: FERRY MAINTENANCE FACILITY CONSTRUCTION

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: FA-0026

Original Budget: \$5,280

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$684	\$1,214	\$0	\$0	\$571	\$0	\$0	\$2,469
Non-City	\$0	\$5,710	\$0	\$0	\$1,428	\$0	\$0	\$7,138

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2009	Jun 2010	Jun 2013	Jun 2014
DESIGN START	Jun 2010	Jun 2012	Jun 2014	Jun 2016
CONSTRUCTION START	Jun 2012	Jun 2014	Jun 2016	Jun 2018

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

HVAC, ELECTRICAL SYSTEM REPAIR

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: C5517B
Project Description: DOCKBUILDING HARDWOOD TIMBER

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$1,727

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$3,000	\$405	\$1,724	\$1,000	\$2,812	\$1,307	\$0	\$10,248
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2009	Jun 2010	Jul 2017	Jun 2018
DESIGN START	Jul 2010	Jun 2012	Jul 2018	Jun 2020
CONSTRUCTION START	Jun 2012	Jun 2014	Jun 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

CITYWIDE

Scope Summary:

HARDWOOD TIMBER REPAIR AT FERRY FACILITIES

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: C5587
Project Description: REPLACEMENT OF OIL BARGE #4

Ten-Year Plan Category: RECONSTRUCTION OF FERRY BOATS

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: FA-0313

Original Budget: \$6,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,220	\$0	\$0	\$0	\$0	\$0	\$567	\$1,787
Non-City	\$1,978	\$0	\$0	\$0	\$0	\$0	\$422	\$2,400

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Jun 2007	Jul 2016	Jun 2017
DESIGN START	Jul 2007	Jun 2009	Jul 2017	Jun 2019
CONSTRUCTION START	Jun 2009	Jun 2011	Jul 2019	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

OIL BARGE#4 REPLACE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: C5588
Project Description: REPLACEMENT OF OIL BARGE #5

Ten-Year Plan Category: RECONSTRUCTION OF FERRY BOATS

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: FA-0313

Original Budget: \$8,050

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$8,050	\$8,050
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2009	May 2010	Jun 2015	May 2016
DESIGN START	Jun 2010	May 2012	May 2016	May 2018
CONSTRUCTION START	May 2012	May 2014	May 2018	May 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

OIL BARGE#5 REPLACE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: C5590
Project Description: DRYDOCK MOLINARI FERRY BOATS

Ten-Year Plan Category: RECONSTRUCTION OF FERRY BOATS

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: FA-0313

Original Budget: \$22,550

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$13,473	\$0	\$1,445	\$2,730	\$0	\$2,650	\$0	\$20,298
Non-City	\$8,905	\$0	\$3,865	\$0	\$0	\$0	\$0	\$12,770

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2004	May 2005	Jun 2016	May 2017
DESIGN START	Jun 2005	May 2007	Jun 2017	May 2019
CONSTRUCTION START	Jun 2007	May 2009	Jun 2019	May 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

DRYDOCK F/BOATS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FA-AUSLNG
Project Description: UPGRADE A.AUSTEN FERRYBT TO LIQUEFIED NATURAL GAS, X823.47

Ten-Year Plan Category: RECONSTRUCTION OF FERRY BOATS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0313

Original Budget: \$5,750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$471	\$0	\$0	\$0	\$0	\$0	\$2,960	\$3,431
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$4,340	\$4,340

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Jun 2014	Jun 2016	Jun 2017
DESIGN START	Jun 2014	Jun 2016	Jun 2017	Jun 2019
CONSTRUCTION START	Jun 2016	Jun 2018	Jun 2019	Jun 2021

Explanation for Delay:

Project Location:

Scope Summary:

UPGRADE FERRY BOAT TO LNG

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FABLDG45R
Project Description: Building 45 Rehabilitation

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$1,985

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$671	\$0	\$4,114	\$0	\$0	\$0	\$0	\$4,785
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Jun 2017	Jun 2016	Jun 2017
DESIGN START	Jun 2017	Jun 2019	Jun 2017	Jun 2019
CONSTRUCTION START	Jun 2019	Jun 2021	Jun 2019	Jun 2021

Explanation for Delay:

Project Location:

Scope Summary:

REHABILITATION OF BUILDING 45

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FAFUELCF
Project Description: Fuel Facility Centrifuge

Ten-Year Plan Category: FERRY MAINTENANCE FACILITY CONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0026

Original Budget: \$125

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$125	\$0	\$0	\$0	\$0	\$0	\$125
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jun 2019	Jun 2018	Jun 2019
DESIGN START	Jun 2019	Jun 2021	Jun 2019	Jun 2021
CONSTRUCTION START	Jun 2021	Jun 2023	Jun 2021	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

FUEL FACILITY CENTRIFUGE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FAMSCCTV
Project Description: Molinari Class, Newhouse and Austen Ferryboats CCTV Upgrade

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0313

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$1,843	\$0	\$0	\$0	\$157	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jun 2019	Jun 2018	Jun 2019
DESIGN START	Jun 2019	Jun 2021	Jun 2019	Jun 2021
CONSTRUCTION START	Jun 2021	Jun 2023	Jun 2021	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

MOLINARI CLASS AND SIN CCTV UPGRADE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FASGTRCN
Project Description: St.George Ferry Terminal Waterfront Remediation

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$20,458

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$85	\$0	\$10,000	\$0	\$115	\$0	\$10,200
Non-City	\$0	\$342	\$0	\$5,416	\$0	\$0	\$0	\$5,758

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jun 2019	Jun 2018	Jun 2019
DESIGN START	Jun 2019	Jun 2021	Jun 2019	Jun 2021
CONSTRUCTION START	Jun 2021	Jun 2023	Jun 2021	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

SGT FERRY TERMINAL BULKHEAD RECONSTRUCTION

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FASGTRHB
Project Description: SGT Terminal Brick Facade Rehabilitation

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$50	\$700	\$0	\$0	\$0	\$0	\$750
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jun 2019	Jun 2018	Jun 2019
DESIGN START	Jun 2019	Jun 2021	Jun 2019	Jun 2021
CONSTRUCTION START	Jun 2021	Jun 2023	Jun 2021	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

SGT TERMINAL BRICK FACADE REHABILITATION

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FASTGCCTV
Project Description: STG Terminal CCTV Upgrade

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$1,500	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Jun 2018	Jun 2017	Jun 2018
DESIGN START	Jun 2018	Jun 2020	Jun 2018	Jun 2020
CONSTRUCTION START	Jun 2020	Jun 2022	Jun 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

STG TERMINAL CCTV UPGRADE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FAUREABRG
Project Description: Reconstruction of a SIF Diesel Exhaust Fluid Barge

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0313

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$250	\$1,250	\$0	\$0	\$0	\$1,500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jun 2019	Jun 2018	Jun 2019
DESIGN START	Jun 2019	Jun 2021	Jun 2019	Jun 2021
CONSTRUCTION START	Jun 2021	Jun 2023	Jun 2021	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

STATEN ISLAND FERRY UREA BARGE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FBENVCOM
Project Description: Ferryboat Environmental Compliance Upgrades

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$5,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$331	\$0	\$0	\$4,500	\$0	\$689	\$0	\$5,520
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Jun 2017	Jul 2016	Jun 2017
DESIGN START	Jul 2017	Jun 2019	Jul 2017	Jun 2019
CONSTRUCTION START	Jul 2019	Jun 2021	Jul 2019	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

ENVIRONMENTAL COMPLIANCE UPGRADES

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FERRY RACK
Project Description: CONSTRUCTION OF FERRY RACK

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$15,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,611	\$0	\$4,813	\$13,454	\$17,354	\$21,454	\$0	\$58,686
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2007	Sep 2008	Oct 2017	Sep 2018
DESIGN START	Sep 2008	Sep 2010	Oct 2018	Sep 2020
CONSTRUCTION START	Sep 2010	Sep 2012	Sep 2020	Sep 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

CONST OF NEW FERRY RACK ST.GEORGE/WHITEHALL

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FMFVARNR
Project Description: FMF Vehicle Access Ramps and Nose Upgrade

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0026

Original Budget: \$4,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$418	\$0	\$406	\$0	\$0	\$0	\$824
Non-City	\$0	\$0	\$0	\$3,666	\$0	\$0	\$0	\$3,666

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Jun 2017	Jun 2016	Jun 2017
DESIGN START	Jun 2017	Jun 2019	Jun 2017	Jun 2019
CONSTRUCTION START	Jun 2019	Jun 2021	Jun 2019	Jun 2021

Explanation for Delay:

Project Location:

Scope Summary:

RAMPS AND NOSE RACK UPGARDE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: FVESSGANR
Project Description: Facility/Vessel Gangways Replacement/Upgrade

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$3,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$287	\$0	\$3,013	\$0	\$0	\$0	\$0	\$3,300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Jun 2018	Jun 2017	Jun 2018
DESIGN START	Jun 2018	Jun 2020	Jun 2018	Jun 2020
CONSTRUCTION START	Jun 2020	Jun 2022	Jun 2020	Jun 2022

Explanation for Delay:

Project Location:

Scope Summary:

GANGWAY REPLACEMENT

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBR249730
Project Description: BR OVER DAM OVER NORTH END CLOVE LAKE BIN 2249730

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0508

Original Budget: \$7,062

Project Plan

	Prior Actuals	Plan						RTC	Total
		2019	2020	2021	2022	2023			
City	\$0	\$0	\$273	\$270	\$0	\$815	\$5,704	\$7,062	
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Jun 2018		
DESIGN START	Jun 2018	Jun 2022	Jun 2017	Jun 2018
CONSTRUCTION START	Jun 2022	Jun 2024	Jun 2018	Jun 2022
CONSTRUCTION START	Jun 2022	Jun 2024	Jun 2022	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

BR OVER DAM OVER NORTH END CLOVE LAKE BIN 2249730

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBRA24923
Project Description: TRACY AVE PED BRIDGE BIN: 2249230

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HB-0215 HB-1012

Original Budget: \$9,853

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$133	\$1,225	\$0	\$0	\$28	\$0	\$0	\$1,386
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jun 2019		
DESIGN START	Jun 2019	Jun 2023	Jun 2015	Jun 2016
CONSTRUCTION START	Jun 2023	Jun 2025	Jun 2016	Jun 2020
CONSTRUCTION START	Jun 2023	Jun 2025	Jun 2020	Jun 2022

Explanation for Delay:

Project Location:

TRACY AVE PED BRIDGE BIN: 2249230

Scope Summary:

TRACY AVE PED BRIDGE BIN: 2249230

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBRA24925
Project Description: BETHEL AVE PED BRIDGE BIN:2249250

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HB-0215 HB-1012

Original Budget: \$8,129

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$133	\$1,971	\$0	\$0	\$28	\$0	\$0	\$2,132
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jun 2019		
DESIGN START	Jun 2019	Jun 2023	Jun 2015	Jun 2016
CONSTRUCTION START	Jun 2023	Jun 2025	Jun 2016	Jun 2020
CONSTRUCTION START	Jun 2023	Jun 2025	Jun 2020	Jun 2022

Explanation for Delay:

Project Location:

BETHEL AVE PED BRIDGE BIN:2249250

Scope Summary:

BETHEL AVE PED BRIDGE: 2249250

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBRA24939
Project Description: CEDARVIEW AVE PED BRIDGE BIN: 2249390

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HB-4939 HB-1012

Original Budget: \$9,819

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,292	\$0	\$2,182	\$6,641	\$125	\$0	\$0	\$10,240
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Jun 2019		
DESIGN START	Jun 2019	Jun 2023	Jun 2013	Jun 2014
CONSTRUCTION START	Jun 2023	Jun 2025	Jun 2014	Jun 2018
CONSTRUCTION START	Jun 2023	Jun 2025	Jun 2018	Jun 2020

Explanation for Delay:

Project Location:

CEDARVIEW AVE PED BRIDGE BIN:2249390

Scope Summary:

CEDARVIEW AVE PED BRIDGE BIN:2249390

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBRA24982
Project Description: ARTHUR KILL RD/ ARTHUR KILL STREAM BIN#2249820

Ten-Year Plan Category: FAIR BRIDGES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HB-4982

Original Budget: \$10,350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$415	\$681	\$2,000	\$7,350	\$0	\$0	\$10,446
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2021	Sep 2021	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2021	Jan 2022	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2022	Jul 2022	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2022	Oct 2022	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2022	Feb 2023	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2023	Jun 2023	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2023	Oct 2023	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2023	Jan 2024	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2024	Mar 2024	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2024	Apr 2024	Mar 2022	Apr 2022

Explanation for Delay:

Project Location:

ARTHUR KILL RD/ ARTHUR KILL STREAM BIN#2249820

Scope Summary:

ARTHUR KILL RD/ ARTHUR KILL STREAM BIN#2249820

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBRC039
Project Description: REPLACEMENT OF CULVERT @ MIDLAND AVE/HYLAN BLVD - R-00023

Ten-Year Plan Category: BRIDGE LIFE EXTENSION AND MISCELLANEOUS WORK

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HB-0215

Original Budget: \$3,196

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,959	\$144	\$0	\$0	\$0	\$0	\$0	\$3,103
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2005	Jun 2006		
DESIGN START	Jul 2006	Jun 2010	Jun 2008	Jun 2009
CONSTRUCTION START	Jun 2010	Jun 2012	Jun 2009	Jun 2013
CONSTRUCTION START	Jun 2010	Jun 2012	Jun 2013	Jun 2013
DEVELOP SCOPE	Jun 2010	Jun 2012	Jun 2013	Jun 2013
DESIGN START	Jun 2010	Jun 2012	Jun 2013	Jun 2013
CONSTRUCTION START	Jun 2010	Jun 2012	Jun 2013	Jun 2019

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

REPLACEMENT OF CULVERT @ MIDLAND AVE/HYLAN BLVD - R-00023

Scope Summary:

REPLACEMENT OF CULVERT @ MIDLAND AVE/HYLAN BLVD - R-00023

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBRC041
Project Description: REPLACEMENT OF CULVERT @ FOREST AVE/RANDALL AVE - R-00068

Ten-Year Plan Category: BRIDGE LIFE EXTENSION AND MISCELLANEOUS WORK

Community Boards Served: 502 501

Borough: RICHMOND

Budget Lines: HB-0215

Original Budget: \$724

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,076	\$72	\$0	\$0	\$0	\$0	\$0	\$2,148
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2005	Jun 2006		
DESIGN START	Jul 2006	Jun 2010	Jun 2015	Jun 2016
CONSTRUCTION START	Jun 2010	Jun 2012	Jun 2016	Jun 2020
CONSTRUCTION START	Jun 2010	Jun 2012	Jun 2020	Jun 2020
DEVELOP SCOPE	Jun 2010	Jun 2012	Jun 2020	Jun 2020
DESIGN START	Jun 2010	Jun 2012	Jun 2020	Jun 2020
CONSTRUCTION START	Jun 2010	Jun 2012	Jun 2020	Jun 2020
DEVELOP SCOPE	Jun 2010	Jun 2012	Jun 2020	Jun 2020
DESIGN START	Jun 2010	Jun 2012	Jun 2020	Jun 2020
CONSTRUCTION START	Jun 2010	Jun 2012	Jun 2020	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

REPLACEMENT OF CULVERT @ FOSTER AVE/RANDALL AVE - R-00068

Scope Summary:

REPLACEMENT OF CULVERT @ FOSTER AVE/RANDALL AVE - R-00068

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HBRSGFT17
Project Description: ARMAJANI STRUCTURE

Ten-Year Plan Category: BRIDGE LIFE EXTENSION AND MISCELLANEOUS WORK

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HB-0215 PV-0467

Original Budget: \$2,701

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$674	\$-96	\$1,005	\$0	\$0	\$0	\$0	\$1,583
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Jun 2018		
DESIGN START	Jun 2018	Jun 2022	Jun 2017	Jun 2018
CONSTRUCTION START	Jun 2022	Jun 2024	Jun 2018	Jun 2022
CONSTRUCTION START	Jun 2022	Jun 2024	Jun 2022	Jun 2024

Explanation for Delay:

Project Location:

Scope Summary:

ARMAJANI STRUCTURE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HW2CR19E
Project Description: Citywide Milling - Staten Island

Ten-Year Plan Category: PRIMARY STREET RESURFACING

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0002R

Original Budget: \$7,739

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$7,507	\$7,233	\$0	\$0	\$0	\$0	\$14,740
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2017	Jan 2018
FINAL DESIGN	Jan 2018	Jul 2018	Jan 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2018	Oct 2018
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Oct 2019	Jan 2020
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Jan 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Mar 2020	Apr 2020

Explanation for Delay:

Project Location:

Scope Summary:

CITYWIDE MILLING- STATEN ISLAND

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWD104-07
Project Description: North Bridge Street/South Bridge Street - Construction

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0001R

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$500	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2023	Apr 2023

Explanation for Delay:

Project Location:

NORTH BRIDGE STREET/SOUTH BRIDGE STREET - CONSTRUCTION OF A CONNECTORROAD

Scope Summary:

NORTH BRIDGE STREET/SOUTH BRIDGE STREET - CONSTRUCTION OF A CONNECTORROAD

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWD104-08
Project Description: Victory CPI

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-D104

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$200	\$0	\$200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2023	Apr 2023

Explanation for Delay:

Project Location:

VICTORY CPI

Scope Summary:

VICTORY CPI

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWD104-09
Project Description: Pleasant Plains Park and Ride

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-D104

Original Budget: \$2,895

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$2,895	\$0	\$2,895
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Sep 2019	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2019	Jan 2020	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2020	Jul 2020	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2020	Oct 2020	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2021	Jan 2022	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2022	Mar 2022	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Apr 2022	Mar 2022	Apr 2022

Explanation for Delay:

Project Location:

Scope Summary:

PLEASANT PLAINS PARK AND RIDE FY19 SECTION 254 RESO ADD \$895,000 CM BORELLI

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWD104-10
Project Description: Sidewalks along Forest Hill Rd btw Ashworth and Ballfield

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-D200

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$2,000	\$0	\$2,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Sep 2022	Jun 2022	Sep 2022
PRELIMINARY DESIGN	Sep 2022	Jan 2023	Sep 2022	Jan 2023
FINAL DESIGN	Jan 2023	Jul 2023	Jan 2023	Jul 2023
BID AWARD AND REGISTER CONTRCT	Jul 2023	Oct 2023	Jul 2023	Oct 2023
CONSTRUCTION TO 25%	Oct 2023	Feb 2024	Oct 2023	Feb 2024
CONSTRUCTION TO 50%	Feb 2024	Jun 2024	Feb 2024	Jun 2024
CONSTRUCTION TO 75%	Jun 2024	Oct 2024	Jun 2024	Oct 2024
ORIGINAL EQUIP & FURNISHING	Oct 2024	Jan 2025	Oct 2024	Jan 2025
SUBSTANTIAL COMPLETION	Jan 2025	Mar 2025	Jan 2025	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2025	Apr 2025	Mar 2025	Apr 2025

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

NYC PARKS DEPARTMENT - SIDEWALKS ALONG FOREST HILL ROAD BETWEEN ASHWORTH AVENUE AND THE BALLFIELD

Scope Summary:

NYC PARKS DEPARTMENT - SIDEWALKS ALONG FOREST HILL ROAD BETWEEN ASHWORTH AVENUE AND THE BALLFIELD

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWR700
Project Description: St George-Richmond Terrace Intersection Improvements

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0001R

Original Budget: \$11,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$11,300	\$0	\$11,300
Non-City	\$0	\$0	\$0	\$0	\$0	\$750	\$0	\$750

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Sep 2022	Jun 2022	Sep 2022
PRELIMINARY DESIGN	Sep 2022	Jan 2023	Sep 2022	Jan 2023
FINAL DESIGN	Jan 2023	Jul 2023	Jan 2023	Jul 2023
BID AWARD AND REGISTER CONTRCT	Jul 2023	Oct 2023	Jul 2023	Oct 2023
CONSTRUCTION TO 25%	Oct 2023	Feb 2024	Oct 2023	Feb 2024
CONSTRUCTION TO 50%	Feb 2024	Jun 2024	Feb 2024	Jun 2024
CONSTRUCTION TO 75%	Jun 2024	Oct 2024	Jun 2024	Oct 2024
ORIGINAL EQUIP & FURNISHING	Oct 2024	Jan 2025	Oct 2024	Jan 2025
SUBSTANTIAL COMPLETION	Jan 2025	Mar 2025	Jan 2025	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2025	Apr 2025	Mar 2025	Apr 2025

Explanation for Delay:

Project Location:

ST GEORGE-RICHMOND TERRANCE INTERSECTION IMPROVEMENTS

Scope Summary:

ST GEORGE-RICHMOND TERRANCE INTERSECTION IMPROVEMENTS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWR703
Project Description: Bay Street Area Safety Improvements

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0001R

Original Budget: \$15,316

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$2,188	\$0	\$0	\$13,128	\$0	\$0	\$15,316
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2022	Sep 2022	Jun 2022	Sep 2022
PRELIMINARY DESIGN	Sep 2022	Jan 2023	Sep 2022	Jan 2023
FINAL DESIGN	Jan 2023	Jul 2023	Jan 2023	Jul 2023
BID AWARD AND REGISTER CONTRCT	Jul 2023	Oct 2023	Jul 2023	Oct 2023
CONSTRUCTION TO 25%	Oct 2023	Feb 2024	Oct 2023	Feb 2024
CONSTRUCTION TO 50%	Feb 2024	Jun 2024	Feb 2024	Jun 2024
CONSTRUCTION TO 75%	Jun 2024	Oct 2024	Jun 2024	Oct 2024
ORIGINAL EQUIP & FURNISHING	Oct 2024	Jan 2025	Oct 2024	Jan 2025
SUBSTANTIAL COMPLETION	Jan 2025	Mar 2025	Jan 2025	Mar 2025
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2025	Apr 2025	Mar 2025	Apr 2025

Explanation for Delay:

Project Location:

Scope Summary:

BAY STREET AREA SAFETY IMPROVEMENTS

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWR72017
Project Description: Richmond Ave Ped Safety

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-R005

Original Budget: \$250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$250	\$0	\$0	\$0	\$0	\$250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2018	Jan 2019	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2019	Jul 2019	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2019	Oct 2019	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2019	Feb 2020	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2020	Jun 2020	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2020	Oct 2020	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2020	Jan 2021	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Mar 2023	Apr 2023

Explanation for Delay:

Project Location:

Scope Summary:

RICHMOND AVE PEDESTRIAN SAFETY FOR THE INTERSECTION OF RICHMOND AVE AND FOREST HILL ROAD

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWR920
Project Description: Huguenot Park N Ride

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served:

Borough: RICHMOND

Budget Lines: HW-0001R

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$500	\$0	\$0	\$500
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Jun 2019	Sep 2019
PRELIMINARY DESIGN	Sep 2018	Jan 2019	Sep 2019	Jan 2020
FINAL DESIGN	Jan 2019	Jul 2019	Jan 2020	Jul 2020
BID AWARD AND REGISTER CONTRCT	Jul 2019	Oct 2019	Jul 2020	Oct 2020
CONSTRUCTION TO 25%	Oct 2019	Feb 2020	Oct 2020	Feb 2021
CONSTRUCTION TO 50%	Feb 2020	Jun 2020	Feb 2021	Jun 2021
CONSTRUCTION TO 75%	Jun 2020	Oct 2020	Jun 2021	Oct 2021
ORIGINAL EQUIP & FURNISHING	Oct 2020	Jan 2021	Oct 2021	Jan 2022
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Jan 2022	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Mar 2022	Apr 2022

Explanation for Delay:

Project Location:

Scope Summary:

HUGUENOT PARK N RIDE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: HWRLASEWF
Project Description: Lipsett Avenue Street End (Waterfront)

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: PU-0200

Original Budget: \$900

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$900	\$0	\$0	\$0	\$0	\$0	\$900
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Jun 2018	Sep 2018
PRELIMINARY DESIGN	Sep 2018	Jan 2019	Sep 2018	Jan 2019
FINAL DESIGN	Jan 2019	Jul 2019	Jan 2019	Jul 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Oct 2019	Jul 2019	Oct 2019
CONSTRUCTION TO 25%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 50%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
CONSTRUCTION TO 75%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
ORIGINAL EQUIP & FURNISHING	Oct 2020	Jan 2021	Oct 2020	Jan 2021
SUBSTANTIAL COMPLETION	Jan 2021	Mar 2021	Jan 2021	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Apr 2021	Mar 2021	Apr 2021

Explanation for Delay:

Project Location:

LIPSETT AVENUE STREET END (WATERFRONT)

Scope Summary:

LIPSETT AVENUE STREET END (WATERFRONT)

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: ITSKOREAN
Project Description: Intelligent Transportation Systems on Korean Vet Pky X501.65

Ten-Year Plan Category: SIGNAL INSTALLATION AND COMPUTERIZATION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: TF-0001

Original Budget: \$2,069

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$414	\$0	\$0	\$0	\$0	\$0	\$414
Non-City	\$0	\$1,655	\$0	\$0	\$0	\$0	\$0	\$1,655

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2018	Jun 2018	Jun 2019	Jun 2019
CONSTRUCTION START	Jul 2018	Aug 2018	Jul 2019	Aug 2019
CONSTRUCTION COMPLETION	Aug 2018	Mar 2020	Aug 2019	Mar 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

PIN X501.65 IMPLEMENTING AN ITS SYSTEM (SMART ZONES) ALONG THE KOREANWAR VETERANS
 PKWY/RICHMOND AVE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: SANDRF09
Project Description: FMF Emergency Generator Installation

Ten-Year Plan Category: FERRY MAINTENANCE FACILITY CONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0026

Original Budget: \$1,131

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$132	\$139	\$50	\$0	\$0	\$0	\$0	\$321
Non-City	\$128	\$1,410	\$225	\$0	\$0	\$0	\$0	\$1,763

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Sep 2016	Jul 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2017	Jan 2018
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2018	Oct 2018
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2019	Oct 2019
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2019	Jan 2020
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2020	Apr 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

INSTALLATION OF EMERGENCY GENERATOR AT FMF

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: SANDSIFMF
Project Description: SIF FACILITIES RESTORATION & REPLACEMENT - HURRICANE SANDY

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$1,541

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$278	\$-104	\$0	\$0	\$0	\$0	\$275	\$449
Non-City	\$1,894	\$-941	\$0	\$0	\$0	\$0	\$2,482	\$3,435

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Jun 2014	Jun 2015	Jun 2016
DESIGN START	Jun 2014	Jun 2016	Jun 2016	Jun 2018
CONSTRUCTION START	Jun 2016	Jun 2018	Jun 2018	Jun 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

SIF FACILITIES RESTORATION & REPLACEMENT - HURRICANE SANDY

Scope Summary:

SIF FACILITIES RESTORATION & REPLACEMENT - HURRICANE SANDY

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: STGTELPAN
Project Description: St. George Terminal Electrical Panel Upgrade

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$1,300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$10	\$606	\$0	\$0	\$0	\$0	\$694	\$1,310
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	May 2017	Jun 2017	May 2018
DESIGN START	Jun 2017	May 2019	Jun 2018	May 2020
CONSTRUCTION START	Jun 2019	May 2021	May 2020	May 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

STG TERMINAL ELEC PANEL UPGRADE

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: STGTROOF
Project Description: Reconstruction of St.George Terminal Roof

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$4,400

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$173	\$323	\$6,458	\$0	\$0	\$0	\$0	\$6,954
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	May 2017	Jun 2016	May 2017
DESIGN START	Jun 2017	May 2019	Jun 2017	May 2019
CONSTRUCTION START	Jun 2019	May 2021	Jun 2019	May 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

RECON OF ST GEORGE TERMINAL ROOF

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: STGWIRERP
Project Description: ST. GEORGE FERRY SLIPS WIRE ROPES, X823.66

Ten-Year Plan Category: RECONSTRUCTION OF FERRY TERMINAL FACILITIES

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: FA-0021

Original Budget: \$2,750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$584	\$0	\$1,294	\$0	\$0	\$0	\$0	\$1,878
Non-City	\$0	\$0	\$5,176	\$0	\$0	\$0	\$0	\$5,176

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2014	Jun 2015	Jun 2015	Jun 2016
DESIGN START	Jun 2015	Jun 2017	Jun 2016	Jun 2018
CONSTRUCTION START	Jun 2017	Jun 2019	Jun 2018	Jun 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

ST. GEORGE FERRY SLIPS WIRE ROPES

Scope Summary:

ST. GEORGE FERRY SLIPS WIRE ROPES

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TFD503-07
Project Description: GREAT KILLS MUNICIPAL PARKING LOT LIGHTING

Ten-Year Plan Category: INSTALLATION OF LAMPPOSTS AND LUMINAIRES

Community Boards Served: 500 502 503

Borough: RICHMOND

Budget Lines: TF-D503

Original Budget: \$60

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$60	\$0	\$0	\$0	\$0	\$60
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	May 2005	May 2005	May 2018	May 2018
CONSTRUCTION START	May 2005	Jun 2005	May 2018	Jun 2018
CONSTRUCTION COMPLETION	Jun 2005	Jan 2007	Jun 2018	Jan 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

TRAFFIC CONTROL ISLAND

Scope Summary:

TRAFFIC CONTROL ISLAND

(\$ in 000's)

Managing Agency: 841 : DEPARTMENT OF TRANSPORTATION
Project Id: TFR0103
Project Description: Smart Lights-various locations Staten Island

Ten-Year Plan Category: SIGNAL INSTALLATION AND COMPUTERIZATION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: TF-0001

Original Budget: \$850

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$888	\$0	\$0	\$0	\$372	\$0	\$0	\$1,260
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
BID AWARD AND REGISTER CONTRCT	Jun 2013	Jun 2013	Jun 2020	Jun 2020
CONSTRUCTION START	Jul 2013	Aug 2013	Jul 2020	Aug 2020
CONSTRUCTION COMPLETION	Aug 2013	Mar 2015	Aug 2020	Mar 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

SMART LIGHTS-VARIOUS LOCATION STATEN ISLAND

Scope Summary:

TO PURCHASE AND TO INSTALL SMART LIGHTS AT VARIOUS INTERSECTIONS ON STATEN ISLAND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: HWPLZ001R
Project Description: Van Name/Van Pelt Plaza

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: P-0245R HW-1684

Original Budget: \$2,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$4,638	\$0	\$325	\$0	\$0	\$0	\$0	\$4,963
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2014	Sep 2014	Jun 2014	Sep 2014
PRELIMINARY DESIGN	Sep 2014	Jan 2015	Sep 2014	Jan 2015
FINAL DESIGN	Jan 2015	Jul 2015	Jan 2015	Jul 2015
BID AWARD AND REGISTER CONTRCT	Jul 2015	Oct 2015	Jul 2015	Oct 2015
CONSTRUCTION TO 25%	Oct 2015	Feb 2016	Oct 2015	Feb 2016
CONSTRUCTION TO 50%	Feb 2016	Jun 2016	Feb 2016	Jun 2016
CONSTRUCTION TO 75%	Jun 2016	Oct 2016	Jun 2016	Oct 2016
ORIGINAL EQUIP & FURNISHING	Oct 2016	Jan 2017	Oct 2016	Jan 2017
SUBSTANTIAL COMPLETION	Jan 2017	Mar 2017	Jan 2017	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Apr 2017	Mar 2017	Apr 2017

Explanation for Delay:

Project Location:

VAN NAME/VAN PELT

Scope Summary:

VAN NAME/VAN PELT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-500RINK
Project Description: Recon condenser at WW2 Memorial Rink, SI R005-119M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$550	\$0	\$0	\$0	\$0	\$550
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

MEMORIAL RINK IN STATEN ISLAND

Scope Summary:

RECONSTRUCTION OF THE RINK CONDENSERS AT THE WW2 MEMORIAL RINK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-500TLOT
Project Description: Five handicap-accessible tot lots on SI- BW RG-609M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-R245

Original Budget: \$2,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,761	\$271	\$0	\$0	\$0	\$0	\$0	\$2,032
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2008	Sep 2008	Jul 2008	Sep 2008
DESIGN	Sep 2008	Dec 2008	Sep 2008	Dec 2008
BID/ REGISTER CONTRACT	Dec 2008	Mar 2009	Dec 2008	Mar 2009
CONSTRUCTION	Mar 2009	Mar 2010	Mar 2009	Mar 2010
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2010	Mar 2011	Mar 2010	Feb 2014

Explanation for Delay:

Project Location:

Scope Summary:

CNSTR FIVE HANDICAP-ACCESSIBLE TOT LOTS ON SI-BOROUGHWIDE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501ALAS
Project Description: Alice Austen House-Landscape & Site Impr. R117-

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$136	\$0	\$285	\$914	\$0	\$0	\$0	\$1,335
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2018

Explanation for Delay:

Project Location:

ALICE AUSTEN HOUSE-LANDSCAPE & SITE IMPR.

Scope Summary:

ALICE AUSTEN HOUSE-LANDSCAPE & SITE IMPR.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501ALIC
Project Description: Alice Austen House-Exterior Lighting & Security System

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$175

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$374	\$0	\$0	\$0	\$94	\$0	\$0	\$468
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2007	Sep 2007	Jul 2007	Sep 2007
DESIGN	Sep 2007	Dec 2007	Mar 2009	Jun 2009
BID/ REGISTER CONTRACT	Dec 2007	Mar 2008	Dec 2007	Mar 2008
CONSTRUCTION	Mar 2008	Mar 2009	Mar 2008	Mar 2009
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2009	Mar 2010	Mar 2009	Dec 2017

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

SI

Scope Summary:

ALICE AUSTIN LANDSCAPE RESTORATION R117-

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501CLEX
Project Description: Clove Lakes Pk-Adult Exercise Equipment

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$91	\$0	\$459	\$41	\$0	\$0	\$0	\$591
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

CLOVE LAKES PK-ADULT EXERCISE EQUIPMENT

Scope Summary:

CLOVE LAKES PK-ADULT EXERCISE EQUIPMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501CLRT
Project Description: Clove Lakes Pk-5K cross country trail R005-115M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$2,100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,288	\$141	\$0	\$0	\$0	\$0	\$0	\$2,429
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2020

Explanation for Delay:

PROJECT DELAYED PENDING APPROVAL OF NECESSARY PERMITS

Project Location:

CLOVE LAKES PK

Scope Summary:

CLOVE LAKES PK-5K CROSS COUNTRY TRAIL

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501FABB
Project Description: Faber & Lyons Pools -Boiler & Heater Replacement RG-714M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1250

Original Budget: \$1,780

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,669	\$10	\$0	\$0	\$148	\$0	\$0	\$2,827
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Apr 2014
DESIGN	Sep 2013	Dec 2013	Apr 2014	Jun 2015
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Jun 2015	Sep 2015
CONSTRUCTION	Mar 2014	Mar 2015	Sep 2015	Sep 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Sep 2017	Sep 2018

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

FABER PARK, STATEN ISLAND

Scope Summary:

BOILER REPLACEMENT AND HOT WATER HEATER AND ACCESSORIES

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501FABL
Project Description: Faber Park-Install of active recreation, lighting-R008-117M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018 P-D020

Original Budget: \$5,405

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$629	\$6,206	\$0	\$0	\$0	\$0	\$0	\$6,835
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

FABER PARK, STATEN ISLAND

Scope Summary:

FABER PARK -INSTALLATION OF ACTIVE RECREATION, LIGHTING

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501GREE
Project Description: S I GREENBELT/AMUNDSEN TRAIL BIKE PATHS / RG-898

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 502 503

Borough: RICHMOND

Budget Lines: P-0245R

Original Budget: \$1,825

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$329	\$0	\$0	\$0	\$0	\$0	\$0	\$329
Non-City	\$219	\$133	\$0	\$0	\$0	\$0	\$0	\$352

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 1997	Feb 1998	Dec 1997	Feb 2006
DESIGN	May 1998	Feb 2000	May 1998	Dec 2007
BID/ REGISTER CONTRACT	May 2000	Jun 2001	Dec 2007	May 2008
CONSTRUCTION	Jun 2001	Dec 2002	Jul 2008	Apr 2009
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2002	Dec 2003	Apr 2009	Dec 2017

Explanation for Delay:

PROJECT DELAYED PENDING APPROVAL OF NECESSARY PERMITS

Project Location:

STATEN ISLAND EXPRESSWAY TO PAGE AVE.

Scope Summary:

CONSTRUCT A BICYCLE PATH FROM G.N.R.A. TO GREENBELT TO INCLUDE NEW PACURBS, TIMBER BARRIER RAILS, WOODEN BOLLARDS, GALVANIZED STEEL GUARDRAAGE, PLANTING, PATHWAY SIGNAGE, TRAIL HEADS, FLAGPOLE, AND ANIMAL ART.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501MAR2
Project Description: MARINERS MARSH

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$59	\$0	\$0	\$0	\$0	\$0	\$200	\$259
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Sep 2010
DESIGN	Sep 2010	Dec 2010	Sep 2010	Dec 2010
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Dec 2010	Mar 2011
CONSTRUCTION	Mar 2011	Mar 2012	Mar 2011	Mar 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Mar 2012	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

MARINERS MARSH

Scope Summary:

MARINERS MARSH-PHASE ?

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501NAPL
Project Description: Naples Plgr-Netting

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$49

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$7	\$0	\$0	\$0	\$3,115	\$0	\$0	\$3,122
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

NAPLE PLGR-NETTING SI

Scope Summary:

NAPLE PLGR-NETTING

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501WEPE
Project Description: WesterleighPk-Play Equipment

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$70

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$10	\$0	\$0	\$0	\$0	\$0	\$50	\$60
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

WESTERLEIGHPK-SI

Scope Summary:

WESTERLEIGHPK-PLAY EQUIPMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-501WPFE
Project Description: Walker Pk-Fence Repair/ReplacementRP

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$232

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$30	\$0	\$0	\$0	\$0	\$0	\$166	\$196
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

WALKER PK-FENCE REPAIR/REPLACEMENT

Scope Summary:

WALKER PK-FENCE REPAIR/REPLACEMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-502CTPK
Project Description: MIDLAND BEACH PROMENADE ENTRY PLAZA & PARKING LT R046-107MA2

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HW-R005

Original Budget: \$5,643

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$6,963	\$0	\$0	\$121	\$0	\$0	\$0	\$7,084
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Sep 2006	Jul 2006	Mar 2008
DESIGN	Sep 2006	Dec 2006	Mar 2008	Jan 2011
BID/ REGISTER CONTRACT	Dec 2006	Mar 2007	Jan 2011	Jan 2011
CONSTRUCTION	Mar 2007	Mar 2008	Jan 2011	Jan 2011
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2008	Mar 2009	Jan 2011	Mar 2018

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

TO CONSTRUCT A CHILDRENS THEME PK NEAR THE SOUTH BEACH BOARDWALK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-502GRBP
Project Description: Greenbelt Rec.Cntr-Constr. of additional parking R129-

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,411	\$100	\$0	\$0	\$8	\$0	\$0	\$1,519
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Dec 2015
DESIGN	Sep 2015	Dec 2015	Dec 2015	Jan 2017
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	May 2017	Mar 2018
CONSTRUCTION	Mar 2016	Mar 2017	May 2018	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2019	Mar 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

GREENBELT REC.CNTR-CONSTR. OF ADDITIONAL PARKING

Scope Summary:

GREENBELT REC.CNTR-CONSTR. OF ADDITIONAL PARKING

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-502NDPK
Project Description: New Dorp Center Kitchen Recon. (R016-214MA)

Ten-Year Plan Category: BEACHES AND BOARDWALKS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020 P-R245 P-1018

Original Budget: \$989

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$126	\$280	\$0	\$0	\$583	\$0	\$0	\$989
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Mar 2021	Sep 2019	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Mar 2022	Mar 2021	Mar 2022

Explanation for Delay:

Project Location:

SI

Scope Summary:

NEW DORP BEACH (126 CEDAR GROVE AVE) KITCHEN RC

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-503BFDS
Project Description: Ballfields in Dugan & Schmul parks

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$1,920

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,541	\$0	\$0	\$0	\$77	\$0	\$0	\$1,618
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2017

Explanation for Delay:

Project Location:

DUGAN AND SCHMUL PARKS

Scope Summary:

R/C OF BALLFIELDS IN DUGAN & SCHMUL PARKS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-503CHP1
Project Description: Conference House Park Pavilion R006-213M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: P-0245R

Original Budget: \$2,750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$5,867	\$14	\$0	\$0	\$1,011	\$0	\$0	\$6,892
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2012	Sep 2012	Jul 2012	Sep 2012
DESIGN	Sep 2012	Dec 2012	Sep 2012	Dec 2012
BID/ REGISTER CONTRACT	Dec 2012	Mar 2013	Dec 2012	Mar 2013
CONSTRUCTION	Mar 2013	Mar 2014	Mar 2013	Mar 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Mar 2015	Mar 2014	Dec 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

CONFERENCE HOUSE PK PAVILION

Scope Summary:

CONFERENCE HOUSE PK PAVILION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-503CHPV
Project Description: Conference House Park Pavilion

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$765

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$131	\$0	\$0	\$0	\$0	\$104	\$0	\$235
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2012	Sep 2012	Jul 2012	Jul 2012
DESIGN	Sep 2012	Dec 2012	Jul 2012	Aug 2012
BID/ REGISTER CONTRACT	Dec 2012	Mar 2013	Aug 2012	Nov 2012
CONSTRUCTION	Mar 2013	Mar 2014	Aug 2012	Sep 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Mar 2015	Sep 2012	Dec 2019

Explanation for Delay:

Project Location:

Scope Summary:

CONFERENCE HOUSE PARK PAVILION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-503CRBP
Project Description: CONSTR OF CRESCENT BEACH PARK

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: P-D020 P-1018

Original Budget: \$1,200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,574	\$0	\$0	\$0	\$196	\$0	\$0	\$2,770
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2008	Sep 2008	Jul 2008	Jun 2011
DESIGN	Sep 2008	Dec 2008	Jun 2011	Sep 2011
BID/ REGISTER CONTRACT	Dec 2008	Mar 2009	Sep 2011	Dec 2011
CONSTRUCTION	Mar 2009	Mar 2010	Dec 2011	Dec 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2010	Mar 2011	Dec 2012	Nov 2018

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

CRESCENT BEACH PARK, BOROUGH OF S.I.

Scope Summary:

CONSTRUCTION OF NEW PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-503DUPL
Project Description: DUGAN PLAYGROUND R/C R026-

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0245R P-D020

Original Budget: \$3,732

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$3,732	\$0	\$0	\$3,732
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2020	Dec 2018	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

DUGAN PLAYGROUND R/C R026-

Scope Summary:

DUGAN PLAYGROUND R/C R026-

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-503GCPL
Project Description: Greencroft Plgr- R/C of Comfort Station R089-115M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: P-D020 P-R245

Original Budget: \$3,102

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$406	\$698	\$2,295	\$0	\$0	\$0	\$0	\$3,399
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	May 2015
DESIGN	Sep 2013	Dec 2013	May 2015	Aug 2017
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Aug 2017	Nov 2017
CONSTRUCTION	Mar 2014	Mar 2015	Nov 2017	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Nov 2018	Nov 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

GREENCROFT PLAYGROUND , BROOKLYN

Scope Summary:

RECONSTRUCTION OF THE COMFORT STATION AT GREENCROFT PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-503HUG
Project Description: HUGEUNOT PONDS PARK EXPANSION

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$153	\$153
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2009	Sep 2009	Jul 2009	Sep 2009
DESIGN	Sep 2009	Dec 2009	Sep 2009	Dec 2009
BID/ REGISTER CONTRACT	Dec 2009	Mar 2010	Dec 2009	Mar 2010
CONSTRUCTION	Mar 2010	Mar 2011	Mar 2010	Mar 2011
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2011	Mar 2012	Mar 2011	Dec 2016

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

BILLIOU & COMELY STS B/W HUGENOT & KINGDOM AVES

Scope Summary:

HUGEUNOT PONDS PARK EXPANSION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-503SNCS
Project Description: Seaside Nature Pk CS construction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: P-D020 P-0505

Original Budget: \$1,207

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$91	\$0	\$0	\$0	\$6,765	\$0	\$0	\$6,856
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2017
DESIGN	Sep 2013	Dec 2013	Sep 2017	Dec 2017
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2017	Mar 2018
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2018	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2019	Mar 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

SEASIDE NATURE PARK, SI

Scope Summary:

THE CONSTRUCTION OF A NEW COMFORT STATION AT SEASIDE NATURE PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-503TOTT
Project Description: Tottenville Shoreline Protection - Staten Island

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: PU-0200 PU-0100

Original Budget: \$19,225

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$14,400	\$4,800	\$0	\$0	\$0	\$19,200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Mar 2020	Dec 2018	Mar 2020
BID/ REGISTER CONTRACT	Mar 2020	Dec 2020	Mar 2020	Dec 2020
CONSTRUCTION	Dec 2020	Dec 2022	Dec 2020	Dec 2022
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2022	Dec 2023	Dec 2022	Dec 2023

Explanation for Delay:

Project Location:

Scope Summary:

TOTTENVILLE SHORELINE PROTECTION - MANHATTAN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5ANCH01
Project Description: Anchor Park Site - South Pk Fresh kills DESIGN

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018 P-1321

Original Budget: \$4,492

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$3,468	\$224	\$0	\$0	\$33,322	\$0	\$0	\$37,014
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2019
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2021	Sep 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

SOUTH PK FRESH KILLS

Scope Summary:

ANCHOR PARK SITE - SOUTH PK FRESH KILLS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5ARDTR
Project Description: Arden Heights Wood -Trails & Parking

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-R245

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$276	\$1,197	\$0	\$0	\$0	\$0	\$0	\$1,473
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

ARDEN HEIGHTS WOOD -TRAILS & PARKING, SI

Scope Summary:

ARDEN HEIGHTS WOOD -TRAILS & PARKING

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5BBPAV
Project Description: Multisite SI-Basketball Cours paving R

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-R245 P-D020 P-0245R

Original Budget: \$555

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$101	\$1,970	\$631	\$237	\$0	\$0	\$0	\$2,939
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Jun 2019	Dec 2017	Jun 2019
BID/ REGISTER CONTRACT	Jun 2019	Mar 2020	Jun 2019	Mar 2020
CONSTRUCTION	Mar 2020	Sep 2021	Mar 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

MULTISITE SI-BASKETBALL COURS PAVING

Scope Summary:

MULTISITE SI-BASKETBALL COURS PAVING

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5BDWK
Project Description: FDR BOARDWALK RC RAILINGS, BENCHES, MISC R046-105MA

Ten-Year Plan Category: BEACHES AND BOARDWALKS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: P-R245

Original Budget: \$2,144

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,857	\$385	\$0	\$0	\$0	\$0	\$0	\$2,242
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Sep 2006	Jul 2006	Sep 2006
DESIGN	Sep 2006	Dec 2006	Sep 2006	Dec 2006
BID/ REGISTER CONTRACT	Dec 2006	Mar 2007	Dec 2006	Mar 2007
CONSTRUCTION	Mar 2007	Mar 2008	Mar 2007	Mar 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2008	Mar 2009	Mar 2008	Dec 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

FATHER CAPODANNO BLVD, BETWEEN FORT WADSWORTH AND LIBERTY AVENUE

Scope Summary:

RC OF RAILINGS, BENCHES AND MISCELLANEOUS WORK ON THE FDR BOARDWALK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5BEDFGR
Project Description: Bedford Green-Passive landscape

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$200	\$200
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Jun 2018	Dec 2016	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

BEDFORD GREEN-PASSIVE LANDSCAPE

Scope Summary:

BEDFORD GREEN-PASSIVE LANDSCAPE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5BLOOJF
Project Description: Bloomingdale Park Junior Fields Installation

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-R245 P-D020

Original Budget: \$4,625

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$842	\$5,269	\$0	\$0	\$0	\$0	\$0	\$6,111
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

BLOOMINGDALE PARK - INSTALLATION OF JUNIOR FIELDS: REMOVE EXISTING SOFTBALL FIELD AND REPLACE WITH TWO SYNTHETIC TURF JUNIOR FIELDS. 1150 CLOVE ROAD, STATEN ISLAND 10301

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5BUNBCH
Project Description: Buono Beach-Reconstruction of Fountain

Ten-Year Plan Category: BEACHES AND BOARDWALKS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$131

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$131	\$0	\$0	\$0	\$131
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2020	Dec 2018	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

Scope Summary:

BUONO BEACH-RECONSTRUCTION OF FOUNTAIN

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5BWRECO
Project Description: STATEN ISLAND BOARDWALK RC

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0935

Original Budget: \$19,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$13,779	\$0	\$0	\$13,779
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2016	Sep 2016
DESIGN	Sep 2013	Dec 2013	Sep 2016	Sep 2017
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Sep 2017	Jun 2018
CONSTRUCTION	Mar 2014	Mar 2015	Jun 2018	Jun 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Jun 2019	May 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STATEN ISLAND BOARDWALK RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CARLPK
Project Description: Carlton Park & Ida Court--Basketball Courts and Field

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: P-R245 P-D020 P-1018

Original Budget: \$338

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,251	\$84	\$0	\$0	\$226	\$0	\$0	\$2,561
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Jan 2016
DESIGN	Sep 2015	Dec 2015	Jan 2016	May 2017
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Aug 2017	Dec 2017
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2018	Dec 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Dec 2018	Dec 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

CARLTON PARK REHABILITATION: BASKETBALL COURTS AND FIELD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CHARCS
Project Description: Fairview Park - Cons. Comfort Station

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: P-D020 P-R245

Original Budget: \$3,954

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$3,565	\$0	\$0	\$0	\$0	\$0	\$3,565
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Mar 2021	Sep 2019	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Mar 2022	Mar 2021	Mar 2022

Explanation for Delay:

Project Location:

Scope Summary:

FAIRVIEW PARK COMFORT STATION RECON

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CHARLS
Project Description: Fairview Park Landscape Construction

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: ED-0075 P-D020 P-R245 P-0245R

Original Budget: \$12,299

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$9,115	\$0	\$0	\$2,507	\$0	\$0	\$11,622
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

FAIRVIEW PARK LANDSCAPE CONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CLAWS
Project Description: RENOVATION OF CLAWSON PLAYGROUND

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: P-R245 P-D020

Original Budget: \$1,900

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$318	\$1,000	\$500	\$0	\$0	\$0	\$0	\$1,818
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Jun 2018	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Dec 2017	Sep 2018
CONSTRUCTION	Mar 2019	Sep 2020	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

ADELAIDE AVE., CLAWSON ST.

Scope Summary:

PARKS - CLAWSON PLAYGROUND RENOVATION: RENOVATION OF CLAWSON PLAYGROUND; 1150 CLOVE ROAD, STATEN ISLAND 10301

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CLAYGE
Project Description: Clay Pit Pond Pk-Gericke Farm Greenhouse

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020 P-R245

Original Budget: \$496

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$496	\$0	\$0	\$0	\$0	\$0	\$496
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2020	Dec 2018	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

CLAY PIT POND PK-GERICKE FARM GREENHOUSE

Scope Summary:

CLAY PIT POND PK-GERICKE FARM GREENHOUSE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CPIB12
Project Description: CPI PH1- SI COMFORT STATIONS -BUNDLE 3 RG-216MA

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$9,676

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$7,727	\$299	\$0	\$0	\$1,649	\$0	\$0	\$9,675
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

CPI - SI COMFORT STATIONS -BUNDLE 3 RG-216M

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CPIBN6
Project Description: CPI - SI Comfort Stations-Bundle 2 RG-515M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$8,076

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$3,801	\$91	\$0	\$0	\$73	\$0	\$0	\$3,965
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Mar 2018

Explanation for Delay:

Project Location:

CPI-SI COMFORT STATIONS-BUNDLE 6

Scope Summary:

CPI-SI COMFORT STATIONS-BUNDLE 2

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CPIGVP
Project Description: CPI PH1- Grandview Playground-reconstruction

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$6,029	\$0	\$0	\$0	\$100	\$0	\$0	\$6,129
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Feb 2015
DESIGN	Sep 2014	Dec 2014	Feb 2015	May 2016
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	May 2016	Jan 2017
CONSTRUCTION	Mar 2015	Mar 2016	Jan 2017	Jun 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Jun 2018	Aug 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

SI

Scope Summary:

GRANDVIEW PLGD R/C

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CPIMDP
Project Description: CPI PH1- McDonald Playground reconstruction

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$4,490

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$6,033	\$0	\$0	\$0	\$100	\$0	\$0	\$6,133
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Jan 2015
DESIGN	Sep 2014	Dec 2014	Jan 2015	Jan 2016
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Mar 2016	Sep 2016
CONSTRUCTION	Mar 2015	Mar 2016	Oct 2016	Apr 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Apr 2018	Dec 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

STATEN ISLAND CPI-MCDONALD PLAYGROUND

Scope Summary:

CPI-MCDONALD PLAYGROUND RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CPIMH
Project Description: CPI PH2 - Mariner's Harbor Playground-reconstruction R

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018 P-D020

Original Budget: \$2,258

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$378	\$46	\$0	\$2,254	\$324	\$0	\$0	\$3,002
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

CPI PH - MARINER'S HARBOR PLAYGROUND-RECONSTRUCTION

Scope Summary:

CPI PH2 - MARINER'S HARBOR PLAYGROUND-RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5CPISTP
Project Description: CPI PH2 - Stapleton Playground-reconstruction R

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018 P-D020

Original Budget: \$11,076

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,124	\$8,809	\$1,383	\$0	\$0	\$0	\$0	\$11,316
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Jun 2018	Dec 2016	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

CPI - STAPLETON PLAYGROUND-RECONSTRUCTION

Scope Summary:

CPI - STAPLETON PLAYGROUND-RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5FABBAS
Project Description: Faber Park -Remove Equipment & Install Basketball Court

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$700	\$700
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2020	Dec 2018	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

FABER PARK -REMOVE EQUIPMENT & INSTALL BASKETBALL COURT

Scope Summary:

FABER PARK -REMOVE EQUIPMENT & INSTALL BASKETBALL COURT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5FABRWF
Project Description: Faber Park Waterfront

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: PU-0200 P-0501

Original Budget: \$1,505

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$141	\$0	\$0	\$320	\$1,044	\$0	\$1,505
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2019	Dec 2017	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2022	Sep 2020	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

FABER PARK WATERFRONT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5FRES10
Project Description: FRESH KILLS OWL HOLLOW FIELDS C/S

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1321

Original Budget: \$9,160

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,085	\$0	\$0	\$0	\$8,413	\$0	\$0	\$9,498
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Mar 2021	Sep 2019	Mar 2021
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2021	Mar 2022	Mar 2021	Mar 2022

Explanation for Delay:

Project Location:

Scope Summary:

FRESH KILLS OWL HOLLOW FIELDS C/S

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5FRESH
Project Description: Fresh Kills - East Park

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500 503 502

Borough: RICHMOND

Budget Lines: P-1321

Original Budget: \$92,680

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$917	\$0	\$0	\$0	\$0	\$0	\$0	\$917
Non-City	\$0	\$0	\$0	\$0	\$590	\$0	\$0	\$590

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Sep 2006	Jul 2006	Sep 2006
DESIGN	Sep 2006	Dec 2006	Sep 2006	Dec 2006
BID/ REGISTER CONTRACT	Dec 2006	Mar 2007	Dec 2006	Mar 2007
CONSTRUCTION	Mar 2007	Mar 2008	Mar 2007	Mar 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2008	Mar 2009	Mar 2008	Dec 2018

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

STATEN ISLAND

Scope Summary:

DEVELOP SITE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5FRESH9
Project Description: Fresh Kills - construction of North Park R017-115M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500 502 503

Borough: RICHMOND

Budget Lines: P-1321

Original Budget: \$2,080

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$24,443	\$1,233	\$0	\$0	\$3,739	\$0	\$0	\$29,415
Non-City	\$1,650	\$0	\$0	\$0	\$0	\$0	\$0	\$1,650

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Sep 2006	Jul 2006	Oct 2012
DESIGN	Sep 2006	Dec 2006	Oct 2012	Jan 2013
BID/ REGISTER CONTRACT	Dec 2006	Mar 2007	Jan 2013	Apr 2013
CONSTRUCTION	Mar 2007	Mar 2008	Apr 2013	Apr 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2008	Mar 2009	Apr 2014	Jan 2025

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

STATEN ISLAND

Scope Summary:

NORTH PARK MULTI-USE PATH AND WETLAND RESTORATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5FRESHS
Project Description: Fresh Kills - Springville Greenway bicycle path RG-410M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500 502 503

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$12,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$3,230	\$0	\$0	\$0	\$0	\$0	\$0	\$3,230
Non-City	\$7,075	\$0	\$0	\$796	\$0	\$0	\$0	\$7,871

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Sep 2010
DESIGN	Sep 2010	Dec 2010	Sep 2010	Dec 2010
BID/ REGISTER CONTRACT	Dec 2010	Mar 2011	Dec 2010	Mar 2011
CONSTRUCTION	Mar 2011	Mar 2012	Mar 2011	Mar 2012
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2012	Mar 2013	Mar 2012	Dec 2019

Explanation for Delay:

PROJECT DELAYED PENDING APPROVAL OF NECESSARY PERMITS

Project Location:

SECTION OF FRESH KILLS PARK, BOROUGH OF STATEN ISLAND

Scope Summary:

SECTION OF FRESH KILLS PARK, BOROUGH OF STATEN ISLAND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5GBPATH
Project Description: Greenbelt Perimeter Path R013-112M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500 502

Borough: RICHMOND

Budget Lines: P-1237

Original Budget: \$576

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$332	\$0	\$0	\$0	\$0	\$0	\$0	\$332
Non-City	\$0	\$0	\$0	\$450	\$0	\$0	\$0	\$450

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2011	Sep 2011	Jul 2011	Sep 2011
DESIGN	Sep 2011	Dec 2011	Sep 2011	Dec 2011
BID/ REGISTER CONTRACT	Dec 2011	Mar 2012	Dec 2011	Mar 2012
CONSTRUCTION	Mar 2012	Mar 2013	Mar 2012	Mar 2013
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2013	Mar 2014	Mar 2013	Aug 2016

Explanation for Delay:

PROJECT DELAYED PENDING APPROVAL OF NECESSARY PERMITS

Project Location:

Scope Summary:

GREENBELT PERMITER PATHWAY

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5GKBIKE
Project Description: GREAT KILLS BICYCLE PATH R016-204MA

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: P-1322

Original Budget: \$1,600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$501	\$0	\$0	\$0	\$0	\$0	\$0	\$501
Non-City	\$1,052	\$0	\$0	\$147	\$0	\$0	\$0	\$1,199

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2006	Sep 2006	Jul 2006	Sep 2006
DESIGN	Sep 2006	Dec 2006	Sep 2006	Dec 2006
BID/ REGISTER CONTRACT	Dec 2006	Mar 2007	Dec 2006	Mar 2007
CONSTRUCTION	Mar 2007	Mar 2008	Mar 2007	Mar 2008
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2008	Mar 2009	Mar 2008	Dec 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN HAZARDOUS CONDITION

Project Location:

GREAT KILLS PARK, STATEN ISLAND

Scope Summary:

CONSTRUCTION OF GREAT KILLS BICYCLE PATH

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5GRNBRC
Project Description: Partial Recon of Greenbelt Rec Ctr in SI R129-119M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0505 P-0506

Original Budget: \$1,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$224	\$889	\$111	\$0	\$0	\$1,224
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

GREENBELT RECREATION CENTER IN SI

Scope Summary:

PARTIAL RECONSTRUCTION OF GREENBELT RECREATION CENTER IN SI

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5IRENE
Project Description: IRENE - Wolfe's Pond Park Berm

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$943

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$60	\$0	\$0	\$0	\$89	\$0	\$0	\$149
Non-City	\$606	\$20	\$0	\$0	\$0	\$0	\$0	\$626

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

WOLFE'S POND PARK BERM

Scope Summary:

WOLFE'S POND PARK BERM

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5LILLOPL
Project Description: Luiz LopezPlgr- Play Equipment

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$3,360

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$480	\$0	\$0	\$2,400	\$0	\$0	\$0	\$2,880
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

LUIZ LOPEZPLGR- PLAY EQUIPMENT SI

Scope Summary:

LUIZ LOPEZPLGR- PLAY EQUIPMENT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5MAPLWD
Project Description: Maple Woods-Passive landscape

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-D020

Original Budget: \$200

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$36	\$0	\$0	\$0	\$0	\$0	\$200	\$236
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

MAPLE WOODS-PASSIVE LANDSCAPE

Scope Summary:

MAPLE WOODS-PASSIVE LANDSCAPE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5MCARPK
Project Description: Gen. MacArthur Park Baseball Field Renovation

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: P-R245 P-1018 P-D020

Original Budget: \$2,620

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$371	\$6,156	\$40	\$0	\$0	\$0	\$0	\$6,567
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

GEN. MACARTHUR PARK BASEBALL FIELD RENOVATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5PL15A2
Project Description: \$1Contract-R/C of rain garden at Mahoney Plgr WO2 RG-215M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$326

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$205	\$83	\$0	\$0	\$21	\$0	\$0	\$309
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

R/C OF RAIN GARDEN AT MAHONEY PLGR

Scope Summary:

R/C OF RAIN GARDEN AT MAHONEY PLGR

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5PL15A5
Project Description: \$1Contract-Silver Lake Pk Path R/C WO# RG-215M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$989

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$775	\$0	\$0	\$0	\$96	\$0	\$0	\$871
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

SILVER LAKE PK PATH R/C WO#5

Scope Summary:

\$1CONTRACT-SILVER LAKE PK PATH R/C WO#5

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5PL15A6
Project Description: \$1Contract-Clove Lake Pk Parking WO#6 RG-215M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$171

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$136	\$17	\$0	\$0	\$0	\$0	\$153
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

\$1CONTRACT-CLOVE LAKE PK PARKING WO#6 RG-215M

Scope Summary:

\$1CONTRACT-CLOVE LAKE PK PARKING WO#6 RG-215M

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5PLG13C
Project Description: Reconstruction of plgrnds in SI /RG-214M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$1,851

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$657	\$134	\$15	\$0	\$0	\$0	\$0	\$806
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Feb 2014
DESIGN	Sep 2013	Dec 2013	Feb 2014	Nov 2014
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Apr 2015	Jul 2016
CONSTRUCTION	Mar 2014	Mar 2015	Sep 2016	Sep 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Sep 2017	Sep 2019

Explanation for Delay:

PROJECT DELAYED PENDING APPROVAL OF NECESSARY PERMITS

Project Location:

Scope Summary:

GREENCROFT PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5PLG15B
Project Description: R/C of parks & plgr in Staten Island RG-315M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$3,537

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,567	\$0	\$0	\$0	\$683	\$0	\$0	\$3,250
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2017	Dec 2016	Dec 2017
BID/ REGISTER CONTRACT	Dec 2017	Sep 2018	Dec 2017	Sep 2018
CONSTRUCTION	Sep 2018	Sep 2019	Sep 2018	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2019	Sep 2020	Sep 2019	Sep 2020

Explanation for Delay:

Project Location:

WOLFE'S POND DOG RUN & BLOOMINGDALE BOCCE COURT-R/C

Scope Summary:

WOLFE'S POND DOG RUN & BLOOMINGDALE BOCCE COURT-R/C

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5PNYC07
Project Description: PlaNYC-Ocean Breeze Beach Mainten.Area Fencing

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$390

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$72	\$8	\$0	\$0	\$0	\$0	\$80
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2020	Dec 2018	Dec 2020
BID/ REGISTER CONTRACT	Dec 2020	Sep 2021	Dec 2020	Sep 2021
CONSTRUCTION	Sep 2021	Sep 2023	Sep 2021	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2024	Sep 2023	Sep 2024

Explanation for Delay:

Project Location:

SEASIDE BLVD, QUINTARD STREET AND MASON AVENUE

Scope Summary:

BEACH PARKING LOT IN OCEAN BREEZE.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5PNYC08
Project Description: PlaNYC-Ocean Breeze Beach Parking Lot

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$310

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$310	\$0	\$0	\$310
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

PLANYC-OCEAN BREEZE BEACH PARKING LOT

Scope Summary:

PLANYC-OCEAN BREEZE BEACH PARKING LOT

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5PRALCS
Project Description: Prall Playground-Reconstruction of Comfort Station

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0505

Original Budget: \$1,790

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$1,575	\$0	\$0	\$1,575
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Mar 2022	Sep 2020	Mar 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2022	Mar 2023	Mar 2022	Mar 2023

Explanation for Delay:

Project Location:

Scope Summary:

PRALL PLAYGROUND-RECONSTRUCTION OF COMFORT STATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5PRESPL
Project Description: Prescott Plgr-Creation of Sencory plgr R

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-R245 P-D020

Original Budget: \$5,456

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$728	\$3,900	\$0	\$100	\$0	\$0	\$0	\$4,728
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

PRESCOTT PLGR-CREATION OF SENCORY PLGR, SI

Scope Summary:

PRESCOTT PLGR-CREATION OF SENCORY PLGR

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5RECSI
Project Description: Recon Greenbelt Rec Ctr in Staten Island

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0506

Original Budget: \$965

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$174	\$0	\$0	\$930	\$0	\$0	\$0	\$1,104
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

RECON GREENBELT REC CTR IN STATEN ISLAND

Scope Summary:

RECON GREENBELT REC CTR IN STATEN ISLAND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5REFO20
Project Description: Reforestation FY20 Staten Is

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0822

Original Budget: \$1,100

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$50	\$1,100	\$0	\$0	\$0	\$1,150
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Sep 2019	Dec 2018	Sep 2019
BID/ REGISTER CONTRACT	Sep 2019	Jun 2020	Sep 2019	Jun 2020
CONSTRUCTION	Jun 2020	Dec 2022	Jun 2020	Dec 2022
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2022	Dec 2024	Dec 2022	Dec 2024

Explanation for Delay:

Project Location:

REFORESTATION FY20 STATEN IS

Scope Summary:

REFORESTATION FY20 STATEN IS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5SIPOOL
Project Description: Staten Island Indoor Pool

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0632

Original Budget: \$50,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$100,000	\$0	\$0	\$100,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2016	Jan 2017	Aug 2016	Jan 2017
DESIGN	Jan 2017	Jan 2019	Jan 2017	Jan 2019
BID/ REGISTER CONTRACT	Jan 2019	Oct 2019	Jan 2019	Oct 2019
CONSTRUCTION	Oct 2019	Oct 2022	Oct 2019	Oct 2022
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2022	Oct 2024	Oct 2022	Oct 2024

Explanation for Delay:

Project Location:

Scope Summary:

STATEN ISLAND INDOOR POOL

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5TPSBF
Project Description: Tappen Park & South Beach Fountain Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$166

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$166	\$0	\$0	\$0	\$0	\$0	\$166
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Jun 2020	Dec 2018	Jun 2020
BID/ REGISTER CONTRACT	Jun 2020	Mar 2021	Jun 2020	Mar 2021
CONSTRUCTION	Mar 2021	Sep 2022	Mar 2021	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

Scope Summary:

TAPPEN PARK & SOUTH BEACH FOUNTAIN RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5TRE18A
Project Description: FY18 Street Trees Staten Island, CB 1-3 RG-

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0822 P-1018

Original Budget: \$1,687

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$219	\$1,905	\$790	\$0	\$0	\$0	\$0	\$2,914
Non-City	\$0	\$295	\$0	\$0	\$0	\$0	\$0	\$295

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Jun 2018	Dec 2017	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2022	Sep 2020	Sep 2022

Explanation for Delay:

Project Location:

FY18 STREET TREES STATEN ISLAND, CB 1-3

Scope Summary:

FY18 STREET TREES STATEN ISLAND, CB 1-3

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5TRE20A
Project Description: FY20 Street Trees Staten Island, CB 1-3 RG-219M

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0822 SE-0200R HW-0001R

Original Budget: \$1,864

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$1,568	\$0	\$0	\$0	\$1,568
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID/ REGISTER CONTRACT	Jun 2019	Mar 2020	Jun 2019	Mar 2020
CONSTRUCTION	Mar 2020	Sep 2021	Mar 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2023	Sep 2021	Sep 2023

Explanation for Delay:

Project Location:

FY20 STREET TREES STATEN ISLAND, CB 1-3 RG-219M

Scope Summary:

FY20 STREET TREES STATEN ISLAND, CB 1-3 RG-219M

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5TREEFA
Project Description: Fairview Pk -Reforestation R153-117MA

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0822

Original Budget: \$774

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$136	\$650	\$0	\$0	\$0	\$0	\$0	\$786
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Sep 2017	Dec 2016	Sep 2017
BID/ REGISTER CONTRACT	Sep 2017	Jun 2018	Sep 2017	Jun 2018
CONSTRUCTION	Jun 2018	Dec 2020	Jun 2018	Dec 2020
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2020	Dec 2022	Dec 2020	Dec 2022

Explanation for Delay:

Project Location:

FAIRVIEW PK -REFORESTATION

Scope Summary:

FAIRVIEW PK -REFORESTATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5TRSD19
Project Description: Staten Island-Tree-Damaged Sidewalk R/C

Ten-Year Plan Category: LAND ACQUISITION AND TREE PLANTING

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1331

Original Budget: \$1,490

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$1,490	\$0	\$0	\$0	\$0	\$0	\$1,490
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2022	Sep 2020	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2023	Sep 2022	Sep 2023

Explanation for Delay:

Project Location:

STATEN ISLAND-TREE-DAMAGED SIDEWALK R/C

Scope Summary:

STATEN ISLAND-TREE-DAMAGED SIDEWALK R/C

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5WHITEP
Project Description: White Plgr-Hillside Slide Construction R012-

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-0245R

Original Budget: \$1,236

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Non-City	\$0	\$0	\$0	\$1,000	\$0	\$0	\$0	\$1,000

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

LYMAN AVE

Scope Summary:

WHITE PLGR-HILLSIDE SLIDE CONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: P-5WPBERM
Project Description: Wolfe's Pond Park Berm

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$1,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$405	\$0	\$0	\$0	\$689	\$0	\$0	\$1,094
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Oct 2015
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Apr 2016	Jun 2017
CONSTRUCTION	Mar 2014	Mar 2015	Oct 2017	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Oct 2019	Dec 2019

Explanation for Delay:

PROJECT DELAYED PENDING APPROVAL OF NECESSARY PERMITS

Project Location:

Scope Summary:

WOLFE'S POND PARK BERM

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: PV510-HLG
Project Description: SIBG -SI BOTANICAL GARDEN Healing Garden R116-506M

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-0510

Original Budget: \$1,217

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,120	\$0	\$0	\$0	\$53	\$0	\$0	\$1,173
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2008	Sep 2008	Jul 2008	Sep 2008
PRELIMINARY DESIGN	Sep 2008	Jan 2009	Sep 2008	Jan 2009
FINAL DESIGN	Jan 2009	Jul 2009	Jan 2009	Jul 2009
BID AWARD AND REGISTER CONTRCT	Jul 2009	Oct 2009	Jul 2009	Oct 2009
CONSTRUCTION TO 25%	Oct 2009	Feb 2010	Oct 2009	Feb 2010
CONSTRUCTION TO 50%	Feb 2010	Jun 2010	Feb 2010	Jun 2010
CONSTRUCTION TO 75%	Jun 2010	Oct 2010	Jun 2010	Oct 2010
ORIGINAL EQUIP & FURNISHING	Oct 2010	Jan 2011	Oct 2010	Jan 2011
SUBSTANTIAL COMPLETION	Jan 2011	Mar 2011	Jan 2011	Mar 2011
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2011	Apr 2011	Mar 2011	Apr 2011

Explanation for Delay:

Project Location:

1000 RICHMOND TERRACE, STATEN ISLAND

Scope Summary:

DEVELOPMENT OF NEW GARDEN AREA OVERLOOKING THE WETLAND AND NEAR THE NY CHINESE SCHOLAR'S GARDEN.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: PV510-IRR
Project Description: SIBG -SI BOTANICAL GARDEN Site Irrigation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-0510

Original Budget: \$817

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$805	\$0	\$0	\$0	\$165	\$0	\$0	\$970
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2008	Sep 2008	Jul 2008	Sep 2008
PRELIMINARY DESIGN	Sep 2008	Jan 2009	Sep 2008	Jan 2009
FINAL DESIGN	Jan 2009	Jul 2009	Jan 2009	Jul 2009
BID AWARD AND REGISTER CONTRCT	Jul 2009	Oct 2009	Jul 2009	Oct 2009
CONSTRUCTION TO 25%	Oct 2009	Feb 2010	Oct 2009	Feb 2010
CONSTRUCTION TO 50%	Feb 2010	Jun 2010	Feb 2010	Jun 2010
CONSTRUCTION TO 75%	Jun 2010	Oct 2010	Jun 2010	Oct 2010
ORIGINAL EQUIP & FURNISHING	Oct 2010	Jan 2011	Oct 2010	Jan 2011
SUBSTANTIAL COMPLETION	Jan 2011	Mar 2011	Jan 2011	Mar 2011
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2011	Apr 2011	Mar 2011	Apr 2011

Explanation for Delay:

Project Location:

1000 RICHMOND TERRACE, STATEN ISLAND

Scope Summary:

PROVIDE THREE WELLS AND UNDERGROUND WATER DISTRIBUTION SYSTEM.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-05
Project Description: SANDY - Blissenbach Marina Demo (Type 3) R160-113M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$282	\$0	\$0	\$0	\$102	\$0	\$0	\$384
Non-City	\$132	\$449	\$0	\$0	\$0	\$0	\$0	\$581

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Dec 2012	Feb 2013	Dec 2012	Jun 2013
DESIGN	Mar 2013	May 2013	Jun 2013	Jan 2014
BID/ REGISTER CONTRACT	May 2013	Aug 2013	Dec 2014	Apr 2016
CONSTRUCTION	Aug 2013	Aug 2014	Sep 2016	Oct 2017
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2014	Aug 2015	Oct 2017	Dec 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

STATEN ISLAND

Scope Summary:

SANDY- BLISSENBACH MARINA DEMO & R/C

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-13
Project Description: SANDY - SI Type 2 Plgrd R/C (RG-713M)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$2,082

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$506	\$0	\$0	\$0	\$6	\$0	\$0	\$512
Non-City	\$2,001	\$0	\$54	\$0	\$0	\$0	\$0	\$2,055

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Mar 2014	Mar 2015
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Mar 2015	Dec 2019

Explanation for Delay:

PROJECT DELAYED PENDING APPROVAL OF NECESSARY PERMITS

Project Location:

SI

Scope Summary:

PLAYGROUNDS

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-16
Project Description: Conference House Pk landscape (Type 3) R006-114M

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$2,245

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$401	\$0	\$0	\$0	\$7	\$0	\$0	\$408
Non-City	\$255	\$53	\$0	\$0	\$0	\$0	\$0	\$308

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	May 2015
DESIGN	Sep 2013	Dec 2013	May 2015	Dec 2016
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Jun 2017	May 2018
CONSTRUCTION	Mar 2014	Mar 2015	Jun 2018	Jan 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Jan 2019	Jan 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

CONFERENCE HOUSE PARK, STATEN ISLAND

Scope Summary:

SANDY-R/C OF LANDSCAPE AT CONFERENCE HOUSE PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-17
Project Description: Tappen Park & Dolphin Fountains (Type3)

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$383

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$287	\$225	\$0	\$0	\$0	\$0	\$0	\$512
Non-City	\$0	\$2,042	\$0	\$0	\$0	\$0	\$0	\$2,042

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Aug 2013	Jun 2013	Jul 2015
DESIGN	Aug 2013	Nov 2013	Jul 2015	Mar 2017
BID/ REGISTER CONTRACT	Nov 2013	Feb 2014	Apr 2017	Jun 2017
CONSTRUCTION	Feb 2014	Feb 2015	Jun 2017	Jun 2018
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2015	Feb 2016	Jun 2018	Jun 2019

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

TAPPEN PK , SI

Scope Summary:

SANDY- R/C OF FONTAIN AT TAPPEN PK TYPE3

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-18
Project Description: SANDY-Midland Beach Protective Berm Emergency

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$5,492

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$548	\$0	\$0	\$55	\$0	\$0	\$0	\$603
Non-City	\$4,438	\$0	\$0	\$491	\$0	\$0	\$0	\$4,929

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2013	Sep 2013	Jul 2013	Sep 2013
DESIGN	Sep 2013	Dec 2013	Sep 2013	Dec 2013
BID/ REGISTER CONTRACT	Dec 2013	Mar 2014	Dec 2013	Mar 2014
CONSTRUCTION	Mar 2014	Mar 2015	Nov 2013	Apr 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Mar 2016	Apr 2014	Dec 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

FROM NEW DORP LANE TO OCEAN BREEZE PK, SI

Scope Summary:

EMERGENCY TEMP.PROTECTIVE BERM AT MIDLAND BCH

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-24
Project Description: Sandy-Seaside Wildlife Nature Pk-reconstruction

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$1,135

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$802	\$65	\$174	\$0	\$0	\$0	\$0	\$1,041
Non-City	\$763	\$0	\$0	\$0	\$0	\$0	\$0	\$763

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Jun 2018	Dec 2016	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

SANDY-SEASIDE WILDLIFE NATURE PK-

Scope Summary:

SANDY-SEASIDE WILDLIFE NATURE PK-RECONSTRUCTION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-27
Project Description: Sandy-Wolfe's Pond Park-R/C of the berm

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$2,964

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$717	\$0	\$0	\$0	\$19	\$0	\$0	\$736
Non-City	\$1,841	\$167	\$0	\$0	\$0	\$0	\$0	\$2,008

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

WOLFE'S POND PARK, SI

Scope Summary:

SANDY-R/C OF THE BERM AT WOLFE'S POND PARK

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-28
Project Description: Sandy-FDR bdwk & Midland Plgr-R/C of tthe pavements,etc

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$651

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$37	\$0	\$0	\$0	\$28	\$0	\$0	\$65
Non-City	\$334	\$246	\$0	\$0	\$0	\$0	\$0	\$580

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Mar 2017

Explanation for Delay:

Project Location:

SANDY-R/C OF TTHE PAVEMENTS,ETC AT FDR BDWK & MIDLAND PLGR

Scope Summary:

SANDY-R/C OF TTHE PAVEMENTS,ETC AT FDR BDWK & MIDLAND PLGR

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-30
Project Description: Sandy-New Dorp Bch Site Restor.R016-115M

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$778

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$208	\$0	\$0	\$0	\$59	\$0	\$0	\$267
Non-City	\$0	\$535	\$0	\$0	\$0	\$0	\$0	\$535

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2015	Sep 2015	Jul 2015	Sep 2015
DESIGN	Sep 2015	Dec 2015	Sep 2015	Dec 2015
BID/ REGISTER CONTRACT	Dec 2015	Mar 2016	Dec 2015	Mar 2016
CONSTRUCTION	Mar 2016	Mar 2017	Mar 2016	Mar 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2017	Mar 2018	Mar 2017	Dec 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

SANDY-NEW DORP BCH

Scope Summary:

SANDY-NEW DORP BCH SITE RESTORATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-32
Project Description: Sandy-R/C of S. Bch-Playland Plgr, RG-212M WO 1

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$373

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$192	\$0	\$0	\$95	\$0	\$0	\$0	\$287
Non-City	\$348	\$0	\$0	\$852	\$0	\$0	\$0	\$1,200

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2014	Sep 2014	Jul 2014	Sep 2014
DESIGN	Sep 2014	Dec 2014	Sep 2014	Dec 2014
BID/ REGISTER CONTRACT	Dec 2014	Mar 2015	Dec 2014	Mar 2015
CONSTRUCTION	Mar 2015	Mar 2016	Mar 2015	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Mar 2017	Mar 2016	Dec 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

300 FATHER CAPODANO BLVD

Scope Summary:

R/C OF PLAYGROUND

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-36
Project Description: SANDY - FDR BOARDWALK

Ten-Year Plan Category: BEACHES AND BOARDWALKS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$350

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$47	\$0	\$0	\$0	\$0	\$0	\$26	\$73
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$230	\$230

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

FDR BOARDWALK /BEACH AND SOUTH BEACH FOUNTAIN DOLPIN REPAIR

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-37
Project Description: SANDY - BUONO BEACH FOUNTAIN REPAIR

Ten-Year Plan Category: BEACHES AND BOARDWALKS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$381

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$41	\$0	\$0	\$0	\$41
Non-City	\$0	\$0	\$340	\$0	\$0	\$0	\$0	\$340

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

SANDY - BUONO BEACH FOUNTAIN REPAIR

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-43
Project Description: Lemon Creek Marina

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$11,807

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$154	\$0	\$0	\$1,413	\$122	\$0	\$1,689
Non-City	\$0	\$920	\$0	\$0	\$8,463	\$735	\$0	\$10,118

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Dec 2018	Dec 2016	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2022	Sep 2019	Sep 2022
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2022	Sep 2024	Sep 2022	Sep 2024

Explanation for Delay:

Project Location:

Scope Summary:

LEMON CREEK MARINA

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-44
Project Description: New Dorp Pk./Corp. Kivlehan Pk.

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$444

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$222	\$0	\$1	\$0	\$12	\$0	\$0	\$235
Non-City	\$292	\$29	\$0	\$0	\$0	\$0	\$0	\$321

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Jun 2018	Dec 2016	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

NEW DORP PK./CORP. KIVLEHAN PK.

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-45
Project Description: SANDY-MacArthur Park Reconstruction

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$3,342

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$370	\$447	\$0	\$0	\$0	\$0	\$0	\$817
Non-City	\$68	\$4,024	\$0	\$0	\$0	\$0	\$0	\$4,092

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Dec 2016	Jul 2016	Dec 2016
DESIGN	Dec 2016	Jun 2018	Dec 2016	Jun 2018
BID/ REGISTER CONTRACT	Jun 2018	Mar 2019	Jun 2018	Mar 2019
CONSTRUCTION	Mar 2019	Sep 2020	Mar 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

TIMOSHENKO FIELD

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-47
Project Description: Midland Beach Bath House

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$872

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$87	\$87
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$785	\$785

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2019	Dec 2017	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2023	Sep 2020	Sep 2023
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2023	Sep 2025	Sep 2023	Sep 2025

Explanation for Delay:

Project Location:

Scope Summary:

MIDLAND BEACH BATH HOUSE

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-48
Project Description: Five Parks in SI

Ten-Year Plan Category: NEIGHBORHOOD PARKS AND PLAYGROUNDS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$704

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$0	\$71	\$71
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$633	\$633

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2018	Dec 2018	Jul 2018	Dec 2018
DESIGN	Dec 2018	Dec 2019	Dec 2018	Dec 2019
BID/ REGISTER CONTRACT	Dec 2019	Sep 2020	Dec 2019	Sep 2020
CONSTRUCTION	Sep 2020	Sep 2021	Sep 2020	Sep 2021
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2021	Sep 2022	Sep 2021	Sep 2022

Explanation for Delay:

Project Location:

Scope Summary:

FIVE PARKS IN SI

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-49
Project Description: Fairview Park Comfort Station Construction

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$9	\$0	\$0	\$0	\$0	\$0	\$9
Non-City	\$0	\$70	\$0	\$0	\$0	\$0	\$0	\$70

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2017	Jan 2018	Aug 2017	Jan 2018
DESIGN	Jan 2018	Jul 2019	Jan 2018	Jul 2019
BID/ REGISTER CONTRACT	Jul 2019	Apr 2020	Jul 2019	Apr 2020
CONSTRUCTION	Apr 2020	Oct 2021	Apr 2020	Oct 2021
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2021	Oct 2022	Oct 2021	Oct 2022

Explanation for Delay:

Project Location:

Scope Summary:

FAIRVIEW PARK COMFORT STATION

(\$ in 000's)

Managing Agency: 846 : DEPT OF PARKS AND RECREATION
Project Id: SANDY5-50
Project Description: Fairview Park Landscape Construction

Ten-Year Plan Category: MAJOR RECREATIONAL FACILITIES AND FACILITY RECONSTRUCTION

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: P-1018

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$667	\$0	\$0	\$101	\$0	\$0	\$768
Non-City	\$0	\$6,911	\$0	\$0	\$0	\$0	\$0	\$6,911

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2017	Dec 2017	Jul 2017	Dec 2017
DESIGN	Dec 2017	Dec 2018	Dec 2017	Dec 2018
BID/ REGISTER CONTRACT	Dec 2018	Sep 2019	Dec 2018	Sep 2019
CONSTRUCTION	Sep 2019	Sep 2020	Sep 2019	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2020	Sep 2021	Sep 2020	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

FAIRVIEW PARK LANDSCAPE CONSTRUCTION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: 288CLOVE
Project Description: REHABILITATION OF 288 CLOVE RD FACILITY

Ten-Year Plan Category: FACILITY PURCHASES AND RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: EP-0006

Original Budget: \$30,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$521	\$3,660	\$3,444	\$0	\$35,600	\$0	\$0	\$43,225
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Sep 2018	Jun 2018	Sep 2018
PRELIMINARY DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
FINAL DESIGN	Mar 2019	Sep 2020	Mar 2019	Sep 2020
BID AWARD AND REGISTER CONTRCT	Sep 2020	Mar 2021	Sep 2020	Mar 2021
CONSTRUCTION TO 25%	Mar 2021	Dec 2021	Mar 2021	Dec 2021
CONSTRUCTION TO 50%	Jan 2022	Oct 2022	Jan 2022	Oct 2022
CONSTRUCTION TO 75%	Oct 2022	Jul 2023	Oct 2022	Jul 2023
ORIGINAL EQUIP & FURNISHING	Jul 2023	Oct 2023	Jul 2023	Oct 2023
SUBSTANTIAL COMPLETION	Oct 2023	Dec 2023	Oct 2023	Dec 2023
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2023	Mar 2024	Dec 2023	Mar 2024

Explanation for Delay:

Project Location:

Scope Summary:

DEMOLITION OF EXISTING UNINHABITABLE BUILDING, CONSTRUCTION OF NEW BUILDING TO HOUSE BOTH STATEN ISLAND SEWER MAINTENANCE UNIT AND REPAIR UNIT, INSTALLATION OF NEW GARAGE FOR WEATHER-SENSITIVE VEHICLES, AND REPLACEMENT OF OLD FUELING STATION.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CO301LL
Project Description: 130 STUYVESANT PL - FACADE REPAIRS LOCAL LAW 11

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: CO-0301

Original Budget: \$3,601

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$392	\$82	\$2,843	\$0	\$3,983	\$0	\$0	\$7,300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2018	May 2018	Mar 2018	May 2018
PRELIMINARY DESIGN	May 2018	Sep 2018	May 2018	Sep 2018
FINAL DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Jun 2019	Mar 2019	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 50%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2020	Sep 2020	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Nov 2020	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Dec 2020	Nov 2020	Dec 2020

Explanation for Delay:

Project Location:

Scope Summary:

130 STUYVESANT PL - FAÓADE REPAIRS LOCAL LAW 11

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CO301PD
Project Description: 130 STUYVESANT PL.- PARKING GARAGE DECK

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: CO-0301

Original Budget: \$1,401

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$482	\$75	\$0	\$3,465	\$0	\$0	\$0	\$4,022
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2014	Dec 2014	Sep 2014	Dec 2014
PRELIMINARY DESIGN	Dec 2014	Apr 2015	Dec 2014	Apr 2015
FINAL DESIGN	Apr 2015	Oct 2015	Apr 2015	Aug 2018
BID AWARD AND REGISTER CONTRCT	Oct 2015	Jan 2016	Aug 2018	Nov 2018
CONSTRUCTION TO 25%	Jan 2016	May 2016	Nov 2018	Mar 2019
CONSTRUCTION TO 50%	May 2016	Sep 2016	Mar 2019	Jul 2019
CONSTRUCTION TO 75%	Sep 2016	Jan 2017	Jul 2019	Nov 2019
ORIGINAL EQUIP & FURNISHING	Jan 2017	Apr 2017	Nov 2019	Feb 2020
SUBSTANTIAL COMPLETION	Apr 2017	Jun 2017	Feb 2020	Apr 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2017	Jul 2017	Apr 2020	Apr 2023
PROJECT START	Jun 2017	Jul 2017	May 2023	May 2023
DESIGN START	Jun 2017	Jul 2017	May 2023	May 2023
DESIGN COMPLETION	Jun 2017	Jul 2017	May 2023	May 2023
CONSTRUCTION START	Jun 2017	Jul 2017	May 2023	May 2023
CONSTRUCTION COMPLETION	Jun 2017	Jul 2017	May 2023	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

WATERPROOFING

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: CO302ST
Project Description: 18 RICHMOND TERRACE - EXTERIOR STEPS RECONSTRUCTION

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: CO-0302

Original Budget: \$2,421

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$220	\$2,201	\$0	\$0	\$0	\$0	\$2,421
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2019	Sep 2019
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Nov 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

DCAS - LANDMARK EXTERIOR STEPS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: E14-0011
Project Description: DCAS - STATEN ISLAND BOROUGH HALL ENERGY UPGRADE

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: PU-0025

Original Budget: \$358

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,029	\$113	\$0	\$0	\$0	\$0	\$0	\$1,142
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jan 2014	Jan 2014	Jan 2014	Jan 2014
DESIGN START	Jan 2014	Jul 2014	Jan 2014	Jul 2014
DESIGN COMPLETION	Jul 2014	Jul 2015	Jul 2014	Jul 2015
CONSTRUCTION START	Jul 2015	Jan 2016	Jul 2015	Jan 2016
CONSTRUCTION COMPLETION	Jan 2016	Jan 2017	Jan 2016	Feb 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

COMP UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: EO26-0006
Project Description: NYPL - St. George Library Center - Window Upgrades

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$300	\$0	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2019	Sep 2019
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Nov 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

DDC - ST. GEORGE LIBRARY CENTER - WINDOW UPGRADES

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: EO26-0008
Project Description: DOT - Sign Shop - Lighting Upgrade

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PU-0025

Original Budget: \$300

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$300	\$0	\$0	\$0	\$0	\$300
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2019	Sep 2019
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Nov 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

DOT SIGN SHOP - LIGHTING UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HAM18MHCC
Project Description: Mariner's Harbor Community Center

Ten-Year Plan Category: LOW TO MODERATE INCOME PUBLIC HOUSING CONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HA-0001

Original Budget: \$5,700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$5,700	\$0	\$0	\$0	\$0	\$0	\$5,700
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Feb 2019	Feb 2019	Feb 2019	Feb 2019
DESIGN START	Mar 2019	Jul 2019	Mar 2019	Jul 2019
DESIGN COMPLETION	Jul 2019	Jul 2020	Jul 2019	Jul 2020
CONSTRUCTION START	Jul 2020	Apr 2021	Jul 2020	Apr 2021
CONSTRUCTION COMPLETION	Apr 2021	Apr 2022	Apr 2021	Apr 2022

Explanation for Delay:

Project Location:

Scope Summary:

FUNDING TO EXPAND THE COMMUNITY CENTER AT MARINER'S HARBOR

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HH115HHFA
Project Description: Hospitality at 100 Central Ave., 10301 - Fire Alarm Upgrade

Ten-Year Plan Category: SHELTERS FOR HOMELESS FAMILIES

Community Boards Served:

Borough: RICHMOND

Budget Lines: HH-0115

Original Budget: \$401

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$524	\$40	\$0	\$0	\$0	\$0	\$0	\$564
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2016	Mar 2016	Mar 2016	Mar 2016
DESIGN START	Apr 2016	Jul 2016	Apr 2016	Jul 2016
DESIGN COMPLETION	Jul 2016	Jun 2017	Jul 2016	Jun 2017
CONSTRUCTION START	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION COMPLETION	Nov 2017	Jun 2023	Nov 2017	Jun 2023

Explanation for Delay:

Project Location:

Scope Summary:

HOSPITALITY AT 100 CENTRAL AVE., 10301 - FIRE ALARM UPGRADE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HL82SIABE
Project Description: REHAB OF THE STATEN ISLAND ANIMAL SHELTER

Ten-Year Plan Category: ANIMAL CARE

Community Boards Served:

Borough: RICHMOND

Budget Lines: HL-R001 HL-0082

Original Budget: \$2,913

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$10,608	\$594	\$0	\$0	\$0	\$0	\$0	\$11,202
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Dec 2008	Dec 2008	Dec 2008	Dec 2008
DESIGN START	Dec 2008	May 2009	Dec 2008	May 2009
DESIGN COMPLETION	May 2009	May 2010	May 2009	May 2010
CONSTRUCTION START	Jun 2010	Dec 2010	Jun 2010	Dec 2010
CONSTRUCTION COMPLETION	Dec 2010	Jun 2011	Dec 2010	Jun 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

REHAB OF THE STATEN ISLAND ANIMAL SHELTER

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWD104-05
Project Description: RECON AND IMPROVEMENT OF AMBOY ROAD WITH HUGUENOT AVE SI

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: HW-0001R HW-0061

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$5,310	\$508	\$400	\$0	\$0	\$0	\$0	\$6,218
Non-City	\$16	\$13	\$0	\$0	\$0	\$26	\$0	\$55

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2010	Sep 2010	Jul 2010	Sep 2010
PRELIMINARY DESIGN	Sep 2010	Jan 2011	Sep 2010	Jan 2011
FINAL DESIGN	Jan 2011	Jul 2011	Jan 2011	May 2015
BID AWARD AND REGISTER CONTRCT	Jul 2011	Oct 2011	May 2015	Aug 2015
CONSTRUCTION TO 25%	Oct 2011	Feb 2012	Aug 2015	Dec 2015
CONSTRUCTION TO 50%	Feb 2012	Jun 2012	Dec 2015	Apr 2016
CONSTRUCTION TO 75%	Jun 2012	Oct 2012	Apr 2016	Dec 2016
ORIGINAL EQUIP & FURNISHING	Oct 2012	Jan 2013	Dec 2016	Mar 2017
SUBSTANTIAL COMPLETION	Jan 2013	Mar 2013	Mar 2017	May 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2013	Apr 2013	May 2017	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

INCREASE BY 12LF THE WIDTH OF AMBOY ROAD ON A LENGTH OF 320LF; INCREASE THE RADIUS OF TURN ON HUGUENOT AVENUE FROM AMBOY ROAD

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWP14RTA
Project Description: CITYWIDE COMPLEX PED RAMPS (TRANSIT AUTHORITY) - SI

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0200

Original Budget: \$4,602

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$6,582	\$220	\$0	\$0	\$18	\$0	\$0	\$6,820
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2014	Aug 2014	May 2014	Aug 2014
PRELIMINARY DESIGN	Aug 2014	Dec 2014	Aug 2014	Dec 2014
FINAL DESIGN	Dec 2014	Jun 2015	Dec 2014	Jun 2015
BID AWARD AND REGISTER CONTRCT	Jun 2015	Sep 2015	Jun 2015	Sep 2015
CONSTRUCTION TO 25%	Sep 2015	Jan 2016	Sep 2015	Jan 2016
CONSTRUCTION TO 50%	Jan 2016	May 2016	Jan 2016	May 2016
CONSTRUCTION TO 75%	May 2016	Sep 2016	May 2016	Sep 2016
ORIGINAL EQUIP & FURNISHING	Sep 2016	Dec 2016	Sep 2016	Dec 2016
SUBSTANTIAL COMPLETION	Dec 2016	Jan 2017	Dec 2016	Jan 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2017	Mar 2017	Jan 2017	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

CITYWIDE COMPLEX PED RAMPS (TRANSIT AUTHORITY) - SI

Scope Summary:

CITYWIDE COMPLEX PED RAMPS (TRANSIT AUTHORITY) - SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPR18R
Project Description: Pedestrian Ramp Rehabilitation - Staten Island

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0200

Original Budget: \$11,025

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,173	\$9,330	\$0	\$0	\$0	\$0	\$0	\$11,503
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Dec 2019

Explanation for Delay:

Project Location:

Scope Summary:

PEDESTRIAN RAMP REHABILITATION - STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWPR19R
Project Description: Pedestrian Ramp Rehabilitation - Staten Island

Ten-Year Plan Category: PEDESTRIAN RAMP CONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0200

Original Budget: \$16,182

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$250	\$16,182	\$0	\$0	\$0	\$0	\$0	\$16,432
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2017	Sep 2017	Jun 2017	Sep 2017
PRELIMINARY DESIGN	Sep 2017	Jan 2018	Sep 2017	Jan 2018
FINAL DESIGN	Jan 2018	Jul 2018	Jan 2018	Jul 2018
BID AWARD AND REGISTER CONTRCT	Jul 2018	Oct 2018	Jul 2018	Oct 2018
CONSTRUCTION TO 25%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 50%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
CONSTRUCTION TO 75%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
ORIGINAL EQUIP & FURNISHING	Oct 2019	Jan 2020	Oct 2019	Jan 2020
SUBSTANTIAL COMPLETION	Jan 2020	Mar 2020	Jan 2020	Mar 2020
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2020	Apr 2020	Mar 2020	Apr 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

PEDESTRIAN RAMP REHABILITATION - STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR00505
Project Description: VICTORY BLVD AND MANOR ROAD INTERSECTION IMPROVEMENT

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: HW-D104 HW-0061 HW-0001R

Original Budget: \$3,882

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$12,183	\$2,310	\$849	\$0	\$0	\$0	\$805	\$16,147
Non-City	\$15	\$0	\$0	\$0	\$0	\$0	\$0	\$15

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2011	May 2011	Mar 2011	May 2011
PRELIMINARY DESIGN	May 2011	Sep 2011	May 2011	Sep 2011
FINAL DESIGN	Sep 2011	Mar 2012	Sep 2011	Mar 2016
BID AWARD AND REGISTER CONTRCT	Mar 2012	Jun 2012	Mar 2016	Jun 2016
CONSTRUCTION TO 25%	Jun 2012	Oct 2012	Jun 2016	Dec 2016
CONSTRUCTION TO 50%	Oct 2012	Feb 2013	Dec 2016	Jun 2017
CONSTRUCTION TO 75%	Feb 2013	Jun 2013	Jun 2017	Dec 2017
ORIGINAL EQUIP & FURNISHING	Jun 2013	Sep 2013	Dec 2017	Mar 2018
SUBSTANTIAL COMPLETION	Sep 2013	Nov 2013	Mar 2018	Jun 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2013	Dec 2013	Jun 2018	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

VICTORY BLVD AND MANOR ROAD

Scope Summary:

PROJECT WILL IMPROVE THE INTERSECTION OF VICTORY BLVD AND MANOR ROAD

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR00508
Project Description: AMBOY ROAD IMPROVEMENTS AT ELTINGVILLE CORRIDOR

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: HW-0061 HW-R005 HW-0001R

Original Budget: \$3,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,408	\$5,286	\$5,342	\$4,344	\$0	\$0	\$0	\$16,380
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2011	Sep 2011	Jun 2011	Sep 2011
PRELIMINARY DESIGN	Sep 2011	Jan 2012	Sep 2011	Jan 2012
FINAL DESIGN	Jan 2012	Jul 2012	Jan 2012	Mar 2016
BID AWARD AND REGISTER CONTRCT	Jul 2012	Oct 2012	Mar 2016	Jun 2016
CONSTRUCTION TO 25%	Oct 2012	Feb 2013	Jun 2016	Dec 2016
CONSTRUCTION TO 50%	Feb 2013	Jun 2013	Dec 2016	Jun 2017
CONSTRUCTION TO 75%	Jun 2013	Oct 2013	Jun 2017	Dec 2017
ORIGINAL EQUIP & FURNISHING	Oct 2013	Jan 2014	Dec 2017	Mar 2018
SUBSTANTIAL COMPLETION	Jan 2014	Mar 2014	Mar 2018	May 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2014	Apr 2014	May 2018	Dec 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

AMBOY ROAD IMPROVEMENTS

Scope Summary:

AMBOY ROAD IMPROVEMENTS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR00510
Project Description: Woodrow Rd Improvements btw Gladwin Ave & Veterans Rd East

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500 503

Borough: RICHMOND

Budget Lines: HW-0001R HW-R005

Original Budget: \$1,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,371	\$219	\$0	\$0	\$6,213	\$0	\$0	\$7,803
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Sep 2013	Jun 2013	Sep 2013
PRELIMINARY DESIGN	Sep 2013	Jan 2014	Sep 2013	Sep 2014
FINAL DESIGN	Jan 2014	Jul 2014	Sep 2014	Sep 2017
BID AWARD AND REGISTER CONTRCT	Jul 2014	Oct 2014	Sep 2017	Sep 2017
CONSTRUCTION TO 25%	Oct 2014	Feb 2015	Sep 2017	Sep 2017
CONSTRUCTION TO 50%	Feb 2015	Jun 2015	Sep 2017	Sep 2017
CONSTRUCTION TO 75%	Jun 2015	Oct 2015	Sep 2017	Sep 2017
ORIGINAL EQUIP & FURNISHING	Oct 2015	Jan 2016	Sep 2017	Sep 2017
SUBSTANTIAL COMPLETION	Jan 2016	Mar 2016	Sep 2017	Sep 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Apr 2016	Sep 2017	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

TO CONDUCT VARIOUS ROAD IMPROVEMENTS AT WOODROW ROAD BETWEEN BLOOMINGDALE ROAD AND VETERANS ROAD EAST

Scope Summary:

TO CONDUCT VARIOUS ROAD IMPROVEMENTS AT WOODROW ROAD BETWEEN BLOOMINGDALE ROAD AND VETERANS ROAD EAST

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR00511
Project Description: Travis Avenue Widening

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500 502

Borough: RICHMOND

Budget Lines: HW-R005 HW-0001R HW-D104

Original Budget: \$1,700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,848	\$0	\$4,578	\$6,380	\$1,000	\$0	\$0	\$13,806
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Sep 2013	Jun 2013	Sep 2013
PRELIMINARY DESIGN	Sep 2013	Jan 2014	Sep 2013	Jan 2014
FINAL DESIGN	Jan 2014	Jul 2014	Jan 2014	Mar 2017
BID AWARD AND REGISTER CONTRCT	Jul 2014	Oct 2014	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Oct 2014	Feb 2015	Jun 2017	Dec 2017
CONSTRUCTION TO 50%	Feb 2015	Jun 2015	Dec 2017	Jun 2018
CONSTRUCTION TO 75%	Jun 2015	Oct 2015	Jun 2018	Dec 2018
ORIGINAL EQUIP & FURNISHING	Oct 2015	Jan 2016	Dec 2018	Mar 2019
SUBSTANTIAL COMPLETION	Jan 2016	Mar 2016	Mar 2019	May 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2016	Apr 2016	May 2019	Jan 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

TO WIDEN TRAVIS AVE BTWN RICHMOND AVE & PARK DRIVE NORTH

Scope Summary:

TO WIDEN TRAVIS AVE BTWN RICHMOND AVE & PARK DRIVE NORTH

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR00512
Project Description: Richmond Valley Road

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0061 HW-R005 HW-0001R HW-D104 HW-R988

Original Budget: \$3,971

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$845	\$17	\$1,644	\$154	\$4,578	\$0	\$0	\$7,238
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2016	May 2016	Mar 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

RICHMOND VALLEY ROAD

Scope Summary:

RICHMOND VALLEY ROAD

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR005B
Project Description: TODT HILL ROAD CURVE REHAB,

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HW-R005 HW-0001R

Original Budget: \$3,324

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,403	\$0	\$500	\$0	\$13,538	\$0	\$0	\$15,441
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2007	Jun 2007	Feb 2007	May 2007
DESIGN START	Jun 2007	Dec 2008	May 2007	Sep 2007
CONSTRUCTION START	Dec 2008	Dec 2010	Sep 2007	Mar 2017
BID AWARD AND REGISTER CONTRCT	Dec 2008	Dec 2010	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Dec 2008	Dec 2010	Jun 2017	Nov 2017
CONSTRUCTION TO 50%	Dec 2008	Dec 2010	Dec 2017	May 2018
CONSTRUCTION TO 75%	Dec 2008	Dec 2010	May 2018	Nov 2018
ORIGINAL EQUIP & FURNISHING	Dec 2008	Dec 2010	Nov 2018	Feb 2019
SUBSTANTIAL COMPLETION	Dec 2008	Dec 2010	Feb 2019	Apr 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2008	Dec 2010	Apr 2019	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR005B1
Project Description: TODT HILL ROAD - CIRCLE RD

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WM-0001

Original Budget: \$3,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$860	\$0	\$0	\$0	\$1,024	\$0	\$0	\$1,884
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2008	May 2008	Feb 2008	May 2008
PRELIMINARY DESIGN	May 2008	Sep 2008	May 2008	Sep 2008
FINAL DESIGN	Sep 2008	Mar 2009	Sep 2008	Mar 2009
BID AWARD AND REGISTER CONTRCT	Mar 2009	Jun 2009	Nov 2011	Feb 2012
CONSTRUCTION TO 25%	Jun 2009	Oct 2009	Feb 2012	Feb 2012
CONSTRUCTION TO 50%	Oct 2009	Feb 2010	Feb 2012	Feb 2012
CONSTRUCTION TO 75%	Feb 2010	Jun 2010	Feb 2012	Feb 2012
ORIGINAL EQUIP & FURNISHING	Jun 2010	Sep 2010	Feb 2012	Feb 2012
SUBSTANTIAL COMPLETION	Sep 2010	Nov 2010	Feb 2012	Feb 2012
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2010	Dec 2010	Feb 2014	Sep 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

TODT HILL ROAD - CIRCLE RD

Scope Summary:

TODT HILL ROAD - CIRCLE RD

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR1140A
Project Description: ARTHUR KILL ROAD (PHASE I) - CLARKE AVE AND RICHMOD AVE

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: HW-1140 HW-0061

Original Budget: \$55,985

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$4,865	\$91	\$3,640	\$0	\$15,336	\$0	\$0	\$23,932
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2004	Aug 2004	May 2004	Aug 2004
PRELIMINARY DESIGN	Aug 2004	Dec 2004	Aug 2004	Dec 2004
FINAL DESIGN	Dec 2004	Jun 2005	Dec 2004	Jun 2005
BID AWARD AND REGISTER CONTRCT	Jun 2005	Sep 2005	Jun 2005	Jun 2022
CONSTRUCTION TO 25%	Sep 2005	Jan 2006	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Jan 2006	May 2006	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	May 2006	Sep 2006	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Sep 2006	Dec 2006	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Dec 2006	Feb 2007	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2007	Mar 2007	Nov 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RECONSTRUCTION OF EXISTING ROADWAY ROADWAY RECONSTRUCTION SHALL INCLUDE NEW CURBS, SIDEWALKS AND REQUIRED REPLACEMENT AMENITIES WILL NOT BE INCLUDED CITY FUNDED IN CONJUNCTION WITH DEP

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR1140B
Project Description: ARTHUR KILL ROAD (PHASE II) - RICHMOND AVE AND HUGUENOT AVE

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: WM-0001 SE-0002R

Original Budget: \$14,575

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$7,598	\$0	\$0	\$7,598
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2009	Jun 2009	Mar 2009	Jun 2009
PRELIMINARY DESIGN	Jun 2009	Sep 2009	Jun 2009	Sep 2009
FINAL DESIGN	Sep 2009	Mar 2010	Sep 2009	Mar 2010
BID AWARD AND REGISTER CONTRCT	Mar 2010	Jun 2010	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Jun 2010	Oct 2010	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Oct 2010	Feb 2011	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	Feb 2011	Jun 2011	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2011	Sep 2011	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Sep 2011	Nov 2011	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2011	Dec 2011	Jan 2024	Feb 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

ARTHUR KILL ROAD (PHASE II) - RICHMOND AVE AND HUGUENOT AVE

Scope Summary:

ARTHUR KILL ROAD (PHASE II) - RICHMOND AVE AND HUGUENOT AVE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR1160
Project Description: RE- ALIGN ROCKLAND AVE AT MANOR RD/MEISNER AVE

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HW-0001R

Original Budget: \$7,020

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$178	\$0	\$0	\$0	\$0	\$18,689	\$0	\$18,867
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2003	Sep 2003	Jul 2003	Sep 2003
PRELIMINARY DESIGN	Sep 2003	Jan 2004	Sep 2003	Jan 2004
FINAL DESIGN	Jan 2004	Jul 2004	Jan 2004	Jul 2004
BID AWARD AND REGISTER CONTRCT	Jul 2004	Oct 2004	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Oct 2004	Feb 2005	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Feb 2005	Jun 2005	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2005	Oct 2005	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Oct 2005	Jan 2006	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Jan 2006	Mar 2006	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2006	Apr 2006	Jun 2022	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR300-03
Project Description: ROAD WIDENING AT SOUTH AVENUE AND FOREST AVENUE

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: HW-R061 SE-0200R HW-D104 HW-0061

Original Budget: \$500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$6,196	\$823	\$0	\$1,494	\$0	\$0	\$0	\$8,513
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2010	Aug 2010	Jun 2010	Aug 2010
PRELIMINARY DESIGN	Aug 2010	Dec 2010	Aug 2010	Dec 2010
FINAL DESIGN	Dec 2010	Jun 2011	Dec 2010	May 2015
BID AWARD AND REGISTER CONTRCT	Jun 2011	Sep 2011	May 2015	Aug 2015
CONSTRUCTION TO 25%	Sep 2011	Jan 2012	Aug 2015	Feb 2016
CONSTRUCTION TO 50%	Jan 2012	May 2012	Feb 2016	Aug 2016
CONSTRUCTION TO 75%	May 2012	Sep 2012	Feb 2016	Feb 2017
ORIGINAL EQUIP & FURNISHING	Sep 2012	Dec 2012	Feb 2017	May 2017
SUBSTANTIAL COMPLETION	Dec 2012	Feb 2013	May 2017	Jul 2017
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2013	Mar 2013	Jul 2017	Aug 2020

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

ROAD WIDENING AT SOUTH AVENUE AND FOREST AVENUE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR669C
Project Description: RECONSTRUCTION OF ROMA, HETT, ETC

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: HW-0669 HW-0061 EP-0007 SE-0200R SE-0002R WM-0001 HW-0001R

Original Budget: \$11,863

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$50,583	\$31,395	\$88	\$0	\$0	\$190	\$0	\$82,256
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2004	Aug 2004	May 2004	Aug 2004
PRELIMINARY DESIGN	Aug 2004	Dec 2004	Aug 2004	Dec 2004
FINAL DESIGN	Dec 2004	Jun 2005	Dec 2004	Jun 2005
BID AWARD AND REGISTER CONTRCT	Jun 2005	Sep 2005	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Sep 2005	Jan 2006	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Jan 2006	May 2006	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	May 2006	Sep 2006	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Sep 2006	Dec 2006	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Dec 2006	Feb 2007	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2007	Mar 2007	Nov 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR890
Project Description: WOODROW RD

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: HW-0890 TF-0502 TF-0002 HW-0200

Original Budget: \$19,212

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,660	\$0	\$0	\$0	\$0	\$18,797	\$0	\$20,457
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2005	Aug 2005	May 2005	Aug 2005
PRELIMINARY DESIGN	Aug 2005	Dec 2005	Aug 2005	Dec 2005
FINAL DESIGN	Dec 2005	Jun 2006	Dec 2005	Jun 2006
BID AWARD AND REGISTER CONTRCT	Jun 2006	Sep 2006	Mar 2016	Jun 2016
CONSTRUCTION TO 25%	Sep 2006	Jan 2007	Jun 2016	Jun 2016
CONSTRUCTION TO 50%	Jan 2007	May 2007	Jun 2016	Jun 2016
CONSTRUCTION TO 75%	May 2007	Sep 2007	Jun 2016	Jun 2016
ORIGINAL EQUIP & FURNISHING	Sep 2007	Dec 2007	Jun 2016	Jun 2016
SUBSTANTIAL COMPLETION	Dec 2007	Feb 2008	Jun 2016	Jun 2016
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2008	Mar 2008	Dec 2016	Jul 2025

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RECONSTRUCTION OF WOODROW ROAD FR BLOOMINGDALE RD TO HUGUENOT AVENUE AND FROM BOULDER STREET TO ARTHUR KILL ROAD RECONSTRUCTION OF THE EXISTING ROADWAY ROADWAY RECONSTRUCTION SHALL INCLUDE NEW CURBS SIDEWALKS AND REQUIRED REPLACEMENT AMENITIES WILL NOT BE INCLUDED ALL CITY FUNDED IN CONJUNCTION WITH SEWERS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR919
Project Description: BLOOMINGDALE ROAD: AMBOY ROAD TO ARTHUR KILL ROAD

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: HW-0919 TF-0502 TF-0002 HW-0200

Original Budget: \$10,461

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,321	\$0	\$0	\$0	\$35,576	\$0	\$0	\$37,897
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2004	Aug 2004	May 2004	Aug 2004
PRELIMINARY DESIGN	Aug 2004	Dec 2004	Aug 2004	Dec 2004
FINAL DESIGN	Dec 2004	Jun 2005	Dec 2004	Jun 2005
BID AWARD AND REGISTER CONTRCT	Mar 2010	Jun 2010	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2010	Jun 2010	Jun 2020	Jun 2020
CONSTRUCTION TO 50%	Jun 2010	Jun 2010	Jun 2020	Jun 2020
CONSTRUCTION TO 75%	Jun 2010	Jun 2010	Jun 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2010	Jun 2010	Jun 2020	Jun 2020
SUBSTANTIAL COMPLETION	Jun 2010	Jun 2010	Jun 2020	Jun 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2010	Jul 2010	Jan 2022	Feb 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

RECONSTRUCT AND WIDEN BLOOMINGDALE ROAD FROM AMBOY ROAD TO ARTHUR KILL ROAD

Scope Summary:

RECONSTRUCTION OF BLOOMINGDALE ROAD RECONSTRUCTION OF THE EXISTING ROADWAY ROADWAY
 RECONSTRUCTION SHALL INCLUDE NEW CURBS SIDEWALKS AND REQUIRED REPLACEMENT AMENITIES
 TO BE DETERMINED ALL CITY FUNDED IN CONJUNCTION WITH SEWERS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWR986C
Project Description: CONSTRUCTION AND RECONSTRUCTION OF FOREST HILL ROAD

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: WM-0001

Original Budget: \$10,232

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$293	\$0	\$0	\$0	\$0	\$0	\$1,104	\$1,397
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2003	Aug 2003	May 2003	Aug 2003
PRELIMINARY DESIGN	Aug 2003	Dec 2003	Aug 2003	Dec 2003
FINAL DESIGN	Dec 2003	Jun 2004	Dec 2003	Jun 2004
BID AWARD AND REGISTER CONTRCT	Jun 2004	Sep 2004	Sep 2022	Dec 2022
CONSTRUCTION TO 25%	Sep 2004	Jan 2005	Dec 2022	Dec 2022
CONSTRUCTION TO 50%	Jan 2005	May 2005	Dec 2022	Dec 2022
CONSTRUCTION TO 75%	May 2005	Sep 2005	Dec 2022	Dec 2022
ORIGINAL EQUIP & FURNISHING	Sep 2005	Dec 2005	Dec 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2005	Feb 2006	Dec 2022	Dec 2022
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2006	Mar 2006	Nov 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

FOREST HILL ROAD FROM RICHMOND HILL ROAD TO WILLOWBROOK ROAD AND FROM PLATINUM AVENUE TO YUKON AVENUE, STATEN ISLAND RECONSTRUCTION OF THE EXISTING ROADWAY. ROADWAY RECONSTRUCTION SHALL INCLUDE NEW CURBS, SIDEWALKS AND REQUIRED REPLACEMENT AMENITIES TO BE DETERMINED. ALL CITY FUNDING IN CONJUNCTION WITH SEWERS.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWRF05R
Project Description: Dubois Yard Roof

Ten-Year Plan Category: FACILITY RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0003

Original Budget: \$700

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$611	\$580	\$9,048	\$0	\$36	\$0	\$0	\$10,275
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2015	Oct 2015	Jun 2015	Oct 2015
DESIGN START	Oct 2015	Apr 2017	Oct 2015	Apr 2017
CONSTRUCTION START	Apr 2017	Apr 2019	Apr 2017	May 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

DUBOIS YARD ROOF

Scope Summary:

DUBOIS YARD ROOF

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWS2016R1
Project Description: Prior Notice Sidewalks - Staten Island

Ten-Year Plan Category: SIDEWALK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0200

Original Budget: \$3,246

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$9,589	\$6,030	\$0	\$0	\$0	\$0	\$0	\$15,619
Non-City	\$970	\$0	\$0	\$0	\$0	\$0	\$0	\$970

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2014	Jan 2015	Oct 2014	Jan 2015
PRELIMINARY DESIGN	Jan 2015	May 2015	Jan 2015	May 2015
FINAL DESIGN	May 2015	Nov 2015	May 2015	Nov 2015
BID AWARD AND REGISTER CONTRCT	Nov 2015	Feb 2016	Nov 2015	Feb 2016
CONSTRUCTION TO 25%	Feb 2016	May 2016	Feb 2016	May 2016
CONSTRUCTION TO 50%	Jun 2016	Sep 2016	Jun 2016	Sep 2016
CONSTRUCTION TO 75%	Sep 2016	Jan 2017	Sep 2016	Jan 2017
ORIGINAL EQUIP & FURNISHING	Jan 2017	Apr 2017	Jan 2017	Apr 2017
SUBSTANTIAL COMPLETION	Apr 2017	Jun 2017	Apr 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2017	Jul 2017	Jun 2017	Jul 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

PRIOR NOTICE SIDEWALKS - STATEN ISLAND

Scope Summary:

PRIOR NOTICE SIDEWALKS - STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWS2016R2
Project Description: Prior Notice Sidewalks - Staten Island

Ten-Year Plan Category: SIDEWALK RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0200

Original Budget: \$3,246

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$9,327	\$5,661	\$0	\$0	\$0	\$0	\$0	\$14,988
Non-City	\$935	\$150	\$0	\$0	\$0	\$0	\$0	\$1,085

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2014	Jan 2015	Oct 2014	Jan 2015
PRELIMINARY DESIGN	Jan 2015	May 2015	Jan 2015	May 2015
FINAL DESIGN	May 2015	Nov 2015	May 2015	Nov 2015
BID AWARD AND REGISTER CONTRCT	Nov 2015	Feb 2016	Nov 2015	Feb 2016
CONSTRUCTION TO 25%	Feb 2016	May 2016	Feb 2016	May 2016
CONSTRUCTION TO 50%	Jun 2016	Sep 2016	Jun 2016	Sep 2016
CONSTRUCTION TO 75%	Sep 2016	Jan 2017	Sep 2016	Jan 2017
ORIGINAL EQUIP & FURNISHING	Jan 2017	Apr 2017	Jan 2017	Apr 2017
SUBSTANTIAL COMPLETION	Apr 2017	Jun 2017	Apr 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2017	Jul 2017	Jun 2017	Jul 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

PRIOR NOTICE SIDEWALKS - STATEN ISLAND

Scope Summary:

PRIOR NOTICE SIDEWALKS - STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: HWTRR1
Project Description: Trench Restoration - Staten Island

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0001R

Original Budget: \$7,011

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$985	\$0	\$0	\$6,232	\$0	\$0	\$0	\$7,217
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2020	May 2020	Mar 2020	May 2020
PRELIMINARY DESIGN	May 2020	Sep 2020	May 2020	Sep 2020
FINAL DESIGN	Sep 2020	Mar 2021	Sep 2020	Mar 2021
BID AWARD AND REGISTER CONTRCT	Mar 2021	Jun 2021	Mar 2021	Jun 2021
CONSTRUCTION TO 25%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
CONSTRUCTION TO 50%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 75%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2022	Sep 2022	Jun 2022	Sep 2022
SUBSTANTIAL COMPLETION	Sep 2022	Nov 2022	Sep 2022	Nov 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2022	Dec 2022	Nov 2022	Dec 2022

Explanation for Delay:

Project Location:

Scope Summary:

TRENCH RESTORARTION - STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LNC2STAPL
Project Description: STAPLETON - Renovation and Expansion

Ten-Year Plan Category: EXPANSION AND CONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: LN-D002 LN-D008 LN-0101R

Original Budget: \$9,612

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$12,971	\$0	\$108	\$0	\$0	\$0	\$0	\$13,079
Non-City	\$95	\$0	\$0	\$0	\$0	\$0	\$0	\$95

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2006	Jun 2006	Mar 2006	Jun 2006
PRELIMINARY DESIGN	Jun 2006	Oct 2006	Jun 2006	Oct 2006
FINAL DESIGN	Oct 2006	Apr 2007	Oct 2006	Aug 2007
BID AWARD AND REGISTER CONTRCT	Apr 2007	Jul 2007	Aug 2007	Sep 2007
CONSTRUCTION TO 25%	Jul 2007	Nov 2007	Sep 2007	May 2010
CONSTRUCTION TO 50%	Nov 2007	Mar 2008	May 2010	Jun 2011
CONSTRUCTION TO 75%	Mar 2008	Jul 2008	Jun 2011	Sep 2014
ORIGINAL EQUIP & FURNISHING	Jul 2008	Oct 2008	Sep 2014	Sep 2014
SUBSTANTIAL COMPLETION	Oct 2008	Dec 2008	Sep 2014	Sep 2014
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2008	Jan 2009	Sep 2014	Sep 2014
PROJECT START	Dec 2008	Jan 2009	Nov 2005	Apr 2006
DESIGN START	Dec 2008	Jan 2009	Apr 2006	Oct 2008
DESIGN COMPLETION	Dec 2008	Jan 2009	Oct 2008	May 2009
CONSTRUCTION START	Dec 2008	Jan 2009	May 2009	Nov 2011
CONSTRUCTION COMPLETION	Dec 2008	Jan 2009	Nov 2011	May 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

STAPLETON BRANCH LIBRARY 132 CANAL STREET STATEN ISLAND, NY 10304

Scope Summary:

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LNCA10TH1
Project Description: TODT HILL/WESTERLEIGH - HVAC Replacement

Ten-Year Plan Category: IMPROVEMENTS TO EXISTING FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: LN-D002

Original Budget: \$720

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$810	\$1	\$99	\$0	\$0	\$0	\$0	\$910
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Nov 2009	Nov 2009	Nov 2009	Nov 2009
DESIGN START	Nov 2009	Nov 2010	Nov 2009	Nov 2010
DESIGN COMPLETION	Oct 2009	Apr 2011	Oct 2009	Apr 2011
CONSTRUCTION START	Apr 2011	Jul 2011	Apr 2011	Jul 2011
CONSTRUCTION COMPLETION	Aug 2011	Mar 2012	Aug 2014	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

TODT HILL/WEST - HVAC REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LNCAL15TV
Project Description: Tottenville: New Roof

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: LN-D008 LN-D002 LN-0101M

Original Budget: \$715

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$177	\$356	\$228	\$0	\$0	\$0	\$0	\$761
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Dec 2014	Dec 2014	Dec 2014	Dec 2014
DESIGN START	Dec 2014	Dec 2014	Dec 2014	Dec 2014
DESIGN COMPLETION	Dec 2014	Dec 2014	Dec 2014	Dec 2014
CONSTRUCTION START	Dec 2016	Dec 2016	Dec 2016	Dec 2016
CONSTRUCTION COMPLETION	Jun 2018	Jun 2018	Jun 2018	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

TOTTEENVILLE: NEW ROOF

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LNEA13STG
Project Description: ST GEORGE: Exterior and Interior renovation

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: LN-0008 LN-R001

Original Budget: \$3,510

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$939	\$3,874	\$385	\$0	\$0	\$0	\$0	\$5,198
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Feb 2013	Feb 2013	Feb 2013	Feb 2013
DESIGN START	Feb 2015	Feb 2015	Feb 2015	Feb 2015
DESIGN COMPLETION	Dec 2015	Dec 2015	Dec 2015	Dec 2015
CONSTRUCTION START	May 2016	May 2016	May 2016	May 2016
CONSTRUCTION COMPLETION	Oct 2017	Oct 2017	Oct 2020	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

EXTERIOR AND INTERIOR RENOVATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LNEAL15RT
Project Description: Richmond town: New Roof

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: LN-0008

Original Budget: \$980

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,320	\$259	\$0	\$0	\$0	\$0	\$0	\$1,579
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Dec 2014	Dec 2014	Dec 2014	Dec 2014
DESIGN START	Jun 2015	Jun 2015	Jun 2015	Jun 2015
DESIGN COMPLETION	Oct 2018	Oct 2018	Oct 2018	Oct 2018
CONSTRUCTION START	Mar 2019	Mar 2019	Mar 2019	Mar 2019
CONSTRUCTION COMPLETION	Dec 2019	Dec 2019	Dec 2019	Dec 2019

Explanation for Delay:

Project Location:

Scope Summary:

RICHMONDTOWN: NEW ROOF

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: LNEM14NDP
Project Description: New Roof

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: LN-0008 LN-D008

Original Budget: \$783

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,687	\$219	\$75	\$0	\$0	\$0	\$0	\$1,981
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Sep 2014	Apr 2015	Sep 2014	Apr 2015
DESIGN START	Jun 2015	Aug 2015	Jun 2015	Aug 2015
DESIGN COMPLETION	Aug 2015	Aug 2015	Aug 2015	Aug 2015
CONSTRUCTION START	Aug 2015	Aug 2015	Aug 2015	Aug 2015
CONSTRUCTION COMPLETION	Dec 2016	Sep 2017	Sep 2021	Sep 2021

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NEW ROOF

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: MIBBNC001
Project Description: New Creek West Branch Bluebelt, BMPs NC-7 and NC-8. Low Flow

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0005 SE-0002R WM-0001 SE-0200R

Original Budget: \$26,043

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$16,755	\$595	\$0	\$0	\$0	\$0	\$0	\$17,350
Non-City	\$18,831	\$0	\$0	\$0	\$0	\$0	\$0	\$18,831

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2013	Nov 2013	Aug 2013	Nov 2013
PRELIMINARY DESIGN	Nov 2013	Mar 2014	Nov 2013	Mar 2014
FINAL DESIGN	Mar 2014	Sep 2014	Mar 2014	Sep 2014
BID AWARD AND REGISTER CONTRCT	Sep 2014	Dec 2014	Sep 2014	Dec 2014
CONSTRUCTION TO 25%	Dec 2014	Apr 2015	Dec 2014	Apr 2015
CONSTRUCTION TO 50%	Apr 2015	Aug 2015	Apr 2015	Aug 2015
CONSTRUCTION TO 75%	Aug 2015	Dec 2015	Aug 2015	Dec 2015
ORIGINAL EQUIP & FURNISHING	Dec 2015	Mar 2016	Dec 2015	Mar 2016
SUBSTANTIAL COMPLETION	Mar 2016	May 2016	Mar 2016	May 2016
PUNCHLIST COMPLETE, JOB CLOSED	May 2016	Jun 2016	May 2016	Feb 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

NEW CREEK WEST BRANCH BLUEBELT, BMPS NC-7 AND NC-8. LOW FLOW CHANNEL FOR NC-9 AND NC-17, AND 3 CULVERTS.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: MIBBNC002
Project Description: Last Chance Pond BMP NC 11/12, storm & sanitary sewer constr

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: SE-0002R SE-0005 SE-0200R

Original Budget: \$47,890

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$38,928	\$200	\$0	\$0	\$0	\$0	\$0	\$39,128
Non-City	\$8,950	\$0	\$0	\$0	\$0	\$0	\$0	\$8,950

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2017	Aug 2017	May 2017	Aug 2017
PRELIMINARY DESIGN	Aug 2017	Dec 2017	Aug 2017	Dec 2017
FINAL DESIGN	Dec 2017	May 2018	Dec 2017	May 2018
BID AWARD AND REGISTER CONTRCT	Jun 2018	Aug 2018	Jun 2018	Aug 2018
CONSTRUCTION TO 25%	Aug 2018	Dec 2018	Aug 2018	Dec 2018
CONSTRUCTION TO 50%	Dec 2018	Apr 2019	Dec 2018	Apr 2019
CONSTRUCTION TO 75%	Apr 2019	Aug 2019	Apr 2019	Aug 2019
ORIGINAL EQUIP & FURNISHING	Aug 2019	Nov 2019	Aug 2019	Nov 2019
SUBSTANTIAL COMPLETION	Nov 2019	Jan 2020	Nov 2019	Jan 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2020	Feb 2020	Jan 2020	Feb 2020

Explanation for Delay:

Project Location:

Scope Summary:

LAST CHANCE POND BMP NC 11/12, STORM & SANITARY SEWER CONSTRUCTION AND WATER MAIN REPLACEMENT IN HUSSON STREET BETWEEN STOBE AVENUE AND HUNTER AVE, ETC, BOUROUGH OF STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: MIBBNC003
Project Description: Strm & Sani Swr const & WM replac in Mason Ave, SI

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R SE-0002R SE-0005 WM-0001 EP-0007 HW-0200 SE-0944 TF-0502

Original Budget: \$29,452

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,804	\$21	\$34,920	\$0	\$0	\$0	\$0	\$36,745
Non-City	\$0	\$0	\$12,534	\$0	\$0	\$0	\$0	\$12,534

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Feb 2019	Jun 2018	Feb 2019
PRELIMINARY DESIGN	Feb 2019	Feb 2020	Feb 2019	Feb 2020
FINAL DESIGN	Feb 2020	Aug 2021	Feb 2020	Aug 2021
BID AWARD AND REGISTER CONTRCT	Aug 2021	May 2022	Aug 2021	May 2022
CONSTRUCTION TO 25%	May 2022	May 2023	May 2022	May 2023
CONSTRUCTION TO 50%	May 2023	Apr 2024	May 2023	Apr 2024
CONSTRUCTION TO 75%	Apr 2024	Apr 2025	Apr 2024	Apr 2025
ORIGINAL EQUIP & FURNISHING	Apr 2025	Jan 2026	Apr 2025	Jan 2026
SUBSTANTIAL COMPLETION	Jan 2026	Jul 2026	Jan 2026	Jul 2026
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2026	Oct 2026	Jul 2026	Oct 2026

Explanation for Delay:

Project Location:

Scope Summary:

STORM & SANITARY SWEER CONSTRUCTION & WM REPLACEMENT IN MASON AVE B/TSLATER BLVD & ADAMS AVE, SI, BMP, NC, 16

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: MIBBNC005
Project Description: BMP 13 and 14 Storm and Sanitary Sewer construction

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R EP-0007 HW-0200 SE-0002R SE-0005 TF-0002 TF-0502 WM-0001 HW-0001R

Original Budget: \$53,068

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$48,776	\$0	\$0	\$0	\$48,776
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2019	Sep 2019
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Nov 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

BMP 13, 14 AND 15 STORM AND SANITARY SEWER CONSTRUCTION AND WATER MAIN REPLACEMENT IN HYLAN BLVD B/W SLATER BLVD AND HAMDEN AVE, ETC. STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: MIBBNC04A
Project Description: BMP NC 6 and 15 storm & sanitary sewer installation

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R SE-0002R SE-0005 WM-0001

Original Budget: \$34,680

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$450	\$0	\$0	\$0	\$31,529	\$0	\$0	\$31,979
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2018	May 2018	Mar 2018	May 2018
PRELIMINARY DESIGN	May 2018	Sep 2018	May 2018	Sep 2018
FINAL DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Jun 2019	Mar 2019	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 50%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2020	Sep 2020	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Nov 2020	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Dec 2020	Nov 2020	Nov 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

MIBBNC04A-BMP NC 6, STORM & SANITARY SEWER INSTALLATION & WATER MAINREPLCMNT IN LINCOLN AVE BET. HYLAN BLVD. & MASON AVE, ETC. STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: MIBBNC04B
Project Description: Storm and sanitary sewer installation

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R SE-0002R WM-0001

Original Budget: \$30,221

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$30,221	\$0	\$0	\$30,221
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2021	May 2021	Mar 2021	May 2021
PRELIMINARY DESIGN	May 2021	Sep 2021	May 2021	Sep 2021
FINAL DESIGN	Sep 2021	Mar 2022	Sep 2021	Mar 2022
BID AWARD AND REGISTER CONTRCT	Mar 2022	Jun 2022	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Jun 2022	Oct 2022	Jun 2022	Oct 2022
CONSTRUCTION TO 50%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 75%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
ORIGINAL EQUIP & FURNISHING	Jun 2023	Sep 2023	Jun 2023	Sep 2023
SUBSTANTIAL COMPLETION	Sep 2023	Nov 2023	Sep 2023	Nov 2023
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2023	Dec 2023	Nov 2023	Dec 2023

Explanation for Delay:

Project Location:

Scope Summary:

MIBBNC04B-BMP NC 6, STORM AND SANITARY SEWER INSTALLATION AND WATER MAIN REPLACEMENT IN LINCOLN AVE BETWEEN S. RAILROAD AVE AND HYLAND BLVD, ETC. BOROUGH STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: MIBBNC05
Project Description: BMPs NC-13 & 14: STORM SEWER CONSTRUCTION & WM REPL

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0002R SE-0200R SE-0005 WM-0001

Original Budget: \$19,512

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$783	\$0	\$0	\$987	\$14,624	\$0	\$0	\$16,394
Non-City	\$0	\$0	\$0	\$0	\$8,613	\$0	\$0	\$8,613

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Jun 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

IN HYLAN BLVD. BET STOBE AVE. & SEAVER AVE.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: P-5PNYC06
Project Description: PlaNYC-Ocean Breeze Athletic Fac-Building Fit-Out R149-108M

Ten-Year Plan Category: LARGE, MAJOR AND REGIONAL PARK RECONSTRUCTION

Community Boards Served: 500 502

Borough: RICHMOND

Budget Lines: P-0504 ED-D075 P-R245 P-1018

Original Budget: \$92,343

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$105,552	\$303	\$1,303	\$222	\$0	\$0	\$0	\$107,380
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Oct 2010	Oct 2010	Oct 2010	Oct 2010
DESIGN START	Oct 2010	Oct 2010	Oct 2010	Oct 2010
DESIGN COMPLETION	Oct 2010	Oct 2010	Oct 2010	Jan 2011
CONSTRUCTION START	Oct 2010	Jan 2011	Jan 2011	Apr 2011
CONSTRUCTION COMPLETION	Jan 2011	Jan 2015	Apr 2011	Sep 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

OCEAN BREEZE PARK IN STATEN ISLAND

Scope Summary:

CONSTRUCTION OF THE ATHLETIC FACILITY FIT-OUT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV175AQUA
Project Description: SIZ - Staten Island Zoo - Aquarium Reconstruction

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-R175 PV-0175

Original Budget: \$1,375

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$9,520	\$72	\$0	\$153	\$0	\$0	\$0	\$9,745
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2010	Dec 2010	Sep 2010	Dec 2010
PRELIMINARY DESIGN	Dec 2010	Apr 2011	Dec 2010	Apr 2011
FINAL DESIGN	Apr 2011	Oct 2011	Apr 2011	Oct 2011
BID AWARD AND REGISTER CONTRCT	Oct 2011	Jan 2012	Oct 2011	Jan 2012
CONSTRUCTION TO 25%	Jan 2012	May 2012	Jan 2012	May 2012
CONSTRUCTION TO 50%	May 2012	Sep 2012	May 2012	Sep 2012
CONSTRUCTION TO 75%	Sep 2012	Dec 2012	Sep 2012	Dec 2012
ORIGINAL EQUIP & FURNISHING	Dec 2012	Mar 2013	Dec 2012	Mar 2013
SUBSTANTIAL COMPLETION	Mar 2013	May 2013	Sep 2014	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	May 2013	Jun 2013	Mar 2016	Sep 2016
PROJECT START	May 2013	Jun 2013	Sep 2016	Sep 2016
DESIGN START	May 2013	Jun 2013	Sep 2016	Sep 2016
DESIGN COMPLETION	May 2013	Jun 2013	Sep 2016	Sep 2016
CONSTRUCTION START	May 2013	Jun 2013	Sep 2016	Sep 2016
CONSTRUCTION COMPLETION	May 2013	Jun 2013	Sep 2016	Jun 2022

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

Scope Summary:

SCOPE OF WORK IS THE INSTALLATION OF NEW TANKS, WATER FILTERS AND NEWELECTRICAL SERVICE.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV175ROOF
Project Description: SIZ - Roof Replacement

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-0175 PV-R175 PV-D175

Original Budget: \$3,450

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$448	\$3,122	\$349	\$0	\$7	\$0	\$3,926
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2015	Aug 2015	Jan 2017	Apr 2017
PRELIMINARY DESIGN	Aug 2015	Dec 2015	Apr 2017	Jul 2017
FINAL DESIGN	Dec 2015	Jun 2016	Jul 2017	Jan 2018
BID AWARD AND REGISTER CONTRCT	Jun 2016	Sep 2016	Jan 2018	Apr 2018
CONSTRUCTION TO 25%	Sep 2016	Jan 2017	Apr 2018	Aug 2018
CONSTRUCTION TO 50%	Jan 2017	May 2017	Aug 2018	Dec 2018
CONSTRUCTION TO 75%	May 2017	Sep 2017	Dec 2018	Apr 2019
ORIGINAL EQUIP & FURNISHING	Sep 2017	Dec 2017	Apr 2019	Jul 2019
SUBSTANTIAL COMPLETION	Dec 2017	Feb 2018	Jul 2019	Sep 2019
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2018	Mar 2018	Sep 2019	Oct 2021
PROJECT START	Feb 2018	Mar 2018	Oct 2021	Oct 2021
DESIGN START	Feb 2018	Mar 2018	Oct 2021	Oct 2021
DESIGN COMPLETION	Feb 2018	Mar 2018	Oct 2021	Oct 2021
CONSTRUCTION START	Feb 2018	Mar 2018	Oct 2021	Oct 2021
CONSTRUCTION COMPLETION	Feb 2018	Mar 2018	Oct 2021	Oct 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

THE STATEN ISLAND ZOO IS REQUESTING CAPITAL FUNDS TO REPLACE THE ROOFOF THE ZOO'S MAIN BUILDING (EXCLUDING THE REPTILE WING). THE PROJECT WOULD ALSO INCLUDE THE REPLACEMENT OF THE ROOF OVER THE AFRICAN SAVANNAH AND TROPICAL FOREST WINGS. THE ROOF OF THE MAIN BUILDING IS OVER FORTY YEARS OLD AND IS SUBSTANTIALLY DETERIORATED. THE ROOF OF THE AFRICAN SAVANNAH AND TROPICAL FOREST WINGS IS ARE OVER TWENTY FIVE YEAR OLD AND ARE ALSO IN DETERIORATED CONDITION.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV302BPH1
Project Description: SIAS - Building B at SHCC Phase1 Geo-Thermal & Ground Floor

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-R302 PV-D302 PV-0302

Original Budget: \$5,993

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,407	\$1,697	\$0	\$0	\$6,681	\$0	\$0	\$9,785
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2015	Aug 2015	Jun 2015	Aug 2015
PRELIMINARY DESIGN	Aug 2015	Dec 2015	Aug 2015	Dec 2015
FINAL DESIGN	Dec 2015	Jun 2016	Dec 2015	Jun 2016
BID AWARD AND REGISTER CONTRCT	Jun 2016	Sep 2016	Jun 2016	Sep 2016
CONSTRUCTION TO 25%	Sep 2016	Jan 2017	Sep 2016	Jan 2017
CONSTRUCTION TO 50%	Jan 2017	May 2017	Jan 2017	May 2017
CONSTRUCTION TO 75%	May 2017	Sep 2017	May 2017	Sep 2017
ORIGINAL EQUIP & FURNISHING	Sep 2017	Dec 2017	Sep 2017	Dec 2017
SUBSTANTIAL COMPLETION	Dec 2017	Feb 2018	Dec 2017	Feb 2018
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2018	Mar 2018	Feb 2018	Mar 2021
PROJECT START	Feb 2018	Mar 2018	Mar 2021	Mar 2021
DESIGN START	Feb 2018	Mar 2018	Mar 2021	Mar 2021
DESIGN COMPLETION	Feb 2018	Mar 2018	Mar 2021	Mar 2021
CONSTRUCTION START	Feb 2018	Mar 2018	Mar 2021	Mar 2021
CONSTRUCTION COMPLETION	Feb 2018	Mar 2018	Mar 2023	Mar 2023

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

Scope Summary:

SCOPE OF WORK IS THE INSTALLATION OF A GEO-THERMAL WELL FIELD WHICH WILL HEAT AND COOL BUILDING "B" AT SHCC. SCOPE OF WORK ALSO INCLUDES THE CONSTRUCTION OF NEW CLASSROOMS AND AN EXHIBITION PREPARATION ROOM/SHOP.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV341BRIT
Project Description: SIHS - Britton Cottage Restoration

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served:

Borough: RICHMOND

Budget Lines: PV-0341 PV-R341 PV-D341

Original Budget: \$750

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$333	\$0	\$0	\$0	\$1,098	\$0	\$0	\$1,431
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2010	Nov 2010	Aug 2010	Feb 2012
PRELIMINARY DESIGN	Nov 2010	Mar 2011	Feb 2012	Apr 2014
FINAL DESIGN	Mar 2011	Sep 2011	Apr 2014	Apr 2014
BID AWARD AND REGISTER CONTRCT	Sep 2011	Dec 2011	Apr 2014	Feb 2016
CONSTRUCTION TO 25%	Dec 2011	Apr 2012	Feb 2023	Feb 2023
CONSTRUCTION TO 50%	Apr 2012	Aug 2012	Feb 2023	Feb 2023
CONSTRUCTION TO 75%	Aug 2012	Dec 2012	Feb 2023	Feb 2023
ORIGINAL EQUIP & FURNISHING	Dec 2012	Mar 2013	Feb 2023	Feb 2023
SUBSTANTIAL COMPLETION	Mar 2013	Apr 2013	Feb 2023	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	May 2013	May 2013	Feb 2023	Feb 2023

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

Scope Summary:

BRITTON COTTAGE RESTORATION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV477TEMP
Project Description: SICM -Staten Island Children's Museum Temp Control System

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-R477 PV-D477 PV-0477

Original Budget: \$4,406

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$592	\$0	\$0	\$3,673	\$0	\$0	\$4,265
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Aug 2018	Aug 2018	Aug 2018	Aug 2018
DESIGN START	Aug 2018	Jun 2019	Aug 2018	Jun 2019
DESIGN COMPLETION	Sep 2020	Sep 2020	Sep 2020	Sep 2020
CONSTRUCTION START	Jun 2022	May 2024	Jun 2022	May 2024
CONSTRUCTION COMPLETION	Dec 2025	Dec 2025	Dec 2025	Dec 2025

Explanation for Delay:

Project Location:

Scope Summary:

STATEN ISLAND CHILDREN'S MUSEUM: UPGRADE OF TEMPERATURE CONTROL SYSTEM; 1000 RICHMOND TERRACE, STATEN ISLAND 10301

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV490-C
Project Description: SHCC - SHCC Main Hall Bldg C Roof Reconstruction

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served:

Borough: RICHMOND

Budget Lines: PV-R490 PV-0490 PV-D490

Original Budget: \$600

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$278	\$498	\$1,530	\$0	\$350	\$0	\$0	\$2,656
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2015	Sep 2015	Jun 2015	Sep 2015
PRELIMINARY DESIGN	Sep 2015	Jan 2016	Sep 2015	Jan 2016
FINAL DESIGN	Jan 2016	Jul 2016	Jan 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Oct 2016	Jul 2016	Oct 2016
CONSTRUCTION TO 25%	Oct 2016	Feb 2017	Oct 2016	Feb 2017
CONSTRUCTION TO 50%	Feb 2017	Jun 2017	Feb 2017	Jun 2017
CONSTRUCTION TO 75%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
ORIGINAL EQUIP & FURNISHING	Oct 2017	Dec 2017	Oct 2017	Dec 2017
SUBSTANTIAL COMPLETION	Dec 2017	Feb 2018	Dec 2017	Feb 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2018	Mar 2018	Mar 2018	Mar 2021
PROJECT START	Mar 2018	Mar 2018	Mar 2021	Mar 2021
DESIGN START	Mar 2018	Mar 2018	Apr 2021	Apr 2021
DESIGN COMPLETION	Mar 2018	Mar 2018	Apr 2021	Apr 2021
CONSTRUCTION START	Mar 2018	Mar 2018	Apr 2021	Apr 2021
CONSTRUCTION COMPLETION	Mar 2018	Mar 2018	Apr 2021	Apr 2021

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

Scope Summary:

SHCC BUILDING C ROOF RECONSTRUCTION

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV490ELEC
Project Description: SHCC - Snug Harbor Cult. Ctr. Site - Wide Electrical Upgrade

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-D490 PV-0490 PV-R490 PV-0467

Original Budget: \$5,175

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$920	\$3,224	\$2,502	\$0	\$2,000	\$0	\$0	\$8,646
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2015	Sep 2015	Jun 2015	Sep 2015
PRELIMINARY DESIGN	Sep 2015	Jan 2016	Sep 2015	Jan 2016
FINAL DESIGN	Jan 2016	Jul 2016	Jan 2016	Jul 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Oct 2016	Jul 2016	Oct 2016
CONSTRUCTION TO 25%	Oct 2016	Feb 2017	Oct 2016	Feb 2017
CONSTRUCTION TO 50%	Feb 2017	Jun 2017	Feb 2017	Jun 2017
CONSTRUCTION TO 75%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
ORIGINAL EQUIP & FURNISHING	Oct 2017	Dec 2017	Oct 2017	Dec 2017
SUBSTANTIAL COMPLETION	Dec 2017	Feb 2018	Dec 2017	Feb 2018
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2018	Mar 2018	Mar 2018	Mar 2021
PROJECT START	Mar 2018	Mar 2018	Mar 2021	Mar 2021
DESIGN START	Mar 2018	Mar 2018	Apr 2021	Apr 2021
DESIGN COMPLETION	Mar 2018	Mar 2018	Apr 2021	Apr 2021
CONSTRUCTION START	Mar 2018	Mar 2018	Apr 2021	Apr 2021
CONSTRUCTION COMPLETION	Mar 2018	Mar 2018	Apr 2021	Apr 2021

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

1000 RICHMOND TERRACE, STATEN ISLAND

Scope Summary:

PHASE 1 WILL INCLUDE THE INSTALLATION OF NEW ELECTRICAL SERVICE ROOMWHICH WILL BE CODE COMPLIANT AND SIZED FOR THE NEW SERVICE EQUIPMENT IN BUILDING "G". THIS PHASE WILL PROVIDE TEMPORARY SERVICE FROM EXISTING MANHOLE. PHASE 2 WILL INCLUDE THE INSTALLATION OF TWO SUBSTATIONS IN BUILDING "L".

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV490-INF
Project Description: SHCC - Site-wide Infrastructure Upgrade

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-D490 PV-0490

Original Budget: \$11,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,104	\$3,460	\$614	\$0	\$0	\$0	\$0	\$5,178
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Sep 2016	Jun 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2018	Jan 2019
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2019	Apr 2019
PROJECT START	Mar 2019	Apr 2019	Apr 2019	Apr 2019
DESIGN START	Mar 2019	Apr 2019	Apr 2019	Apr 2019
DESIGN COMPLETION	Mar 2019	Apr 2019	Apr 2019	Apr 2019
CONSTRUCTION START	Mar 2019	Apr 2019	Apr 2019	Apr 2019
CONSTRUCTION COMPLETION	Mar 2019	Apr 2019	Apr 2022	Apr 2022

Explanation for Delay:

Project Location:

Scope Summary:

SITE-WIDE HVAC UPGRADE FOR SNUG HARBOR CAMPUS, INCLUDING COMPLETE REPLACEMENT OF EQUIPMENT AT THE CENTRAL BOILER AND COOLING PLANT (BUILDING L) AND THE UPGRADE AND CONNECTION OF SYSTEMS AT THE 12 BUILDINGS SERVED BY THE CENTRAL PLANT.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PV490-Q3
Project Description: SHCC - Snug Harbor Cult. Ctr. Music Hall, Dressing Rooms

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PV-0490 PV-D490 PV-R490 PV-0467

Original Budget: \$3,634

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,958	\$14,479	\$1,424	\$0	\$0	\$0	\$0	\$18,861
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
CONSTRUCTION	Apr 2013	Apr 2014	Jan 2013	Apr 2013
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2014	Apr 2015	Apr 2013	Apr 2014
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2014	Apr 2015	Apr 2014	Apr 2015
PROJECT START	Apr 2014	Apr 2015	Apr 2015	Apr 2015
DESIGN START	Apr 2014	Apr 2015	Apr 2015	Apr 2015
DESIGN COMPLETION	Apr 2014	Apr 2015	Apr 2015	Apr 2015
CONSTRUCTION START	Apr 2014	Apr 2015	Apr 2015	Apr 2015
CONSTRUCTION COMPLETION	Apr 2014	Apr 2015	Jun 2016	Jun 2020

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

1000 RICHMOND TERRACE, STATEN ISLAND NY 10301

Scope Summary:

PROJECT SCOPE OF WORK IS TO SECURE FOR SHCC A FDNY CODE COMPLIANT FIRE ALARM FOR THE MUSIC HALL BUILDING "T"

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PVC341-M
Project Description: SIHS - SIHS TYSEN COURT RECONSTRUCTION

Ten-Year Plan Category: ESSENTIAL RECONSTRUCTION OF FACILITIES

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: PV-D341 PV-0341

Original Budget: \$2,825

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$11,663	\$172	\$0	\$401	\$0	\$0	\$0	\$12,236
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 1995	Jul 1995	Aug 2008	Aug 2008
DESIGN START	Jul 1995	Jul 1995	Oct 2009	Jan 2011
DESIGN COMPLETION	Dec 2006	Jul 2008	Jan 2011	Jan 2011
CONSTRUCTION START	Jul 2008	Jul 2009	Sep 2011	Aug 2013
CONSTRUCTION COMPLETION	Jul 2009	Jun 2010	Aug 2013	Aug 2020

Explanation for Delay:

PROJECT DELAYED PENDING RESOLUTION OF LEGAL ISSUES

Project Location:

NA

Scope Summary:

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PW348-74
Project Description: FUEL TANK REPLACEMENT

Ten-Year Plan Category: LEGAL MANDATES AND CORRECTION OF UNSAFE CONDITIONS

Community Boards Served:

Borough: RICHMOND

Budget Lines: PW-0348

Original Budget: \$12,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$15,000	\$3,500	\$11,993	\$0	\$0	\$0	\$0	\$30,493
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2017	Jul 2017	Jul 2017	Jul 2017
DESIGN START	Jul 2017	Jul 2017	Jul 2017	Jul 2017
DESIGN COMPLETION	Jul 2017	Jul 2017	Jul 2017	Jul 2017
CONSTRUCTION START	Jul 2017	Jul 2017	Jul 2017	Jul 2017
CONSTRUCTION COMPLETION	Jul 2017	Jul 2019	Jul 2017	Jul 2019

Explanation for Delay:

Project Location:

Scope Summary:

FUEL TANKS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PW77SIFJC
Project Description: 130 Stuyvesant Pl. - Staten Island Family Justice Center

Ten-Year Plan Category: RENOVATION OF OTHER CITY-OWNED FACILITIES

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: PW-0077 PW-D077

Original Budget: \$3,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$8,716	\$-35	\$3	\$136	\$0	\$0	\$0	\$8,820
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Nov 2013	Nov 2013	Nov 2013	Nov 2013
DESIGN START	Nov 2013	May 2014	Nov 2013	May 2014
DESIGN COMPLETION	May 2014	Feb 2015	May 2014	Feb 2015
CONSTRUCTION START	Feb 2015	Jun 2015	Feb 2015	Jun 2015
CONSTRUCTION COMPLETION	Jun 2015	May 2016	Jun 2015	Jul 2020

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

SI FJC

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: PWD5SOUTH
Project Description: SOUTH SHORE LITTLE LEAGUE

Ten-Year Plan Category: MISCELLANEOUS CONSTRUCTION

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: PW-D077 P-D020 PW-0077 PW-R077 PW-D005

Original Budget: \$1,150

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$7,926	\$1,450	\$0	\$0	\$0	\$0	\$0	\$9,376
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Jul 2010	Jul 2010	Jun 2012	Jun 2012
DESIGN START	Jul 2010	Jul 2010	Jun 2012	Jun 2012
DESIGN COMPLETION	Jul 2010	Jul 2010	Dec 2013	May 2016
CONSTRUCTION START	Jul 2010	Jul 2010	May 2016	May 2017
CONSTRUCTION COMPLETION	Jul 2010	Jul 2010	Jul 2018	Jul 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

500K FOR REHAB EXISTING FIELD AND INSTALL STADIUM SEATING, LIGHTS AND SCOREBOARD. \$150K FOR CONSTRUCTION OF PRACTICE FACILITY.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: RED-366
Project Description: WM WORK IN ARTHUR KILL RD BTW RICHMOND & ABINGTON AVES

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: WM-0001

Original Budget: \$589

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$187	\$0	\$0	\$0	\$9,652	\$0	\$0	\$9,839
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2014	Jun 2014	Jul 2011	Sep 2012
PRELIMINARY DESIGN	Jun 2014	Sep 2014	Sep 2011	Jan 2012
FINAL DESIGN	Oct 2014	Mar 2015	Jan 2012	Mar 2022
BID AWARD AND REGISTER CONTRCT	Mar 2015	Jun 2015	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Jun 2015	Oct 2015	Jun 2022	Oct 2022
CONSTRUCTION TO 50%	Oct 2015	Feb 2016	Oct 2022	Feb 2023
CONSTRUCTION TO 75%	Feb 2016	Jun 2016	Feb 2023	Mar 2023
ORIGINAL EQUIP & FURNISHING	Jun 2016	Sep 2016	Mar 2023	Jul 2023
SUBSTANTIAL COMPLETION	Sep 2016	Nov 2016	Jul 2023	Nov 2023
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	Dec 2016	Nov 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

WATER MAIN WORK IN ARTHUR KILL RD BETWEEN RICHMOND AVE & ABINGDON AVE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: RED-372
Project Description: WM, PART OF RECON TRAVIS AVE FORM PARK DR N TO DRAPER PL

Ten-Year Plan Category: AUGMENTATION OF WATER SUPPLY SYSTEMS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: WM-0001 SE-0002R

Original Budget: \$901

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$3,158	\$0	\$0	\$0	\$0	\$3,158
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Dec 2019

Explanation for Delay:

Project Location:

Scope Summary:

WM, PART OF RECON TRAVIS AVE FORM PARK DR N TO DRAPER PL

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: RED-373
Project Description: Replcmnt of WM & sanitary sewer spot repairs, Bradley Ave.

Ten-Year Plan Category: AUGMENTATION OF WATER SUPPLY SYSTEMS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: WM-0001 SE-0002R

Original Budget: \$2,288

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$2,275	\$0	\$0	\$2,275
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2018	May 2018	Mar 2018	May 2018
PRELIMINARY DESIGN	May 2018	Sep 2018	May 2018	Sep 2018
FINAL DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Jun 2019	Mar 2019	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 50%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2020	Sep 2020	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Nov 2020	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Dec 2020	Nov 2020	Dec 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

REPLCMNT OF WM & SANITARY SEWER SPOT REPAIRS, BRADLEY AVE. , BETWEEN WILLOWBROOK ROAD & SOUTH GANNON AVENUE ETC IN THE BOROUGH OF STATEN ISLAND.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: RED-376
Project Description: Water Main Replacment and/or Lining in Clove Road

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 501 502

Borough: RICHMOND

Budget Lines: WM-0001

Original Budget: \$4,821

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$10,390	\$967	\$0	\$0	\$0	\$0	\$0	\$11,357
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2016	Feb 2017	Jun 2016	Feb 2017
PRELIMINARY DESIGN	Feb 2017	Feb 2018	Feb 2017	Feb 2018
FINAL DESIGN	Feb 2018	Aug 2019	Feb 2018	Aug 2019
BID AWARD AND REGISTER CONTRCT	Aug 2019	May 2020	Aug 2019	May 2020
CONSTRUCTION TO 25%	May 2020	May 2021	May 2020	May 2021
CONSTRUCTION TO 50%	May 2021	Apr 2022	May 2021	Apr 2022
CONSTRUCTION TO 75%	May 2022	Apr 2023	May 2022	Apr 2023
ORIGINAL EQUIP & FURNISHING	Apr 2023	Jan 2024	Apr 2023	Jan 2024
SUBSTANTIAL COMPLETION	Jan 2024	Jul 2024	Jan 2024	Jul 2024
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2024	Oct 2024	Jul 2024	Oct 2024

Explanation for Delay:

Project Location:

Scope Summary:

WATER MAIN REPLCMNT AND/OR LINING IN CLOVE RD B/W MOSEL AVE & LAKEVIEW TERR., ETC.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: RED-377
Project Description: Distribution water main extensions/replacements;

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WM-0001

Original Budget: \$6,123

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$8,789	\$230	\$0	\$0	\$0	\$0	\$0	\$9,019
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2014	Jan 2015	Oct 2014	Jan 2015
PRELIMINARY DESIGN	Jan 2015	May 2015	Jan 2015	May 2015
FINAL DESIGN	May 2015	Nov 2015	May 2015	Nov 2015
BID AWARD AND REGISTER CONTRCT	Nov 2015	Feb 2016	Nov 2015	Feb 2016
CONSTRUCTION TO 25%	Feb 2016	May 2016	Feb 2016	May 2016
CONSTRUCTION TO 50%	Jun 2016	Sep 2016	Jun 2016	Sep 2016
CONSTRUCTION TO 75%	Sep 2016	Jan 2017	Sep 2016	Jan 2017
ORIGINAL EQUIP & FURNISHING	Jan 2017	Apr 2017	Jan 2017	Apr 2017
SUBSTANTIAL COMPLETION	Apr 2017	Jun 2017	Apr 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2017	Jul 2017	Jun 2017	May 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

DISTRIBUTION WATER MAIN EXTENSIONS/REPLACEMENTS; HYDRANT AND VALVE REPLACEMENTS; NEW BUILDINGS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: RED-386
Project Description: Water Main replacement, South & Arlington Aves, SI

Ten-Year Plan Category: AUGMENTATION OF WATER SUPPLY SYSTEMS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: WM-0001

Original Budget: \$7,197

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$7,197	\$0	\$0	\$0	\$7,197
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Sep 2020	Jun 2020	Sep 2020
PRELIMINARY DESIGN	Sep 2020	Jan 2021	Sep 2020	Jan 2021
FINAL DESIGN	Jan 2021	Jul 2021	Jan 2021	Jul 2021
BID AWARD AND REGISTER CONTRCT	Jul 2021	Oct 2021	Jul 2021	Oct 2021
CONSTRUCTION TO 25%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 50%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
CONSTRUCTION TO 75%	Jun 2022	Oct 2022	Jun 2022	Oct 2022
ORIGINAL EQUIP & FURNISHING	Oct 2022	Jan 2023	Oct 2022	Jan 2023
SUBSTANTIAL COMPLETION	Jan 2023	Mar 2023	Jan 2023	Mar 2023
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2023	Apr 2023	Mar 2023	Apr 2023

Explanation for Delay:

Project Location:

Scope Summary:

INSTALLATION OF DISTRIBUTION WATER MAINS, SOUTH AVE B/T RICHMOND TERRACE, NETHERLAND AVE & ARLINGTON PLACE, STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: REDA-001
Project Description: Accelerated Distribution WM replcmnt & sewer rehab: S.I.

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WM-0001 SE-0200R SE-0002R

Original Budget: \$15,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$15,955	\$269	\$0	\$0	\$0	\$0	\$0	\$16,224
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2014	Jul 2014	Apr 2014	Jul 2014
PRELIMINARY DESIGN	Jul 2014	Nov 2014	Jul 2014	Nov 2014
FINAL DESIGN	Nov 2014	May 2015	Nov 2014	May 2015
BID AWARD AND REGISTER CONTRCT	May 2015	Aug 2015	May 2015	Aug 2015
CONSTRUCTION TO 25%	Aug 2015	Dec 2015	Aug 2015	Dec 2015
CONSTRUCTION TO 50%	Dec 2015	Apr 2016	Dec 2015	Apr 2016
CONSTRUCTION TO 75%	Apr 2016	Aug 2016	Apr 2016	Aug 2016
ORIGINAL EQUIP & FURNISHING	Aug 2016	Nov 2016	Aug 2016	Nov 2016
SUBSTANTIAL COMPLETION	Nov 2016	Jan 2017	Nov 2016	Jan 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2017	Feb 2017	Jan 2017	Jun 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

ACCELERATED DISTRIBUTION WATER MAIN REPLCMNT & SEWER REHABILITATION/REPLACEMENT,
 STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: REDA-002
Project Description: Accelerated Distribution WM replcmnt & sewer rehab: S.I.

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WM-0001

Original Budget: \$22,090

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$21,895	\$54	\$0	\$0	\$0	\$0	\$0	\$21,949
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2018	May 2018	Mar 2018	May 2018
PRELIMINARY DESIGN	May 2018	Sep 2018	May 2018	Sep 2018
FINAL DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Jun 2019	Mar 2019	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 50%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2020	Sep 2020	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Nov 2020	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Dec 2020	Nov 2020	Dec 2020

Explanation for Delay:

Project Location:

Scope Summary:

ACCELERATED DISTRIBUTION WATER MAIN REPLCMNT & SEWER REHABILITATION/REPLACEMENT,
 STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: REDA-003
Project Description: Accelerated Distribution WM replcmnt & sewer rehab: S.I.

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: WM-0001

Original Budget: \$17,175

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$18,289	\$12,194	\$0	\$0	\$0	\$0	\$0	\$30,483
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2016	May 2016	Mar 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Dec 2018

Explanation for Delay:

Project Location:

Scope Summary:

ACCELERATED DISTRIBUTION WATER MAIN REPLCMNT & SEWER REHABILITATION/REPLACEMENT,
 STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: S136-367
Project Description: Staten Island 1 and 3 Garage Construction + SOLARGR10

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 501 503

Borough: RICHMOND

Budget Lines: S-0136 PU-0025

Original Budget: \$143,872

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$26,862	\$1,200	\$146,071	\$0	\$0	\$0	\$0	\$174,133
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2019	Mar 2019	Mar 2019	Mar 2019
DESIGN START	Mar 2019	Mar 2019	Mar 2019	Mar 2019
DESIGN COMPLETION	Mar 2019	Mar 2019	Mar 2019	Mar 2019
CONSTRUCTION START	Mar 2019	Mar 2019	Mar 2019	Mar 2019
CONSTRUCTION COMPLETION	Mar 2019	Mar 2019	Mar 2019	Mar 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

CONSTRUCTION OF NEW GARAGE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: S136-383S
Project Description: STATEN ISLAND 3 GARAGE HVAC

Ten-Year Plan Category: GARAGES AND FACILITIES

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: S-0136

Original Budget: \$477

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$933	\$570	\$17,079	\$0	\$0	\$0	\$0	\$18,582
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2007	Feb 2008	Aug 2007	Feb 2008
PRELIMINARY DESIGN	Feb 2008	Sep 2008	Feb 2008	Sep 2008
FINAL DESIGN	Sep 2008	Mar 2009	Sep 2008	May 2022
BID AWARD AND REGISTER CONTRCT	Mar 2009	Oct 2009	May 2022	May 2022
CONSTRUCTION TO 25%	Oct 2009	Oct 2010	May 2022	May 2022
CONSTRUCTION TO 50%	Oct 2010	Oct 2011	May 2022	May 2022
CONSTRUCTION TO 75%	Oct 2011	Oct 2012	May 2022	May 2022
SUBSTANTIAL COMPLETION	Oct 2012	Oct 2013	May 2022	May 2024
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2013	Sep 2015	May 2024	Oct 2026

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

HVAC REPLACEMENT

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDHW14
Project Description: Reconstruction of South Beach - Hurricane Sandy - RED-375

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0001R TF-0002

Original Budget: \$21,204

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$4,058	\$1,562	\$0	\$0	\$0	\$0	\$0	\$5,620
Non-City	\$11,600	\$1,594	\$0	\$0	\$0	\$0	\$0	\$13,194

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2016	May 2016	Feb 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Jun 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

RECONSTRUCTION OF SOUTH BEACH - HURRICANE SANDY

Scope Summary:

RECONSTRUCTION OF SOUTH BEACH - HURRICANE SANDY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDHW15
Project Description: Reconstruction of Midland Beach - Hurricane Sandy

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0001R WM-0001 TF-0002 TF-0502 HW-0200

Original Budget: \$12,825

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,549	\$2,418	\$0	\$0	\$11	\$0	\$0	\$4,978
Non-City	\$6,141	\$2,543	\$0	\$0	\$1,361	\$0	\$0	\$10,045

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2016	May 2016	Feb 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Aug 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

RECONSTRUCTION OF MIDLAND BEACH - HURRICANE SANDY

Scope Summary:

RECONSTRUCTION OF MIDLAND BEACH - HURRICANE SANDY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDHWSI
Project Description: Non When & Where - Staten Island - Hurricane Sandy

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0061 HW-0001R TF-0002 HW-0200 TF-0502

Original Budget: \$7,589

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$317	\$2	\$765	\$0	\$0	\$0	\$0	\$1,084
Non-City	\$0	\$0	\$3,147	\$0	\$0	\$0	\$0	\$3,147

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2015	Jan 2016	Oct 2015	Jan 2016
PRELIMINARY DESIGN	Jan 2016	May 2016	Jan 2016	May 2016
FINAL DESIGN	May 2016	Nov 2016	May 2016	Nov 2016
BID AWARD AND REGISTER CONTRCT	Nov 2016	Jan 2017	Nov 2016	Jan 2017
CONSTRUCTION TO 25%	Feb 2017	May 2017	Feb 2017	May 2017
CONSTRUCTION TO 50%	Jun 2017	Sep 2017	Jun 2017	Sep 2017
CONSTRUCTION TO 75%	Sep 2017	Jan 2018	Sep 2017	Jan 2018
ORIGINAL EQUIP & FURNISHING	Jan 2018	Apr 2018	Jan 2018	Apr 2018
SUBSTANTIAL COMPLETION	Apr 2018	Jun 2018	Apr 2018	Jun 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2018	Jul 2018	Jun 2018	Feb 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

NON WHEN AND WHERE - STATEN ISLAND HURRICANE SANDY

Scope Summary:

NON WHEN AND WHERE - STATEN ISLAND HURRICANE SANDY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SANDR01
Project Description: Hylan Blvd Streetscape Improvements

Ten-Year Plan Category: PRIMARY STREET RECONSTRUCTION

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: HW-0001R

Original Budget: \$1,800

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$315	\$0	\$0	\$0	\$0	\$0	\$0	\$315
Non-City	\$219	\$484	\$0	\$2,999	\$0	\$0	\$0	\$3,702

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jul 2016	Sep 2016	Jul 2016	Sep 2016
PRELIMINARY DESIGN	Sep 2016	Jan 2017	Sep 2016	Jan 2017
FINAL DESIGN	Jan 2017	Jul 2017	Jan 2017	Jul 2017
BID AWARD AND REGISTER CONTRCT	Jul 2017	Oct 2017	Jul 2017	Oct 2017
CONSTRUCTION TO 25%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 50%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
CONSTRUCTION TO 75%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
ORIGINAL EQUIP & FURNISHING	Oct 2018	Jan 2019	Oct 2018	Jan 2019
SUBSTANTIAL COMPLETION	Jan 2019	Mar 2019	Jan 2019	Mar 2019
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2019	Apr 2019	Mar 2019	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

HYLAN BLVD STREETScape IMPROVEMENTS

Scope Summary:

HYLAN BLVD STREETScape IMPROVEMENTS

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-208D
Project Description: SE-208D/SE-362D STM/SAN SWR IN FOREST HILL RD, SI

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0362 SE-0208

Original Budget: \$10,510

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$246	\$0	\$0	\$0	\$5,331	\$0	\$0	\$5,577
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2003	May 2003	Feb 2003	May 2003
PRELIMINARY DESIGN	May 2003	Sep 2003	May 2003	Sep 2003
FINAL DESIGN	Sep 2003	Mar 2004	Sep 2003	Mar 2004
BID AWARD AND REGISTER CONTRCT	Mar 2004	Jun 2004	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Jun 2004	Oct 2004	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Oct 2004	Feb 2005	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	Feb 2005	Jun 2005	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2005	Sep 2005	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Sep 2005	Nov 2005	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2005	Dec 2005	Nov 2024	Dec 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

N/A

Scope Summary:

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-413A
Project Description: STM/SAN IN CEDAR GROVE AV - EBBITTS ST & NEW DROP LANE

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0414 WM-0001 SE-0413

Original Budget: \$17,315

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,197	\$0	\$8,588	\$0	\$0	\$0	\$0	\$9,785
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2004	May 2004	Feb 2004	May 2004
PRELIMINARY DESIGN	May 2004	Sep 2004	May 2004	Sep 2004
FINAL DESIGN	Sep 2004	Mar 2005	Sep 2004	Mar 2005
BID AWARD AND REGISTER CONTRCT	Mar 2005	Jun 2005	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Jun 2005	Oct 2005	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Oct 2005	Feb 2006	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	Feb 2006	Jun 2006	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2006	Sep 2006	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Sep 2006	Nov 2006	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2006	Dec 2006	May 2024	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

SE-413A /SE-414A STM/SAN IN CEDAR GROVE AV - EBBITTS ST & NEW DROP LANE

Scope Summary:

SE-413A /SE-414A STM/SAN IN CEDAR GROVE AV - EBBITTS ST & NEW DROP LANE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-414A
Project Description: SANITRY SEWER IN CEDAR GROVE AV- EBBITS ST & DORPLANE

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0414

Original Budget: \$5,170

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$5,687	\$0	\$0	\$0	\$0	\$5,687
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2008	Mar 2009	Jun 2008	Sep 2008
PRELIMINARY DESIGN	Mar 2009	Mar 2010	Sep 2008	Jan 2009
FINAL DESIGN	Mar 2010	Sep 2011	Jan 2009	Feb 2017
BID AWARD AND REGISTER CONTRCT	Sep 2011	Jun 2012	Feb 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2012	Jun 2013	Jun 2017	Sep 2017
CONSTRUCTION TO 50%	Jun 2013	May 2014	Oct 2017	Jan 2018
CONSTRUCTION TO 75%	May 2014	May 2015	Jan 2018	May 2018
ORIGINAL EQUIP & FURNISHING	May 2015	Feb 2016	May 2018	Aug 2018
SUBSTANTIAL COMPLETION	Feb 2016	Aug 2016	Aug 2018	Oct 2018
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2016	Nov 2016	Oct 2018	Apr 2022
DEVELOP SCOPE	Nov 2016	Feb 2017	Oct 2018	Apr 2022
PRELIMINARY DESIGN	Feb 2017	Jun 2017	Oct 2018	Apr 2022
FINAL DESIGN	Jun 2017	Dec 2017	Oct 2018	Apr 2022
BID AWARD AND REGISTER CONTRCT	Dec 2017	Mar 2018	Oct 2018	Apr 2022
CONSTRUCTION TO 25%	Mar 2018	Jul 2018	Oct 2018	Apr 2022
CONSTRUCTION TO 50%	Jul 2018	Nov 2018	Oct 2018	Apr 2022
CONSTRUCTION TO 75%	Nov 2018	Mar 2019	Oct 2018	Apr 2022
ORIGINAL EQUIP & FURNISHING	Mar 2019	Jun 2019	Oct 2018	Apr 2022
SUBSTANTIAL COMPLETION	Jun 2019	Aug 2019	Oct 2018	Apr 2022
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2019	Aug 2019	Oct 2018	Apr 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

SANITRY SEWER IN CEDAR GROVE AV- EBBITS ST & DROPLANE, ETC (HWR-669C)

(\$ in 000's)

Managing Agency:	850 : DEPT OF DESIGN & CONSTRUCTION
Project Id:	SE-734
Project Description:	SE-734 SAN SEWER IN RICHARD AVE, SI

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: WM-0001

Original Budget: \$5,405

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$22,640	\$0	\$0	\$0	\$132	\$0	\$0	\$22,772
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2006	Jul 2006	Apr 2006	Jul 2006
PRELIMINARY DESIGN	Jul 2006	Nov 2006	Jul 2006	Nov 2006
FINAL DESIGN	Nov 2006	May 2007	Nov 2006	May 2007
BID AWARD AND REGISTER CONTRCT	Apr 2009	Jun 2009	Mar 2012	Jun 2012
CONSTRUCTION TO 25%	Jul 2009	Jun 2009	Jun 2012	Jun 2012
CONSTRUCTION TO 50%	Jul 2009	Jun 2009	Jun 2012	Jun 2012
CONSTRUCTION TO 75%	Jul 2009	Jun 2009	Jun 2012	Jun 2012
ORIGINAL EQUIP & FURNISHING	Jul 2009	Jun 2009	Jun 2012	Jun 2012
SUBSTANTIAL COMPLETION	Jul 2009	Jun 2009	Jun 2012	Jun 2012
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2009	Jul 2009	Nov 2013	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

CONSTRUCTION OF SANITARY SEWERS IN RICHARD AVE FROM EASTWOOD AVE TO CLEARMONT AVE IN STATEN ISLAND.

Scope Summary:

CONSTRUCTION OF SANITARY SEWERS IN RICHARD AVE FROM EASTWOOD AVE TO CLAVE,IN STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-740B
Project Description: SANITARY SEWERS IN ROCKLAND AVENUE

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0740 WM-0001

Original Budget: \$10,232

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$745	\$0	\$0	\$172	\$9,798	\$0	\$0	\$10,715
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2009	Jun 2009	Jun 2004	Sep 2004
PRELIMINARY DESIGN	Jun 2009	Oct 2009	Sep 2004	Mar 2005
FINAL DESIGN	Oct 2009	Apr 2010	Mar 2005	Mar 2017
BID AWARD AND REGISTER CONTRCT	Apr 2010	Jul 2010	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jul 2010	Nov 2010	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Nov 2010	Mar 2011	Oct 2017	Oct 2018
CONSTRUCTION TO 75%	Mar 2011	Jul 2011	Oct 2018	Feb 2019
ORIGINAL EQUIP & FURNISHING	Jul 2011	Oct 2011	Feb 2019	Mar 2019
SUBSTANTIAL COMPLETION	Oct 2011	Dec 2011	Mar 2019	Aug 2019
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2011	Jan 2012	Aug 2019	Sep 2022

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

SANITARY SEWERS IN ROCKLAND AVENUE

Scope Summary:

SANITARY SEWERS IN ROCKLAND AVENUE

(\$ in 000's)

Managing Agency:	850 : DEPT OF DESIGN & CONSTRUCTION
Project Id:	SE-751
Project Description:	CHESTER AV - IRVINGTON ST AND ARBUTUS AVE

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: WM-0001 SE-0002R SE-0200R

Original Budget: \$15,870

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,737	\$0	\$0	\$15,598	\$0	\$0	\$0	\$18,335
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2004	May 2004	Feb 2004	May 2004
PRELIMINARY DESIGN	May 2004	Sep 2004	May 2004	Aug 2016
FINAL DESIGN	Sep 2004	Mar 2005	Aug 2015	Feb 2016
BID AWARD AND REGISTER CONTRCT	Mar 2005	Jun 2005	Feb 2016	Jun 2016
CONSTRUCTION TO 25%	Jun 2005	Oct 2005	Jun 2016	Sep 2016
CONSTRUCTION TO 50%	Oct 2005	Feb 2006	Sep 2016	Jan 2017
CONSTRUCTION TO 75%	Feb 2006	Jun 2006	Jan 2017	May 2017
ORIGINAL EQUIP & FURNISHING	Jun 2006	Sep 2006	Jan 2017	Apr 2017
SUBSTANTIAL COMPLETION	Sep 2006	Nov 2006	Apr 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2006	Dec 2006	Jun 2017	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

CHESTER AV - IRVINGTON ST AND ARBUTUS AVE

Scope Summary:

CHESTER AV - IRVINGTON ST AND ARBUTUS AVE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-796
Project Description: SANITARY SEWER IN RICHMOND VALLEY ROAD

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R

Original Budget: \$18,202

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$30,173	\$180	\$0	\$0	\$0	\$0	\$0	\$30,353
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2009	May 2009	Jul 2010	Sep 2010
PRELIMINARY DESIGN	May 2009	Sep 2009	Sep 2010	Jan 2011
FINAL DESIGN	Sep 2009	Mar 2010	Jan 2011	Dec 2011
BID AWARD AND REGISTER CONTRCT	Mar 2010	Jun 2010	Dec 2011	Mar 2012
CONSTRUCTION TO 25%	Jun 2010	Oct 2010	Mar 2012	Mar 2013
CONSTRUCTION TO 50%	Oct 2010	Feb 2011	Mar 2013	Mar 2014
CONSTRUCTION TO 75%	Feb 2011	Jun 2011	Mar 2014	Jun 2015
ORIGINAL EQUIP & FURNISHING	Jun 2011	Sep 2011	Jun 2015	Aug 2015
SUBSTANTIAL COMPLETION	Sep 2011	Nov 2011	Aug 2015	Oct 2015
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2011	Dec 2011	Oct 2015	Jun 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

SANITARY SEWER IN RICHMOND VALLEY ROAD

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-798
Project Description: STRM & SAN SWR IN ROBINSON AV B/T HYLAN BLVD & US BULKHEAD

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R SE-0002R TF-0002 HW-0200

Original Budget: \$10,995

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$49,435	\$1,659	\$0	\$0	\$0	\$0	\$0	\$51,094
Non-City	\$4	\$0	\$0	\$0	\$0	\$0	\$0	\$4

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2011	Mar 2012	Jun 2011	Mar 2012
PRELIMINARY DESIGN	Mar 2012	Mar 2013	Mar 2012	Mar 2013
FINAL DESIGN	Mar 2013	Sep 2014	Mar 2013	Sep 2014
BID AWARD AND REGISTER CONTRCT	Sep 2014	Jun 2015	Sep 2014	Jun 2015
CONSTRUCTION TO 25%	Jun 2015	Jun 2016	Jun 2015	Jun 2016
CONSTRUCTION TO 50%	Jun 2016	May 2017	Jun 2016	May 2017
CONSTRUCTION TO 75%	May 2017	May 2018	May 2017	May 2018
ORIGINAL EQUIP & FURNISHING	May 2018	Feb 2019	May 2018	Feb 2019
SUBSTANTIAL COMPLETION	Feb 2019	Aug 2019	Feb 2019	Aug 2019
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2019	Nov 2019	Aug 2019	Nov 2019

Explanation for Delay:

Project Location:

Scope Summary:

STRM & SAN SWR IN ROBINSON AV B/T HYLAN BLVD & US BULKHEAD

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-803
Project Description: SAN & STRM SEWER IN RAMBLE ROAD B/T ADRIENNE PL & DENT ROAD

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R SE-0005 SE-0002R WM-0001

Original Budget: \$12,672

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$43,400	\$5,254	\$0	\$0	\$0	\$0	\$0	\$48,654
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2011	Mar 2012	Jun 2011	Mar 2012
PRELIMINARY DESIGN	Mar 2012	Mar 2013	Mar 2012	Mar 2013
FINAL DESIGN	Mar 2013	Sep 2014	Mar 2013	Sep 2014
BID AWARD AND REGISTER CONTRCT	Sep 2014	Jun 2015	Sep 2014	Jun 2015
CONSTRUCTION TO 25%	Jun 2015	Jun 2016	Jun 2015	Jun 2016
CONSTRUCTION TO 50%	Jun 2016	May 2017	Jun 2016	May 2017
CONSTRUCTION TO 75%	May 2017	May 2018	May 2017	May 2018
ORIGINAL EQUIP & FURNISHING	May 2018	Feb 2019	May 2018	Feb 2019
SUBSTANTIAL COMPLETION	Feb 2019	Aug 2019	Feb 2019	Aug 2019
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2019	Nov 2019	Aug 2019	Nov 2019

Explanation for Delay:

Project Location:

Scope Summary:

SAN & STRM SEWER IN RAMBLE ROAD B/T ADRIENNE PL & DENT ROAD

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SE-812
Project Description: Sanitary & Storm swr in Page Av b/t Amboy Rd & Estella Pl

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: WM-0001 SE-0002R SE-0200R HW-D104 SE-0944 HW-R005 HW-0061 SE-0005 HW-0001R

Original Budget: \$15,518

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$56,979	\$5,090	\$543	\$0	\$0	\$0	\$0	\$62,612
Non-City	\$32	\$32	\$0	\$0	\$0	\$0	\$0	\$64

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2009	Mar 2010	Mar 2016	May 2016
PRELIMINARY DESIGN	Mar 2010	Mar 2011	May 2016	Sep 2016
FINAL DESIGN	Mar 2011	Sep 2012	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Sep 2012	Jun 2013	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2013	Jun 2014	Jun 2017	Feb 2018
CONSTRUCTION TO 50%	Jun 2014	May 2015	Feb 2018	Oct 2018
CONSTRUCTION TO 75%	May 2015	May 2016	Oct 2018	Jun 2019
ORIGINAL EQUIP & FURNISHING	May 2016	Feb 2017	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Feb 2017	Aug 2017	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2017	Nov 2017	Nov 2019	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

SANITARY & STORM SWR IN PAGE AV B/T AMBOY RD & ESTELLA PL

(\$ in 000's)

Managing Agency:	850 : DEPT OF DESIGN & CONSTRUCTION
Project Id:	SE-846
Project Description:	New Storm & Sanitary Sewers Snug Harbor area, SI

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0200R SE-0002R WM-0001 SE-0005

Original Budget: \$25,884

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$600	\$0	\$0	\$0	\$0	\$0	\$23,884	\$24,484
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2018	May 2018	Mar 2018	May 2018
PRELIMINARY DESIGN	May 2018	Sep 2018	May 2018	Sep 2018
FINAL DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Jun 2019	Mar 2019	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 50%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2020	Sep 2020	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Nov 2020	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Dec 2020	Nov 2020	Aug 2026

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

NEW STORM AND SAITARY SEWER EXTENSION AND REPLACMENT AND WM REPLACEMENT. RICHMOND TERRACE BETWEEN SNUG HARBOR AND BARD AVENUE AND VARIOUS SNUG HARBOR LOCATION, SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SECBRKR01
Project Description: Reconstruction & installation of new catch basins, SI & BK

Ten-Year Plan Category: REPLACEMENT OF CHRONICALLY FAILING COMPONENTS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: EP-0007 SE-1000 SE-0750

Original Budget: \$3,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$4,533	\$0	\$4,533
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Jun 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

RECONSTRUCTION & INSTALLATION OF NEW CATCH BASINS, BK & SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002212
Project Description: SAN SEWER IN CLOVE LAKE PARK , SI

Ten-Year Plan Category: REPLACEMENT OF CHRONICALLY FAILING COMPONENTS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0002R

Original Budget: \$2,375

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$52	\$0	\$1,871	\$0	\$0	\$0	\$0	\$1,923
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2011	May 2011	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2011	Sep 2011	May 2019	Sep 2019
FINAL DESIGN	Sep 2011	Mar 2012	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2012	Jun 2012	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2012	Oct 2012	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2012	Feb 2013	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2013	Jun 2013	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2013	Sep 2013	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2013	Nov 2013	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2013	Dec 2013	Nov 2021	Dec 2021

Explanation for Delay:

PROJECT DELAYED DUE TO BUDGETARY CONSTRAINTS

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002237
Project Description: Sanitary and Storm Sewer in Manee Avenue

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0002R SE-0200R

Original Budget: \$4,113

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$4,113	\$0	\$0	\$0	\$4,113
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2013	Nov 2013	Feb 2013	Nov 2013
PRELIMINARY DESIGN	Nov 2013	Nov 2014	Nov 2013	Nov 2014
FINAL DESIGN	Nov 2014	Apr 2016	Nov 2014	Apr 2016
BID AWARD AND REGISTER CONTRCT	Apr 2016	Jan 2017	Apr 2016	Jan 2017
CONSTRUCTION TO 25%	Jan 2017	Jan 2018	Jan 2017	Jan 2018
CONSTRUCTION TO 50%	Jan 2018	Jan 2019	Jan 2018	Jan 2019
CONSTRUCTION TO 75%	Jan 2019	Jan 2020	Jan 2019	Jan 2020
ORIGINAL EQUIP & FURNISHING	Jan 2020	Oct 2020	Jan 2020	Oct 2020
SUBSTANTIAL COMPLETION	Oct 2020	Apr 2021	Oct 2020	Apr 2021
PUNCHLIST COMPLETE, JOB CLOSED	Apr 2021	Jul 2021	Apr 2021	Jul 2021

Explanation for Delay:

Project Location:

Scope Summary:

SANITARY AND STORM SEWER IN MANEE AVENUE BETWEEN AMBOY ROAD AND DEAD END, ETC

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002238
Project Description: SANITARY SEWER IN FOREST HILL RD - TRAVIS AV & ROCKLAND AV

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0002R WM-0001

Original Budget: \$1,164

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$32	\$0	\$0	\$0	\$1,020	\$0	\$0	\$1,052
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2007	May 2007	Mar 2007	May 2007
PRELIMINARY DESIGN	May 2007	Sep 2007	May 2007	Sep 2007
FINAL DESIGN	Sep 2007	Mar 2008	Sep 2007	Mar 2008
BID AWARD AND REGISTER CONTRCT	Mar 2008	Jun 2008	May 2022	Jun 2022
CONSTRUCTION TO 25%	Jun 2008	Oct 2008	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Oct 2008	Feb 2009	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	Feb 2009	Jun 2009	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2009	Sep 2009	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Sep 2009	Nov 2009	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2009	Dec 2009	Nov 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

SANITARY SEWER IN FOREST HILL RD - TRAVIS AV & ROCKLAND AV

Scope Summary:

SANITARY SEWER IN FOREST HILL RD - TRAVIS AV & ROCKLAND AV

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002274
Project Description: SAN SWR IN TWOMBLEY, HOPKINS, CEBRA, AVENUE

Ten-Year Plan Category: REPLACEMENT OF CHRONICALLY FAILING COMPONENTS

Community Boards Served: 501 503

Borough: RICHMOND

Budget Lines: SE-0200R

Original Budget: \$1,071

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$4,133	\$42	\$0	\$0	\$0	\$0	\$0	\$4,175
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2014	May 2014	Feb 2014	May 2014
PRELIMINARY DESIGN	May 2014	Sep 2014	May 2014	Sep 2014
FINAL DESIGN	Sep 2014	Mar 2015	Sep 2014	Mar 2015
BID AWARD AND REGISTER CONTRCT	Mar 2015	Jun 2015	Mar 2015	Jun 2015
CONSTRUCTION TO 25%	Jun 2015	Oct 2015	Jun 2015	Oct 2015
CONSTRUCTION TO 50%	Oct 2015	Feb 2016	Oct 2015	Feb 2016
CONSTRUCTION TO 75%	Feb 2016	Jun 2016	Feb 2016	Jun 2016
ORIGINAL EQUIP & FURNISHING	Jun 2016	Sep 2016	Jun 2016	Sep 2016
SUBSTANTIAL COMPLETION	Sep 2016	Nov 2016	Sep 2016	Nov 2016
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2016	Dec 2016	Nov 2016	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

SANITARY SEWER IN TWOMBLEY AVENUE (HOPKINS AVE. BUFFALO AVE) HOPKINS AVENUE (TWOMBLEY AVE) AND CEBRA AVE (CHESTER PI- WARD AVENUE) SEWAGE TREATMENT PLANT TO WHICH PROJ IS TRIBUTE OAKWOOD BEACH.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002311
Project Description: SAN & STRM SWR IN BERTRAM AV B/T ZEPHYR AV & HYLAN BLVD. ETC

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R

Original Budget: \$6,526

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$25,740	\$317	\$0	\$0	\$0	\$0	\$0	\$26,057
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Sep 2012	Jun 2011	Sep 2011
PRELIMINARY DESIGN	Sep 2012	Jan 2013	Sep 2011	Jan 2012
FINAL DESIGN	Jan 2013	Jul 2013	Jan 2012	Aug 2013
BID AWARD AND REGISTER CONTRCT	Jul 2013	Oct 2013	Aug 2013	Nov 2013
CONSTRUCTION TO 25%	Oct 2013	Feb 2014	Nov 2013	May 2014
CONSTRUCTION TO 50%	Feb 2014	Jun 2014	May 2014	Nov 2014
CONSTRUCTION TO 75%	Jun 2014	Oct 2014	Nov 2014	May 2015
ORIGINAL EQUIP & FURNISHING	Oct 2014	Jan 2015	May 2015	Aug 2015
SUBSTANTIAL COMPLETION	Jan 2015	Mar 2015	Aug 2015	Aug 2016
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Apr 2015	Aug 2016	Oct 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

SAN & STRM SWR IN BERTRAM AV B/T ZEPHYR AV & HYLAN BLVD. ETC

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002317
Project Description: SAN & STRM SEWER IN HALPIN AVE

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0002R SE-0200R WM-0001 SE-0005

Original Budget: \$11,969

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,073	\$315	\$0	\$0	\$13,165	\$0	\$0	\$15,553
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Sep 2012	Jun 2010	Sep 2010
PRELIMINARY DESIGN	Sep 2012	Jan 2013	Sep 2010	Jan 2011
FINAL DESIGN	Jan 2013	Jul 2013	Jan 2011	Jul 2011
BID AWARD AND REGISTER CONTRCT	Jul 2013	Oct 2013	Mar 2014	Jun 2014
CONSTRUCTION TO 25%	Oct 2013	Feb 2014	Jun 2014	Jun 2014
CONSTRUCTION TO 50%	Feb 2014	Jun 2014	Jun 2014	Jun 2014
CONSTRUCTION TO 75%	Jun 2014	Oct 2014	Jun 2014	Jun 2014
ORIGINAL EQUIP & FURNISHING	Oct 2014	Jan 2015	Jun 2014	Jun 2014
SUBSTANTIAL COMPLETION	Jan 2015	Mar 2015	Jun 2014	Jun 2014
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Apr 2015	Jun 2014	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

SAN & STRM SEWER IN HALPIN AVE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002321
Project Description: Sanitary sewer and wm replacement plus force main extension

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0002R SE-0200R WM-0001 SE-1000 EP-0007 HW-0200 TF-0002

Original Budget: \$4,736

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,206	\$0	\$0	\$39,399	\$0	\$0	\$0	\$40,605
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2015	Jun 2015	Mar 2015	Jun 2015
PRELIMINARY DESIGN	Jun 2015	Oct 2015	Jun 2015	Oct 2015
FINAL DESIGN	Oct 2015	Apr 2016	Oct 2015	Apr 2016
BID AWARD AND REGISTER CONTRCT	Apr 2016	Jun 2016	Apr 2016	Jun 2016
CONSTRUCTION TO 25%	Jul 2016	Oct 2016	Jul 2016	Oct 2016
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Oct 2016	Feb 2017
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Feb 2017	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jun 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Sep 2017	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Nov 2017	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

SANITARY AND WATER MAIN REPLACEMENT NAUGHTON AVE B/T LACNIA AVE AND MASON AVE AND MASON AVE B/T LIBERTY AVE AND SEAVIEW AVE. NEW FORCE MAINEXTENSION IN MASON AVE BETWEEN SEAVIER AVE AND SEAVIEW AVE, STATEN ISLAND.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002323
Project Description: SAN & STRM SWRS: WALKER ST, ETC.

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0002R SE-0200R WM-0001 EP-0007 HW-0200 SE-1000 SE-0944

Original Budget: \$2,711

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$625	\$8,864	\$0	\$0	\$0	\$0	\$0	\$9,489
Non-City	\$0	\$150	\$0	\$0	\$0	\$0	\$0	\$150

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2014	Mar 2015	Jun 2014	Mar 2015
PRELIMINARY DESIGN	Mar 2015	Mar 2016	Mar 2015	Mar 2016
FINAL DESIGN	Mar 2016	Sep 2017	Mar 2016	Sep 2017
BID AWARD AND REGISTER CONTRCT	Sep 2017	Jun 2018	Sep 2017	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Jun 2019	Jun 2018	Jun 2019
CONSTRUCTION TO 50%	Jun 2019	May 2020	Jun 2019	May 2020
CONSTRUCTION TO 75%	May 2020	May 2021	May 2020	May 2021
ORIGINAL EQUIP & FURNISHING	May 2021	Feb 2022	May 2021	Feb 2022
SUBSTANTIAL COMPLETION	Feb 2022	Aug 2022	Feb 2022	Aug 2022
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2022	Nov 2022	Aug 2022	Nov 2022

Explanation for Delay:

Project Location:

Scope Summary:

SAN & STRM SWR. CASTLE AVE B/T VAN NAME & SIMONSON AVE, SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002324
Project Description: New sanitary sewers in Camden ave. Staten Island

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0002R WM-0001 SE-0200R

Original Budget: \$2,358

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$561	\$104	\$0	\$3,181	\$0	\$0	\$0	\$3,846
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Aug 2010	Apr 2011	Aug 2010	Apr 2011
PRELIMINARY DESIGN	Apr 2011	Apr 2012	Apr 2011	Apr 2012
FINAL DESIGN	Apr 2012	Oct 2013	Apr 2012	Oct 2013
BID AWARD AND REGISTER CONTRCT	Oct 2013	Jul 2014	Oct 2013	Jul 2014
CONSTRUCTION TO 25%	Jul 2014	Jul 2015	Jul 2014	Jul 2015
CONSTRUCTION TO 50%	Jul 2015	Jul 2016	Jul 2015	Jul 2016
CONSTRUCTION TO 75%	Jul 2016	Jun 2017	Jul 2016	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jun 2017	Mar 2018	Jun 2017	Mar 2018
SUBSTANTIAL COMPLETION	Mar 2018	Sep 2018	Mar 2018	Sep 2018
PUNCHLIST COMPLETE, JOB CLOSED	Sep 2018	Dec 2018	Sep 2018	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

NEW SANITARY SEWERS IN CAMDEN AVE. STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002326
Project Description: Storm and Sanitary Sewers in Wardwell Ave. S.I.

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0200R SE-0002R

Original Budget: \$14,281

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$19,329	\$1,028	\$0	\$0	\$0	\$0	\$0	\$20,357
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2015	May 2015	Feb 2015	May 2015
PRELIMINARY DESIGN	May 2015	Sep 2015	May 2015	Sep 2015
FINAL DESIGN	Sep 2015	Mar 2016	Sep 2015	Mar 2016
BID AWARD AND REGISTER CONTRCT	Mar 2016	Jun 2016	Mar 2016	Jun 2016
CONSTRUCTION TO 25%	Jun 2016	Oct 2016	Jun 2016	Oct 2016
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Oct 2016	Feb 2017
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Feb 2017	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jun 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Sep 2017	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Nov 2017	Dec 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

STORM AND SANITARY SEWERS IN WARDWELL AVE. BETWEEN LEONARD AVE AND DEAD END. PLUS WATER MAIN WORKS.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002327
Project Description: SANITARY SEWER IN VICTORY BLVD, SI

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0002R WM-0001

Original Budget: \$950

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$55	\$950	\$0	\$0	\$0	\$0	\$0	\$1,005
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2013	Mar 2014	Jun 2013	Mar 2014
PRELIMINARY DESIGN	Mar 2014	Mar 2015	Mar 2014	Mar 2015
FINAL DESIGN	Mar 2015	Sep 2016	Mar 2015	Sep 2016
BID AWARD AND REGISTER CONTRCT	Sep 2016	Jun 2017	Sep 2016	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Jun 2018	Jun 2017	Jun 2018
CONSTRUCTION TO 50%	Jun 2018	May 2019	Jun 2018	May 2019
CONSTRUCTION TO 75%	May 2019	May 2020	May 2019	May 2020
ORIGINAL EQUIP & FURNISHING	May 2020	Feb 2021	May 2020	Feb 2021
SUBSTANTIAL COMPLETION	Feb 2021	Aug 2021	Feb 2021	Aug 2021
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2021	Nov 2021	Aug 2021	Nov 2021

Explanation for Delay:

Project Location:

Scope Summary:

SAN SWR IN VICTORY BLVD B/T MANOR RD & RAYMOND AVE, SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002328
Project Description: SAN SWR EXTENSION IN CHICAGO AVE

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0002R

Original Budget: \$824

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$382	\$690	\$0	\$0	\$0	\$0	\$0	\$1,072
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Dec 2019

Explanation for Delay:

Project Location:

Scope Summary:

SAN SWR EXTENSION IN CHICAGO AVE, B/T COLUMBIA AV AND LANDIS AV

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER002329
Project Description: SAN, STM & WM IN LANDMARK COLONY

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: SE-0002R WM-0001

Original Budget: \$10,046

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$10,046	\$0	\$0	\$0	\$10,046
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2021	Nov 2019	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

STORM, SAN & WM IN LANDMARK COLONY

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER0201ZA
Project Description: Reconstruction of Existing Sewers, Staten Island

Ten-Year Plan Category: REPLACEMENT OF CHRONICALLY FAILING COMPONENTS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: SE-0002R EP-0007

Original Budget: \$5,250

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$5,519	\$0	\$0	\$0	\$0	\$0	\$5,519
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Dec 2019

Explanation for Delay:

Project Location:

Scope Summary:

RECONSTRUCTION OF EXISTING SEWERS, STATEN ISLAND.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER0201ZB
Project Description: Reconstruction of Existing Sewers, Staten Island

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 500

Borough: RICHMOND

Budget Lines: SE-0002R EP-0007

Original Budget: \$9,500

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$10,245	\$0	\$0	\$0	\$0	\$0	\$10,245
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Mar 2021	Nov 2019	Mar 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

RECONSTRUCTION OF EXISTING SEWERS, STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200100
Project Description: STORM SEWER EXT IN AMSTERDAM AVE

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R HW-0200 SE-1000

Original Budget: \$933

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$4,139	\$39	\$0	\$0	\$0	\$0	\$0	\$4,178
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2012	May 2012	Feb 2012	May 2012
PRELIMINARY DESIGN	May 2012	Sep 2012	May 2012	Sep 2012
FINAL DESIGN	Sep 2012	Mar 2013	Sep 2012	Mar 2013
BID AWARD AND REGISTER CONTRCT	Mar 2013	Jun 2013	Mar 2013	Jun 2013
CONSTRUCTION TO 25%	Jun 2013	Oct 2013	Jun 2013	Oct 2013
CONSTRUCTION TO 50%	Oct 2013	Feb 2014	Oct 2013	Feb 2014
CONSTRUCTION TO 75%	Feb 2014	Jun 2014	Feb 2014	Jun 2014
ORIGINAL EQUIP & FURNISHING	Jun 2014	Sep 2014	Jun 2014	Sep 2014
SUBSTANTIAL COMPLETION	Sep 2014	Nov 2014	Sep 2014	Nov 2014
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2014	Dec 2014	Nov 2014	Jun 2019

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

STORM SEWER EXT IN AMSTERDAM AVE

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200127
Project Description: STORM SEWER IN ROCKLAND AV - RICHMOND RD AND MEISNER AV

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R

Original Budget: \$3,768

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$48	\$0	\$0	\$0	\$3,721	\$0	\$0	\$3,769
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2005	May 2005	Feb 2005	May 2005
PRELIMINARY DESIGN	May 2005	Sep 2005	May 2005	Sep 2005
FINAL DESIGN	Sep 2005	Mar 2006	Sep 2005	Mar 2006
BID AWARD AND REGISTER CONTRCT	Mar 2006	Jun 2006	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Jun 2006	Oct 2006	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Oct 2006	Feb 2007	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	Feb 2007	Jun 2007	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2007	Sep 2007	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Sep 2007	Nov 2007	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2007	Dec 2007	Nov 2023	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

STORM SEWER IN ROCKLAND AV - RICHMOND RD AND MEISNER AV

Scope Summary:

STORM SEWER IN ROCKLAND AV - RICHMOND RD AND MEISNER AV

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200128
Project Description: STORM SEWER (BMP) IN ROCKLAND AV - RICHMOND RD & MEISNER AV

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R

Original Budget: \$118

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$100	\$0	\$0	\$100
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2009	May 2009	Mar 2009	May 2009
PRELIMINARY DESIGN	May 2009	Sep 2009	May 2009	Sep 2009
FINAL DESIGN	Sep 2009	Mar 2010	Sep 2009	Mar 2010
BID AWARD AND REGISTER CONTRCT	Mar 2010	Jun 2010	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Jun 2010	Oct 2010	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Oct 2010	Feb 2011	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	Feb 2011	Jun 2011	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2011	Sep 2011	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Sep 2011	Nov 2011	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2011	Dec 2011	Dec 2023	Jan 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

STORM SEWER (BMP) IN ROCKLAND AV - RICHMOND RD & MEISNER AV

Scope Summary:

STORM SEWER (BMP) IN ROCKLAND AV - RICHMOND RD & MEISNER AV

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200151
Project Description: Stm & Sani swr ext. & WM replacement Amboy Rd, SI

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R SE-0944

Original Budget: \$5,654

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$12,237	\$550	\$0	\$0	\$0	\$0	\$0	\$12,787
Non-City	\$553	\$5	\$0	\$0	\$32	\$0	\$0	\$590

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Mar 2019	Jun 2018	Mar 2019
PRELIMINARY DESIGN	Mar 2019	Mar 2020	Mar 2019	Mar 2020
FINAL DESIGN	Mar 2020	Aug 2021	Mar 2020	Aug 2021
BID AWARD AND REGISTER CONTRCT	Aug 2021	May 2022	Aug 2021	May 2022
CONSTRUCTION TO 25%	May 2022	May 2023	May 2022	May 2023
CONSTRUCTION TO 50%	May 2023	May 2024	May 2023	May 2024
CONSTRUCTION TO 75%	May 2024	May 2025	May 2024	May 2025
ORIGINAL EQUIP & FURNISHING	May 2025	Feb 2026	May 2025	Feb 2026
SUBSTANTIAL COMPLETION	Feb 2026	Aug 2026	Feb 2026	Aug 2026
PUNCHLIST COMPLETE, JOB CLOSED	Aug 2026	Oct 2026	Aug 2026	Oct 2026

Explanation for Delay:

Project Location:

Scope Summary:

STORM & SANITARY SEWERS & WM REPLACEMNT AMBOY RD & SO. RAILROAD AVE, SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200153
Project Description: STORM SEWER IN FOREST HILL RD - TRAVIS AV & ROCKLAND AV

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R

Original Budget: \$409

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$11	\$0	\$0	\$0	\$348	\$0	\$0	\$359
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2007	May 2007	Mar 2007	May 2007
PRELIMINARY DESIGN	May 2007	Sep 2007	May 2007	Sep 2007
FINAL DESIGN	Sep 2007	Mar 2008	Sep 2007	Mar 2008
BID AWARD AND REGISTER CONTRCT	Mar 2008	Jun 2008	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Jun 2008	Oct 2008	Jun 2022	Jun 2022
CONSTRUCTION TO 50%	Oct 2008	Feb 2009	Jun 2022	Jun 2022
CONSTRUCTION TO 75%	Feb 2009	Jun 2009	Jun 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2009	Sep 2009	Jun 2022	Jun 2022
SUBSTANTIAL COMPLETION	Sep 2009	Nov 2009	Jun 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2009	Dec 2009	May 2024	Jun 2024

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

STORM SEWER IN FOREST HILL RD - TRAVIS AV & ROCKLAND AV

Scope Summary:

STORM SEWER IN FOREST HILL RD - TRAVIS AV & ROCKLAND AV

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200202
Project Description: New Stm. Swr. Ext. in Eagan Ave. S.I.

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: HW-0200 SE-0200R SE-0002R WM-0001 WM-0006 EP-0007 SE-0944

Original Budget: \$4,266

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,323	\$33,632	\$0	\$0	\$0	\$0	\$0	\$34,955
Non-City	\$0	\$207	\$0	\$0	\$0	\$0	\$0	\$207

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Nov 2009	Aug 2010	Nov 2009	Aug 2010
PRELIMINARY DESIGN	Aug 2010	Aug 2011	Aug 2010	Aug 2011
FINAL DESIGN	Aug 2011	Jan 2013	Aug 2011	Jan 2013
BID AWARD AND REGISTER CONTRCT	Feb 2013	Oct 2013	Feb 2013	Oct 2013
CONSTRUCTION TO 25%	Oct 2013	Oct 2014	Oct 2013	Oct 2014
CONSTRUCTION TO 50%	Oct 2014	Oct 2015	Oct 2014	Oct 2015
CONSTRUCTION TO 75%	Oct 2015	Oct 2016	Oct 2015	Oct 2016
ORIGINAL EQUIP & FURNISHING	Oct 2016	Jul 2017	Oct 2016	Jul 2017
SUBSTANTIAL COMPLETION	Jul 2017	Jan 2018	Jul 2017	Jan 2018
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2018	Apr 2018	Jan 2018	Jun 2022

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

NEW STM. SWR. EXT. IN EAGAN AVE. AND WATER MAIN REPAIR IN KEEGANS LANE.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200226
Project Description: STORM AND SANITARY SEWERS & WM WORK IN TRAVIS AREA

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 500 502

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001 SE-0002R

Original Budget: \$13,223

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$30,850	\$11,200	\$0	\$0	\$0	\$0	\$0	\$42,050
Non-City	\$376	\$0	\$0	\$0	\$0	\$0	\$0	\$376

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2012	May 2012	Jun 2012	Sep 2012
PRELIMINARY DESIGN	May 2012	Sep 2012	Sep 2012	Mar 2013
FINAL DESIGN	Sep 2012	Mar 2013	Mar 2013	Mar 2016
BID AWARD AND REGISTER CONTRCT	Mar 2013	Jun 2013	Mar 2016	Jun 2016
CONSTRUCTION TO 25%	Jun 2013	Oct 2013	Jun 2016	Dec 2016
CONSTRUCTION TO 50%	Oct 2013	Feb 2014	Dec 2016	Jul 2017
CONSTRUCTION TO 75%	Feb 2014	Jun 2014	Aug 2017	Mar 2018
ORIGINAL EQUIP & FURNISHING	Jun 2014	Sep 2014	Mar 2018	Jun 2018
SUBSTANTIAL COMPLETION	Sep 2014	Nov 2014	Jun 2018	Aug 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2014	Dec 2014	Aug 2018	Sep 2018

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

STORM, SANITARY AND WATER MAIN WORK IN TRAVIS AREA.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200235
Project Description: Storm Sewer Extension in Richmond Ave & Amboy Rd, SI

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R

Original Budget: \$3,143

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$9,356	\$2,275	\$0	\$0	\$0	\$0	\$0	\$11,631
Non-City	\$13	\$0	\$0	\$0	\$0	\$0	\$0	\$13

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Mar 2013	Jun 2012	Mar 2013
PRELIMINARY DESIGN	Mar 2013	Mar 2014	Mar 2013	Mar 2014
FINAL DESIGN	Mar 2014	Aug 2015	Mar 2014	Aug 2015
BID AWARD AND REGISTER CONTRCT	Aug 2015	May 2016	Aug 2015	May 2016
CONSTRUCTION TO 25%	May 2016	May 2017	May 2016	May 2017
CONSTRUCTION TO 50%	May 2017	May 2018	May 2017	May 2018
CONSTRUCTION TO 75%	May 2018	May 2019	May 2018	May 2019
ORIGINAL EQUIP & FURNISHING	May 2019	Jan 2020	May 2019	Jan 2020
SUBSTANTIAL COMPLETION	Feb 2020	Jul 2020	Feb 2020	Jul 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Oct 2020	Jul 2020	Oct 2020

Explanation for Delay:

Project Location:

Scope Summary:

STRM SWR EXT RICHMOND AVE & AMBOY RD, SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200236
Project Description: STRM SWR EXT & WM WORK IN NORTH AV, ETC.

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001

Original Budget: \$1,998

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$1,998	\$0	\$0	\$0	\$0	\$1,998
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2019	May 2019	Mar 2019	May 2019
PRELIMINARY DESIGN	May 2019	Sep 2019	May 2019	Sep 2019
FINAL DESIGN	Sep 2019	Mar 2020	Sep 2019	Mar 2020
BID AWARD AND REGISTER CONTRCT	Mar 2020	Jun 2020	Mar 2020	Jun 2020
CONSTRUCTION TO 25%	Jun 2020	Oct 2020	Jun 2020	Oct 2020
CONSTRUCTION TO 50%	Oct 2020	Feb 2021	Oct 2020	Feb 2021
CONSTRUCTION TO 75%	Feb 2021	Jun 2021	Feb 2021	Jun 2021
ORIGINAL EQUIP & FURNISHING	Jun 2021	Sep 2021	Jun 2021	Sep 2021
SUBSTANTIAL COMPLETION	Sep 2021	Nov 2021	Sep 2021	Nov 2021
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2021	Dec 2021	Nov 2021	Dec 2021

Explanation for Delay:

Project Location:

Scope Summary:

STRM SWR EXT & WM WORK IN NORTH AV, B/T NEAL DOW AV & LIVERMORE AV, STRM SWR EXT IN FOREST AV, B/T LIVERMORE AV & MARIANNE ST

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200241
Project Description: STRM & SWR IN BLOOMINGTON RD B/T AUTHUR KILL RD & PITNEY AVE

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R SE-0002R

Original Budget: \$4,658

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$19,718	\$101	\$0	\$0	\$0	\$0	\$0	\$19,819
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2012	Sep 2012	Jun 2012	Aug 2012
PRELIMINARY DESIGN	Sep 2012	Jan 2013	Aug 2012	Feb 2013
FINAL DESIGN	Jan 2013	Jul 2013	Feb 2012	Mar 2015
BID AWARD AND REGISTER CONTRCT	Jul 2013	Oct 2013	Mar 2015	Jun 2015
CONSTRUCTION TO 25%	Oct 2013	Feb 2014	Jun 2015	Dec 2015
CONSTRUCTION TO 50%	Feb 2014	Jun 2014	Dec 2015	Dec 2016
CONSTRUCTION TO 75%	Jun 2014	Oct 2014	Dec 2016	Jun 2017
ORIGINAL EQUIP & FURNISHING	Oct 2014	Jan 2015	Jun 2017	Sep 2017
SUBSTANTIAL COMPLETION	Jan 2015	Mar 2015	Sep 2017	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2015	Apr 2015	Nov 2017	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

STRM & SWR IN BLOOMINGTON RD B/T AUTHUR KILL RD & PITNEY AVE, ETC (HWR-919)

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200245
Project Description: NEW STRM SWR & WM REPLACEMT IN ACACIA AV, ETC.

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0002R SE-0200R SE-0005 WM-0001

Original Budget: \$21,157

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$30,670	\$3,935	\$0	\$0	\$0	\$0	\$0	\$34,605
Non-City	\$6	\$0	\$0	\$0	\$0	\$0	\$0	\$6

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2015	May 2015	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2015	Sep 2015	May 2017	Sep 2017
FINAL DESIGN	Sep 2015	Mar 2016	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2016	Jun 2016	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2016	Oct 2016	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Nov 2019	Jun 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

NEW STORM SEWER AND WATER MAIN REPLACEMENT IN ACACIA AVENUE BETWEEN DEAD END AND AMBOY ROAD ETC.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200247
Project Description: New Storm Sewers in King St

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001

Original Budget: \$3,406

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$389	\$0	\$0	\$4,110	\$0	\$0	\$0	\$4,499
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2013	Jan 2014	Apr 2013	Jan 2014
PRELIMINARY DESIGN	Jan 2014	Jan 2015	Jan 2014	Jan 2015
FINAL DESIGN	Jan 2015	Jun 2016	Jan 2015	Jun 2016
BID AWARD AND REGISTER CONTRCT	Jul 2016	Mar 2017	Jul 2016	Mar 2017
CONSTRUCTION TO 25%	Mar 2017	Mar 2018	Mar 2017	Mar 2018
CONSTRUCTION TO 50%	Mar 2018	Mar 2019	Mar 2018	Mar 2019
CONSTRUCTION TO 75%	Mar 2019	Mar 2020	Mar 2019	Mar 2020
ORIGINAL EQUIP & FURNISHING	Mar 2020	Dec 2020	Mar 2020	Dec 2020
SUBSTANTIAL COMPLETION	Dec 2020	Jun 2021	Dec 2020	Jun 2021
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2021	Sep 2021	Jun 2021	Sep 2021

Explanation for Delay:

Project Location:

Scope Summary:

NEW STORM SEWERS IN KING ST BETWEEN PRESTON AVE AND RIDGECREST AVE ETC

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200251
Project Description: EXT OF STRM SWR AND WM WORK IN 3RD ST

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001

Original Budget: \$5,354

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$450	\$0	\$0	\$0	\$5,154	\$0	\$0	\$5,604
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2021	May 2021	Mar 2021	May 2021
PRELIMINARY DESIGN	May 2021	Sep 2021	May 2021	Sep 2021
FINAL DESIGN	Sep 2021	Mar 2022	Sep 2021	Mar 2022
BID AWARD AND REGISTER CONTRCT	Mar 2022	Jun 2022	Mar 2022	Jun 2022
CONSTRUCTION TO 25%	Jun 2022	Oct 2022	Jun 2022	Oct 2022
CONSTRUCTION TO 50%	Oct 2022	Feb 2023	Oct 2022	Feb 2023
CONSTRUCTION TO 75%	Feb 2023	Jun 2023	Feb 2023	Jun 2023
ORIGINAL EQUIP & FURNISHING	Jun 2023	Sep 2023	Jun 2023	Sep 2023
SUBSTANTIAL COMPLETION	Sep 2023	Nov 2023	Sep 2023	Nov 2023
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2023	Dec 2023	Nov 2023	Dec 2023

Explanation for Delay:

Project Location:

Scope Summary:

EXT OF STRM SWR AND WM WORK IN 3RD ST, B/T NEW DORP LA AND STEELE AV

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200255
Project Description: Stm. Swr. Ext. W. Cedarview Ave b/t Wolverine&Gilbert st, SI

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: WM-0001 SE-0200R SE-1000 HW-0200 SE-0002R EP-0007

Original Budget: \$1,470

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$331	\$790	\$9,119	\$0	\$0	\$0	\$0	\$10,240
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2018	May 2018	Mar 2018	May 2018
PRELIMINARY DESIGN	May 2018	Sep 2018	May 2018	Sep 2018
FINAL DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Jun 2019	Mar 2019	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 50%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2020	Sep 2020	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Nov 2020	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Dec 2020	Nov 2020	Dec 2020

Explanation for Delay:

Project Location:

Scope Summary:

STORM. SWR. EXTENSION AND WATER MAIN REPLACEMENT ON W. CEDARVIEW AVE B/T GILBERT & WOLVERINE STS, SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200258
Project Description: Sanitary and Storm Sewer in West Castor Place between Alvers

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R SE-0002R

Original Budget: \$6,587

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$1,795	\$1,344	\$7,426	\$0	\$0	\$0	\$0	\$10,565
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2015	May 2015	Feb 2015	May 2015
PRELIMINARY DESIGN	May 2015	Sep 2015	May 2015	Sep 2015
FINAL DESIGN	Sep 2015	Mar 2016	Sep 2015	Mar 2016
BID AWARD AND REGISTER CONTRCT	Mar 2016	Jun 2016	Mar 2016	Jun 2016
CONSTRUCTION TO 25%	Jun 2016	Oct 2016	Jun 2016	Oct 2016
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Oct 2016	Feb 2017
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Feb 2017	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jun 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Sep 2017	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Nov 2017	Mar 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

SANITARY AND STORM SEWER BETWEEN WEST CASTOR PLACE AND BETWEEN ALVERSON AVENUE AND POWELL STREET, ETC

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200261
Project Description: Storm sewer in Roma Ave bet Tysens Lane & Ebbits Street

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001

Original Budget: \$1,976

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$1,976	\$0	\$0	\$1,976
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2018	May 2018	Mar 2018	May 2018
PRELIMINARY DESIGN	May 2018	Sep 2018	May 2018	Sep 2018
FINAL DESIGN	Sep 2018	Mar 2019	Sep 2018	Mar 2019
BID AWARD AND REGISTER CONTRCT	Mar 2019	Jun 2019	Mar 2019	Jun 2019
CONSTRUCTION TO 25%	Jun 2019	Oct 2019	Jun 2019	Oct 2019
CONSTRUCTION TO 50%	Oct 2019	Feb 2020	Oct 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	Jun 2020	Feb 2020	Jun 2020
ORIGINAL EQUIP & FURNISHING	Jun 2020	Sep 2020	Jun 2020	Sep 2020
SUBSTANTIAL COMPLETION	Sep 2020	Nov 2020	Sep 2020	Nov 2020
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2020	Dec 2020	Nov 2020	Dec 2023

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

STORM SEWER IN ROMA AVE BET TYSENS LANE & EBBITS STREET

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200269
Project Description: Storm Swr install Park hill Ct b/t vanderbuilt & tomkins ave

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001

Original Budget: \$1,465

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$150	\$0	\$0	\$0	\$1,219	\$0	\$0	\$1,369
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2015	May 2015	Feb 2015	May 2015
PRELIMINARY DESIGN	May 2015	Sep 2015	May 2015	Sep 2015
FINAL DESIGN	Sep 2015	Mar 2016	Sep 2015	Mar 2016
BID AWARD AND REGISTER CONTRCT	Mar 2016	Jun 2016	Mar 2016	Jun 2016
CONSTRUCTION TO 25%	Jun 2016	Oct 2016	Jun 2016	Oct 2016
CONSTRUCTION TO 50%	Oct 2016	Feb 2017	Oct 2016	Feb 2017
CONSTRUCTION TO 75%	Feb 2017	Jun 2017	Feb 2017	Jun 2017
ORIGINAL EQUIP & FURNISHING	Jun 2017	Sep 2017	Jun 2017	Sep 2017
SUBSTANTIAL COMPLETION	Sep 2017	Nov 2017	Sep 2017	Nov 2017
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2017	Dec 2017	Nov 2017	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

TORM SEWER INSTALLATION @PARK HILL CT B/T VANDERBUILT & TOMKINS AVES,SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200285
Project Description: NEW STM. SWR EXT. & WM REPL IN TODT HILL RD., SI

Ten-Year Plan Category: BLUEBELT PROGRAM

Community Boards Served: 502

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001 SE-0005

Original Budget: \$7,249

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$964	\$0	\$0	\$0	\$5,587	\$0	\$0	\$6,551
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Sep 2024

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

NEW STM. SWR EXT. & WM REPLACEMENT IN TODT HILL RD BETWEEN WILLOW POND RD & FOUR CORNERS RD. ETC.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200289
Project Description: Storm sewer & WM work, Forest ave, SI

Ten-Year Plan Category: TRUNK AND DISTRIBUTION MAIN REPLACEMENT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: WM-0001

Original Budget: \$426

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$909	\$0	\$0	\$0	\$0	\$0	\$909
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2014	Dec 2014	Oct 2014	Dec 2014
PRELIMINARY DESIGN	Dec 2014	Apr 2015	Dec 2014	Apr 2015
FINAL DESIGN	Apr 2015	Oct 2015	Apr 2015	Oct 2015
BID AWARD AND REGISTER CONTRCT	Oct 2015	Jan 2016	Oct 2015	Jan 2016
CONSTRUCTION TO 25%	Jan 2016	May 2016	Jan 2016	May 2016
CONSTRUCTION TO 50%	May 2016	Sep 2016	May 2016	Sep 2016
CONSTRUCTION TO 75%	Sep 2016	Jan 2017	Sep 2016	Jan 2017
ORIGINAL EQUIP & FURNISHING	Jan 2017	Apr 2017	Jan 2017	Apr 2017
SUBSTANTIAL COMPLETION	Apr 2017	Jun 2017	Apr 2017	Jun 2017
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2017	Jul 2017	Jun 2017	Jul 2022

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

STORM SEWER AND WATER MAIN WORK, FOREST AVE B/T SOUTH AVE & GRANDVIEWAVE, SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200290
Project Description: New Storm Sewer Ext & Water Main Replacement in Forest Ave

Ten-Year Plan Category: EXTENSIONS TO ACCOMMODATE NEW DEVELOPMENT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001 SE-0002R

Original Budget: \$3,675

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$650	\$0	\$0	\$3,675	\$0	\$0	\$0	\$4,325
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2018	Aug 2018	Jun 2018	Aug 2018
PRELIMINARY DESIGN	Aug 2018	Dec 2018	Aug 2018	Dec 2018
FINAL DESIGN	Dec 2018	Jun 2019	Dec 2018	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jun 2019	Sep 2019	Jun 2019	Sep 2019
CONSTRUCTION TO 25%	Sep 2019	Jan 2020	Sep 2019	Jan 2020
CONSTRUCTION TO 50%	Jan 2020	May 2020	Jan 2020	May 2020
CONSTRUCTION TO 75%	May 2020	Sep 2020	May 2020	Sep 2020
ORIGINAL EQUIP & FURNISHING	Sep 2020	Dec 2020	Sep 2020	Dec 2020
SUBSTANTIAL COMPLETION	Dec 2020	Feb 2021	Dec 2020	Feb 2021
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2021	Mar 2021	Feb 2021	Mar 2021

Explanation for Delay:

Project Location:

Scope Summary:

NEW STROM SEWER EXT & WATER MAIN REPLACEMENT IN FOREST AVE BETWEEN BROADWAY AND RAYMOND PLACE ETC

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200292
Project Description: SAN & STRM SWR REPLACMT & WM WORK IN FLOYD ST

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0002R SE-0200R WM-0001

Original Budget: \$18,099

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$600	\$0	\$0	\$0	\$13,923	\$0	\$0	\$14,523
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2020	Dec 2020	Oct 2020	Dec 2020
PRELIMINARY DESIGN	Dec 2020	Apr 2021	Dec 2020	Apr 2021
FINAL DESIGN	Apr 2021	Oct 2021	Apr 2021	Oct 2021
BID AWARD AND REGISTER CONTRCT	Oct 2021	Jan 2022	Oct 2021	Jan 2022
CONSTRUCTION TO 25%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 50%	May 2022	Sep 2022	May 2022	Sep 2022
CONSTRUCTION TO 75%	Sep 2022	Jan 2023	Sep 2022	Jan 2023
ORIGINAL EQUIP & FURNISHING	Jan 2023	Apr 2023	Jan 2023	Apr 2023
SUBSTANTIAL COMPLETION	Apr 2023	Jun 2023	Apr 2023	Jun 2023
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2023	Jul 2023	Jun 2023	Jul 2023

Explanation for Delay:

Project Location:

Scope Summary:

SAN & STRM SWR REPLACMT & WM WORK IN FLOYD ST

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200293
Project Description: Storm sewer cons and water main replacement

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001

Original Budget: \$11,570

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$9,601	\$0	\$0	\$0	\$9,601
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2020	May 2020	Mar 2020	May 2020
PRELIMINARY DESIGN	May 2020	Sep 2020	May 2020	Sep 2020
FINAL DESIGN	Sep 2020	Mar 2021	Sep 2020	Mar 2021
BID AWARD AND REGISTER CONTRCT	Mar 2021	Jun 2021	Mar 2021	Jun 2021
CONSTRUCTION TO 25%	Jun 2021	Oct 2021	Jun 2021	Oct 2021
CONSTRUCTION TO 50%	Oct 2021	Feb 2022	Oct 2021	Feb 2022
CONSTRUCTION TO 75%	Feb 2022	Jun 2022	Feb 2022	Jun 2022
ORIGINAL EQUIP & FURNISHING	Jun 2022	Sep 2022	Jun 2022	Sep 2022
SUBSTANTIAL COMPLETION	Sep 2022	Nov 2022	Sep 2022	Nov 2022
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2022	Dec 2022	Nov 2022	Dec 2022

Explanation for Delay:

Project Location:

Scope Summary:

STORM AND SEWER CONSTRUCTION AND WATER MAIN REPLACEMENT IN GREENFIELD AVE B/T OSGOOD AVE AND THE OUTFALL INTO THE NEW YORK BAY, STATEN ISLAND

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200294
Project Description: STM. SWR EXT. & WM REPL., IN WOODROW RD CONNECTOR,SI

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0005 SE-0200R WM-0001

Original Budget: \$1,603

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$1,359	\$0	\$0	\$0	\$0	\$1,359
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2017	May 2017	Mar 2017	May 2017
PRELIMINARY DESIGN	May 2017	Sep 2017	May 2017	Sep 2017
FINAL DESIGN	Sep 2017	Mar 2018	Sep 2017	Mar 2018
BID AWARD AND REGISTER CONTRCT	Mar 2018	Jun 2018	Mar 2018	Jun 2018
CONSTRUCTION TO 25%	Jun 2018	Oct 2018	Jun 2018	Oct 2018
CONSTRUCTION TO 50%	Oct 2018	Feb 2019	Oct 2018	Feb 2019
CONSTRUCTION TO 75%	Feb 2019	Jun 2019	Feb 2019	Jun 2019
ORIGINAL EQUIP & FURNISHING	Jun 2019	Sep 2019	Jun 2019	Sep 2019
SUBSTANTIAL COMPLETION	Sep 2019	Nov 2019	Sep 2019	Nov 2019
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2019	Dec 2019	Nov 2019	Dec 2019

Explanation for Delay:

Project Location:

Scope Summary:

STM. SWR EXTENSION. & WM REPLACEMENT IN WOODROW RD CONNECTOR,SI

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200309
Project Description: Strm swr R+Ext & WM Work, Maguire Avenue

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: SE-0200R WM-0001

Original Budget: \$5,047

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$5,048	\$0	\$0	\$0	\$5,048
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jan 2018	Apr 2018	Jan 2018	Apr 2018
PRELIMINARY DESIGN	Apr 2018	Aug 2018	Apr 2018	Aug 2018
FINAL DESIGN	Aug 2018	Feb 2019	Aug 2018	Feb 2019
BID AWARD AND REGISTER CONTRCT	Feb 2019	May 2019	Feb 2019	May 2019
CONSTRUCTION TO 25%	May 2019	Sep 2019	May 2019	Sep 2019
CONSTRUCTION TO 50%	Sep 2019	Jan 2020	Sep 2019	Jan 2020
CONSTRUCTION TO 75%	Jan 2020	May 2020	Jan 2020	May 2020
ORIGINAL EQUIP & FURNISHING	May 2020	Aug 2020	May 2020	Aug 2020
SUBSTANTIAL COMPLETION	Aug 2020	Sep 2020	Aug 2020	Sep 2020
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2020	Oct 2020	Oct 2020	Oct 2020

Explanation for Delay:

Project Location:

Scope Summary:

REPLACEMENT AND EXTENSION OF STORM SEWER IN MAGURIE AVENUE BETWEEN DEPEW PLACE AND SAGONA COURT.

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER200552
Project Description: STRM & SAN SWR AND WM WORK IN GRANITE AV

Ten-Year Plan Category: REPLACEMENT OR AUGMENTATION OF EXISTING SYSTEMS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0200R SE-0002R WM-0001

Original Budget: \$5,603

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$382	\$0	\$0	\$4,313	\$0	\$0	\$0	\$4,695
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Oct 2019	Dec 2019	Oct 2019	Dec 2019
PRELIMINARY DESIGN	Dec 2019	Apr 2020	Dec 2019	Apr 2020
FINAL DESIGN	Apr 2020	Oct 2020	Apr 2020	Oct 2020
BID AWARD AND REGISTER CONTRCT	Oct 2020	Jan 2021	Oct 2020	Jan 2021
CONSTRUCTION TO 25%	Jan 2021	May 2021	Jan 2021	May 2021
CONSTRUCTION TO 50%	May 2021	Sep 2021	May 2021	Sep 2021
CONSTRUCTION TO 75%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
ORIGINAL EQUIP & FURNISHING	Jan 2022	Apr 2022	Jan 2022	Apr 2022
SUBSTANTIAL COMPLETION	Apr 2022	Jun 2022	Apr 2022	Jun 2022
PUNCHLIST COMPLETE, JOB CLOSED	Jun 2022	Jul 2022	Jun 2022	Jul 2022

Explanation for Delay:

Project Location:

Scope Summary:

STRM & SAN SWR AND WM WORK IN GRANITE AV, B/T WALKER ST & DAVID PL

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SER20079
Project Description: RECON OF STORM SEWER, WILLOW AV(TOMPKINS-EDGEWATER AVS)

Ten-Year Plan Category: REPLACEMENT OF CHRONICALLY FAILING COMPONENTS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: SE-0002R SE-0200R

Original Budget: \$1,343

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$1,919	\$0	\$0	\$1,919
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Feb 2008	May 2008	Jun 2011	Sep 2011
PRELIMINARY DESIGN	May 2008	Sep 2008	Sep 2011	Mar 2012
FINAL DESIGN	Sep 2008	Mar 2009	Mar 2012	Mar 2016
BID AWARD AND REGISTER CONTRCT	Mar 2009	Jun 2009	Mar 2016	Mar 2016
CONSTRUCTION TO 25%	Jun 2009	Oct 2009	Mar 2016	Mar 2016
CONSTRUCTION TO 50%	Oct 2009	Feb 2010	Mar 2016	Mar 2016
CONSTRUCTION TO 75%	Feb 2010	Jun 2010	Mar 2016	Mar 2016
ORIGINAL EQUIP & FURNISHING	Jun 2010	Sep 2010	Mar 2016	Mar 2016
SUBSTANTIAL COMPLETION	Sep 2010	Nov 2010	Mar 2016	Mar 2016
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2010	Dec 2010	Mar 2016	Sep 2021

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

N/A

Scope Summary:

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SOLARDOS2
Project Description: Staten Island 3 Garage HVAC

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 503

Borough: RICHMOND

Budget Lines: PU-0025

Original Budget: \$755

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$37	\$0	\$1,382	\$0	\$0	\$0	\$0	\$1,419
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2019	Mar 2019	Dec 2015	Dec 2015
DESIGN START	Mar 2019	Mar 2019	Dec 2015	Jul 2017
DESIGN COMPLETION	Mar 2019	Mar 2019	Jul 2017	Nov 2018
CONSTRUCTION START	Mar 2019	Mar 2019	Nov 2018	Apr 2019
CONSTRUCTION COMPLETION	Mar 2019	Mar 2019	Apr 2019	Apr 2020

Explanation for Delay:

PROJECT DELAYED DUE TO UNFORESEEN SITE/FIELD CONDITION

Project Location:

Scope Summary:

(\$ in 000's)

Managing Agency: 850 : DEPT OF DESIGN & CONSTRUCTION
Project Id: SOLARGR10
Project Description: DSNY - PV INSTALLATION ON NEW GARAGE- STATEN ISLAND 1/3

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PU-0025

Original Budget: \$7,601

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$335	\$7,268	\$0	\$0	\$0	\$0	\$7,603
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
PROJECT START	Mar 2019	Mar 2019	Mar 2019	Mar 2019
DESIGN START	Mar 2019	Mar 2019	Mar 2019	Mar 2019
DESIGN COMPLETION	Mar 2019	Mar 2019	Mar 2019	Mar 2019
CONSTRUCTION START	Mar 2019	Mar 2019	Mar 2019	Mar 2019
CONSTRUCTION COMPLETION	Mar 2019	Dec 2022	Mar 2019	Dec 2022

Explanation for Delay:

Project Location:

Scope Summary:

DSNY - PV INSTALLATION ON NEW GARAGE- STATEN ISLAND 1/3

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO276EXT2
Project Description: 100 Richmond Terrace - Family Court/ Exterior

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: CO-0276

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$0	\$401	\$4,013	\$4,414
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

EXTERIOR OF COURTHOUSE

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO287R-1
Project Description: DASNY - NEW STATEN ISLAND SUPREME COURT

Ten-Year Plan Category: CONSTRUCTION OF NEW COURT FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: CO-0287

Original Budget: \$213,781

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$5,726	\$3,435	\$0	\$0	\$0	\$0	\$0	\$9,161
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2006	Aug 2006	Jun 2006	Aug 2006
PRELIMINARY DESIGN	Aug 2006	Dec 2006	Aug 2006	Dec 2006
FINAL DESIGN	Dec 2006	Jun 2007	Dec 2006	Jun 2007
BID AWARD AND REGISTER CONTRCT	Jun 2007	Sep 2007	Jun 2007	Sep 2007
CONSTRUCTION TO 25%	Sep 2007	Jan 2009	Sep 2007	Jan 2009
CONSTRUCTION TO 50%	Jan 2009	May 2010	Jan 2009	May 2010
CONSTRUCTION TO 75%	May 2010	May 2011	May 2010	May 2011
ORIGINAL EQUIP & FURNISHING	May 2011	Aug 2011	May 2011	Aug 2011
SUBSTANTIAL COMPLETION	Aug 2011	Nov 2011	Aug 2011	Nov 2011
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2011	Dec 2011	Nov 2011	Dec 2011

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

STATEN ISLAND, NY 10301

Scope Summary:

CONSTRUCTION OF AN ENTIRE NEW BUILDING

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO301FA
Project Description: 130 STUYVESANT PL.- FIRE ALARM/SPRINKLER

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: CO-0301

Original Budget: \$13,000

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$1,000	\$0	\$12,000	\$13,000
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Mar 2016	May 2016	Mar 2016	May 2016
PRELIMINARY DESIGN	May 2016	Sep 2016	May 2016	Sep 2016
FINAL DESIGN	Sep 2016	Mar 2017	Sep 2016	Mar 2017
BID AWARD AND REGISTER CONTRCT	Mar 2017	Jun 2017	Mar 2017	Jun 2017
CONSTRUCTION TO 25%	Jun 2017	Oct 2017	Jun 2017	Oct 2017
CONSTRUCTION TO 50%	Oct 2017	Feb 2018	Oct 2017	Feb 2018
CONSTRUCTION TO 75%	Feb 2018	Jun 2018	Feb 2018	Jun 2018
ORIGINAL EQUIP & FURNISHING	Jun 2018	Sep 2018	Jun 2018	Sep 2018
SUBSTANTIAL COMPLETION	Sep 2018	Nov 2018	Sep 2018	Nov 2018
PUNCHLIST COMPLETE, JOB CLOSED	Nov 2018	Dec 2018	Nov 2018	Dec 2018

Explanation for Delay:

Project Location:

Scope Summary:

130 STUYVESANT PL.- FIRE ALARM/SPRINKLER

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: CO301HV1
Project Description: 130 STUYVESANT PL.- CHILLER AND BOILER

Ten-Year Plan Category: RECONSTRUCTION/RENOVATION OF COURT FACILITIES

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: CO-0301

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$345	\$0	\$5,426	\$5,771
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

130 STUYVESANT PLACE - CHILLER AND BOILER REPLACEMEN

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: EO26-0035
Project Description: DPR-Greenbelt Recreation Center

Ten-Year Plan Category: BUILDING CONSTRUCTION, RECONSTRUCTION OR RETROFIT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PU-0025

Original Budget: \$157

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$157	\$0	\$0	\$0	\$0	\$0	\$157
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2019	Jun 2019	Jun 2019	Jun 2019
BID AWARD AND REGISTER CONTRCT	Jul 2019	Aug 2019	Jul 2019	Aug 2019
CONSTRUCTION TO 50%	Aug 2019	Feb 2020	Aug 2019	Feb 2020
CONSTRUCTION TO 75%	Feb 2020	May 2020	Feb 2020	May 2020
SUBSTANTIAL COMPLETION	May 2020	Jul 2020	May 2020	Jul 2020
PUNCHLIST COMPLETE, JOB CLOSED	Jul 2020	Aug 2020	Jul 2020	Aug 2020

Explanation for Delay:

Project Location:

Scope Summary:

DPR-GREENBELT RECREATION CENTER

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW29310R
Project Description: 10 RICHMOND TERRACE - FIRE ALARM

Ten-Year Plan Category: LEGAL MANDATES AND CORRECTION OF UNSAFE CONDITIONS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PW-0293

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$2,181	\$0	\$8,870	\$0	\$0	\$11,051
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

10 RICHMOND TERRACE - FIRE ALARM

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW326DOFR
Project Description: DOF - 350 ST. MARK'S PLACE - LEASED SPACE

Ten-Year Plan Category: RENOVATION OF LEASED SPACE

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PW-0326

Original Budget: \$1,544

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$1,591	\$0	\$0	\$0	\$1,591
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2014	Aug 2014	Jun 2021	Aug 2021
PRELIMINARY DESIGN	Aug 2014	Dec 2014	Aug 2021	Dec 2021
FINAL DESIGN	Dec 2014	Jun 2015	Dec 2021	Jun 2022
BID AWARD AND REGISTER CONTRCT	Jun 2015	Sep 2015	Jun 2022	Sep 2022
CONSTRUCTION TO 25%	Sep 2015	Jan 2016	Sep 2022	Jan 2023
CONSTRUCTION TO 50%	Jan 2016	May 2016	Jan 2023	May 2023
CONSTRUCTION TO 75%	May 2016	Sep 2016	May 2023	Sep 2023
ORIGINAL EQUIP & FURNISHING	Sep 2016	Dec 2016	Sep 2023	Dec 2023
SUBSTANTIAL COMPLETION	Dec 2016	Feb 2017	Dec 2023	Feb 2024
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2017	Mar 2017	Feb 2024	Mar 2024

Explanation for Delay:

Project Location:

Scope Summary:

350 ST. MARK'S PLACE - DOF LEASED SPACE

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW326RAR
Project Description: LAW DEPT - RAISE THE AGE -SI

Ten-Year Plan Category: RENOVATION OF LEASED SPACE

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PW-0326

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$2,697	\$0	\$0	\$0	\$0	\$2,697
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

LAW DEPT - RAISE THE AGE -SI

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW326RHP
Project Description: OCA RELOCATION FROM HOMEPORT - STATEN ISLAND

Ten-Year Plan Category: RENOVATION OF LEASED SPACE

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: ED-0075

Original Budget: \$1,012

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$2,767	\$160	\$0	\$0	\$0	\$0	\$0	\$2,927
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2002	Sep 2002	Jun 2008	Aug 2008
PRELIMINARY DESIGN	Sep 2006	Oct 2006	Sep 2006	Oct 2006
FINAL DESIGN	Nov 2006	Jan 2007	Nov 2006	Jan 2007
BID AWARD AND REGISTER CONTRCT	Feb 2007	Mar 2007	Feb 2007	Mar 2007
CONSTRUCTION TO 25%	Feb 2007	Apr 2007	Feb 2007	Apr 2007
CONSTRUCTION TO 50%	May 2007	Jun 2007	May 2007	Jun 2007
CONSTRUCTION TO 75%	Jul 2007	Jul 2007	Jul 2007	Jul 2007
ORIGINAL EQUIP & FURNISHING	Aug 2007	Jul 2007	Aug 2007	Mar 2010
SUBSTANTIAL COMPLETION	Aug 2007	Sep 2007	Mar 2010	Jul 2011
PUNCHLIST COMPLETE, JOB CLOSED	Oct 2007	Dec 2007	Jul 2011	Dec 2011

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

Scope Summary:

RELOCATION FROM HOMEPORT - STATEN ISLAND - DUE TO MAYOR'S REDEVELOPMENT PLAN

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW77501BL
Project Description: 10 RICHMOND TERR.- BOILER REPLACEMENT

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PW-0077

Original Budget: \$1,307

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$1,185	\$0	\$0	\$0	\$1,185
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2020	Aug 2020	Jun 2020	Aug 2020
PRELIMINARY DESIGN	Aug 2020	Dec 2020	Aug 2020	Dec 2020
FINAL DESIGN	Dec 2020	Jun 2021	Dec 2020	Jun 2021
BID AWARD AND REGISTER CONTRCT	Jun 2021	Sep 2021	Jun 2021	Sep 2021
CONSTRUCTION TO 25%	Sep 2021	Jan 2022	Sep 2021	Jan 2022
CONSTRUCTION TO 50%	Jan 2022	May 2022	Jan 2022	May 2022
CONSTRUCTION TO 75%	May 2022	Sep 2022	May 2022	Sep 2022
ORIGINAL EQUIP & FURNISHING	Sep 2022	Dec 2022	Sep 2022	Dec 2022
SUBSTANTIAL COMPLETION	Dec 2022	Feb 2023	Dec 2022	Feb 2023
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2023	Mar 2023	Feb 2023	Mar 2023

Explanation for Delay:

Project Location:

Scope Summary:

SQ FT

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW77501DB
Project Description: 10 RICHMOND TERRACE - RENOVATION

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PW-0077

Original Budget: \$0

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$417	\$476	\$4,909	\$0	\$5,802
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
-----------	------------------------	----------------------	-----------------------	---------------------

Explanation for Delay:

Project Location:

Scope Summary:

SQ/IA

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW77501EL
Project Description: 10 RICHMOND TERRACE- ELECTRICAL UPGRADE

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: PW-0077

Original Budget: \$5,900

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$3,801	\$110	\$0	\$0	\$0	\$0	\$0	\$3,911
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	May 2010	Aug 2010	May 2010	Aug 2010
PRELIMINARY DESIGN	Aug 2010	Dec 2010	Aug 2010	Dec 2010
FINAL DESIGN	Dec 2010	Jun 2011	Dec 2010	Jun 2011
BID AWARD AND REGISTER CONTRCT	Jun 2011	Sep 2011	Jun 2011	Sep 2011
CONSTRUCTION TO 25%	Sep 2011	Jan 2012	Sep 2011	Jan 2012
CONSTRUCTION TO 50%	Jan 2012	May 2012	Jan 2012	May 2012
CONSTRUCTION TO 75%	May 2012	Sep 2012	May 2012	Sep 2012
ORIGINAL EQUIP & FURNISHING	Sep 2012	Nov 2012	Sep 2012	Nov 2012
SUBSTANTIAL COMPLETION	Dec 2012	Jan 2013	Dec 2012	Jan 2013
PUNCHLIST COMPLETE, JOB CLOSED	Jan 2013	Feb 2013	Jan 2013	Jun 2019

Explanation for Delay:

Project Location:

Scope Summary:

10 RICHMOND TERRACE ELECTRICAL UPGRADE

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PW77SEC3
Project Description: 130 STUYVESANT PLACE- SECURITY BARRIER SI DA

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PW-0077

Original Budget: \$292

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$182	\$0	\$0	\$0	\$0	\$0	\$182
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2011	Aug 2011	Jun 2011	Aug 2011
PRELIMINARY DESIGN	Aug 2011	Dec 2011	Aug 2011	Dec 2011
FINAL DESIGN	Dec 2011	Jun 2012	Dec 2011	Jun 2012
BID AWARD AND REGISTER CONTRCT	Jun 2012	Sep 2012	Jun 2012	Sep 2012
CONSTRUCTION TO 25%	Sep 2012	Jan 2013	Sep 2012	Jan 2013
CONSTRUCTION TO 50%	Jan 2013	May 2013	Jan 2013	May 2013
CONSTRUCTION TO 75%	May 2013	Sep 2013	May 2013	Sep 2013
ORIGINAL EQUIP & FURNISHING	Sep 2013	Dec 2013	Sep 2013	Dec 2013
SUBSTANTIAL COMPLETION	Dec 2013	Feb 2014	Dec 2013	Feb 2014
PUNCHLIST COMPLETE, JOB CLOSED	Feb 2014	Mar 2014	Feb 2014	Mar 2014

Explanation for Delay:

Project Location:

Scope Summary:

130 STUYVESANT PLACE SECURITY BARRIER FOR SI DA

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PWR077MUR
Project Description: 18 RICHMOND TERRACE- STATEN ISLAND COURTHOUSE MURALS

Ten-Year Plan Category: REHABILITATION OF COURT BUILDINGS

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PW-R077

Original Budget: \$50

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$0	\$0	\$50	\$0	\$0	\$50
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Sep 2012	Oct 2012	Sep 2012	Oct 2012
PRELIMINARY DESIGN	Oct 2012	Nov 2012	Oct 2012	Nov 2012
FINAL DESIGN	Nov 2012	Dec 2012	Nov 2012	Dec 2012
BID AWARD AND REGISTER CONTRCT	Dec 2012	Jan 2013	Dec 2012	Jan 2013
CONSTRUCTION TO 25%	Jan 2013	Feb 2013	Jan 2013	Feb 2013
CONSTRUCTION TO 50%	Feb 2013	Apr 2013	Feb 2013	Apr 2013
CONSTRUCTION TO 75%	Apr 2013	May 2013	Apr 2013	May 2013
ORIGINAL EQUIP & FURNISHING	May 2013	May 2013	May 2013	May 2013
SUBSTANTIAL COMPLETION	May 2013	May 2013	May 2013	May 2013
PUNCHLIST COMPLETE, JOB CLOSED	May 2013	Jun 2013	May 2013	Jun 2013

Explanation for Delay:

Project Location:

Scope Summary:

PERFORM NECESSARY CONSTRUCTION ASSOCIATED WITH THE TRANSFER OF COURTHOUSE MURALS

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: PWR77GRGE
Project Description: ST. GEORGE COURTHOUSE & HYATT STREET PLAZA

Ten-Year Plan Category: REHABILITATION OF CITY-OWNED OFFICE SPACE

Community Boards Served: 500 501

Borough: RICHMOND

Budget Lines: PW-R077

Original Budget: \$1,518

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$0	\$0	\$780	\$0	\$0	\$0	\$0	\$780
Non-City	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Apr 2015	Jun 2015	Apr 2015	Jun 2015
PRELIMINARY DESIGN	Jun 2015	Oct 2015	Jun 2015	Oct 2015
FINAL DESIGN	Oct 2015	Apr 2016	Oct 2015	Apr 2016
BID AWARD AND REGISTER CONTRCT	Apr 2016	Jul 2016	Apr 2016	Jul 2016
CONSTRUCTION TO 25%	Jul 2016	Nov 2016	Jul 2016	Nov 2016
CONSTRUCTION TO 50%	Nov 2016	Mar 2017	Nov 2016	Mar 2017
CONSTRUCTION TO 75%	Mar 2017	Jul 2017	Mar 2017	Jul 2017
ORIGINAL EQUIP & FURNISHING	Jul 2017	Oct 2017	Jul 2017	Oct 2017
SUBSTANTIAL COMPLETION	Oct 2017	Dec 2017	Oct 2017	Dec 2017
PUNCHLIST COMPLETE, JOB CLOSED	Dec 2017	Jan 2018	Dec 2017	Jan 2018

Explanation for Delay:

Project Location:

Scope Summary:

ST. GEORGE COURTHOUSE & HYATT STREET PLAZA

(\$ in 000's)

Managing Agency: 856 : DEPT OF CITYWIDE ADMIN SERVS
Project Id: STGESPLND
Project Description: ST. GEORGE ESPLANADE

Ten-Year Plan Category: WATERFRONT DEVELOPMENT

Community Boards Served: 501

Borough: RICHMOND

Budget Lines: PW-R077

Original Budget: \$4,760

Project Plan

	Prior Actuals	Plan					RTC	Total
		2019	2020	2021	2022	2023		
City	\$3,317	\$0	\$0	\$0	\$800	\$0	\$0	\$4,117
Non-City	\$3	\$0	\$0	\$0	\$0	\$0	\$0	\$3

Milestone	Original Start Date	Original End Date	Current Start Date	Current End Date
DEVELOP SCOPE	Jun 2004	Sep 2004	Jun 2004	Aug 2004
PRELIMINARY DESIGN	Sep 2004	Jan 2005	Aug 2004	Dec 2004
FINAL DESIGN	Jan 2005	Jul 2005	Dec 2004	Jun 2005
BID AWARD AND REGISTER CONTRCT	Jul 2005	Oct 2005	Jun 2005	Sep 2005
CONSTRUCTION TO 25%	Oct 2005	Feb 2006	Sep 2005	May 2008
CONSTRUCTION TO 50%	Feb 2006	Jun 2006	May 2008	Dec 2010
CONSTRUCTION TO 75%	Jun 2006	Oct 2006	Dec 2010	Jan 2013
ORIGINAL EQUIP & FURNISHING	Oct 2006	Jan 2007	Jan 2013	Feb 2013
SUBSTANTIAL COMPLETION	Jan 2007	Mar 2007	Feb 2013	Mar 2013
PUNCHLIST COMPLETE, JOB CLOSED	Mar 2007	Apr 2007	Mar 2013	Mar 2013

Explanation for Delay:

PROJECT DELAYED DUE TO CHANGES IN SCOPE/DESIGN

Project Location:

ST. GEORGE ESPLANADE STATEN ISLAND

Scope Summary:

RECONSTRUCTION