

roa way Suite New or N

T: Donald Menz

Construction Manager The LiRo Group

111 Broadway, Suite 501 New York, NY 10006 **D** T: 2/05/2015

PR CT: City of New York

Department of Design & Construction

Marine Transfer Station Conversion Program

Southwest Brooklyn MTS

S CT N: 02325

We are sending you herewith the following sheets:

5.

6. 7.

8.

Submittal Number 02325-001	Review Cycle 001		<u>Description</u> Dredge and Disposal Plan	Action <u>Taken</u> 3,7
Tee	are:	1.	To be checked.	
		2.	Revise and resubmit.	
		3.	Approved - subject to corrections marked.	
		4.	Approved.	

For your information and use.

Incomplete submittal.

See remarks. Not Reviewed

R R S: See ubmittal or comment.

c: J. Cuervo, DDC **our very truly** M. Balarezo, URS/LiRo

GR ND NS N C

Chris McEntee

SOUTHWEST BROOKLYN MARINE TRANSFER STATION PRISMATIC DEVELOPMENT CORPORATION SUBMITTAL COVER SHEET

Contract No. 1: GE	NERAL CONSTRUCTION WORK		
Contractor's Name	PRISMATIC DEVELOPMENT CORPORATION		
te: Monday, Dece	mber 29, 2014		
Item: Dredge an	d Disposal Plan		
Specifications:	Dredging & Dredged Material Disposal		
Section:	02325		
Page No.:	3-4		
Para. No.:	1.06.A.1		
Contract Drawin	g No.: Z-002		
Location: Wate	rfont		
Submittal No.:	02325 001 Review Cycle No.: 001		
op Drawing Refere	nce No.:		
	y name: JT Cleary		

PDC Notes for Reviewer:

J T Cleary Inc.

100 Red Schoolhouse Rd, #A-12 Chestnut Ridge, NY 10977

Ph: 845-352-1099

Submittal

Project No.: 12-2067-1

Project Name: SouthWest Marine Transfr Statn Submittal No: 02325 -- 001

1824 Shore Parkway Review Cycle: 001

Brooklyn, NY 11214 Sent Date: 12/18/2014

Spec Section Title:

Submittal Title: Dredge and Disposal Plan

Contractor:	[Contractor's Stamp]
J T Cleary Inc.	Project Name: SouthWest Marine Transfr Statn
	Contract No.: S216-399A
	Contractor's Name: JT Cleary Inc.
	Date: 12-18-2014
	Item: <u>Dredge and Disposal Plan</u>
	Specifications:
	Section: 02325
GC (Brimony):	Page No.: 3-4
GC (Primary): Prismatic Development Corp.	Para. No.: 1.06.A.1
Mike Cortese	Contract Drawing No.: Z-002.00 of
SHOP DRAWING REVIE	Location:
Consulting Engineer's Review	Submittal No.: <u>001</u> Review Cycle No.: <u>001</u>
Approved Subject to Correction	ne Marina Deference No.
☐ Examined and Returned for Cor	Reference No.:
	rection Source company name: J.T. Cleary Inc.
conformance with the design	TOT Supproved By:
contract documents. Markings	of Egg <mark>inagrénét</mark> arnp]
shall not be construed as relieving t from compliance with the project	
specifications nor departure ther	efrom. The
contractor remains responsible fo accuracy, for confirming, and c	
quantities and dimensions, for	or selecting
fabrication processes, for tecassembly, and for performing his w	
manner.	
Consulting Engineer AECOM USA	
1\ \	
By Date: 02-	03-2015



Dredge and Disposal Plan

Project: Southwest Brooklyn Marine Transfer Station

Contract No: S216-399A

Location: Gravesend Bay of Lower New York Bay

Sub-contractor: JT Cleary, Inc.

Date: December 17, 2014



Table of Contents

a)	Methods, Equipment, and Schedule	2
(Overview	2
	Methodology	
	quipment Listing	
	chedule	
b)	Debris Removal	5
c)	Surveys	5
d)	Dredging near Structures	6
	Layout Site Locations	
f)	Silt Curtain Configuration	6
	/Jaterial	



a) Methods, Equipment, and Schedule

The proposed methods, equipment and schedule to dredge, transport and dispose of the dredged materials from the dredge area.

Overview

JT Cleary proposes to perform contract required dredging utilizing a barge-mounted crane, equipped with an environmental clamshell bucket. The crane barge will be situated and secured on spuds and will be relocated as necessary, as work progresses. The crane will be equipped with sophisticated GPS guidance and monitoring software to ensure dredging is performed accurately and to the contract limits. In addition, Aqua Survey Inc. will provide pre- and post-dredge surveys and routine progress surveys for quality control. Dredge spoils will be loaded into hopper scows for decanting and transport.

Once fully loaded, scows will be moved to an onsite, temporary mooring for a settling period, prior to decanting and transport to the material handling site. After a settling period to avoid turbidity, decant water will be pumped from the surface of the loaded scow to the waterway in the project area. After decanting, the dredged sediment will be transported to the offloading facility, where it will be stabilized in-scow for subsequent transport to the approved disposal facility.

The sequence of operation is as follows:

- 1. Mobilize to jobsite
- 2. Install temporary mooring
- 3. Set crane barge on spuds
- 4. Install silt curtain
- 5. Dredge (inshore to offshore)
- 6. Treat and dispose of spoils
- 7. Demobilize equipment from site

Methodology

The crane barge will be secured within the dredge area on spuds and will be repositioned as necessary as work progresses. The work platform will be moved from an inshore to offshore position as work progresses to accommodate the dredging operation. Hopper barges will remain immediately adjacent to the crane barge within the dredge area, as work proceeds.

Dredged material stabilization operations will be conducted at the Cashman Marine Terminal located at:



Cashman Marine Terminal c/o Jay Cashman Inc. - Dredged Material Processing Facility 632-650 South Front Street Elizabeth, NJ 07207

See **Appendix A**, Site Map.

Dredged materials and associated debris will be placed in hopper barges at the project site. Materials will be placed in the barge carefully to 1) prevent splashing or spillage, and 2) avoid imparting energy to the material matrix in order to promote optimal water separation in the barge. Loaded barges will be transported by tug from the removal site to the Cashman Marine Terminal (CMT), located along the Arthur Kill along the Gulfport Reach. Barges will be loaded appropriately to prevent groundings in the removal area and navigation channel.

Loaded barges will be allowed to consolidate for a minimum of 24 hours to promote adequate decanting of interstitial water to the surface. During the consolidation step, barges will be moored at mooring dolphin/buoys located in the Gravesend Bay Anchorage. Once the consolidation and water separation process time has been achieved, the barge will towed and fleeted along the CMT unloading dock.

Decant water from the surface of the loaded material barge will be removed using a submersible pump, and returned directly to the waterway in the project area.

The stabilization process will be conducted at CMT, using a cement feed system, consisting of heavy duty conveyors, silos, and auger conveyor. The system will be stationed at the unloading wharf and deliver Portland cement or Calciment reagent to the dredged material barge at specific rates. A reagent will be added at a rate of 8% by weight to the hopper barge and mixed in-barge. The weight of reagent will be determined by the difference in the draft of the hopper barge before it was loaded and the draft of the barge after dewatering. The drafts of the hopper barge will be compared to the Ullage tables for the barge in order to determine the weight of dredged material, and the required amount of reagent, based on the selected dosage. The reagent dosage will be optimized throughout the material solidification/stabilization process, in order to meet the required consistency and workability criteria, while minimizing cement addition and disposal tonnage to the extent practical.

The cement will be blended with the dredged material in the barge using a mixing head mounted on a CAT 385, or similar tracked hydraulic excavator. The mixing excavator will be able to travel alongside the barge, and have the capacity to reach the outbound corners of the largest material barge, in order to achieve consistent solidification and stabilization results per barge load.

The hopper barge will be removed from the processing site and allowed to cure a minimum of 24 hours. After curing, hopper barges will be transported to the 380 Development Site for unloading. Processed dredged material will be unloaded from the barge to the initial stockpile area using the off-loader equipped with a clamshell bucket.

To prevent loss on any material from the unloading operation to the waterway, a spill plate will be stationed between the material barge and the wharf along the swing radius of the offloading excavator. The spill plate will capture and redirect any spilled material back to the material barge.



Cashman Dredging and Marine Contracting Co., LLC (Cashman) maintains a seamless partnership with Jay Cashman, Inc. (JCI), and Elizabeth Marine Terminal, LLC (EMT), as they are owned and managed under the same organization. The partnership gives Cashman direct access to JCI assets, such as the Elizabeth Marine Terminal, LLC in Elizabeth, NJ (also known as Jay Cashman, Inc. Dredged Material Processing Facility).

Elizabeth Marine Terminal, LLC has been issued and maintains the following permits for acceptance and processing of dredged material:

- 1. Permit No. 0000-04-0018.1; WQC 040001 for in-barge processing of dredged material;
- 2. Permit No. 2004-06-0004.1; WFD 060002 for pug mill processing of dredged material and construction of the bulkhead;
- 3. Permit No. PCP 070001; an Air Pollution Control Pre-Construction Permit for dredged material processing.

Based on a review of the analytical data provided, Cashman is authorized to accept and stabilize the sediment from this project. The permits identified above require that an Acceptable Use Determination (AUD) be issued by the New Jersey Department of Environmental Protection (NJDEP) prior to the acceptance of the material. AUDs for individual dredging projects are issued by the NJDEP upon review of sediment characterization for each project. JT Cleary will coordinate the request for an AUD for this project.

After stabilization and solidification process, the material will be off-loaded for reuse at the 380 Development Site located at:

380 Development Site Staten Island Marine Development 500 Western Ave Staten Island, NY

See **Appendix A**, Site Map.

Equipment Listing

The following equipment will be mobilized to the project site for the dredging operation:

Crane: Liehberr LR 1300 lattice boom crane (330 ton capacity)

Crane Barge: 150'x54'x10' ABS barge equipped with GPS location

Clamshell: 5.5 CY Level Cut environmental bucket by Cable Arm

Tug Boats: JT Cleary's "Christy Anne" 500 HP tug, and services by Henry Marine and Millers

Launch

Monitoring Software: ClamVision software by Cable Arm equipped with open/close sensor



Material Scows: 3 Units – Open top 150'x37'x12.75 hopper scows

Decanting Pumps: 1 Unit - Godwin CD100/110 Dri-Prime pumps

Schedule

The dredging operation will commence after completion of work on the king pile bulkhead, but not before July 16, 2014, due to environmental restrictions noted in the permit. Following is the proposed schedule:

Mobilization of dredging equipment

Dredging begins:

Dredging completed:

July 14, 2014

July 16, 2014

Aug 16, 2014

Anticipated dredging time is subject to weather conditions and quantity/type of debris encountered in the dredge area.

b) Debris Removal

The proposed methods, equipment and schedule for removal, transport and disposal of debris from each dredge areas.

Debris is defined as any non-sediment material, such as wooden pile remnants, revetment stone (rip rap), logs, driftwood, wire, cable, anchors, lumber, and trash, that does not require special equipment to remove.

Debris will be removed with the dredge bucket and placed in the barge for transport and disposal at the 380 Development Site (see previous section).

c) Surveys

The proposed hydrographic survey equipment, methods and personnel for progress surveys.

Aqua Survey, Inc. (ASI) will perform the surveys, using a two-man crew, survey vessel, Odom CVM single beam fathometer or equivalent, notebook computer, and DGPS system to perform the bathymetric surveys. The area to be surveyed covers an area in the Gravesend Bay at the SW Brooklyn Marine Transfer Station of approximately 300 ft x 300 ft. ASI will use Hypack for survey control, ship track recording, and data acquisition, and will run survey lanes every 20 feet within the survey area, as well as some perpendicular lanes for cross-checking the data.

ASI will use an established benchmark for horizontal and vertical control to QA/QC the bathymetry data. ASI will provide all the reduced, raw data in an ASCII file format for each survey. Data will be processed and a survey map produced as an E-size drawing and on a CD-ROM as both an Auto-CAD and ASCII version file for the pre- and post- surveys. Maps will be signed by an ACSM certified hydrographer.



ASI owns and operates over 20 sampling and surveying research vessels, ranging in size and function to include a four-person amphibious vehicle, geophysical survey vessels, a 32-foot pontoon-hulled coring vessel, and a 30-foot, landing-craft R/V Tesla. Having a fleet of vessels in-house allows deployment the right vessel for the waterway conditions. ASI maintains appropriate levels of insurance for all vessels and on-water activities, operates all vessels in full compliance with United States Coast Guard rules and regulations and in compliance with the Jones Act. All vessels, at a minimum, are equipped with safety equipment for all crew members and passengers. An appropriately sized and equipped vessel will be used to perform bathymetric survey services at the Southwest Brooklyn Marine Transfer Station.

ASI's personnel are OSHA Hazwoper 40-hour trained, and ASI makes safety a top priority. ASI currently owns and operates its vessels and equipment and has an experienced, professional staff of degreed mariners.

d) Dredging near Structures

Special procedures for dredging near structures.

By using a hydraulic, rather than friction, crane, the dredging operation will have a smoother and more precise movement. The environmental bucket will have protective, rubber bumpers attached to it as a precaution. The top of the bucket is sealed by rubber flaps, stopping the inflow of water into the bucket during bucket ascension, reducing the loss of material from the bucket due to washout.

The dredging operation will be aided by ClamVision monitoring software, which allows for precise positioning of the bucket. In addition, the bucket will have an open-close sensor. The bucket hoist speed will be limited to two feet per second, and will be lifted in a continuous motion through the water column to the barge. JT Cleary has expertise in dredging near structures and will have its most experienced dredge operator assigned to this project.

e) Layout Site Locations

Layout site locations, equipment laydown areas and equipment storage areas.

See **Appendix B** for a layout sketch of dredge equipment. See **Appendix C** for temporary mooring location for the decant barge.

Equipment storage containers will be on the dredge barge.

f) Silt Curtain Configuration

Silt curtain configuration and details.


The silt curtain will be placed around the entire dredge area. The hopper scow will be just outside the silt curtain to facilitate transport, once loaded. The silt curtain may be tightly secured to the side of the hopper to ensure no dredge material spills outside the curtain during the dredging operation. See **Appendix B**.





Material


A durable, semi-permeable woven geotextile was selected, rather than an impermeable curtain, due to tidal flows in the project area. See **Appendix D** for a drawing and details of the silt curtain. The following materials will be used:


- Approximately 650 If of Siltdam Type II, 22 ft depth
 - o 12" dia., flexible, closed cell foam floatation
 - o 22 oz. PVC coated polyester float cover (Int'l orange)
 - o 5/16" dia., PVC coated, galvanized, 7x19 top tension cable
 - 22 ft depth 4-6% woven monofilament geotextile filter fabric skirt (permeable AOS = US sieve70, 18 gpm/ft flow rate)
 - o 3/8" dia., galvanized steel ballast chain
 - o Aluminum universal/lacing grommet ends
 - o Taper ends to match shoreline approaches
 - o (4) 100 ft sections (3) 50 sections
- 13 Danforth anchor sets



















This drawing is conceptual and is not designed by the manufacturer for a specific application. The manufacturer makes no guarantee of the suitability of the representative components for any intended use. The manufacturer shall not be liable for damages of any kind resulting for the use of this drawing or it's concepts.



PO Box 960 Brockton MA 02303-0960 508-583-7850 F 508-583-5231 www.spilldam.com

S TD T P T NG T R D T RR R Semi-Permeable Turbi ity arrier it luminum niver al n Connector

PROJECT: J T Cleary, Southwest Marine Tranfer Terminal

LOCATION: Brooklyn, NY

SHEET NO.: 1 of 1 DATE: December 17, 2014

SCALE: Not To Scale DRAWN BY: TJP