

**650 METROPOLITAN AVENUE**

**BROOKLYN, NEW YORK**

---

# **Remedial Action Work Plan**

**Block 2763, Lot11**

**NYC BCP Number: 13CVCP071K**

**Prepared for:**

Mr. Joseph Roubeni  
650 Met Partners, LLC  
175 Great Neck Road  
Great Neck, NY 11201

**Prepared by:**

GEI Consultants  
110 Walt Whitman Road Suite 204  
Huntington Station, New York  
(631) 760-9300

---

**JULY 2012**

# REMEDIAL ACTION WORK PLAN

## TABLE OF CONTENTS

TABLE OF CONTENTS.....	ii
LIST OF ACRONYMS .....	iv
CERTIFICATION .....	<b>Error! Bookmark not defined.</b>
EXECUTIVE SUMMARY .....	1
REMEDIAL ACTION WORK PLAN.....	1
1.0 SITE BACKGROUND.....	11
1.1 Site Location and Current Usage .....	11
1.2 Proposed Redevelopment Plan .....	11
1.3 Description of Surrounding Property.....	12
1.4 Remedial Investigation .....	12
2.0 REMEDIAL ACTION OBJECTIVES.....	14
3.0 REMEDIAL ALTERNATIVES ANALYSIS.....	14
3.1 Threshold Criteria.....	<b>Error! Bookmark not defined.</b>
3.2 Balancing Criteria.....	<b>Error! Bookmark not defined.</b>
4.0 REMEDIAL ACTION .....	19
4.1 Summary of Preferred Remedial Action.....	19
4.2 Soil Cleanup Objectives and Soil/Fill Management.....	21
4.3 Engineering Controls .....	21
4.4 Institutional Controls .....	21
4.5 Site Management Plan .....	21
4.6 Qualitative Human Health Exposure Assessment .....	21
5.0 REMEDIAL ACTION MANAGEMENT.....	30
5.1 Project Organization and Oversight.....	30
5.2 Site Security .....	30
5.3 Work Hours.....	30
5.4 Construction Health and Safety Plan (HASp) .....	30
5.5 Community Air Monitoring Plan.....	31
5.6 Agency Approvals .....	32

5.7	Site Preparation .....	32
5.8	Traffic Control .....	34
5.9	Demobilization.....	34
5.10	Reporting and Record Keeping.....	35
5.11	Complaint Management.....	36
5.12	Deviations from the Remedial Action Work Plan .....	36
5.13	DUSR.....	<b>Error! Bookmark not defined.</b>
6.0	REMEDIAL ACTION REPORT .....	37
7.0	SCHEDULE .....	39

## **FIGURES**

- Site Map
- Site Location Map
- Redevelopment Plan
- 
- Site excavation diagrams
- 
- 

## **APPENDICES**

- Citizen Participation Plan
- Sustainability Statement
- Soil/Materials Management Plan
- Construction Health and Safety Plan
- Proposed Development Plans
- Previous Environmental Investigations and Reports
- Sample Hazardous or Non-Hazardous Soil Disposal Manifest
- Design Diagrams and Specifications for Vapor Barrier/Waterproofing Membrane

## LIST OF ACRONYMS

Acronym	Definition
AOC	Area of Concern
AS/SVE	Air Sparging/Soil Vapor Extraction
BOA	Brownfield Opportunity Area
CAMP	Community Air Monitoring Plan
C/D	Construction/Demolition
COC	Certificate of Completion
CQAP	Construction Quality Assurance Plan
CSOP	Contractors Site Operation Plan
DCR	Declaration of Covenants and Restrictions
ECs/ICs	Engineering and Institutional Controls
HASP	Health and Safety Plan
IRM	Interim Remedial Measure
BCA	Brownfield Cleanup Agreement
MNA	Monitored Natural Attenuation
NOC	Notice of Completion
NYC BCP	New York City Brownfield Cleanup Program
NYC DEP	New York City Department of Environmental Protection
NYC DOHMH	New York State Department of Health and Mental Hygiene
NYCRR	New York Codes Rules and Regulations
NYC OER	New York City Office of Environmental Remediation
NYS DEC	New York State Department of Environmental Conservation
NYS DEC DER	New York State Department of Environmental Conservation Division of Environmental Remediation
NYS DOH	New York State Department of Health
NYS DOT	New York State Department of Transportation
ORC	Oxygen-Release Compound
OSHA	United States Occupational Health and Safety Administration
PE	Professional Engineer

PID	Photo Ionization Detector
QEP	Qualified Environmental Professional
QHHEA	Qualitative Human Health Exposure Assessment
RAOs	Remedial Action Objectives
RAR	Remedial Action Report
RAWP	Remedial Action Work Plan or Plan
RCA	Recycled Concrete Aggregate
RD	Remedial Design
RI	Remedial Investigation
RMZ	Residual Management Zone
SCOs	Soil Cleanup Objectives
SCG	Standards, Criteria and Guidance
SMP	Site Management Plan
SPDES	State Pollutant Discharge Elimination System
SVOC	Semi-Volatile Organic Compound
USGS	United States Geological Survey
UST	Underground Storage Tank
VOC	Volatile Organic Compound

# **EXECUTIVE SUMMARY**

650 Met Partners, LLC has enrolled in the New York City Voluntary Cleanup Program (NYC VCP) to investigate and remediate a 3200-square foot site located at 650 Metropolitan Avenue in Brooklyn, New York. A remedial investigation (RI) was performed to compile and evaluate data and information necessary to develop this Remedial Action Work Plan (RAWP). The remedial action described in this document provides for the protection of public health and the environment consistent with the intended property use, complies with applicable environmental standards, criteria and guidance and conforms with applicable laws and regulations.

## **Site Location and Current Usage**

The Site is located at 650 Metropolitan Avenue in the Williamsburg section in Brooklyn, New York and is identified as Block 2763 and Lot 11 on the New York City Tax Map. Figure number 1 shows the Site location. The Site is 3,200 square feet and is bounded by Metropolitan Avenue to the north, an apartment building to the south, an apartment building to the east, and a vacant lot to the west. A map of the site boundary is shown in Figure number 1. Currently, the Site contains a vacant single story building, formerly used as a flooring store. The building occupies the entire footprint of Block 2763, Lot 11.

## **Summary of Proposed Redevelopment Plan**

The proposed future use of the Site will consist of a 6 story, 12 unit apartment building. Layout of the proposed site development is presented in Figure number 3. The current zoning designation is R7A. The proposed use is consistent with existing zoning for the property.

The proposed redevelopment of this site will include the construction of a 6 story 12 unit apartment building. The foundation will be excavated to approximately 11'6" below grade except for the elevator pit which will be excavated to 15'6" below grade. Groundwater will not be encountered during construction. Approximately 800 cubic yards of soil will be removed to construct the foundation. The proposed building footprint will be 40' x 50', with an open area of approximately 40' x 30' at the rear of the building which will be used as a landscaped yard. The entire 12,000 gross square footage building will be used for apartments and hallways. The basement area will contain the maintenance, storage and utility rooms for the apartment building.

The remedial action contemplated under this RAWP may be implemented independently of the proposed redevelopment plan.

### **Summary of the Remedy**

The proposed remedial action achieves protection of public health and the environment for the intended use of the property. The proposed remedial action achieves all of the remedial action objectives established for the project and addresses applicable standards, criterion, and guidance; is effective in both the short-term and long-term and reduces mobility, toxicity and volume of contaminants; is cost effective and implementable; and uses standards methods that are well established in the industry.

The proposed remedial action will consist of:

1. Preparation of a Community Protection Statement and performance of all required NYC VCP citizen participation activities according to an approved Citizen Participation Plan (CPP) included in RAWP;
2. Performance of a Community Air Monitoring Program.
3. Site mobilization involving Site security setup, equipment mobilization, utility mark outs and marking & staking excavation areas.
4. Establishment of Track 1 Soil Cleanup Objectives (SCOs). Excavation and removal of any soil/fill exceeding SCOs.
5. Screening of excavated soil/fill during intrusive work for indications of contamination by visual means, odor, and monitoring with a PID.
6. Transportation and off-Site disposal of all soil/fill material at permitted facilities in accordance with applicable laws and regulations for handling, transport, and disposal, and this plan. Sampling and analysis of excavated media as required by disposal facilities. Appropriate segregation of excavated media onsite.
7. Removal of underground storage tanks and closure of petroleum spills in compliance with applicable local, State and Federal laws and regulations (if encountered).

8. Import of materials to be used for backfill and cover in compliance with this plan and in accordance with applicable laws and regulations.
9. Implementation of storm-water pollution prevention measures in compliance with applicable laws and regulations.
10. Collection and analysis of end-point samples to determine the performance of the remedy with respect to attainment of SCOs.
11. Construction and maintenance of an engineered composite cover consisting of a six inch thick concrete floor building slab, over an open space basement area to prevent human exposure to any residual soil/fill remaining under the Site, as part of building construction;
12. Installation of a 20 –mil vapor barrier system beneath the building slab, as part of building construction.
13. Performance of all activities required for the remedial action, including permitting requirements and pretreatment requirements, in compliance with applicable laws and regulations.
14. Submission of a RAR that describes the remedial activities, certifies that the remedial requirements have been achieved, defines the Site boundaries, and describes all Engineering and Institutional Controls to be implemented at the Site, and lists any changes from this RAWP.
15. If Track 1 is not achieved, submission of an approved Site Management Plan (SMP) in the RAR for long-term management of residual contamination, including plans for operation, maintenance, monitoring, inspection and certification of Engineering and Institutional Controls and reporting at a specified frequency.
16. If Track 1 is not achieved, recording of a Declaration of Covenants and Restrictions that includes a listing of Engineering Controls and a requirement that management of these controls must be in compliance with an approved SMP; and Institutional Controls including prohibition of the following: (1) vegetable gardening and farming; (2) use of groundwater without treatment rendering it safe for the intended use; (3) disturbance of

residual contaminated material unless it is conducted in accordance with the SMP; and  
(4) higher level of land usage without OER-approval.

## COMMUNITY PROTECTION STATEMENT

The Office of Environmental Remediation created the New York City Voluntary Cleanup Program (NYC VCP) to provide governmental oversight for the cleanup of contaminated property in NYC. This Remedial Action Work Plan (“cleanup plan”) describes the findings of prior environmental studies that show the location of contamination at the site, and describes the plans to clean up the site to protect public health and the environment.

This cleanup plan provides a very high level of protection for neighboring communities. This cleanup plan also includes many other elements that address common community concerns, such as community air monitoring, odor, dust and noise controls, hours of operation, good housekeeping and cleanliness, truck management and routing, and opportunities for community participation. The purpose of this Community Protection Statement is to explain these community protection measures in non-technical language to simplify community review.

**Remedial Investigation and Cleanup Plan.** Under the NYC VCP, a thorough cleanup study of this property (called a remedial investigation) has been performed to identify past property usage, to sample and test soils, groundwater and soil vapor, and identify contaminant sources present on the property. The cleanup plan has been designed to address all contaminant sources that have been identified during the study of this property.

**Identification of Sensitive Land Uses.** Prior to selecting a cleanup, the neighborhood was evaluated to identify sensitive land uses nearby, such as schools, day care facilities, hospitals and residential areas. The cleanup program was then tailored to address the special conditions of this community.

**Qualitative Human Health Exposure Assessment.** An important part of the cleanup planning for the Site is the performance of a study to find all of the ways that people might come in contact with contaminants at the Site now or in the future. This study is called a Qualitative Human Health Exposure Assessment (QHHEA). A QHHEA was performed for this project. This assessment has considered all known contamination at the Site and evaluated the potential for people to come in contact with this contamination. All identified public exposures will be addressed under this cleanup plan.

**Health and Safety Plan.** This cleanup plan includes a Health and Safety Plan that is designed to protect community residents and on-Site workers. The elements of this plan are in compliance with safety requirements of the United States Occupational Safety and Health Administration. This plan includes many protective elements including those discussed below.

**Site Safety Coordinator.** This project has a designated Site safety coordinator to implement the Health and Safety Plan. The safety coordinator maintains an emergency contact sheet and protocol for management of emergencies. The Site safety coordinator is Tess Landgraff and can be reached at 631-760-9300.

**Worker Training.** Workers participating in cleanup of contaminated material on this project are required to be trained in a 40-hour hazardous waste operators training course and to take annual refresher training. This pertains to workers performing specific tasks including removing contaminated material and installing cleanup systems in contaminated areas.

**Community Air Monitoring Plan.** Community air monitoring will be performed during this cleanup project to ensure that the community is properly protected from contaminants, dust and odors. Air samples will be tested in accordance with a detailed plan called the Community Air Monitoring Plan or CAMP. Results will be regularly reported to the NYC Office of Environmental Remediation. This cleanup plan also has a plan to address any unforeseen problems that might occur during the cleanup (called a 'Contingency Plan').

**Odor, Dust and Noise Control.** This cleanup plan includes actions for odor and dust control. These actions are designed to prevent off-Site odor and dust nuisances and includes steps to be taken if nuisances are detected. Generally, dust is managed by application of physical covers and by water sprays. Odors are controlled by limiting the area of open excavations, physical covers, spray foams and by a series of other actions (called operational measures). The project is also required to comply with NYC noise control standards. If you observe problems in these areas, please contact the onsite Project Manager Nicholas Recchia 631-760-9300 or NYC Office of Environmental Remediation Project Manager Hannah Moore at 212-442-6372.

**Quality Assurance.** This cleanup plan requires that evidence be provided to illustrate that all cleanup work required under the plan has been completed properly. This evidence will be

summarized in the final report, called the Remedial Action Report. This report will be submitted to the NYC Office of Environmental Remediation and will be thoroughly reviewed.

**Storm-Water Management.** To limit the potential for soil erosion and discharge, this cleanup plan has provisions for storm-water management. The main elements of the storm water management include physical barriers such as tarp covers and erosion fencing, and a program for frequent inspection.

**Hours of Operation.** The hours for operation of cleanup will comply with the NYC Department of Buildings construction code requirements or according to specific variances issued by that agency. For this cleanup project, the hours of operation are 7 am to 5 pm Monday through Friday.

**Signage.** While the cleanup is in progress, a placard will be prominently posted at the main entrance of the property with a laminated project Fact Sheet that states that the project is in the NYC Brownfield Cleanup Program, provides project contact names and numbers, and locations of project documents can be viewed.

**Complaint Management.** The contractor performing this cleanup is required to address all complaints. If you have any complaints, you can call the facility Project Manager Nicholas Recchia at 631-760-9300, the NYC Office of Environmental Remediation Project Manager Hannah Moore at 212-442-6372, or call 311 and mention the Site is in the NYC Brownfield Cleanup Program.

**Utility Mark-outs.** To promote safety during excavation in this cleanup, the contractor is required to first identify all utilities and must perform all excavation and construction work in compliance with NYC Department of Buildings regulations.

**Soil and Liquid Disposal.** All soil and liquid material removed from the Site as part of the cleanup will be transported and disposed of in accordance with all applicable City, State and Federal regulations and required permits will be obtained.

**Soil Chemical Testing and Screening.** All excavations will be supervised by a trained and properly qualified environmental professional. In addition to extensive sampling and chemical testing of soils on the Site, excavated soil will be screened continuously using hand-held

instruments, by sight, and by smell to ensure proper material handling and management, and community protection.

**Stockpile Management.** Soil stockpiles will be kept covered with tarps to prevent dust, odors and erosion. Stockpiles will be frequently inspected. Damaged tarp covers will be promptly replaced. Stockpiles will be protected with silt fences. Hay bales will be used, as needed to protect storm water catch basins and other discharge points.

**Trucks and Covers.** Loaded trucks leaving the Site will be covered in compliance with applicable laws and regulations to prevent dust and odor. Trucks will be properly recorded in logs and records and placarded in compliance with applicable City, State and Federal laws, including those of the New York State Department of Transportation. If loads contain wet material that can leak, truck liners will be used. All transport of materials will be performed by licensed truckers and in compliance with all laws and regulations.

**Imported Material.** All fill materials proposed to be brought onto the Site will comply with rules outlined in this cleanup plan and will be inspected and approved by a qualified worker located on-Site. Waste materials will not be brought onto the Site. Trucks entering the Site with imported clean materials will be covered in compliance with applicable laws and regulations.

**Equipment Decontamination.** All equipment used for cleanup work will be inspected and washed, if needed, before it leaves the Site. Trucks will be cleaned at a truck inspection station on the property before leaving the Site.

**Housekeeping.** Locations where trucks enter or leave the Site will be inspected every day and cleaned regularly to ensure that they are free of dirt and other materials from the Site.

**Truck Routing.** Truck routes have been selected to: (a) limit transport through residential areas and past sensitive nearby properties; (b) maximize use of city-mapped truck routes; (c) limit total distance to major highways; (d) promote safety in entry to highways; (e) promote overall safety in trucking; and (f) minimize off-Site line-ups (queuing) of trucks entering the property. Operators of loaded trucks leaving the Site will be instructed not to stop or idle in the local neighborhood.

**Final Report.** The results of all cleanup work will be fully documented in a final report (called a Remedial Action Report) that will be available for you to review in the public document repositories located at Brooklyn Public Library: Leonard Branch; 81 Devoe Street, Brooklyn, NY 11211.

**Long-Term Site Management.** To provide long-term protection after the cleanup is complete, the property owner will be required to comply with an ongoing Site Management Plan that calls for continued inspection of protective controls, such as Site covers. The Site Management Plan is evaluated and approved by the NYC Office of Environmental Remediation. Requirements that the property owner must comply with are defined in the property's deed. A certification of continued protectiveness of the cleanup will be required from time to time to show that the approved cleanup is still effective.

# CERTIFICATION

I, Brandon Nathe, am a Professional Engineer licensed in the State of New York. I have primary direct responsibility for implementation of the remedial action for the 650 Metropolitan Avenue Site (13CVCP071K).

I certify that this Remedial Action Work Plan (RAWP) has a plan for handling, transport and disposal of soil, fill, fluids and other materials removed from the property in accordance with applicable City, State and Federal laws and regulations. Importation of all soil, fill and other material from off-Site will be in accordance with all applicable City, State and Federal laws and requirements. This RAWP has provisions to control nuisances during the remediation and all invasive work, including dust and odor suppression.

Brandon Nathe

Name

087851

NYS PE License Number

\_\_\_\_\_  
Signature

\_\_\_\_\_  
Date



# **REMEDIAL ACTION WORK PLAN**

## **1.0 SITE BACKGROUND**

650 Met Partners, LLC has enrolled in the New York City Voluntary Cleanup Program (NYC VCP) to investigate and remediate a property located at 650 Metropolitan Avenue in the Williamsburg section of Brooklyn, New York (the Site). A Remedial Investigation (RI) was performed to compile and evaluate data and information necessary to develop this Remedial Action Work Plan (RAWP) in a manner that will render the Site protective of public health and the environment consistent with the contemplated end use. This RAWP establishes remedial action objectives, provides a remedial alternatives analysis that includes consideration of a permanent cleanup, and provides a description of the selected remedial action. The remedial action described in this document provides for the protection of public health and the environment, complies with applicable environmental standards, criteria and guidance and applicable laws and regulations.

### **1.1 SITE LOCATION AND CURRENT USAGE**

The Site is located at 650 Metropolitan Avenue in the Williamsburg section in Brooklyn, New York and is identified as Block 2763 and Lot 11 on the New York City Tax Map. Figure number 1 shows the Site location. The Site is 3,200 square feet and is bounded by Metropolitan Avenue to the north, an apartment building to the south, an apartment building to the east, and a vacant lot to the west. A map of the site boundary is shown in Figure number 1. Currently, the Site contains a vacant single story building, formerly used as a flooring store. The building occupies the entire footprint of Block 2763, Lot 11.

### **1.2 PROPOSED REDEVELOPMENT PLAN**

The proposed future use of the Site will consist of a 6 story, 12 unit apartment building. Layout of the proposed site development is presented in Figure number 3. The current zoning designation is R7A. The proposed use is consistent with existing zoning for the property.

The proposed redevelopment of this site will include the construction of a 6 story 12 unit apartment building. The foundation will be excavated to approximately 11'6" below grade

except for the elevator pit which will be excavated to 15'6" below grade. Groundwater will not be encountered during construction. Approximately 800 cubic yards of soil will be removed to construct the foundation. The proposed building footprint will be 40' x 50', with an open area of approximately 40' x 30 at the rear of the building which will be used as a landscaped yard. The entire 12,000 gross square footage building will be used for apartments and hallways. The basement area will contain the maintenance, storage and utility rooms for the apartment building. The remedial action contemplated under this RAWP may be implemented independently of the proposed redevelopment plan.

### **1.3 DESCRIPTION OF SURROUNDING PROPERTY**

Surrounding properties include multi-family residential and storefronts. The OER's SPEED map indicated that public school PS132 Conselya was located 460' to the northeast. No hospitals or day care facilities were identified within a 500 foot radius of this site.

### **1.4 REMEDIAL INVESTIGATION**

A remedial investigation was performed and the results are documented in a companion document called "*Remedial Investigation Report, 650 Metropolitan Avenue*", dated July 2012 (RIR).

#### **Summary of Past Uses of Site and Areas of Concern**

Based on the Phase I ESA, the current building was constructed between 1916 and 1924, and previous uses included a bowling alley/ wagon shed from 1905 to 1916, an auto repair shop in 1935, an apple slicing company with an underground gasoline storage tank in the sidewalk in front of the building from 1945 to 1970, a carpet and furniture store from 1985 to 1996 and a futon and flooring store from 2008 until 2011. The report indicated that the store was vacant during the MEI Phase I investigation during 2011.

The only AOC identified for this site is the area near an adjacent sidewalk UST.

#### **Summary of the Work Performed under the Remedial Investigation**

1. Conducted a Site inspection to identify AOCs and physical obstructions (i.e. structures, buildings, etc.);

2. Installed three soil borings across the entire project site, and collected six soil samples for chemical analysis from the soil borings to evaluate soil quality;
3. Installed three groundwater monitoring wells and collected three groundwater samples for chemical analysis to evaluate groundwater quality;
4. Installed three soil vapor probes around Site perimeter and collected three soil vapor samples and one ambient air sample for chemical analysis.

### **Summary of Environmental Findings**

1. Elevation of the property is 34 feet above sea level.
2. Depth to groundwater is 22 feet at the Site.
3. Groundwater flow is presumed to flow from east to west beneath the Site.
4. Depth to bedrock was not determined and was not encountered during the investigation.
5. Soil/ fill samples collected during the RI showed no detectable concentrations of VOCs, PCBs, or Pesticides. One SVOC, BenzylButylPhthalate, a common laboratory contaminant, was observed in boring B-1 in the 0-2' sample at a concentration of 45ug/kg. There are no established cleanup standards for this compound. No other SVOC's were detected in any of the other soil samples. All soil samples contained metals as part of the soil structure, but only selenium was identified at concentrations (maximum concentration 7.7 ppm) slightly above Unrestricted Use SCOs. The soil samples analyzed at this Site appear to be of a naturally deposit glacial material without contamination that would restrict use or disposal.
6. Groundwater samples collected during the RI showed no detectable concentrations of VOC's, SVOC's, Pesticides or PCBs. Dissolved and total concentrations of iron, manganese and sodium were detected at concentrations slightly above GQSS, which is indicative of regional saline intrusion and road salting activities, rather than an on-Site contaminant source. No groundwater contaminant sources were identified onsite.
7. Soil vapor samples collected during the RI showed petroleum and chlorinated VOCs at trace to low concentrations. PCE was identified in two of three samples at a maximum concentration of 27 ug/m<sup>3</sup>. The results for PCE are below the monitoring level range of

the State DOH soil vapor guidance matrix. No chlorinated or petroleum-related VOCs were detected within any of the soil samples collected at the Site and these low levels suggest an offsite origin.

For more detailed results, consult the RIR. Based on an evaluation of the data and information from the RIR and this RAWP, disposal of significant amounts of hazardous waste is not suspected at this site.

## **2.0 REMEDIAL ACTION OBJECTIVES**

Based on the results of the RI, the following Remedial Action Objectives (RAOs) have been identified for this Site:

### **Groundwater**

- Prevent direct exposure to contaminated groundwater.

### **Soil Vapor**

- Prevent exposure to contaminants in soil vapor.
- Prevent migration of soil vapor into dwelling and other occupied structures.

## **3.0 REMEDIAL ALTERNATIVES ANALYSIS**

The goal of the remedy selection process under is to select a remedy that is protective of human health and the environment taking into consideration the current, intended and reasonably anticipated future use of the property. The remedy selection process begins by establishing RAOs for media in which chemical constituents were found in exceedance of applicable standards, criteria and guidance values (SCGs). A remedy is then developed based on the following nine criteria:

- Protection of human health and the environment;

- Compliance with SCGs;
- Short-term effectiveness and impacts;
- Long-term effectiveness and permanence;
- Reduction of toxicity, mobility, or volume of contaminated material;
- Implementability;
- Cost effectiveness;
- Community Acceptance; and
- Land use.

The following is a detailed description of the alternatives analysis and remedy selection to address impacted media at the Site.

Since no on-Site contamination was identified, only a Track 1 Alternative is evaluated. Alternative 1 involves

- Establishment of Track 1 Unrestricted Use SCOs throughout the Site and confirmation that Track 1 Unrestricted Use SCOs have been achieved with post-excavation endpoint sampling.
- Installation of a vapor barrier beneath the basement foundation and behind foundation sidewalls as part of construction to prevent any potential exposures from off-Site soil vapor.

### **3.1 THRESHOLD CRITERIA**

#### **Protection of Public Health and the Environment**

This criterion is an evaluation of the remedy's ability to protect public health and the environment, and an assessment of how risks posed through each existing or potential pathway of exposure are eliminated, reduced or controlled through removal, treatment, and implementation of Engineering Controls or Institutional Controls. Protection of public health and the environment must be achieved for all approved remedial actions.

Alternative 1 would be protective of human health and the environment by preventing the potential for migration of soil vapors into the new building by installing a vapor barrier as part of

new construction. There is minimal potential for contact with contaminated groundwater as it is neither used nor anticipated to be encountered during construction/ the remedial action.

### **3.2. BALANCING CRITERIA**

#### **Compliance with Standards, Criteria and Guidance (SCGs)**

Alternative 1 will achieve compliance with the remedial goals, SCGs and RAOs for soil through establishment of Track 1 Unrestricted Use SCOs. Compliance with SCGs for soil vapor will also be achieved by installation of vapor barrier as part of construction.

#### **Short-term effectiveness and impacts**

This evaluation criterion assesses the effects of the alternative during the construction and implementation phase until remedial action objectives are met. Under this criterion, alternatives are evaluated with respect to their effects on public health and the environment during implementation of the remedial action, including protection of the community, environmental impacts, time until remedial response objectives are achieved, and protection of workers during remedial actions.

During the remedial action and construction, the Track 1 Alternative will have minimal short term dust generation impacts related to excavation of soil, as the material is uncontaminated soil. Focused attention to means and methods during the remedial action, including community air monitoring and appropriate truck routing, would minimize the overall impact.

#### **Long-term effectiveness and permanence**

This evaluation criterion addresses the results of a remedial action in terms of its permanence and quantity/nature of waste or residual contamination remaining at the Site after response objectives have been met, such as permanence of the remedial alternative, magnitude of remaining contamination, adequacy of controls including the adequacy and suitability of ECs/ICs that may be used to manage contaminant residuals that remain at the Site and assessment of containment systems and ICs that are designed to eliminate exposures to contaminants, and long-term reliability of Engineering Controls.

Alternative 1 would achieve long-term effectiveness and permanence related to on-Site contamination by permanently removing all impacted soil/fill.

### **Reduction of toxicity, mobility, or volume of contaminated material**

This evaluation criterion assesses the remedial alternative's use of remedial technologies that permanently and significantly reduce toxicity, mobility, or volume of contaminants as their principal element. The following is the hierarchy of source removal and control measures that are to be used to remediate a Site, ranked from most preferable to least preferable: removal and/or treatment, containment, elimination of exposure and treatment of source at the point of exposure. It is preferred to use treatment or removal to eliminate contaminants at a Site, reduce the total mass of toxic contaminants, cause irreversible reduction in contaminants mobility, or reduce of total volume of contaminated media.

Alternative 1 will permanently eliminate the toxicity, mobility, and volume of contaminants from on-Site soil by meeting Track 1 Unrestricted Use SCOs.

### **Implementability**

This evaluation criterion addresses the technical and administrative feasibility of implementing an alternative and the availability of various services and materials required during its implementation, including technical feasibility of construction and operation, reliability of the selected technology, ease of undertaking remedial action, monitoring considerations, administrative feasibility (e.g. obtaining permits for remedial activities), and availability of services and materials.

Alternative 1 will utilize standard methods that are commonly available and routinely applied by the industry. They use standard materials and services that are well established technology. The reliability of the remedy is also high. There are no special difficulties associated with any of the activities proposed.

### **Cost effectiveness**

This evaluation criterion addresses the cost of alternatives, including capital costs (such as construction costs, equipment costs, and disposal costs, engineering expenses) and site

management costs (costs incurred after remedial construction is complete) necessary to ensure the continued effectiveness of a remedial action.

The cost of the Track 1 alternative has been considered by the enrollee and is acceptable for the project.

### **Community Acceptance**

This evaluation criterion addresses community opinion and support for the remedial action.

Observations here will be supplemented by public comment received on the RAWP.

Based on the overall goals of the remedial program and initial observations by the project team, alternative 1 for the Site would be acceptable to the community. This RAWP will be subject to and undergo public review under the NYC VCP and will provide the opportunity for detailed public input on the remedial alternatives and the selected remedial action. This public comment will be considered by OER prior to approval of this plan.

### **Land use**

This evaluation criterion addresses the proposed use of the property. This evaluation has considered reasonably anticipated future uses of the Site and takes into account: current use and historical and/or recent development patterns; applicable zoning laws and maps; NYS Department of State's Brownfield Opportunity Areas (BOA) pursuant to section 970-r of the general municipal law; applicable land use plans; proximity to real property currently used for residential use, and to commercial, industrial, agricultural, and/or recreational areas; environmental justice impacts, Federal or State land use designations; population growth patterns and projections; accessibility to existing infrastructure; proximity of the site to important cultural resources and natural resources, potential vulnerability of groundwater to contamination that might emanate from the site, proximity to flood plains, geography and geology; and current Institutional Controls applicable to the site.

The proposed redevelopment of the Site is compatible with its current R7A zoning. The alternative provides comprehensive protection of public health and the environment for reasonably foreseeable uses of the Site, including residential uses.

### **Sustainability of the Remedial Action**

This criterion evaluates the overall sustainability of the remedial action alternatives and the degree to which sustainable means are employed to implement the remedial action including those that take into consideration NYC's sustainability goals defined in *PlaNYC: A Greener, Greater New York*. Sustainability goals may include: maximizing the recycling and reuse of non-virgin materials; reducing the consumption of virgin and non-renewable resources; minimizing energy consumption and greenhouse gas emissions; improving energy efficiency; and promotion of the use of native vegetation and enhancing biodiversity during landscaping associated with Site development.

The sustainability of the Track 1 alternative has been considered by the enrollee and is consistent with construction projects throughout New York City.

## **4.0 REMEDIAL ACTION**

### **4.1 SUMMARY OF PREFERRED REMEDIAL ACTION**

The preferred remedial action alternative is the Track 1 Alternative. The preferred remedial action alternative achieves protection of public health and the environment for the intended use of the property. The preferred remedial action alternative will achieve all of the remedial action objectives established for the project and addresses applicable SCGs. The preferred remedial action alternative is effective in both the short-term and long-term and reduces mobility, toxicity and volume of contaminants. The preferred remedial action alternative is cost effective and implementable and uses standards methods that are well established in the industry.

The proposed remedial action will consist of:

1. Preparation of a Community Protection Statement and performance of all required NYC VCP citizen participation activities according to an approved Citizen Participation Plan (CPP) included in RAWP;
2. Performance of a Community Air Monitoring Program.

3. Site mobilization involving Site security setup, equipment mobilization, utility mark outs and marking & staking excavation areas.
4. Establishment of Track 1 Soil Cleanup Objectives (SCOs). Excavation and removal of any soil/fill exceeding SCOs.
5. Screening of excavated soil/fill during intrusive work for indications of contamination by visual means, odor, and monitoring with a PID.
6. Transportation and off-Site disposal of all soil/fill material in accordance with applicable laws and regulations for handling, transport, and disposal, and this plan. Sampling and analysis of excavated media as required by disposal facilities. Appropriate segregation of excavated media onsite.
7. Removal of underground storage tanks and closure of petroleum spills in compliance with applicable local, State and Federal laws and regulations (if encountered).
8. Import of materials to be used for backfill and cover in compliance with this plan and in accordance with applicable laws and regulations.
9. Implementation of storm-water pollution prevention measures in compliance with applicable laws and regulations.
10. Collection and analysis of end-point samples to determine the performance of the remedy with respect to attainment of SCOs.
11. Construction and maintenance of an engineered composite cover consisting of a six (6) inch thick concrete building slab, over an open space basement to prevent human exposure to any residual soil/fill remaining under the Site, as part of building construction;
12. Installation of a 20-mil. vapor barrier system beneath the building slab, as part of building construction.
13. Performance of all activities required for the remedial action, including permitting requirements and pretreatment requirements, in compliance with applicable laws and regulations.

14. Submission of a RAR that describes the remedial activities, certifies that the remedial requirements have been achieved, defines the Site boundaries, and describes all Engineering and Institutional Controls to be implemented at the Site, and lists any changes from this RAWP.
15. If Track 1 is not achieved, submission of an approved Site Management Plan (SMP) in the RAR for long-term management of residual contamination, including plans for operation, maintenance, monitoring, inspection and certification of Engineering and Institutional Controls and reporting at a specified frequency.
16. If Track 1 is not achieved, recording of a Declaration of Covenants and Restrictions that includes a listing of Engineering Controls and a requirement that management of these controls must be in compliance with an approved SMP; and Institutional Controls including prohibition of the following: (1) vegetable gardening and farming; (2) use of groundwater without treatment rendering it safe for the intended use; (3) disturbance of residual contaminated material unless it is conducted in accordance with the SMP; and (4) higher level of land usage without OER-approval.

## **4.2 SOIL CLEANUP OBJECTIVES AND SOIL/FILL MANAGEMENT**

Track 1 Unrestricted Use Soil Cleanup Objectives (SCOs) are proposed for this project. Visual, olfactory and PID soil screening and assessment will be performed under the supervision of a Qualified Environmental Professional and will be reported in the RAR. Soil screening will be performed during invasive work performed during the remedy. Soil and materials management on-Site and off-Site, including excavation, handling and disposal, will be conducted in accordance with the Soil/Materials Management Plan in Appendix 3 if contaminated soil or historic fill is encountered. The location of planned excavations is shown in Figure 2.

### **Estimated Soil/Fill Removal Quantities**

The total quantity of soil/fill expected to be excavated and disposed off-Site is approximately 1000 tons. The excavated materials are not expected to be impacted and will likely be classified as clean fill. Disposal locations will be reported promptly to the OER Project Manager prior to the start of the remedial action.

## **End-Point Sampling**

Removal actions under this plan will be performed in conjunction with remedial end-point sampling. For assessment of attainment of Track 1 Unrestricted Use SCOs, the RI provided endpoint data meeting Unrestricted Use SCOs at 11-13 and 15-17 feet below grade across the Site. End-point sampling frequency will consist of one (1) additional bottom samples collected from the excavation. To evaluate attainment of Track 1 Unrestricted Use SCOs, endpoint samples will be analyzed for the full list of VOCs, SVOCs, PCBs, Pesticides, and Metals. Bottom samples will be taken within 24 hours of excavation, and will be taken from the zero to six-inch interval at the excavation floor. Samples taken after 24 hours will be taken at six to twelve inches.

If hotspots are identified during the remedial action or construction, hotspot removal actions under this plan will be performed in conjunction with remedial end-point sampling. Remedial end-point sampling frequency will consist of the following:

1. For excavations less than 20 feet in total perimeter, at least one bottom sample and one sidewall sample biased in the direction of surface runoff.
2. For excavations 20 to 300 feet in perimeter:
  - For surface removals, one sample from the top of each sidewall for every 30 linear feet of sidewall and one sample from the excavation bottom for every 900 square feet of bottom area.
  - For subsurface removals, one sample from each sidewall for every 30 linear feet of sidewall and one sample from the excavation bottom for every 900 square feet of bottom area.
3. For sampling of volatile organics, bottom samples should be taken within 24 hours of excavation, and should be taken from the zero to six-inch interval at the excavation floor. Samples taken after 24 hours should be taken at six to twelve inches.
4. For contaminated soil removal, post remediation soil samples for laboratory analysis should be taken immediately after contaminated soil removal. If the excavation is enlarged horizontally, additional soil samples will be taken pursuant to bullets 1-3 above.

Post-remediation sample locations and depth will be biased towards the areas and depths of highest contamination identified during previous sampling episodes unless field indicators such

as field instrument measurements or visual contamination identified during the remedial action indicate that other locations and depths may be more heavily contaminated. In all cases, post-remediation samples will be biased toward locations and depths of the highest expected contamination.

A New York State ELAP certified lab will be used for all end-point sample analyses. Labs for end-point sample analyses will be reported in the RAR. The RAR will provide a tabular summary of all end-point sample results and will include all data including non-detects and applicable standards and/or guidance values. End-point samples will be analyzed for trigger analytes (those for which SCO exceedence is identified) utilizing the following methodology:

Soil analytical methods will include:

- Volatile organic compounds by EPA Method 8260;
- Semi-volatile organic compounds by EPA Method 8270;
- Target Analyte List metals; and
- Pesticides/PCBs by EPA Method 8081/8082.

If either LNAPL and/or DNAPL are detected, appropriate samples will be collected for characterization and “finger print analysis” and required regulatory reporting (i.e. spills hotline) will be performed.

### **Quality Assurance/Quality Control**

Collected samples will be appropriately packaged, placed in coolers and shipped via overnight courier or delivered directly to the analytical laboratory by field personnel. Samples will be containerized in appropriate laboratory provided glassware and shipped in plastic coolers. Samples will be preserved through the use of ice or “cold-paks” to maintain a temperature of 4°C.

Dedicated disposable sampling materials will be used for the collection endpoint samples, eliminating the need to prepare field equipment (rinsate) blanks. However, if non-disposable equipment is used, (stainless steel scoop, etc.) field rinsate blanks will be prepared at the rate of 1

for every eight samples collected. Decontamination of non-dedicated sampling equipment will consist of the following:

- Gently tap or scrape to remove adhered soil
- Rinse with tap water
- Wash withalconox® detergent solution and scrub
- Rinse with tap water
- Rinse with distilled or deionized water

Prepare field blanks by pouring distilled or deionized water over decontaminated equipment and collecting the water in laboratory provided containers. Trip blanks will be used whenever samples are transported to the laboratory for analysis of VOCs. Trip blanks will not be used for samples to be analyzed for metals, SVOCs or pesticides. One blind duplicate sample will be prepared and submitted for analysis every 20 samples.

### **Import and Reuse of Soils**

Import of soils onto the property and reuse of soils already onsite is not anticipated, but will be performed in conformance with the Soil/Materials Management Plan in Appendix 3 if plans change.

### **4.3 ENGINEERING CONTROLS**

Engineering controls are not required for this Track 1 cleanup. However, as part of construction the following elements are being built to provide protections against soil vapor from surrounding properties. If Track 1 is not achieved, these two elements will constitute engineering controls that will be employed in the remedial action to address residual contamination remaining at the site: a composite cover system and a vapor barrier.

**Composite Cover System:** The entire property will be covered by an engineered permanent cover system comprised of a six (6)-inch concrete-building slab beneath the proposed building and clean fill cap across the proposed rear-yard area. The composite cover system is a permanent engineering control for the Site.

**Vapor Barrier:** Migration of soil vapor will be mitigated with a combination of building slab and vapor barrier as part of construction. A high density 20-mil polyethylene vapor barrier liner (HPDE) will be installed prior to pouring the building's concrete slab. The vapor barrier will extend throughout the area occupied by the footprint of the new building and up the sidewalls according to manufacturer specifications. The Remedial Closure Report will include photographs (maximum of two photos per page) of the installation process, PE/RA certified letter (on company letterhead) from primary contractor responsible for installation oversight and field inspections, and a copy of the manufacturers certificate of warranty.

#### **4.4 INSTITUTIONAL CONTROLS**

Institutional Controls (IC) are not required for this remedial action. However, if Track 1 Unrestricted Use SCOs are not achieved, IC's will be incorporated into this remedial action to manage residual soil/fill and other media and render the Site protective of public health and the environment. Institutional Controls are listed below. Long-term employment of EC/ICs will be established in a Declaration of Covenant and Restrictions (DCR) assigned to the property by the title holder and will be implemented under a site-specific Site Management Plan (SMP) that will be included in the RAR.

Institutional Controls for this remedial action are:

- Recording of an OER-approved Declaration of Covenant and Restrictions (DCR) with the City Register or county clerk, as appropriate. The DCR will include a description of all ECs and ICs, will summarize the requirements of the Site Management Plan, and will note that the property owner and property owner's successors and assigns must comply with the DCR and the approved SMP. The recorded DCR will be submitted in the Remedial Action Report. The DCR will be recorded prior to OER issuance of the Notice of Completion;
- Submittal of a Site Management Plan in the RAR for approval by OER that provides procedures for appropriate operation, maintenance, monitoring, inspection, reporting and certification of ECs. SMP will require that the property owner and property owner's successors and assigns will submit to OER a periodic written statement that certifies that: (1) controls employed at the Site are unchanged from the previous certification or that

any changes to the controls were approved by OER; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. OER retains the right to enter the Site in order to evaluate the continued maintenance of any controls. This certification shall be submitted annually and will comply with RCNY §43-1407(1)(3).

- Vegetable gardens and farming on the Site are prohibited;
- Use of groundwater underlying the Site is prohibited without treatment rendering it safe for its intended use;
- All future activities on the Site that will disturb residual material must be conducted pursuant to the soil management provisions in an approved SMP;
- The Site will be used for restricted residential use and will not be used for a higher level of use without prior approval by OER.

#### **4.5 SITE MANAGEMENT PLAN**

A Site Management Plan (SMP) will be implemented under this Remedial Action if Track 1 Unrestricted Use SCOs are not achieved. Site Management is the last phase of remediation and begins with the approval of the Remedial Action Report and issuance of the Notice of Completion (NOC) for the Remedial Action. The Site Management Plan (SMP) describes appropriate methods and procedures to ensure implementation of all ECs and ICs that are required by the DCR and this RAWP. The Site Management Plan is submitted as part of the RAR but will be written in a manner that allows its use as an independent document. Site Management continues until terminated in writing by OER. The property owner is responsible to ensure that all Site Management responsibilities defined in the DCR and the Site Management Plan are implemented.

The SMP will provide a detailed description of the procedures required to manage residual soil/fill left in place following completion of the remedial action in accordance with the Voluntary Cleanup Agreement with OER. This includes a plan for: (1) implementation of EC's and ICs; (2) implementation of monitoring programs; (3) operation and maintenance of EC's; (4) inspection and certification of EC's; and (5) reporting.

Site management activities, reporting, and EC/IC certification will be scheduled on a periodic basis to be established in the SMP and will be subject to review and modification by OER. The

Site Management Plan will be based on a calendar year and certification reports will be due for submission to OER by March 31 of the year following the reporting period.

#### **4.6 QUALITATIVE HUMAN HEALTH EXPOSURE ASSESSMENT**

Investigations reported in the Remedial Investigation Report (RIR) are sufficient to complete a Qualitative Human Health Exposure Assessment (QHHEA).

##### **Known and Potential Sources**

Based on the results of the RIR, the contaminants of concern found are:

Groundwater: Metals, including iron, sodium, and manganese, exceeding GQS.

Soil vapor: Chlorinated VOCs detected at low concentrations including PCE.

##### **Nature, Extent, Fate and Transport of Contaminants**

Metal contaminants found in soil were not found dissolved in groundwater above their respective GQSs, indicating that this contamination is not mobilizing into groundwater or migrating off-Site. The metal contaminants that were found dissolved in on-Site groundwater (magnesium, manganese, and sodium) are linked with regional saline intrusion impacts, rather than any onsite source. The chlorinated VOCs that were identified in soil gas at low concentrations at the Site were not found in any on-Site soil sample.

##### **Receptor Populations**

On-Site Receptors—The Site is currently vacant and undeveloped, and a fence restricts access to the Site. Therefore, the only potential on-Site receptors are Site Representatives and trespassers. During redevelopment of the Site, the on-Site potential receptors will include construction workers, site representatives, and visitors. Once the Site is redeveloped, the on-Site potential sensitive receptors will include adult and child building residents, workers, and visitors.

Off-Site Receptors - Potential off-Site receptors within a 0.25-mile radius of the Site include: adult and child residents, and commercial and construction workers, pedestrians, trespassers, and cyclists, based on the following:

1. Commercial Businesses (up to 0.25 mile) – existing and future
2. Residential Buildings (up to 0.25 mile) – existing and future
3. Building Construction/Renovation (up to 0.25 mile) – existing and future
4. Pedestrians, Trespassers, Cyclists (up to .25 mile) – existing and future
5. Schools (up to .25 mile) – existing and future

## **Potential Points of Exposure**

### Existing

The Site is currently capped with concrete building slab, limiting potential points of contact with soil/fill. Groundwater is not exposed at the Site, and because the Site is served by the public water supply, groundwater is not used at the Site. Soil gas could intrude into and accumulate in existing building.

### Construction/ Remediation Activities

Once redevelopment activities begin, construction workers will come into direct contact with surface and subsurface soils as a result of on-Site construction/excavation activities. Similarly, off-Site receptors could be exposed to dust from onsite activities. During construction, on-Site and off-Site exposures to dust from on-Site will be addressed through dust controls, and through the implementation of the Community Air Monitoring Plan and a Construction Health and Safety Plan. Groundwater is not anticipated to be encountered, and there will be no structures on site where soil vapor could accumulate.

### Proposed Future Conditions

Once the remedial actions and redevelopment of the Site has been completed, there will be no potential on-Site or off-Site exposure pathways. All remaining soil will meet Track 1 Unrestricted Use SCOs, groundwater will not be exposed or used, and any exposures to vapors from off-site sources will be prevented by installation of a vapor barrier and building slab.

## **Potential Routes of Exposure**

An exposure route is the mechanism by which a receptor comes into contact with a chemical.

Three potential primary routes exist by which chemicals can enter the body:

- Ingestion of water, fill or soil;
- Inhalation of vapors and particulates; and
- Dermal contact with water, fill, or soil.

### **Overall Human Health Exposure Assessment**

Based upon this analysis, complete on-site exposure pathways appear to be present only during the current unremediated phase and the remedial action phase. Under current conditions, on-Site exposure pathways are minimized by preventing access to the Site. During the remedial action, on-site exposure pathways will be eliminated by preventing access to the Site, through implementation of soil/materials management, stormwater pollution prevention, dust controls, employment of a community air monitoring plan, and implementation of a Construction Health and Safety Plan. After the remedial action is complete, there will be no remaining exposure pathways to on-Site soil/ fill, as all soil that exceeds Track 1 Unrestricted Use SCOs will have been removed, and the vapor barrier and concrete building slab will interrupt potential for soil vapor intrusion.

## **5.0 REMEDIAL ACTION MANAGEMENT**

### **5.1 PROJECT ORGANIZATION AND OVERSIGHT**

Principal personnel who will participate in the remedial action include Brandon Nathe, P.E., Nicolas Recchia, and Chris Morris. The Professional Engineer (PE) for this project is Brandon Nathe.

### **5.2 SITE SECURITY**

Site access will be controlled by gated entrances to the fenced Site.

### **5.3 WORK HOURS**

The hours for operation of remedial construction will be from 7 am to 5 pm. These hours conform to the New York City Department of Buildings construction code requirements.

### **5.4 CONSTRUCTION HEALTH AND SAFETY PLAN**

The Health and Safety Plan is included in Appendix 4. The Site Safety Coordinator will be Tess Landgraff. Remedial work performed under this RAWP will be in full compliance with applicable health and safety laws and regulations, including Site and OSHA worker safety requirements and HAZWOPER requirements. Confined space entry, if any, will comply with OSHA requirements and industry standards and will address potential risks. The parties performing the remedial construction work will ensure that performance of work is in compliance with the HASP and applicable laws and regulations. The HASP pertains to remedial and invasive work performed at the Site until the issuance of the Notice of Completion.

All field personnel involved in remedial activities will participate in training required under 29 CFR 1910.120, including 40-hour hazardous waste operator training and annual 8-hour refresher training. Site Safety Officer will be responsible for maintaining workers training records.

Personnel entering any exclusion zone will be trained in the provisions of the HASP and be required to sign an HASP acknowledgment. Site-specific training will be provided to field personnel. Additional safety training may be added depending on the tasks performed.

Emergency telephone numbers will be posted at the site location before any remedial work begins. A safety meeting will be conducted before each shift begins. Topics to be discussed include task hazards and protective measures (physical, chemical, environmental); emergency procedures; PPE levels and other relevant safety topics. Meetings will be documented in a log book or specific form.

An emergency contact sheet with names and phone numbers is included in the HASP. That document will define the specific project contacts for use in case of emergency.

## **5.5 COMMUNITY AIR MONITORING PLAN**

Real-time air monitoring for particulate levels at the perimeter of the work area will be performed. Continuous monitoring will be performed for all ground intrusive activities and during the handling of contaminated or potentially contaminated media. Ground intrusive activities include, but are not limited to, soil/waste excavation and handling, test pit excavation or trenching, and the installation of soil borings or monitoring wells.

Periodic monitoring for VOCs will be performed during non-intrusive activities such as the collection of soil and sediment samples or the collection of groundwater samples from existing monitoring wells. Periodic monitoring during sample collection, for instance, will consist of taking a reading upon arrival at a sample location, monitoring while opening a well cap or overturning soil, monitoring during well baling/purging, and taking a reading prior to leaving a sample location. Depending upon the proximity of potentially exposed individuals, continuous monitoring may be performed during sampling activities. Examples of such situations include groundwater sampling at wells on the curb of a busy urban street, in the midst of a public park, or adjacent to a school or residence. Exceedences of action levels observed during performance of the Community Air Monitoring Plan (CAMP) will be reported to the OER Project Manager and included in the Daily Report.

### **Particulate Monitoring, Response Levels, and Actions**

Particulate concentrations will be monitored continuously at the upwind and downwind perimeters of the exclusion zone at temporary particulate monitoring stations. The particulate monitoring will be performed using real-time monitoring equipment capable of measuring

particulate matter less than 10 micrometers in size (PM-10) and capable of integrating over a period of 15 minutes (or less) for comparison to the airborne particulate action level. The equipment will be equipped with an audible alarm to indicate exceedance of the action level. In addition, fugitive dust migration should be visually assessed during all work activities.

- If the downwind PM-10 particulate level is 100 micrograms per cubic meter ( $\text{mcg}/\text{m}^3$ ) greater than background (upwind perimeter) for the 15-minute period or if airborne dust is observed leaving the work area, then dust suppression techniques will be employed. Work will continue with dust suppression techniques provided that downwind PM-10 particulate levels do not exceed  $150 \text{ mcg}/\text{m}^3$  above the upwind level and provided that no visible dust is migrating from the work area.
- If, after implementation of dust suppression techniques, downwind PM-10 particulate levels are greater than  $150 \text{ mcg}/\text{m}^3$  above the upwind level, work will be stopped and a re-evaluation of activities initiated. Work will resume provided that dust suppression measures and other controls are successful in reducing the downwind PM-10 particulate concentration to within  $150 \text{ mcg}/\text{m}^3$  of the upwind level and in preventing visible dust migration.

All readings will be recorded and be available for OER personnel to review.

## **5.6 AGENCY APPROVALS**

All permits or government approvals required for remedial construction have been or will be obtained prior to the start of remedial construction. Approval of this RAWP by OER does not constitute satisfaction of these requirements and will not be a substitute for any required permit.

## **5.7 SITE PREPARATION**

### **Pre-Construction Meeting**

OER will be invited to attend the pre-construction meeting at the Site with all parties involved in the remedial process prior to the start of remedial construction activities.

## **Mobilization**

Mobilization will be conducted as necessary for each phase of work at the Site. Mobilization includes field personnel orientation, equipment mobilization (including securing all sampling equipment needed for the field investigation), marking/staking sampling locations and utility mark-outs. Each field team member will attend an orientation meeting to become familiar with the general operation of the Site, health and safety requirements, and field procedures.

## **Utility Marker Layouts, Easement Layouts**

The presence of utilities and easements on the Site will be fully investigated prior to the performance of invasive work such as excavation or drilling under this plan by using, at a minimum, the One-Call System (811). Underground utilities may pose an electrocution, explosion, or other hazard during excavation or drilling activities. All invasive activities will be performed in compliance with applicable laws and regulations to assure safety. Utility companies and other responsible authorities will be contacted to locate and mark the locations, and a copy of the Markout Ticket will be retained by the contractor prior to the start of drilling, excavation or other invasive subsurface operations. Overhead utilities may also be present within the anticipated work zones. Electrical hazards associated with drilling in the vicinity of overhead utilities will be prevented by maintaining a safe distance between overhead power lines and drill rig masts.

Proper safety and protective measures pertaining to utilities and easements, and compliance with all laws and regulations will be employed during invasive and other work contemplated under this RAWP. The integrity and safety of on-Site and off-Site structures will be maintained during all invasive, excavation or other remedial activity performed under the RAWP.

## **Equipment and Material Staging**

Equipment and materials will be stored and staged in a manner that complies with applicable laws and regulations. The location of proposed equipment and material staging areas, truck inspection station, stockpile areas, and other pertinent remedial management features will be onsite.

### **Stabilized Construction Entrance**

Steps will be taken to ensure that trucks departing the site will not track soil, fill or debris off-Site. Such actions may include use of cleaned asphalt or concrete roads or use of stone or other aggregate-based egress paths between the truck inspection station and the property exit.

Measures will be taken to ensure that adjacent roadways will be kept clean of project related soils, fill and debris.

### **Truck Inspection Station**

An outbound-truck inspection station will be set up close to the Site exit. Before exiting the NYC BCP Site, trucks will be required to stop at the truck inspection station and will be examined for evidence of contaminated soil on the undercarriage, body, and wheels. Soil and debris will be removed. Brooms, shovels and potable water will be utilized for the removal of soil from vehicles and equipment, as necessary.

## **5.8 TRAFFIC CONTROL**

Drivers of trucks leaving the NYC BCP Site with soil/fill will be instructed to proceed without stopping in the vicinity of the site to prevent neighborhood impacts.

## **5.9 DEMOBILIZATION**

Demobilization will include:

- As necessary, restoration of temporary access areas and areas that may have been disturbed to accommodate support areas (e.g., staging areas, decontamination areas, storage areas, temporary water management areas, and access area);
- Removal of sediment from erosion control measures and truck wash and disposal of materials in accordance with applicable laws and regulations;
- Equipment decontamination, and;
- General refuse disposal.

Equipment will be decontaminated and demobilized at the completion of all field activities.

Investigation equipment and large equipment (e.g., soil excavators) will be washed at the truck

inspection station as necessary. In addition, all investigation and remediation derived waste will be appropriately disposed.

## **5.10 REPORTING AND RECORD KEEPING**

### **Daily Reports**

Daily reports providing a general summary of activities for each day of *active remedial work* will be emailed to the OER Project Manager by the end of the following day. Those reports will include:

- Project number and statement of the activities and an update of progress made and locations of work performed;
- Quantities of material imported and exported from the Site;
- Status of on-Site soil/fill stockpiles;
- A summary of all citizen complaints, with relevant details (basis of complaint; actions taken; etc.);
- A summary of CAMP excursions, if any;
- Photograph of notable Site conditions and activities.

The frequency of the reporting period may be revised in consultation with OER project manager based on planned project tasks. Daily email reports are not intended to be the primary mode of communication for notification to OER of emergencies (accidents, spills), requests for changes to the RAWP or other sensitive or time critical information. However, such information will be included in the daily reports. Emergency conditions and changes to the RAWP will be communicated directly to the OER project manager by personal communication. Daily reports will be included as an Appendix in the Remedial Action Report.

### **Record Keeping and Photo-Documentation**

Job-site record keeping for all remedial work will be performed. These records will be maintained on-Site during the project and will be available for inspection by OER staff.

Representative photographs will be taken of the Site prior to any remedial activities and during major remedial activities to illustrate remedial program elements and contaminant source areas. Photographs will be submitted at the completion of the project in the RAR in digital format (i.e. jpeg files).

#### **5.11 COMPLAINT MANAGEMENT**

All complaints from citizens will be promptly reported to OER. Complaints will be addressed and outcomes will also be reported to OER in daily reports. Notices to OER will include the nature of the complaint, the party providing the complaint, and the actions taken to resolve any problems.

#### **5.12 DEVIATIONS FROM THE REMEDIAL ACTION WORK PLAN**

All changes to the RAWP will be reported to the OER Project Manager and will be documented in daily reports and reported in the Remedial Action Report. The process to be followed if there are any deviations from the RAWP will include a request for approval for the change from OER noting the following:

- Reasons for deviating from the approved RAWP;
- Effect of the deviations on overall remedy; and
- Determination that the remedial action with the deviation(s) is protective of public health and the environment.

## **6.0 REMEDIAL ACTION REPORT**

A Remedial Action Report (RAR) will be submitted to OER following implementation of the remedial action defined in this RAWP. The RAR will document that the remedial work required under this RAWP has been completed and has been performed in compliance with this plan. The RAR will include:

- Information required by this RAWP;
- As-built drawings for all constructed remedial elements, required certifications, manifests and other written and photographic documentation of remedial work performed under this remedy;
- Description of any changes in the remedial action from the elements provided in this RAWP and associated design documents;
- Tabular summary of all end point sampling results and all material characterization results, QA/QC results for end-point sampling, and other sampling and chemical analysis performed as part of the remedial action and DUSR;
- Account of the source area locations (if identified) and characteristics of all contaminated material removed from the Site including a map showing source areas;
- Account of the disposal destination of all contaminated material removed from the Site. Documentation associated with disposal of all material will include transportation and disposal records, and letters approving receipt of the material.
- Account of the origin and required chemical quality testing for material imported onto the Site.
- Reports and supporting material will be submitted in digital form.

## **Remedial Action Report Certification**

The following certification will appear in front of the Executive Summary of the Remedial Action Report. The certification will include the following statements:

*I, Brandon Nathe \_\_\_\_\_, am currently a professional engineer licensed by the State of New York. I had primary direct responsibility for implementation of the remedial program for the 650 Met partners, LLS Site NYCBCP 13CVCP071K*

*I, \_\_\_\_\_Nicholas Recchia\_\_\_\_\_, am a qualified Environmental Professional. I had primary direct responsibility for implementation remedial program for the 650 Met Paartners, LLC Site NYC BCP#13CVCP071K*

*I certify that the OER-approved Remedial Action Work Plan dated July 27, 2012 were implemented and that all requirements in those documents have been substantively complied with. I certify that contaminated soil, fill, liquids or other material from the property were taken to facilities licensed to accept this material in full compliance with applicable laws and regulations.*

## 7.0 SCHEDULE

The table below presents a schedule for the proposed remedial action and reporting. If the schedule for remediation and development activities changes, it will be updated and submitted to OER. Currently, a 3-month remediation period is anticipated.

<b>Schedule Milestone</b>	<b>Weeks from Remedial Action Start</b>	<b>Duration (weeks)</b>
OER Approval of RAWP	0	-
Fact Sheet 2 announcing start of remedy	1	-
Mobilization	2	1
Remedial Excavation	4	4
Demobilization	6	1
Submit Remedial Action Report	11	4

# APPENDIX 1

## CITIZEN PARTICIPATION PLAN

The NYC Office of Environmental Remediation and 650 Met Partners, LLC have established this Citizen Participation Plan because the opportunity for citizen participation is an important component of the NYC Brownfield Cleanup Program. This Citizen Participation Plan describes how information about the project will be disseminated to the Community during the remedial process. As part of its obligations under the NYC BCP, 650 Met Partners, LLC will maintain a repository for project documents and provide public notice at specified times throughout the remedial program. This Plan also takes into account potential environmental justice concerns in the community that surrounds the project Site. Under this Citizen Participation Plan, project documents and work plans are made available to the public in a timely manner. Public comment on work plans is strongly encouraged during public comment periods. Work plans are not approved by the NYC Office of Environmental Remediation (OER) until public comment periods have expired and all comments are formally reviewed. An explanation of cleanup plans in the form of a public meeting or informational session is available upon request to OER's project manager assigned to this Site, Hannah Moore, who can be contacted about these issues or any others questions, comments or concerns that arise during the remedial process at (212) 788-8841

**Project Contact List.** OER has established a Site Contact List for this project to provide public notices in the form of fact sheets to interested members of the Community. Communications will include updates on important information relating to the progress of the cleanup program at the Site as well as to request public comments on the cleanup plan. The Project Contact List includes owners and occupants of adjacent buildings and homes, principal administrators of nearby schools, hospitals and day care centers, the public water supplier that serves the area, established document repositories, the representative Community Board, City Council members, other elected representatives and any local Brownfield Opportunity Area (BOA) grantee organizations. Any member of the public or organization will be added to the Site Contact List on request. A copy of the Site Contact List is maintained by OER's project manager. If you would like to be added to the Project Contact List, contact NYC OER at (212) 788-8841 or by email at [brownfields@cityhall.nyc.gov](mailto:brownfields@cityhall.nyc.gov).

**Repositories.** A document repository is maintained in the nearest public library that maintains evening and weekend hours. This document repository is intended to house, for community review, all principal documents generated during the cleanup program including Remedial Investigation plans and reports, Remedial Action work plans and reports, and all public notices and fact sheets produced during the lifetime of the remedial project. 650 Met Partners, LLC will inspect the repositories to ensure that they are fully populated with project information. The repository for this project is:

Brooklyn Public Library: Leonard Branch

81 Devoe Street, Brooklyn NY 11211



718-486-3365

Call for Hours of Operation.

**Digital Documentation.** NYC OER strongly encourages the use of digital documents in repositories as a means of minimizing paper use while also increasing convenience in access and ease of use.

**Public Notice and Public Comment.** Public notice to all members of the Project Contact List is required at three major steps during the performance of the cleanup program (listed below) and at other points that may be required by OER. Notices will include Fact Sheets with descriptive project summaries, updates on recent and upcoming project activities, repository information, and important phone and email contact information. All notices will be prepared by 650 Met Partners, LLC, reviewed and approved by OER prior to distribution and mailed by 650 Met Partners, LLC. Public comment is solicited in public notices for all work plans developed under the NYC Brownfield Cleanup Program. Final review of all work plans by OER will consider all public comments. Approval will not be granted until the public comment period has been completed.

## Flow Chart For NYC Brownfield Cleanup Program (NYC BCP)



**Citizen Participation Milestones.** Public notice and public comment activities occur at several steps during a typical NYC BCP project. See flow chart on the following page, which identifies when during the NYC BCP public notices are issued: These steps include:

- **Public Notice of the availability of the Remedial Investigation Report and Remedial Action Work Plan and a 30-day public comment period on the Remedial Action Work Plan.**

Public notice in the form of a Fact Sheet is sent to all parties listed on the Site Contact List announcing the availability of the Remedial Investigation Report and Remedial Action Work Plan and the initiation of a 30-day public comment period on the Remedial Action Work Plan. The Fact Sheet summarizes the findings of the RIR and provides details of the RAWP. The public comment period will be extended an additional 15 days upon public request. A public meeting or informational session will be conducted by OER upon request.

- **Public Notice announcing the approval of the RAWP and the start of remediation**

Public notice in the form of a Fact Sheet is sent to all parties listed on the Site Contact List announcing the approval of the RAWP and the start of remediation.

- **Public Notice announcing the completion of remediation, designation of Institutional and Engineering Controls and issuance of the Notice of Completion**

Public notice in the form of a Fact Sheet is sent to all parties listed on the Site Contact List announcing the completion of remediation, providing a list of all Institutional and Engineering Controls implemented for to the Site and announcing the issuance of the Notice of Completion.

## **APPENDIX 2**

### **SUSTAINABILITY STATEMENT**

This Sustainability Statement documents sustainable activities and green remediation efforts planned under this remedial action.

**Reuse of Clean, Recyclable Materials.** Reuse of clean, locally-derived recyclable materials reduces consumption of non-renewable virgin resources and can provide energy savings and greenhouse gas reduction. An estimate of the quantity (in tons) of clean, non-virgin materials (reported by type of material) reused under this plan will be quantified and reported in the RAR.

**Reduce Consumption of Virgin and Non-Renewable Resources.** Reduced consumption of virgin and non-renewable resources lowers the overall environmental impact of the project on the region by conserving these resources. An estimate of the quantity (in tons) of virgin and non-renewable resources, the use of which will be avoided under this plan, will be quantified and reported in the RAR.

**Reduced Energy Consumption and Promotion of Greater Energy Efficiency.** Reduced energy consumption lowers greenhouse gas emissions, improves local air quality, lessens in-city power generation requirements, can lower traffic congestion, and provides substantial cost savings. Best efforts will be made to quantify energy efficiencies achieved during the remediation and will be reported in the Remedial Action Report (RAR). Where energy savings cannot be easily quantified, a gross indicator of the amount of energy saved or the means by which energy savings was achieved will be reported.

**Conversion to Clean Fuels.** Use of clean fuel improves NYC's air quality by reducing harmful emissions. An estimate of the volume of clean fuels used during remedial activities will be quantified and reported in the RAR.

**Recontamination Control.** Recontamination after cleanup and redevelopment is completed undermines the value of work performed, may result in a property that is less protective of public health or the environment, and may necessitate additional cleanup work later or impede future

redevelopment. Recontamination can arise from future releases that occur within the property or by influx of contamination from off-Site. An estimate of the area of the Site that utilizes recontamination controls under this plan will be reported in the RAR in square feet.

**Storm-water Retention.** Storm-water retention improves water quality by lowering the rate of combined storm-water and sewer discharges to NYC's sewage treatment plants during periods of precipitation, and reduces the volume of untreated influent to local surface waters. An estimate of the enhanced storm-water retention capability of the redevelopment project will be included in the RAR.

**Linkage with Green Building.** Green buildings provide a multitude of benefits to the city across a broad range of areas, such as reduction of energy consumption, conservation of resources, and reduction in toxic materials use.

The number of Green Buildings that are associated with this brownfield redevelopment property will be reported in the RAR. The total square footage of green building space created as a function of this brownfield redevelopment will be quantified for residential, commercial and industrial/manufacturing uses.

**Paperless Brownfield Cleanup Program.** 650 Met Partners, LLC is participating in OER's Paperless Brownfield Cleanup Program. Under this program, submission of electronic documents will replace submission of hard copies for the review of project documents, communications and milestone reports.

**Low-Energy Project Management Program.** 650 Met Partners, LLC is participating in OER's low-energy project management program. Under this program, whenever possible, meetings are held using remote communication technologies, such as videoconferencing and teleconferencing to reduce energy consumption and traffic congestion associated with personal transportation.

**Trees and Plantings.** Trees and other plantings provide habitat and add to NYC's environmental quality in a wide variety of ways. Native plant species and native habitat provide optimal support to local fauna, promote local biodiversity, and require less maintenance. An estimate of the land area that will be vegetated, including the number of trees planted or preserved, will be reported in square feet in the RAR.

## **APPENDIX 3**

### **SOIL/MATERIALS MANAGEMENT PLAN**

Visual, olfactory and PID soil screening and assessment will be performed under the supervision of a Qualified Environmental Professional during invasive work performed during the remedy. If contaminated soil or historic fill is encountered, soil and materials management on-Site and off-Site, including excavation, handling and disposal, will be conducted in accordance with this Soil/Materials Management Plan.

#### **1.1 SOIL SCREENING METHODS**

Visual, olfactory and PID soil screening and assessment will be performed under the supervision of a Qualified Environmental Professional and will be reported in the RAR. Soil screening will be performed during invasive work performed during the remedy and development phases prior to issuance of the Notice of Completion.

#### **1.2 STOCKPILE METHODS**

Excavated soil from suspected areas of contamination (e.g., hot spots, USTs, drains, etc.) will be stockpiled separately and will be segregated from clean soil and construction materials.

Stockpiles will be used only when necessary and will be removed as soon as practicable. While stockpiles are in place, they will be inspected daily, and before and after every storm event.

Results of inspections will be recorded in a logbook and maintained at the Site and available for inspection by OER. Excavated soils will be stockpiled on, at minimum, double layers of 8-mil minimum sheeting, will be kept covered at all times with appropriately anchored plastic tarps, and will be routinely inspected. Broken or ripped tarps will be promptly replaced.

All stockpile activities will be compliant with applicable laws and regulations. Soil stockpile areas will be appropriately graded to control run-off in accordance with applicable laws and regulations. Stockpiles of excavated soils and other materials shall be located at least of 50 feet from the property boundaries, where possible. Hay bales or equivalent will surround soil stockpiles except for areas where access by equipment is required. Silt fencing and hay bales will be used as needed near catch basins, surface waters and other discharge points.

### **1.3 CHARACTERIZATION OF EXCAVATED MATERIALS**

Soil/fill or other excavated media that is transported off-Site for disposal will be sampled in a manner required by the receiving facility, and in compliance with applicable laws and regulations. Soils proposed for reuse on-Site will be managed as defined in this plan.

### **1.4 MATERIALS EXCAVATION, LOAD-OUT AND DEPARTURE**

The PE/QEP overseeing the remedial action will:

- oversee remedial work and the excavation and load-out of excavated material;
- ensure that there is a party responsible for the safe execution of invasive and other work performed under this work plan;
- ensure that Site development activities and development-related grading cuts will not interfere with, or otherwise impair or compromise the remedial activities proposed in this RAWP;
- ensure that the presence of utilities and easements on the Site has been investigated and that any identified risks from work proposed under this plan are properly addressed by appropriate parties;
- ensure that all loaded outbound trucks are inspected and cleaned if necessary before leaving the Site;
- ensure that all egress points for truck and equipment transport from the Site will be kept clean of Site-derived materials during Site remediation.

Locations where vehicles exit the Site shall be inspected daily for evidence of soil tracking off premises. Cleaning of the adjacent streets will be performed as needed to maintain a clean condition with respect to Site-derived materials.

Open and uncontrolled mechanical processing of historical fill and contaminated soil on-Site will not be performed without prior OER approval.

## **1.5 OFF-SITE MATERIALS TRANSPORT**

Loaded vehicles leaving the Site will comply with all applicable materials transportation requirements (including appropriate covering, manifests, and placards) in accordance with applicable laws and regulations, including use of licensed haulers in accordance with 6 NYCRR Part 364. If loads contain wet material capable of causing leakage from trucks, truck liners will be used. Queuing of trucks will be performed on-Site, when possible in order to minimize off Site disturbance. Off-Site queuing will be minimized.

Outbound truck transport routes will be reported to OER prior to the start of the remedial action and will take into account the following factors: (a) limiting transport through residential areas and past sensitive sites; (b) use of mapped truck routes; (c) minimizing off-Site queuing of trucks entering the facility; (d) limiting total distance to major highways; (e) promoting safety in access to highways; and (f) overall safety in transport. To the extent possible, all trucks loaded with Site materials will travel from the Site using these truck routes. Trucks will not stop or idle in the neighborhood after leaving the project Site.

## **1.6 MATERIALS DISPOSAL OFF-SITE**

The following documentation will be established and reported by the PE/QEP for each disposal destination used in this project to document that the disposal of regulated material exported from the Site conforms with applicable laws and regulations: (1) a letter from the PE/QEP or 650 Met Partners, LLC to each disposal facility describing the material to be disposed and requesting written acceptance of the material. This letter will state that material to be disposed is regulated material generated at an environmental remediation Site in Brooklyn, New York under a governmental remediation program. The letter will provide the project identity and the name and phone number of the PE/QEP or 650 Met Partners, LLC. The letter will include as an attachment a summary of all chemical data for the material being transported; and (2) a letter from each disposal facility stating it is in receipt of the correspondence (1, above) and is approved to accept the material. These documents will be included in the RAR.

The Remedial Action Report will include an itemized account of the destination of all material removed from the Site during this remedial action. Documentation associated with disposal of

all material will include records and approvals for receipt of the material. This information will be presented in the RAR.

All impacted soil/fill or other waste excavated and removed from the Site will be managed as regulated material and will be disposed in accordance with applicable laws and regulations. Historic fill and contaminated soils taken off-Site will be handled as solid waste and will not be disposed at a Part 360-16 Registration Facility (also known as a Soil Recycling Facility).

Waste characterization will be performed for off-Site disposal in a manner required by the receiving facility and in conformance with its applicable permits. Waste characterization sampling and analytical methods, sampling frequency, analytical results and QA/QC will be reported in the RAR. A manifest system for off-Site transportation of exported materials will be employed. Manifest information will be reported in the RAR. Hazardous wastes derived from on-Site will be stored, transported, and disposed of in compliance with applicable laws and regulations.

If disposal of soil/fill from this Site is proposed for unregulated disposal (i.e., clean soil removed for development purposes), including transport to a Part 360-16 Registration Facility, a formal request will be made for approval by OER with an associated plan compliant with 6NYCRR Part 360-16. This request and plan will include the location, volume and a description of the material to be recycled, including verification that the material is not impacted by site uses and that the material complies with receipt requirements for recycling under 6NYCRR Part 360. This material will be appropriately handled on-Site to prevent mixing with impacted material.

## **1.7 MATERIALS REUSE ON-SITE**

Soil and fill that is derived from the property that meets the soil cleanup objectives established in this plan may be reused on-Site. 'Reuse on-Site' means material that is excavated during the remedy or development, does not leave the property, and is relocated within the same property and on comparable soil/fill material, and addressed pursuant to the NYC BCP agreement subject to Engineering and Institutional Controls. The PE/QEP will ensure that reused materials are segregated from other materials to be exported from the Site and that procedures defined for material reuse in this RAWP are followed.

Organic matter (wood, roots, stumps, etc.) or other waste derived from clearing and grubbing of the Site will not be buried on-Site. Soil or fill excavated from the site for grading or other purposes will not be reused within a cover soil layer or within landscaping berms.

## **1.8 DEMARCATION**

After completion of hotspot removal and any other invasive remedial activities, and prior to backfilling, the top of the residual soil/fill will be defined by one of three methods: (1) placement of a demarcation layer. The demarcation layer will consist of geosynthetic fencing or equivalent material to be placed on the surface of residual soil/fill to provide an observable reference layer. A description or map of the approximate depth of the demarcation layer will be provided in the SMP; or (2) a land survey of the top elevation of residual soil/fill before the placement of cover soils, pavement and associated sub-soils, or other materials or structures or, (3) all materials beneath the approved cover will be considered impacted and subject to site management after the remedy is complete. Demarcation may be established by one or any combination of these three methods. As appropriate, a map showing the method of demarcation for the Site and all associated documentation will be presented in the RAR.

This demarcation will constitute the top of the site management horizon. Materials within this horizon require adherence to special conditions during future invasive activities as defined in the Site Management Plan.

## **1.9 IMPORT OF BACKFILL SOIL FROM OFF-SITE SOURCES**

This Section presents the requirements for imported fill materials to be used below the cover layer and within the clean soil cover layer. All imported soils will meet OER-approved backfill and cover soil quality objectives for this Site.

A process will be established to evaluate sources of backfill and cover soil to be imported to the Site, and will include an examination of source location, current and historical use(s), and any applicable documentation. Material from industrial sites, spill sites, environmental remediation sites or other potentially contaminated sites will not be imported to the Site.

The following potential sources may be used pending attainment of backfill and cover soil quality objectives:

- Clean soil from construction projects at non-industrial sites in compliance with applicable laws and regulations;
- Clean soil from roadway or other transportation-related projects in compliance with applicable laws and regulations;
- Clean recycled concrete aggregate (RCA) from facilities permitted or registered by the regulations of NYS DEC.

All materials received for import to the Site will be approved by a PE/QEP and will be in compliance with provisions in this RAWP. The RAR will report the source of the fill, evidence that an inspection was performed on the source, chemical sampling results, frequency of testing, and a Site map indicating the locations where backfill or soil cover was placed.

### **Source Screening and Testing**

Inspection of imported fill material will include visual, olfactory and PID screening for evidence of contamination. Materials imported to the Site will be subject to inspection, as follows:

- Trucks with imported fill material will be in compliance with applicable laws and regulations and will enter the Site at designated locations;
- The PE/QEP is responsible to ensure that every truck load of imported material is inspected for evidence of contamination; and
- Fill material will be free of solid waste including pavement materials, debris, stumps, roots, and other organic matter, as well as ashes, oil, perishables or foreign matter.

Composite samples of imported material will be taken at a minimum frequency of one sample for every 500 cubic yards of material. Once it is determined that the fill material meets imported backfill or cover soil chemical requirements and is non-hazardous, and lacks petroleum contamination, the material will be loaded onto trucks for delivery to the Site.

Recycled concrete aggregate (RCA) will be imported from facilities permitted or registered by NYSDEC. Facilities will be identified in the RAR. A PE/QEP is responsible to ensure that the facility is compliant with 6NYCRR Part 360 registration and permitting requirements for the period of acquisition of RCA. RCA imported from compliant facilities will not require

additional testing, unless required by NYSDEC under its terms for operation of the facility. RCA imported to the Site must be derived from recognizable and uncontaminated concrete. RCA material is not acceptable for, and will not be used as cover material.

### **1.10 FLUIDS MANAGEMENT**

All liquids to be removed from the Site, including dewatering fluids, will be handled, transported and disposed in accordance with applicable laws and regulations. Liquids discharged into the New York City sewer system will receive prior approval by New York City Department of Environmental Protection (NYC DEP). The NYC DEP regulates discharges to the New York City sewers under Title 15, Rules of the City of New York Chapter 19. Discharge to the New York City sewer system will require an authorization and sampling data demonstrating that the groundwater meets the City's discharge criteria. The dewatering fluid will be pretreated as necessary to meet the NYC DEP discharge criteria. If discharge to the City sewer system is not appropriate, the dewatering fluids will be managed by transportation and disposal at an off-Site treatment facility.

Discharge of water generated during remedial construction to surface waters (i.e. a stream or river) is prohibited without a SPDES permit issued by New York State Department of Environmental Conservation.

### **1.11 STORM-WATER POLLUTION PREVENTION**

Applicable laws and regulations pertaining to storm-water pollution prevention will be addressed during the remedial program. Erosion and sediment control measures identified in this RAWP (silt fences and barriers, and hay bale checks) will be installed around the entire perimeter of the remedial construction area and inspected once a week and after every storm event to ensure that they are operating appropriately. Discharge locations will be inspected to determine whether erosion control measures are effective in preventing significant impacts to receptors. Results of inspections will be recorded in a logbook and maintained at the Site and available for inspection by OER. All necessary repairs shall be made immediately. Accumulated sediments will be removed as required to keep the barrier and hay bale check functional. Undercutting or erosion of the silt fence toe anchor will be repaired immediately with appropriate backfill materials.

Manufacturer's recommendations will be followed for replacing silt fencing damaged due to weathering.

### **1.12 CONTINGENCY PLAN**

This contingency plan is developed for the remedial construction to address the discovery of unknown structures or contaminated media during excavation. Identification of unknown contamination source areas during invasive Site work will be promptly communicated to OER's Project Manager. Petroleum spills will be reported to the NYS DEC Spill Hotline. These findings will be included in the daily report. If previously unidentified contaminant sources are found during on-Site remedial excavation or development-related excavation, sampling will be performed on contaminated source material and surrounding soils and reported to OER. Chemical analytical testing will be performed for TAL metals, TCL volatiles and semi-volatiles, TCL pesticides and PCBs, as appropriate.

### **1.13 ODOR, DUST AND NUISANCE CONTROL**

#### **Odor Control**

All necessary means will be employed to prevent on- and off-Site odor nuisances. At a minimum, procedures will include: (a) limiting the area of open excavations; (b) shrouding open excavations with tarps and other covers; and (c) use of foams to cover exposed odorous soils. If odors develop and cannot otherwise be controlled, additional means to eliminate odor nuisances will include: (d) direct load-out of soils to trucks for off-Site disposal; and (e) use of chemical odorants in spray or misting systems.

This odor control plan is capable of controlling emissions of nuisance odors. If nuisance odors are identified, work will be halted and the source of odors will be identified and corrected. Work will not resume until all nuisance odors have been abated. OER will be notified of all odor complaint events. Implementation of all odor controls, including halt of work, will be the responsibility of the PE/QEP's certifying the Remedial Action Report.

## **Dust Control**

Dust management during invasive on-Site work will include, at a minimum:

- Use of a dedicated water spray methodology for roads, excavation areas and stockpiles.
- Use of properly anchored tarps to cover stockpiles.
- Exercise extra care during dry and high-wind periods.
- Use of gravel or recycled concrete aggregate on egress and other roadways to provide a clean and dust-free road surface.

This dust control plan is capable of controlling emissions of dust. If nuisance dust emissions are identified, work will be halted and the source of dusts will be identified and corrected. Work will not resume until all nuisance dust emissions have been abated. OER will be notified of all dust complaint events. Implementation of all dust controls, including halt of work, will be the responsibility of the PE/QEP's responsible for certifying the Remedial Action Report.

## **Other Nuisances**

Noise control will be exercised during the remedial program. All remedial work will conform, at a minimum, to NYC noise control standards.

Rodent control will be provided, during Site clearing and grubbing, and during the remedial program, as necessary, to prevent nuisances.

**APPENDIX 4**

**HEALTH AND SAFETY PLAN**

**Construction Health and Safety Plan  
(CHASP)  
650 Metropolitan Avenue**  
Brooklyn, New York

Astral Weeks Development  
175 Great Neck Road  
Great Neck, NY 11201  
T.516.526.1745

July 2012

## Table of Contents

---

<b>Construction Health and Safety Plan (CHASP)</b>	<b>4</b>
1. Background Information	5
1.1 General.....	5
1.2 Property Description.....	5
1.3 Site Description .....	6
1.4 Hazard/Risk Analysis .....	6
1.4.1 Physical Hazards .....	6
1.4.2 Fire and Explosion .....	6
1.4.3 Heat Stress.....	6
1.4.4 Heat Stress.....	6
1.4.5 Noise .....	7
1.4.6 Hand and Power Tools.....	7
1.4.7 Slips, Trips, and Falls.....	8
1.4.8 Manual Lifting .....	8
1.4.9 Projectile Objects, Debris and Overhead Dangers.....	8
1.4.10 Heavy Equipment Operation.....	9
1.4.11 Confined Spaces.....	9
1.4.12 Illumination.....	9
1.4.13 Lockout/Tagout.....	9
1.4.14 Fall Hazards .....	10
1.4.15 Ladder Safety .....	11
1.4.16 Scaffolding Safety.....	11
1.4.17 Welding.....	11
1.4.18 Asbestos-Containing Material.....	11
1.5 Evaluation of Potential Chemical Hazards .....	15
1.6 Biological Hazards.....	15
1.6.1 Animals.....	15
1.6.2 Insects .....	15
1.6.2.1 Tick Borne Illnesses	15
1.7 Personal Safety .....	18
2. Statement of Safety and Health Policy	19
3. Project Personnel/Responsibilities and Lines of Authority	20
3.1 Construction Manager (CM).....	20
3.2 Corporate Health and Safety Officer (CHSO).....	20
3.3 Site Safety Officer (SSO) .....	21
3.4 Field Representative (FR).....	21
4. Subcontractors	22
5. Emergency Contact List	23
6. Training Program	24

6.1	Construction Safety Training.....	24
6.2	Onsite Safety Briefings.....	24
7.	Medical Support	25
8.	Personal Protective Equipment	26
9.	Supplemental Contingency Plan Procedures	28
9.1	Fire.....	28
9.2	Severe Weather.....	28
9.3	Spills or Material Release.....	28
9.4	Alcohol and Drug Abuse Prevention.....	28

---

**Construction Health and Safety Plan Sign-Off** **29**

**Appendices**

Appendix A	Site-Specific Information
Appendix B	Cold Stress Guidelines
Appendix C	Heat Stress Guidelines

CONSTRUCTION HEALTH AND SAFETY PLAN  
650 METROPOLITAN AVENUE  
BROOKLYN, NEW YORK  
JULY 2012

## **Construction Health and Safety Plan (CHASP)**

---

## 1. Background Information

### 1.1 General

<b>Contractor</b>	Astral Weeks Development 175 Great Neck Road Great Neck, NY 11201
<b>Project Name</b>	650 Metropolitan Avenue Site Brooklyn, New York

This Construction Health and Safety Plan (CHASP) establishes policies and procedures to protect Astral Weeks Development personnel from the potential hazards posed by the activities at the 650 Metropolitan Avenue Site located in the Borough of Brooklyn, New York (see **Appendix A – Site-Specific Information**).

Reading of and adherence to the CHASP is required of all onsite Astral Weeks personnel. Subcontractors for this project will be required to develop their own CHASP for protection of their employees, but at a minimum must adhere to applicable requirements set forth in this CHASP. Additionally, federal, state and local representatives may be required to sign and adhere to this CHASP, depending on the nature of their presence onsite during activities conducted by Astral Weeks Development.

The plan identifies measures to minimize accidents and injuries, which may result from project activities, emergencies, or during adverse weather conditions. Activities performed under this CHASP will comply with applicable parts of OSHA Regulations, primarily 29 Code of Federal Regulations (CFR) Part 1926.

### 1.2 Property Description

The proposed future use of the Site will consist of a six-story, 12 unit apartment building. Layout of the proposed site development is presented in **Appendix A**. The current zoning designation is R 7A, Commercial and office building. The proposed use is consistent with existing zoning for the property.

The proposed redevelopment of this site will include the demolition of the existing single story building to construct a six-story, 12 unit apartment building in its place. The foundation will be excavated to approximately 11.5 feet below grade (ft bg) except for the elevator pit which will be excavated to 15.5 ft bg. The finished floor elevation of the basement and the elevator pit will be approximately 7 feet above the groundwater table and; therefore, groundwater will not be encountered during this construction. Approximately 800 cubic yards (1,000 tons) of soil will be removed to allow for the foundation construction. The proposed building footprint will be 40 by 50 feet, with an open area of approximately 40 by 30 feet at the rear of the building, which will

be used as a landscaped yard. The entire 12,000 gross square footage building will be used for apartments and hallways. The basement area will contain the maintenance, storage, and utility rooms for the apartment building.

### 1.3 Site Description

The Site is located at 650 Metropolitan Avenue in the Williamsburg section of Brooklyn, New York and is identified as Block 2763 and Lot 11 on the New York City Tax Map. Figure 1 shows the Site location. The Site is 3,200 square feet and is bounded by Metropolitan Avenue to the north, an apartment building to the south, an apartment building to the east, and a vacant lot to the west. A map of the site boundary is shown in **Appendix A**. Currently, the Site contains a vacant single story building, formerly used as a flooring store.

The building occupies the entire footprint of Block 2763, Lot 11, except for the sidewalk along Metropolitan Avenue.

### 1.4 Hazard/Risk Analysis

#### 1.4.1 Physical Hazards

Physical hazards associated with heavy equipment operations may be present during site activities. These activities would require the use of heavy equipment by subcontractors such as a backhoe or a drill rig, which is associated with, but not limited to, the following hazards:

- bodily injuries
- slipping, tripping or falling
- heavy lifting

#### 1.4.2 Fire and Explosion

Fire extinguishers are located on heavy equipment operating onsite and within any work vehicles onsite. All fires should be reported to 911 emergency services. The Astral Weeks project manager will determine if it is necessary to shut down site work for the day due to fire related issues.

#### 1.4.3 Heat Stress

During the winter months, workers may be exposed to the hazards of working in cold environments. Potential hazards in cold environments include frostbite, trench foot or immersion foot, hypothermia as well as slippery surfaces, brittle equipment, and poor judgment. The procedures to be followed regarding the avoidance of cold stress are provided in **Appendix B – Cold Stress Guidelines**.

#### 1.4.4 Heat Stress

A heat stress prevention program will be implemented when ambient temperatures exceed 70°F. The procedures to be followed are provided in **Appendix C – Heat Stress Guidelines**.

#### 1.4.5 Noise

Noise is a potential hazard associated with the operation of heavy equipment, power tools, pumps and generators. Site workers who will perform suspected or established high noise tasks and operations for short durations (less than 1-hour) shall wear hearing protection. Other workers who do not need to be in proximity of the noise should distance themselves from the equipment generating the noise.

#### 1.4.6 Hand and Power Tools

In order to complete the various tasks for the project, personnel will use hand and power tools. The use of hand and power tools can present a variety of hazards, including physical harm from being struck by flying objects, being cut or struck by the tool, fire, and electrocution. Work gloves, safety glasses, and hard hats will be worn by the operating personnel at all times when using hand and power tools and Ground Fault Indicator (GFI)-equipped circuits will be used for all power tools.

Astral Weeks is responsible for the safe condition of tools and equipment used by employees but the employees have the responsibility for properly using and maintaining tools.

Saw blades, knives, or other tools be directed away from aisle areas and other employees working in close proximity. Knives and scissors must be sharp. Dull tools can be more hazardous than sharp ones.

Appropriate personal protective equipment, e.g., safety goggles, gloves, etc., should be worn due to hazards that may be encountered while using portable power tools and hand tools. Safety requires that floors be kept as clean and dry as possible to prevent accidental slips with or around dangerous hand tools.

Around flammable substances, sparks produced by iron and steel hand tools can be a potential ignition source. Where this hazard exists, spark-resistant tools made from brass, plastic, aluminum, or wood will provide for safety.

The following general precautions should be observed by power tool users:

- Never carry a tool by the cord or hose.
- Never yank the cord or the hose to disconnect it from the receptacle.
- Keep cords and hoses away from heat, oil, and sharp edges.
- Disconnect tools when not in use, before servicing, and when changing accessories such as blades, bits and cutters.
- All observers should be kept at a safe distance away from the work area.
- Secure work with clamps or a vise, freeing both hands to operate the tool.
- Avoid accidental starting. The worker should not hold a finger on the switch button while carrying a plugged-in tool.

- Tools should be maintained with care. They should be kept sharp and clean for the best performance. Follow instructions in the user's manual for lubricating and changing accessories.
- Be sure to keep good footing and maintain good balance.
- The proper apparel should be worn. Loose clothing, ties, or jewelry can become caught in moving parts.
- All portable electric tools that are damaged shall be removed from use and tagged "Do Not Use."

Astral Weeks staff and subcontractors should follow all associated OSHA standards (29 CFR 1926), the most updated of which can be found at <http://www.osha.gov>. OSHA standards supersede any guidelines stated within this CHASP.

#### 1.4.7 Slips, Trips, and Falls

Working in and around the site will pose slip, trip and fall hazards due to slippery surfaces. Excavation at the sites will cause uneven footing in the trenches and around the spoil piles. Employees will wear proper footwear (i.e. steel toe boots) and will employ good work practice and housekeeping procedures to minimize the potential for slips, trips, and falls.

#### 1.4.8 Manual Lifting

Manual lifting of objects and equipment may be required. Failure to follow proper lifting technique can result in back injuries and strains. Site workers should use power equipment to lift heavy loads whenever possible and should evaluate loads before trying to lift them (i.e., they should be able to easily tip the load and then return it to its original position). Carrying heavy loads with a buddy and proper lifting techniques include:

- 1) make sure footing is solid
- 2) make back straight with no curving or slouching
- 3) center body over feet
- 4) grasp the object firmly and as close to your body as possible
- 5) lift with legs
- 6) turn with your feet, don't twist

#### 1.4.9 Projectile Objects, Debris and Overhead Dangers

Overhead dangers, including but not limited to falling debris and equipment, can occur while heavy machinery is in operation. Astral Weeks staff will be instructed to maintain a minimum distance from large overhead operations. Staff must also maintain proper communication with heavy equipment operators and their handlers, especially if work necessitates their presence beyond the minimum safe distance. Additionally, employees should be cognizant of low-hanging overhead power lines, as these can snag on vehicles entering and exiting the site.

Vehicles that are large enough to damage overhead power lines require spotters when entering and exiting the site. Proper PPE will be worn at all times during these types of activities including steel-toed or equivalent boots, safety vests and hard hats.

#### 1.4.10 Heavy Equipment Operation

Heavy equipment may be present onsite. Astral Weeks personnel should be cautious when working near or operating heavy equipment, and maintain a safe distance from the equipment. Personnel should maintain eye contact with the vehicle spotter or operator before traversing any paths that may cross that of the machinery.

#### 1.4.11 Confined Spaces

If any work in confined spaces is required, it will be performed in accordance with 29 CFR 1910.146 (effective April 15, 1993), as applicable. Copies of the standards will be kept on file in Astral Weeks' main office. Confined space work will not be performed without first notifying and receiving approval from Astral Weeks.

#### 1.4.12 Illumination

Illumination requirements identified by OSHA are directed to work efforts inside buildings and/or during non-daylight hours. All site activities at 650 Metropolitan Avenue will occur outside during daylight hours. However, if yard areas are used after dark they will be equipped with illumination that meets or exceeds requirements specified in 29 CFR 1926.56, Illumination.

#### 1.4.13 Lockout/Tagout

Site personnel will assume that all electrical equipment at surface and overhead locations is energized, until the equipment has been designated as de-energized by a representative from the utility company. If the equipment cannot be de-energized, work will stop and the CM and appropriate contacts will be consulted. Astral Weeks will notify the client prior to working adjacent to this equipment, and will verify that the equipment is energized or de-energized in the vicinity of the work being conducted.

All power lines which have been indicated to be de-energized must be locked out, such that the lines cannot be energized when personnel are working near them. The lines shall not be unlocked and re-energized until Astral Weeks notifies the client that they have completed work in the area and that all personnel are clear of the area. Client representatives will thoroughly familiarize Astral Weeks personnel with site-specific lockout/tagout procedures during the site orientation.

If power lines cannot be de-energized, the Astral Weeks Construction Manager (CM) will consult with utility safety personnel to determine the safe working distance from the energized

line. Work tasks will only commence after determination that a safe working distance can be maintained and all personnel working in the area have been informed of the limitation.

#### 1.4.14 Fall Hazards

Fall hazards exist onsite in several areas. Astral Weeks workers must follow all safeguards for fall protection as defined in OSHA 29 CFR 1926. In general, workers should use the following guidelines:

- Use at least one of the following whenever employees are exposed to a fall of 6 feet or more above a lower level:
  - [Guardrail Systems](#)
  - [Safety Net Systems](#)
  - [Personal Fall Arrest Systems](#)
- Cover or guard floor holes as soon as they are created during new construction.
- For existing structures, survey the site before working and continually audit as work continues. Guard or cover any openings or holes immediately.
- Construct all floor hole covers so they will effectively support two times the weight of employees, equipment, and materials that may be imposed on the cover at any one time.
- In general, it is better to use fall *prevention* systems, such as guardrails, than fall *protection* systems, such as safety nets or fall arrest devices, because they provide more positive safety means.
- Construct all scaffolds according to the manufacturer's instructions.
- Install guardrail systems along all open sides and ends of platforms.
- Use at least one of the following for scaffolds more than 10 feet above a lower level:
  - [Guardrail Systems](#)
  - [Personal Fall Arrest Systems](#)
- Provide safe access to scaffold platforms [*For additional information, see [Scaffold Access](#)*].
- Do not climb cross-bracing as a means of access.
- Guard all protruding ends of steel rebar with rebar caps or wooden troughs, *or*
- Bend rebar so exposed ends are no longer upright.
- When employees are working at any height above exposed rebar, fall protection/prevention is the first line of defense against impalement.

#### 1.4.15 Ladder Safety

Portable ladders must be safely positioned each time they are used. Astral Weeks staff and subcontractors should follow all associated OSHA standards (CFR 1926), the most updated of which can be found at <http://www.osha.gov>. OSHA standards supersede any guidelines stated within this CHASP.

#### 1.4.16 Scaffolding Safety

Scaffolding presents significant fall hazards and various types of scaffolds may be present onsite. Astral Weeks staff and subcontractors should follow all associated OSHA standards (CFR 1926), the most updated of which can be found at <http://www.osha.gov>.

#### 1.4.17 Welding

The intense light associated with welding operations can cause serious and sometimes permanent eye damage if operators do not wear proper eye protection. Additionally, sparks from the welding process present a risk to the employee conducting welding and nearby employees. Staff must wear helmets that comply with ANSI Z49.1, with filter lenses that comply with ANSI Z87.1. Boots must comply with ASTM F2412 and ASTM F2413 for fire resistance. Welding operators must also wear flame-resistant welder's gloves.

Several chemicals may be used in the process of welding. Staff must be aware of the variety of chemicals used, and must possess appropriate welding training to perform welding activities. Additionally, compressed gas cylinders used in welding must be stored, placed and transported according to OSHA standards. Astral Weeks staff and subcontractors should follow all associated OSHA standards (CFR 1926), the most updated of which can be found at <http://www.osha.gov>.

#### 1.4.18 Asbestos-Containing Material

Although the site does not contain asbestos-containing materials (ACM) in the forms of demolition debris, workers should be aware of the risks associated with asbestos exposure. Chronic exposure to asbestos may cause asbestosis and mesothelioma. The primary route of exposure for asbestos is inhalation during the disturbance and/or removal of asbestos from pipe insulation and cement pipes.

Asbestos is strictly regulated under OSHA 29 CFR 1910.1001/1926.1101. Employees that may be potentially exposed to ACM must participate in a medical surveillance program, have specific training in the hazards and controls of exposure to asbestos and wear respirators with high efficiency particulate (HEPA) filters. All work must be conducted in demarcated regulated areas to minimize the amount of people within the exposure area. Employers must conduct air sampling and provide signs and labels regarding the presence of asbestos. Astral Weeks staff and subcontractors should follow all associated OSHA standards (CFR 1926), the most updated of which can be found at <http://www.osha.gov>.

The potential hazards for this project are listed in the following Activity Hazard Analysis and Site Hazards sections.

<b>SITE HAZARDS</b>	
<b>Potential Hazard</b>	<b>Control Measures</b>
Construction Safety	<ul style="list-style-type: none"> <li>▪ Identify yourself and your work location to heavy equipment operators, so they may incorporate you into their operations. Coordinate hand signals with operators.</li> <li>▪ Stay Alert! Pay attention to equipment backup alarms and swing radii.</li> <li>▪ Wear a high visibility vest when working near equipment or motor vehicle traffic.</li> <li>▪ Position yourself in a safe location when filling out logs and talking with the contractor.</li> <li>▪ Notify the contractor immediately if any problems arise.</li> <li>▪ Do not stand or sit under suspended loads or near any pressurized equipment lines.</li> <li>▪ Follow general traffic safety guidelines</li> </ul>
Scaffolding Safety	<ul style="list-style-type: none"> <li>▪ Follow OSHA Construction Safety Requirements 29 CFR 1926.</li> </ul>

Hand and Power Tools	<ul style="list-style-type: none"> <li>▪ Do not use impact tools (i.e. chisels) with mushroomed heads</li> <li>▪ Do not use wooden-handled tools if the handle is damaged, splintered, loose or cracked</li> <li>▪ Inspect, maintain and replace tools as needed</li> <li>▪ Do not use wrenches if jaws are sprung</li> <li>▪ Tools should be directed away from aisles, other employees and trafficked areas</li> <li>▪ Wear appropriate PPE when using tools</li> <li>▪ Floors must be kept clean and as dry as possible to prevent slips, trips and falls around tools</li> <li>▪ Never carry a tool by the cord or hose.</li> <li>▪ Never yank the cord or the hose to disconnect it from the receptacle.</li> <li>▪ Keep cords and hoses away from heat, oil, and sharp edges.</li> <li>▪ Disconnect tools when not in use, before servicing, and when changing accessories such as blades, bits and cutters.</li> <li>▪ All observers should be kept at a safe distance away from the work area.</li> <li>▪ Secure work with clamps or a vise, freeing both hands to operate the tool.</li> <li>▪ Avoid accidental starting. The worker should not hold a finger on the switch button while carrying a plugged-in tool.</li> <li>▪ Tools should be maintained with care. They should be kept sharp and clean for the best performance. Follow instructions in the user's manual for lubricating and changing accessories.</li> <li>▪ Be sure to keep good footing and maintain good balance.</li> <li>▪ The proper apparel should be worn. Loose clothing, ties, or jewelry can become caught in moving parts.</li> <li>▪ All portable electric tools that are damaged shall be removed from use and tagged "Do Not Use."</li> <li>▪ Keep all tools in good condition with regular maintenance.</li> <li>▪ Use the right tool for the job.</li> <li>▪ Examine each tool for damage before use.</li> <li>▪ Operate according to the manufacturer's instructions.</li> <li>▪ Provide and use the proper protective equipment.</li> </ul>
Heavy Equipment Operation	<ul style="list-style-type: none"> <li>▪ Maintain awareness of location of equipment. Subcontractor use of a spotter for equipment operation</li> </ul>
Slips, Trips, Falls	<ul style="list-style-type: none"> <li>▪ Keep trafficked areas clear of debris and tools. Keep work areas and traffic areas dry.</li> </ul>
Lock Out/Tag Out	<ul style="list-style-type: none"> <li>▪ Maintain contact with utility to determine if energized lines or equipment has been deenergized</li> <li>▪ Follow OSHA Construction Safety Requirements 29 CFR 1926.</li> </ul>
Welding	<ul style="list-style-type: none"> <li>▪ Wear appropriate PPE (welding helmet, apron, fire-resistant gloves and boots, leggings) as needed.</li> <li>▪ Follow OSHA Construction Safety Requirements 29 CFR 1926.</li> </ul>
Fire	<ul style="list-style-type: none"> <li>▪ Keep fire extinguishers in working order by inspecting on a regular basis.</li> <li>▪ Keep flammable materials away from ignition sources</li> <li>▪ Follow OSHA Construction Safety Requirements 29 CFR 1926, NFPA standards,</li> <li>▪ Wear appropriate PPE when working around flammable materials.</li> </ul>
Ladder Safety	<ul style="list-style-type: none"> <li>▪ Follow safety guidelines for safe ladder use</li> <li>▪ Follow OSHA Construction Safety Requirements 29 CFR 1926.</li> </ul>

Fall Hazards	<ul style="list-style-type: none"> <li>▪ Use appropriate fall protection</li> <li>▪ Avoid working in areas with a drop off of more than 2 feet</li> <li>▪ Erect appropriate barriers and guard rails</li> <li>▪ Wear appropriate fall protection PPE</li> <li>▪ Mark fall hazards so they are visible to employees</li> <li>▪ Follow OSHA Construction Safety Requirements 29 CFR 1926.</li> </ul>
Physical Injury	<ul style="list-style-type: none"> <li>▪ Wear work boots in good condition with non-slip soles.</li> <li>▪ Maintain good visibility of the work area.</li> <li>▪ Avoid walking on uneven or debris ridden ground surfaces.</li> <li>▪ Use proper lifting techniques. Ask fellow worker for help.</li> </ul>
Noise	<ul style="list-style-type: none"> <li>▪ Wear hearing protection when near loud noises.</li> <li>▪ Wear hearing protection whenever you need to raise your voice above normal conversational speech due to a loud noise source; this much noise indicates the need for protection.</li> </ul>
Vehicular Traffic	<ul style="list-style-type: none"> <li>▪ Wear traffic safety vest at all times.</li> <li>▪ Use cones, flags, barricades, and caution tape to define work area.</li> <li>▪ Use a "spotter" to locate oncoming vehicles.</li> <li>▪ Use vehicle to block work area.</li> <li>▪ Engage police detail if needed.</li> </ul>
Utilities	<ul style="list-style-type: none"> <li>▪ Check that contractor has cleared underground utilities before any intrusive activities, and that contractor has coordinate with utility locating services, property owner(s) or utility companies.</li> <li>▪ Utilities are to be considered live or active until documented otherwise.</li> <li>▪ For overhead utilities within 50 feet, have contractor determine with the utility company the appropriate safe distance. Minimum distance for clearance is based on voltage of the line.</li> <li>▪ An observer will be established when operating drilling rigs near overhead utilities.</li> </ul>

<b>ACTIVITY HAZARDS</b>		
<b>Activity</b>	<b>Potential Hazards</b>	<b>Protective Equipment</b>
Entering Construction Site	Heavy equipment, dust, noise.	Hardhat, reflective safety vest, steel-toed, steel-shank boots, safety glasses, protective leather work gloves, and earplugs. Follow general traffic safety guidelines
General Construction (Demolition/Gutting/Renovation)	Heavy equipment, dust, noise.	Hardhat, reflective safety vest, steel-toed, steel-shank boots, safety glasses, protective leather work gloves, and earplugs. Follow general traffic safety guidelines.
Personal Protective Equipment (PPE) is the <i>initial level of protection</i> based on the activity hazards and Site conditions which have been identified.		

## 1.5 Evaluation of Potential Chemical Hazards

Site workers may use compounds during the course of work. As such, workers should be aware of the potential hazards of these compounds. Material Safety Data Sheets (MSDSs) for all compounds used on this project shall be kept onsite in the project trailer or other appropriate area for review by site workers if requested. Adherence to the safety and health guidelines in this HASP should reduce the potential for exposure to any compounds.

## 1.6 Biological Hazards

During the course of the project, there is a potential for workers to come into contact with biological hazards such as animals, insects and plants. Workers will be instructed in hazard recognition, health hazards, and control measures during site-specific training.

### 1.6.1 Animals

During the conduct of site operations, wild animals such as stray dogs or cats, raccoons, and mice may be encountered. Workers shall use discretion and avoid all contact with wild animals. If these animals present a problem, efforts will be made to remove these animals from the site by contacting a licensed animal control technician.

### 1.6.2 Insects

Insects, including bees, wasps, hornets, and spiders, may be present at the Site making the chance of a bite possible. Some individuals may have a severe allergic reaction to an insect bite or sting that can result in a life threatening condition. Any individuals who have been bitten or stung by an insect should notify the SSO. The following is a list of preventive measures:

- Apply insect repellent prior to performing any field work and as often as needed throughout the work shift.
- Wear proper protective clothing (work boots, socks and light colored pants).
- When walking in wooded areas, avoid contact with bushes, tall grass, or brush as much as possible.
- Field personnel who may have insect allergies should have bee sting allergy medication onsite and should provide this information to the site safety officer (SSO) prior to commencing work.

#### *1.6.2.1 Tick Borne Illnesses*

**Lyme disease** is caused by infection from a deer tick that carries a spirochete. During the painless tick bite, the spirochete may be transmitted into the bloodstream that could lead to the worker contracting Lyme disease.

Lyme disease may cause a variety of medical conditions including arthritis, which can be treated successfully if the symptoms are recognized early and medical attention is received. Treatment

with antibiotics has been successful in preventing more serious symptoms from developing. Early signs may include a flu-like illness, an expanding skin rash, and joint pain. If left untreated, Lyme disease can cause serious nerve or heart problems, as well as a disabling type of arthritis.

Symptoms can include a stiff neck, chills, fever, sore throat, headache, fatigue and joint pain. This flu-like illness is out of season, commonly happening between May and October when ticks are most active. A large expanding skin rash may develop around the area of the bite. More than one rash may occur. The rash may feel hot to the touch and may be painful. Rashes vary in size, shape, and color, but often look like a red ring with a clear center. The outer edges expand in size. It's easy to miss the rash and the connection between the rash and a tick bite. The rash develops from three days to as long as a month after the tick bite. Almost one third of those with Lyme disease never get the rash.

Joint or muscle pain may be an early sign of Lyme disease. These aches and pains may be easy to confuse with the pain that comes with other types of arthritis. However, unlike many other types of arthritis, this pain seems to move or travel from joint to joint.

Lyme disease can affect the nervous system. Symptoms include stiff neck, severe headache, and fatigue usually linked to meningitis. Symptoms may also include pain and drooping of the muscles on the face, called Bell's Palsy. Lyme disease may also mimic symptoms of multiple sclerosis or other types of paralysis.

The disease can also cause serious but reversible heart problems, such as irregular heartbeat. Finally, Lyme disease can result in a disabling, chronic type of arthritis that most often affects the knees. Treatment is more difficult and less successful in later stages. Often, the effects of Lyme disease may be confused with other medical problems.

It is recommended that personnel check themselves when in areas that could harbor deer ticks, wear light color clothing and visually check themselves and their buddy when coming from wooded or vegetated areas. If a tick is found biting an individual, the construction manager (CM) should be contacted immediately. The tick can be removed by pulling gently at the head with tweezers. The affected area should then be disinfected with an antiseptic wipe. The employee will be offered the option for medical treatment by a physician, which typically involves prophylactic antibiotics. If personnel feel sick or have signs similar to those above, they should notify the CM immediately.

The deer tick can also cause **Babesiosis**, an infection of the parasite *Babesia Microti*. Symptoms of Baesiosis may not be evident, but may also include fever, fatigue and hemolytic anemia lasting from several days to several months. Babesiosis is most commonly diagnosed in the elderly or in individuals whose immune systems are compromised.

**Ehrlichiosis** is a tick-borne disease which can be caused by either of two different organisms. Human monocytic ehrlichiosis (HME) is caused by *Ehrlichia chaffeensis*, which is transmitted by the lone star tick (*Amblyomma americanum*). Human granulocytic anaplasmosis (HGA), previously known as human granulocytic ehrlichiosis (HGE), is caused by *Anaplasma phagocytophilia*, which is transmitted by the deer tick (*Ixodes scapularis*).

In New York State, most cases of ehrlichiosis have been reported on Long Island and in the Hudson Valley. Ehrlichiosis is transmitted by the bite of infected ticks, including the deer tick and the lone star tick. The symptoms of HME and HGE are the same and usually include fever, muscle aches, weakness and headache. Patients may also experience confusion, nausea, vomiting and joint pain. Unlike Lyme disease or Rocky Mountain spotted fever, a rash is not common. Infection usually produces mild to moderately severe illness, with high fever and headache, but may occasionally be life-threatening or even fatal. Symptoms appear one to three weeks after the bite of an infected tick. However, not every exposure results in infection.

**Rocky Mountain spotted fever (RMSF)** is a tick-borne disease caused by a rickettsia (a microbe that differs somewhat from bacteria and virus). Fewer than 50 cases are reported annually in New York State. In the eastern United States, children are infected most frequently, while in the western United States, disease incidence is highest among adult males. Disease incidence is directly related to exposure to tick-infested habitats or to infested pets. Most of the cases in New York State have occurred on Long Island. RMSF is characterized by a sudden onset of moderate to high fever (which can last for two or three weeks), severe headache, fatigue, deep muscle pain, chills and rash. The rash begins on the legs or arms, may include the soles of the feet or palms of the hands and may spread rapidly to the trunk or rest of the body. Symptoms usually appear within two weeks of the bite of an infected tick.

\*(Information on Ehrlichiosis, Babesiosis, and Rocky Mountain Spotted Fever was derived from the New York State Department of Health).

## 1.7 Personal Safety

Field activities have the potential to take site workers into areas which may pose a risk to personal safety. The following website (source) has been researched to identify potential crime activity in the area of the project:

- [http://www.nyc.gov/html/nypd/html/crime\\_prevention/crime\\_statistics.shtml](http://www.nyc.gov/html/nypd/html/crime_prevention/crime_statistics.shtml)

2011 crime statistics from this website report that the 90<sup>th</sup> Precinct, which is closest to the subject property, recorded all crimes below the New York City total (see below).

Type of Crime	Subject Property and Vicinity	New York City Total*
Murder	5	515
Rape	23	1414
Robbery	385	19,756
Felony Assault	235	18,584
Burglary	314	18,824
Grand Larceny	588	38,788

\*New York City Total includes values from the 90<sup>th</sup> Precinct

To protect yourself, take the following precautions:

- **Use the buddy system (teams of a minimum of two persons present);**
- **Let the Site Safety Officer (SSO) know when you begin work in these areas and when you leave;**
- **Call in regularly;**
- **Pay attention to what is going on around you; and**
- **If you arrive in an area and it does not look safe to get out of your vehicle, lock the doors and drive off quickly but safely.**

Site workers must not knowingly enter into a situation where there is the potential for physical and violent behaviors to occur. If site workers encounter hostile individuals or a confrontation develops in the work area, suspend work activities, immediately leave the area of concern, and contact local 911 for assistance. Notify the SSO and construction health & safety officer (CHSO) of any incidents once you are out of potential danger.

In the event of an emergency, prompt communications with local emergency responders is essential. At least one charged and otherwise functioning cell phone to facilitate emergency communications will be onsite. Confirmation of cellular phone operation and site worker safety will be confirmed at the start of each working day.

## **2. Statement of Safety and Health Policy**

Astral Weeks is committed to providing a safe and healthy work environment for its employees. To maintain a safe work environment, Astral Weeks promotes the following objectives:

- Reduce the risk of injury, illness, and loss of life to Astral Weeks employees.
- Maintain compliance with federal, state, and other applicable safety regulations.
- Minimize Astral Weeks employees' work exposure to potential physical, chemical, and biological hazards.

### **3. Project Personnel/Responsibilities and Lines of Authority**

Lines of Authority will be as follows:

Onsite – Astral Weeks will have responsibility for safety of its employees during the work performed at the site. Astral Weeks' Field Representative (FR) will have a cell phone available to contact the appropriate local authorities, in the event of an emergency. The FR will be available for communication with the SSO and CM and with the client representative. The FR and/or SSO may change due to the nature of work being conducted onsite.

#### **3.1 Construction Manager (CM)**

Responsibilities of the CM include the following:

- Verifies implementation of the CHASP
- Conducts periodic inspections and documents these in the field book
- Participates in incident investigations
- Verifies the HASP has all of the required approvals before any site work is conducted
- Verifies that the Astral Weeks Development site manager is informed of project changes, which require modifications of the HASP
- Has overall responsibility for project health and safety
- Acts as the primary point of contact with Astral Weeks Development for site related activities and coordination with non-project related site operations
- Overseeing of performance of project tasks as outlined in the scope of work
- Plans field work using appropriate safe procedures and equipment
- Verifies and documents current OSHA Construction training compliance for all construction trades
- Verifies that subcontractors acknowledge and sign the projects CHASP

#### **3.2 Corporate Health and Safety Officer (CHSO)**

The CHSO is a qualified health and safety professional with experience in construction activities. Responsibilities of the CHSO include the following:

- Serves as the primary contact to review health and safety matters that may arise
- Approves revised or new safety protocols for field operations
- Coordinates revisions of this CHASP with field personnel
- Coordinates upgrading or downgrading of PPE with the site manager
- Leads the investigation of all accidents/incidents

- Provide the necessary training of subcontractor trade field crews in accordance with OSHA regulations and provides proof of training to the SSO prior to subcontractor trade personnel entering the site

### 3.3 Site Safety Officer (SSO)

Responsibilities of the SSO include the following:

- Verifies that the CHASP is implemented and that all health and safety activities identified in the HASP are conducted and/or implemented
- Verifies that field work is scheduled with adequate personnel and equipment resources to complete the job safely and enforces site health and safety rules
- Verifies that adequate communications between trade crews and emergency response personnel is maintained during emergency situations
- Verifies that field site personnel are adequately trained and qualified to work at the site and that proper PPE is utilized
- Report all accidents/incidents to the CHSO and CM
- Stop work if necessary
- Identifies operational changes which require modifications to the CHASP and ensures that the procedure modifications are implemented and documented through changes to the CHASP, with CHSO approval
- Determines upgrades or downgrades of PPE based on site conditions and/or real-time monitoring results with CHSO approval
- Reports to the CHSO and provides summaries of field operations and progress

### 3.4 Field Representative (FR)

The FR is responsible for carrying out field work on a monthly, quarterly, or as-needed basis. Responsibilities of the FR include:

- Conducts routine safety inspection of the work area
- Documenting occurrences of unsafe activity and what actions were taken to rectify the situation
- Reports any unsafe or potentially hazardous conditions to the SSO and CM
- Maintains familiarity of the information, instructions, and emergency response actions contained in the HASP
- Complies with rules, regulations and procedures set forth in the HASP
- Prevents admittance to work site by unauthorized personnel
- Inspects all tools and equipment, including PPE, prior to use and documents inspection on the daily safety meeting form or in the appropriate field book
- Verifies that monitoring instruments are calibrated
- Stops work if necessary

#### **4. Subcontractors**

Astral Weeks subcontracts with various companies to conduct various work onsite on an as-needed basis. Contact information for these subcontractors will be available when such work is being conducted.

Astral Weeks requires its subcontractors to work in a responsible and safe manner. Subcontractors for this project will be required to develop their own CHASP for protection of their employees and must adhere to applicable requirements set forth in this CHASP.

## 5. Emergency Contact List

<b>EMERGENCY INFORMATION</b>		
Important Phone Numbers		Directions to: Wyckoff Heights Medical Center 374 Stockholm Street Brooklyn, New York 11237
Police	911	<ul style="list-style-type: none"> <li>• Head east on Metropolitan Avenue toward Manhattan Avenue (0.6 mi)</li> <li>• Right on Morgan Avenue (0.8 mi)</li> <li>• Left on Flushing Avenue (0.5 mi)</li> <li>• Right on Wyckoff Avenue (0.4 mi)</li> <li>• Left on Stockholm Street (259 feet)</li> <li>• Destination will be on the right</li> </ul>
Fire Department	911	
Ambulance	911	
Poison Control Center	1-800-222-1222	
Wyckoff Heights Medical Center	(718) 963-7272 (718) 963-7391 (Emergency)	
NYSDEC Spill Hotline	(518) 457-7362	Refer to Hospital Route Map in <b>Appendix A.</b>
Chemtrec	1-800-424-9300	
<b>Astral Weeks Contact</b>		
Joseph Roubeni	516-526-1745	

## **6. Training Program**

### **6.1 Construction Safety Training**

In accordance with 29 CFR 1926, site workers shall, at the time of job assignment, have received a minimum of 24 hours of initial health and safety training for construction operations. At a minimum, the training shall have consisted of instruction in the topics outlined in the standard. Personnel who have not met the requirements for initial training shall not be allowed to work in any site activities in which they may be exposed to hazards (chemical or physical). Proof of training shall be submitted to Astral Weeks prior to the start of site activities.

### **6.2 Onsite Safety Briefings**

Other onsite Astral Weeks personnel will be given health and safety briefings by a FR to assist Astral Weeks personnel in safely conducting work activities. The briefings will include information on new operations to be conducted, changes in work practices or changes in the site's conditions, as well as periodic reinforcement of previously discussed topics. The briefings will also provide a forum to facilitate conformance with safety requirements and to identify performance deficiencies related to safety during daily activities or as a result of safety inspections. These safety briefing will be documented on a daily safety briefing form or other appropriate media.

## 7. Medical Support

In case of minor injuries, onsite care shall be administered with the Site first aid kit. For serious injuries, call 911 and request emergency medical assistance. Seriously injured persons should not be moved, unless they are in immediate danger.

Section 5 and **Appendix A** contain detailed emergency information, including directions to the nearest hospital, and a list of emergency services and their telephone numbers. Field personnel will carry a cellular telephone.

## 8. Personal Protective Equipment

PPE required for each level of protection is as follows.

Safety Equipment	Level A	Level B	Level C	Level D
Hard hats with splash shields or safety glasses			•	•
Steel-toe boots with overboots as appropriate for work being performed and materials handled			•	•
Protective Leather Work Gloves or Chemical-resistant gloves as needed			•	•
Reflective Vest			•	•
Half- or full-face respirators with HEPA cartridges as approved by the CHSO as needed			•	
Long Pants	•	••	••	•
Welding Helmet				•
Welding Gloves, apron, leggings (as needed)				•
Flame-resistant boots for welding				•

PPE can include hardhats, safety glasses or face shields, steel toe/steel shank boots, hearing protection, nitrile gloves, and leather gloves as necessary.

### OSHA Requirements for PPE

All PPE used during the course of this field investigation must meet the following OSHA standards:

Type of Protection	Regulation	Source
Eye and Face	29 CFR 1910.133	ANSI Z87.1 1968
Respiratory	29 CFR 1910.134	ANSI Z88.1 1980
Head	29 CFR 1910.135	ANSI Z89.1 1969
Foot	29 CFR 1910.136	ANSI Z41.1 1999 or ASTM F-2412-2005, and ASTM F-2413-2005

CRF = Code of Federal Regulations

ANSI = American National Standards Institute

ASTM = American Society For Testing and Materials

Any onsite personnel who have the potential to don a respirator must have a valid fit test certification and documentation of medical clearance. The CHSO will maintain such information on file for onsite personnel. The CM will obtain such information from the subcontractor's site supervisor prior to the initiation of any such work. Both the respirator and cartridges specified for use in Level C protection must be fit-tested prior to use in accordance with OSHA regulations (29 CFR 1910.134). Air purifying respirators cannot be worn under the following conditions:

- Oxygen deficiency;
- IDLH concentrations; and
- If contaminant levels exceed designated use concentrations.

For most work conducted at the site, Level D PPE will include long pants, hard hats, safety glasses with side shields, and steel toe safety boots. When work is conducted in areas where NAPL or tar-saturated soil is anticipated, workers shall wear, at a minimum, modified Level D PPE, which can include Tyvec<sup>®</sup> coveralls and safety boots with overboots. The use of respirators is not anticipated.

Use of Level A or Level B PPE is not anticipated. If conditions indicating the need for Level A or Level B PPE are encountered, personnel will leave the work zone and this CHASP will be revised with oversight of the CHSO, personnel will not re-enter the work zone until conditions allow.

## **9. Supplemental Contingency Plan Procedures**

### 9.1 Fire

In the event of a fire, all personnel will evacuate the area. Astral Weeks's field representative will contact the local fire department and report the fire. Notification of evacuation will be made to the Astral Weeks CM and the CHSO. The field representative will account for Astral Weeks personnel and subcontractor personnel and report their status to the CM.

### 9.2 Severe Weather

The contingency plan for severe weather includes reviewing the expected weather to determine if severe weather is in the forecast. Severe weather includes high winds over 30 mph, heavy rains or snow squalls, thunderstorms, hurricanes, and lightning storms. If severe weather is approaching, the decision to evacuate Astral Weeks staff and subcontractor personnel from the site is the responsibility of Astral Weeks's field representative. Notification of evacuation will be made to the Astral Weeks Project Manager and the CHSO. The field representative will account for Astral Weeks personnel and subcontractor personnel and report their status to the CM.

### 9.3 Spills or Material Release

If a hazardous waste spill or material release, the SSO or their representative will immediately assess the magnitude and potential seriousness of the spill or release based on the following:

- MSDS, if applicable, for the material spilled or released
- Source of the release or spillage of hazardous material
- An estimate of the quantity released and the rate at which it is being released
- The direction in which the spill or air release is moving
- Personnel who may be or may have been in contact with the material, or air release, and possible injury or sickness as a result
- Potential for fire and/or explosion resulting from the situation
- Estimates of area under influence of release

If the spill or release is determined to be within the onsite emergency response capabilities, the SSO will ensure implementation of the necessary remedial action. If the release is beyond the capabilities of the site personnel, all personnel will be evacuated from the immediate area and the local fire department will be contacted. The SSO will notify the CM and the CHSO.

### 9.4 Alcohol and Drug Abuse Prevention

Alcohol and drugs will not be allowed on the work site. Project personnel under the influence of alcohol or drugs will not be allowed to enter the site.

## Construction Health and Safety Plan Sign-Off

---

All Astral Weeks Development personnel conducting site activities must read this Construction Health and Safety Plan, be familiar with its requirements, and agree to its implementation.

All other personnel onsite for regulatory, observational and other activities not directly associated with site activities must read this Health and Safety Plan for hazard communication purposes.

Once the Construction Health and Safety Plan has been read, complete this sign-off sheet, and return it to the Project Manager.

**Site Name:**

650 Metropolitan Avenue

**Activity:**

- Redevelopment

The proposed future use of the Site will consist of a 6 story, 12 unit apartment building. The current zoning designation is R 7A, Commercial and office building. The proposed use is consistent with existing zoning for the property.

I have received and read the Health and Safety Plan, been briefed on it, and agree to its implementation.

Name	Signature	Date	Company	Check if HAZCOM only

CONSTRUCTION HEALTH AND SAFETY PLAN  
650 METROPOLITAN AVENUE  
BROOKLYN, NEW YORK  
JULY 2012

## **APPENDIX A**

### **SITE-SPECIFIC INFORMATION**





**Start address:**

650 Metropolitan Ave, Brooklyn, NY 11211

**End address:**

374 Stockholm St, Brooklyn, NY 11237

Distance: 2.3 mi (about 7 mins)  
Map data ©2012 Google

Head east on Metropolitan Ave toward Manhattan Ave - go 0.6 mi



Turn right onto Morgan Ave - go 0.8 mi



<p>Turn left onto Flushing Ave - go 0.5 mi</p>	
<p>Turn right onto Wyckoff Ave - go 0.4 mi</p>	
<p>Turn left onto Stockholm St Destination will be on the right - go 259 ft</p>	
<p>Arrive at: 374 Stockholm St, Brooklyn, NY 11237 -</p>	

CONSTRUCTION HEALTH AND SAFETY PLAN  
650 METROPOLITAN AVENUE  
BROOKLYN, NEW YORK  
JULY 2012

## **APPENDIX B**

### **COLD STRESS GUIDELINES**



## Cold Stress Guidelines

	Symptoms	What to do
<b>Mild Hypothermia</b>	<ul style="list-style-type: none"> <li>• Body Temp 98-90°F</li> <li>• Shivering</li> <li>• Lack of coordination, stumbling, fumbling hands</li> <li>• Slurred speech</li> <li>• Memory loss</li> <li>• Pale, cold skin</li> </ul>	<ul style="list-style-type: none"> <li>• Move to warm area</li> <li>• Stay active</li> <li>• Remove wet clothes and replace with dry clothes or blankets</li> <li>• Cover the head</li> <li>• Drink warm (not hot) sugary drink</li> </ul>
<b>Moderate Hypothermia</b>	<ul style="list-style-type: none"> <li>• Body temp 90-86°F</li> <li>• Shivering stops</li> <li>• Unable to walk or stand</li> <li>• Confused irrational</li> </ul>	<ul style="list-style-type: none"> <li>• All of the above, plus:</li> <li>• Call 911</li> <li>• Cover all extremities completely</li> <li>• Place very warm objects, such as hot packs on the victim's head, neck, chest and groin</li> </ul>
<b>Severe Hypothermia</b>	<ul style="list-style-type: none"> <li>• Body temp 86-78°F</li> <li>• Severe muscle stiffness</li> <li>• Very sleepy or unconscious</li> <li>• Ice cold skin</li> <li>• Death</li> </ul>	<ul style="list-style-type: none"> <li>• Call 911</li> <li>• Treat victim very gently</li> <li>• Do not attempt to re-warm</li> </ul>
<b>Frostbite</b>	<ul style="list-style-type: none"> <li>• Cold, tingling, stinging or aching feeling in the frostbitten area, followed by numbness</li> <li>• Skin color turns red, then purple, then white or very pale skin</li> <li>• Cold to the touch</li> <li>• Blisters in severe cases</li> </ul>	<ul style="list-style-type: none"> <li>• Call 911</li> <li>• Do not rub the area</li> <li>• Wrap in soft cloth</li> <li>• If help is delayed, immerse in warm, not hot, water</li> </ul>
<b>Trench Foot</b>	<ul style="list-style-type: none"> <li>• Tingling, itching or burning sensation</li> <li>• Blisters</li> </ul>	<ul style="list-style-type: none"> <li>• Soak feet in warm water, then wrap with dry cloth bandages</li> <li>• Drink a warm sugary drink</li> </ul>

CONSTRUCTION HEALTH AND SAFETY PLAN  
650 METROPOLITAN AVENUE  
BROOKLYN, NEW YORK  
JULY 2012

## **APPENDIX C**

### **HEAT STRESS GUIDELINES**



<b>HEAT STRESS GUIDELINES</b>			
<b>Form</b>	<b>Signs &amp; Symptoms</b>	<b>Care</b>	<b>Prevention<sup>3</sup></b>
Heat Rash	Tiny red vesicles in affected skin area. If the area is extensive, sweating can be impaired.	Apply mild lotions and cleanse the affected area.	Cool resting and sleeping areas to permit skin to dry between heat exposures
Heat Cramps	Spasm, muscular pain (cramps) in stomach area and extremities (arms and legs).	Provide replacement fluids with minerals (salt) such as Gatorade.	Adequate salt intake with meals <sup>1</sup> ACCLIMATIZATION <sup>2</sup>
Heat Exhaustion	Profuse sweating, cool (clammy) moist skin, dizziness, confusion, pale skin color, faint, rapid shallow breathing, headache, weakness, muscle cramps.	Remove from heat, sit or lie down, rest, replace lost water with electrolyte replacement fluids (water, Gatorade) take frequent sips of liquids in amounts greater than required to satisfy thirst.	ACCLIMATIZATION <sup>2</sup> Adequate salt intake with meals 1 only during early part of heat season. Ample water intake, frequently during the day
Heat Stroke	HOT Dry Skin. Sweating has stopped. Mental confusion, dizziness, nausea, severe headache, collapse, delirium, coma.	HEAT STROKE IS A MEDICAL EMERGENCY - Remove from heat. - COOL THE BODY AS RAPIDLY AS POSSIBLE by immersing in cold (or cool) water, or splash with water and fan. Call for Emergency Assistance. Observe for signs of shock.	ACCLIMATIZATION <sup>2</sup> Initially moderate workload in heat (8 to 14 days). Monitor worker's activities.

**Footnotes:**

- 1) American diets are normally high in salt, sufficient to aid acclimatization. However, during the early part of the heat season, (May, June), one extra shake of salt during one to two meals per day may help, so long as this is permitted by your physician. Check with your personal physician.
- 2) ACCLIMATIZATION - The process of adapting to heat is indicated by worker's ability to perform hot jobs less fluid loss, lower concentrations of salt loss in sweat, and a reduced core (body) temperature and heart rate.
- 3) Method to Achieve Acclimatization - Moderate work or exercise in hot temperatures during early part of heat season. Adequate salt (mineral) and water intake. Gradually increasing work time in hot temperatures. Avoid alcohol. Normally takes 8 to 14 days to achieve acclimatization. Lost rapidly, if removed from strenuous work (or exercise) in hot temperature for more than approximately five days.