

# East Side Coastal Resiliency Construction Update

CB3 Parks Committee Meeting

Virtual Zoom Meeting

August 13, 2020



# WHAT WE'VE HEARD

## Overall Project Funding and Schedule

as of now, project is not delayed, we are currently on schedule to start construction this Fall as originally planned, however, need time to understand the overall impacts of COVID-19 on the City's major construction projects

## Start of Construction Activities / Phasing

estimated construction timeframes (*slide 4*) and the construction phasing plan (*available on the website*). All schedules will be confirmed/finalized after contractors are awarded prior to construction start

## Environmental Monitoring & COVID Worker Safety

the City has committed to a robust, transparent environmental monitoring plan during construction. Details of these plans will become available once the contractors are awarded prior to construction start

## Overnight Construction

the priority is to minimize night work as much as possible making every effort to reduce overnight construction that is required to stay on schedule. Schedules of overnight work will be available at least two weeks in advance, and we will continue to work with the CAG and elected officials to issue advisories/notices

---

# PROJECT STATUS UPDATE

# UPDATE: PROJECT STATUS

## Current Schedule and Status

- Currently on schedule, advancing through pre-construction, procurement, and contract development
- Construction to commence in Fall 2020 as planned
- Construction Plans shall be submitted by respective contractors to HNTB/LiRo and DDC for review/approval, once contractors are granted NTP

## Construction Scope and Estimated Timeframes

- **Early package (EP)**: September 2020
  - Relocation of LESEC compost yard operations: DDC coordinating with Mayor's Office, DSNY, and Parks
  - Site prep, interim lawn, tree transplants to commence by DDC contractor after relocation
- **Project Area 2 (PA2)**: tentative schedule, pending NTP.
  - 14th St. - 25th St. & Stuyvesant Cove Park
    - Asser Levy**: Fall 2020-Fall 2021 (tentative)
    - Stuyvesant Cove**: Fall 2021-Fall 2023 (tentative)
    - Murphy Brothers**: Fall 2022-June 2024 (tentative)
- **Project Area 1 (PA1)**: late Fall 2020, currently in procurement, Montgomery St. - 14th St. & East River Park
- **Parallel Conveyance (PC)**: timeframe tbd  
Sewer/Drainage Infrastructure Upgrade

---

# COMMUNITY ENGAGEMENT STRATEGIES

# UPDATE: COMMUNITY ENGAGEMENT STRATEGY

- **Section 3 and M/WBE Representative** - plan currently under development, subconsultant is engaged and will attend future CAG and CB meetings
- **Website** - update current under development, launching in September
- **Web-based Public Inquiry Tool** - an advanced inquiry and response management system, Live Demo of the public inquiry form will be presented at next meeting
- **Community Construction Liaisons (CCLs)** - two CCLs on board, pending orientation, will be introduced at the next CAG and CB meetings
- **Construction Fence Art Program** - program under development to launch in Fall, details will be presented at next CAG meeting
- **Community Information Center (CIC)** - assessing interim CIC as an alternative to long-term space, currently considering suitable locations

**QUESTIONS?**

**THANK YOU**