

Monthly Accident Details: January - May, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/5/2015	Queens	31-25	NEWTOWN AVENUE	0	2	A section of a solid plywood fence blew over injuring two pedestrians. The pedestrians were taken to the hospital. DOB issued a violation and stop work order.	ECB Violation	#35035714J/35035715L				Scaffold/Shed/Fence/Shoring/Installation	3125LLC	
1/9/2015	Manhattan	35	WEST 15 STREET	0	1	A plumber was hit in the face by pressurized water while lightening a three inch pipe.	ECB Violation	#35110252L				Material Fell	NOT ON FILE	
1/12/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker dropped a four foot long, ten inch cast iron pipe on his leg. The worker left the site to go to the doctor.	No Dispatch					Material Fell	NEW YORK CITY EDUCATIONAL CONS	
1/13/2015	Manhattan	552	West 24 Street	0	1	The Site Safety Manager reported to DOB that a worker cut his hand on a skill saw. The worker was transported to the hospital in a taxi.	No Dispatch					Other Construction Related Incidents	FEDERAL EXPRESS CORPORATION	
1/15/2015	Brooklyn	579	VAN BUREN STREET	0	1	A worker sustained severe injury to his leg when the Bobcat, used for backfill operations, fell approximately ten feet over the foundation wall. DOB issued violations.	ECB Violation	#34999408H/34999407J/34999408L		New Building	320592140	Mechanical Construction Equipment	BROADWAY VAN BUREN PROPERTIES	Bayport Construction Corp
1/15/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that a welder was splashed while welding and went to his doctor complaining that his eyes were bothering him.	No Dispatch					Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
1/16/2015	Manhattan	1107	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker felt a pinched nerve in his neck while moving a mini container. An ambulance was called.	No Dispatch					Other Construction Related Incidents	MS/WG 1107 BROADWAY OWNER LLC	
1/17/2015	Queens	155-28	LINDEN BOULEVARD	0	1	A worker sustained a cut arm when he slipped off a ladder.	ECB Violation	#35117877N	011715CNETV01			Worker Fall	BRUNEAU, TANIA	
1/19/2015	Manhattan	559	WEST 23 STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped and fell off a ten foot ladder while trying to get a 2 1/4. An ambulance was called.	No Action Necessary			NEW BUILDING	103715393	Worker Fall	NYS PROPERTIES, LLC	K S K CONSTRUCTION GROUP
1/19/2015	Manhattan	135	WEST 52 STREET	0	1	The site Safety Manager reported to DOB that a piece of plywood fell on a worker's leg when he reached out behind an electrical outlet.	No Dispatch					Material Fell	135 WEST 52ND STREET OWNER LLC	
1/20/2015	Queens	Jan-50	50 AVENUE	0	1	A worker was struck on his leg by a piece of sheetrock while moving the sheetrock up a loading dock ramp on an A frame. The worker was taken to the hospital by ambulance.	No Action Necessary					Material Fell	HUNTERS POINT SOUTH HOUSING DE	
1/21/2015	Manhattan	130	WEST 70 STREET	1	0	A contractor was fatally injured when he fell into an elevator shaft. The contractor reached for and missed a post on a guardrail so he could lean over and look below. The guardrail did not extend to the area from which the contractor fell.	ECB Violation	#35117591H	1215CNEMC02	OT	122003900	Worker Fall	130 WEST 70 LLC	THE DRAGOTTA GROUP LLC
1/21/2015	Manhattan	413	GRAND STREET	0	1	A worker was trapped in a trench being dug to access a broken stand pipe, when the shoring gave way. The worker was removed and taken to the hospital.	ECB Violation	#35111322M/35111323Y/35117978Y/35117980L	012115CERLP02, 03, JM02,03			Excavation/Soil Work	NOT ON FILE	
1/21/2015	Manhattan	50	WEST STREET	0	1	While using a hydraulic jack lift to load formwork onto a truck at the loading platform, the load became unstable and fell onto a worker approximately four feet below.	ECB Violation	#35121044K				Material Fell	50 WEST DEVELOPMENT LLC	
1/22/2015	Manhattan	139	WEST 52 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger when the grinder he was using to cut steel kicked back. A co-worker took the injured worker to the emergency room.	No Dispatch					Other Construction Related Incidents	HOST MARRIOTT, L.P.	
1/22/2015	Manhattan	730	RIVERSIDE DRIVE	0	1	A civilian van driver was struck by glass and the van roof was damaged when a piece of ornamental stone fell from the eleventh floor onto the roof of the van parked on the street beside the sidewalk shed.	ECB Violation	#35117502R	012215CERDF03	Alt 2	121905650	Scaffold/Shed/Fence/Shoring/Installation	730 RIVERSIDE DRIVE, LLC	JW Development Holdings L
1/23/2015	Queens	39-07	57 STREET	0	1	A worker fell approximately twenty feet from the third floor of a pipe scaffold. The worker was taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation	#35121125M/35121128H/35121129J/35121126Y/35121127X				Worker Fall	NEW YORK CITY SCHOOL CONSTRUCT	
1/29/2015	Manhattan	605	WEST 129 STREET	0	1	A worker fell down a flight of stairs injuring his knee. No construction was occurring in the stair area. The worker was taken to the hospital. The stairs had handrails and no obstructions were observed. No DOB action was necessary.	No Action Necessary					Worker Fall	TRUSTEES OF COLUMBIA UNIVERSIT	
2/2/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that an electrician cut his finger with a band saw while cutting pipe. EMS was called.	No Dispatch					Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
2/3/2015	Manhattan	99	CHURCH STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his shoulder when he miss stepped and fell off a ladder. An ambulance was called.	No Action Necessary					Other Construction Related Incidents	30 PARK PLACE RESIDENTIAL LLC	
2/4/2015	Manhattan	430	WEST 15 STREET	0	1	An electrical worker fell approximately four feet from a ladder due to ice conditions. The worker was taken to the hospital in stable condition. DOB issued a violation and stop work order.	ECB Violation	#35121138L				Worker Fall	BRK GARAGE CO	
2/5/2015	Manhattan	3	WEST 29 STREET	0	1	A worker fell through the marble landing from the sixth floor to the fifth floor during demolition of the building. The worker was taken to the hospital with unknown injuries. DOB issued violations.	ECB Violation	#35117451X	020515CNERW501	DM - FULL DEMOLITION	121921091	Worker Fall	HFZ KJK 30TH STREET OWNER LLC	RED HOOK CONST GROUP-LL
2/9/2015	Queens	41-42	24 STREET	0	1	The Site Safety Manager reported to DOB that a worker was splashed in the eyes by an alcohol based solvent while he was opening the bottle.	ECB Violation	#35120863J/35120864L/35120865N/35120866P/35120867R				Other Construction Related Incidents	24TH STREET LIC LLC	
2/10/2015	Queens	Jan-55	BORDEN AVENUE	0	1	A worker was struck by plywood from the pipe scaffold after pushing on one of the scaffold frames. The cross braces of the scaffold frame had been moved to make room for equipment and material to be delivered through the service entrance and was not replaced prior to the worker exiting the building and pushing on the frame. The worker was transported to the hospital. DOB issued a violation.	ECB Violation	#35150592Y	021015CSSUMM01	NB	420902217- 01- NB	Scaffold/Shed/Fence/Shoring/Installation	NOT ON FILE	Monadnock Construction Inc
2/12/2015	Manhattan	21	WEST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck in the face by a rib while performing form work. The worker went to urgent care and returned to work.	No Dispatch					Other Construction Related Incidents	RIVERSIDE CENTER PARCEL 2 BIT	
2/13/2015	Manhattan	252	EAST 57 STREET	0	1	A worker fell approximately twelve to fourteen feet when he slipped while ascending the ladder from the cellar to the first floor. The worker was taken to the hospital by ambulance. DOB observed no violating conditions. No DOB action was necessary.	ECB Violation					Material Fell	NEW YORK CITY EDUCATIONAL CONS	
2/13/2015	Manhattan	626	FIRST AVENUE	0	1	The Site Safety Manager reported to DOB that a worker fell off a ladder and EMS was called.	No Action Necessary					Worker Fall	616 FIRST AVENUE LLC	
2/14/2015	Brooklyn	59	FROST STREET	0	1	The Site Safety Manager reported to DOB that a worker fell off a ladder and EMS was called.	No Action Necessary			NB	320588905	Worker Fall	68 RICHARDSON LLC	HLS BUILDERS CORP
2/17/2015	Brooklyn	122	VERONA STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck by a beam while performing form work.	ECB Violation	#35120910N				Material Fell	RED HOOK 160 LLC	
2/18/2015	Manhattan	135	WEST 52 STREET	0	1	A worker slipped on ice. DOB issued a violation.	ECB Violation	#35121262Z				Worker Fall	135 WEST 52ND STREET OWNER LLC	

Monthly Accident Details: January - May, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/19/2015	Brooklyn	626	FLATBUSH AVENUE	0	1	A pedestrian sustained lacerations to the face when struck by a construction site gate. The pedestrian was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35121456R		NB	320514760	Scaffold/Shed/Fence/Shoring/Installation	HUDSON CBD FLATBUSH LLC	
2/20/2015	Manhattan	180	6 Ave	0	1	The Site Safety Manager reported to DOB that a worker fell three feet from a step ladder and injured his arm. EMS was called.	No Dispatch					Worker Fell	QT SOHO Realty LLC, Walker Malloy & Company	
2/21/2015	Brooklyn	333	SCHERMERHORN STREET	0	1	A rigger in loading area was struck by falling rebar when the pallet broke causing the rebar to fall during the unloading process. The rigger was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35121456K				Mechanical Construction Equipment	HUB ASSOCIATES, LLC	
2/23/2015	Brooklyn	250	ASHLAND PLACE	0	1	The Site Safety Manager reported to DOB that a worker slipped on the ice and an ambulance was called.	No Dispatch					Worker Fell	600 FULTON CORP	
2/23/2015	Manhattan	21	WEST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker slipped descending a ladder and injured his ankle. The worker went to the doctor on his own.	No Dispatch					Worker Fell	RIVERSIDE CENTER PARCEL 2 BIT	
2/24/2015	Brooklyn	620	ATLANTIC AVENUE	1	0	A worker was fatally injured when a load of steel trusses shifted during the unloading process and rolled onto the worker.	ECB Violation	#35121186J				Mechanical Construction Equipment	ARENA NOMINEE SUB B,	
2/26/2015	Manhattan	521	WEST 43 STREET	0	1	A worker miss stepped when entering an elevator. DOB found no violating conditions. No DOB action was necessary.	No Action Necessary					Worker Fell	NEW YORK CITY SCHOOL CONSTRUCT	
2/27/2015	Manhattan	21	WEST END AVENUE	0	1	A worker was taken to the hospital when dust got under his safety glasses while the worker was drilling holes in a slab to set plates used to install the curtain wall panels.	No Dispatch	#35122351P				Other Construction Related Incidents	RIVERSIDE CENTER PARCEL 2 BIT	
2/27/2015	Manhattan	1	7 AVENUE	0	1	A worker fell approximately six feet when he stepped on a ladder while performing form work. DOB issued violations and stop work order.	ECB Violation	#35122283M/35122286H				Worker Fell	WEST VILLAGE HOLDINGS LLC	
2/27/2015	Brooklyn	90	FURMAN STREET	0	1	A glazier was injured when supports failed causing the window he was installing to fall on him. The worker was taken to the hospital by ambulance with a possible leg fracture. DOB issued a violation and stop work order.	ECB Violation					Material Fell	BROOKLYN BRIDGE PARK DEVELOPME	
3/3/2015	Manhattan	60	WEST STREET	0	1	A mason injured his back while descending a scaffold. DOB issued violations and stop work order.	ECB Violation	#35122292Y				Worker Fell	50 WEST DEVELOPMENT LLC	
3/3/2015	Manhattan	530	WEST 33 STREET	0	1	Site Safety Manager reported to DOB that a worker injured her back while welding. EMS was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
3/4/2015	Manhattan	132	WEST 27 STREET	0	1	A worker, carrying material from the hoist down a ramp, fell and injured himself. The worker was taken to the hospital by ambulance.	No Action Necessary					Worker Fell	132 WEST 27TH EQUITIES LLC	
3/4/2015	Manhattan	21	WEST END AVENUE	0	1	A worker slipped on a ramp while unloading a truck. DOB's inspector observed ice throughout the ramp. The worker was taken to the hospital with head injuries. DOB issued a violation and stop work order.	ECB Violation	#35122294H				Worker Fell	RIVERSIDE CENTER PARCEL 2 BIT	
3/4/2015	Manhattan	50	WEST STREET	0	1	A worker fractured his arm when he fell while attempting to climb the rebar cage he was installing. The worker was taken to the hospital by the shop steward. DOB issued a violation and stop work order.	ECB Violation	#35122294H				Worker Fell	50 WEST DEVELOPMENT LLC	
3/9/2015	Queens	44-41	PURVES STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his arm while installing duct work. EMS was called. No DOB action was necessary.	No Action Necessary			NB	420604359	Other Construction Related Incidents	PURVIS HOLDINGS LLC	HSD CONSTRUCTION LLC
3/11/2015	Manhattan	460	WASHINGTON STREET	0	1	The Site Safety Manager reported to DOB that an electrician tripped over his tools and cut his thumb. The electrician was taken to the emergency room for stitches.	No Dispatch	#35122377N/35122375J				Worker Fell	BRIDGE LAND WEST LLC	
3/11/2015	Manhattan	203	EAST 92 STREET	0	2	Two workers fell while working independently. One worker was installing rebar and fell approximately fifteen feet from the eighth to seventh floor. The second worker was between the seventh and eighth floor and fell approximately six feet. Both workers were taken to the hospital by ambulance with unknown injuries. DOB issued a violation and stop work order.	ECB Violation	#35122372Y/35122373X				Worker Fell	CARNEGIE PARK LAND HOLDING, LL	
3/12/2015	Manhattan	15	DESBROSSES STREET	0	1	A security guard fell approximately twelve feet from the ground floor to the bottom of the elevator pit.	No Dispatch			ALT	110360341	Worker Fell	SGN 443 GREENWICH STREET FEE O	443 Developer LLC
3/16/2015	Manhattan	150	CHARLES STREET	0	1	A worker complained of pain when a window tipped over and struck him in the leg, while he was pulling on extension cord. The worker was taken to the hospital by ambulance. DOB issued a violation.	ECB Violation	#35108661J				Material Fell	150 CHARLES STREET HOLDINGS, L	
3/16/2015	Manhattan	219	EAST 44 STREET	0	1	The Site Safety Manager reported to DOB that a worker poked his finger while holding a board sustaining possible fracture.	No Dispatch					Material Fell	CWC INC.	
3/16/2015	Manhattan	860	WASHINGTON STREET	0	1	A worker was struck by a piece of plywood during stripping operation. The worker was taken to the hospital by a fellow worker with a minor cut. DOB issued violations and stop work order.	ECB Violation	#35108608K				Material Fell	860 WASHINGTON STREET LLC	
3/17/2015	Brooklyn	REPORTED	ASHLAND PLACE	0	1	A worker was struck by a stringer that deflected after falling on the floor. The worker was taken to the hospital.	ECB Violation					Material Fell	600 FULTON CORP	
3/17/2015	Queens	37-01	138 STREET	0	1	A worker was struck by a piece of concrete while putting on his protective equipment in an area where forms were being stripped. The worker was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35108617M				Material Fell	FLUSHING COMMONS PROPERTY OWNE	
3/18/2015	Manhattan	1	7 AVENUE	0	1	A pedestrian was fatally injured when struck by a section of plywood from a construction fence. DOB issued violations and stop work order.	ECB Violation	#35108670L/35108671N/35108672P				Other Construction Related Incidents	WEST VILLAGE HOLDINGS LLC	
3/18/2015	Manhattan	19	PARK PLACE	0	1	After the owner's representative accessed the twenty-second floor by using the hoist without an operator, accompanied by two workers who remained on the hoist, the owners representative was found on a pile of re-shores complaining of back pain. EMS transported the injured representative to the hospital. DOB issued violations and stop work order.	ECB Violation	#35122501L				Mechanical Construction Equipment	ABN REALTY,	
3/19/2015	Manhattan	232	SEVENTH AVENUE	0	1	A worker sustained an injury to his hand during drilling operations. The worker was taken to the hospital. No violations issued at this time.	No Action Necessary					Other Construction Related Incidents	KARMELENA REALTY CO., LLC	
3/19/2015	Manhattan	10	EAST 15 STREET	0	1	A worker fell from a ladder while installing ductwork. The worker was taken to the hospital by ambulance with possible lacerations.	No Action Necessary					Worker Fell	NEW YORK CITY SCHOOL CONSTRUCT	

Monthly Accident Details: January - May, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/20/2015	Manhattan	252	EAST 57 STREET	0	1	A worker on the fifteenth floor was struck by a Doka panel that fell approximately eight feet when a worker on the sixteenth floor lost control of the Doka panel while attempting to install it. The injured worker was taken to the hospital by ambulance with unknown injuries. DOB issued a violation and stop work order.						Material Fall	NEW YORK CITY EDUCATIONAL CONS	
3/20/2015	Manhattan	99	CHURCH STREET	0	1	The Site Safety Manager reported to DOB that a worker tripped on the ground as he was leaving the site and EMS was called.	No Dispatch					Worker Fall	30 PARK PLACE RESIDENTIAL LLC	
3/23/2015	Bronx	350	MARCONI STREET	0	1	The Site Safety Manager reported to DOB that an electrician tripped on his wire and hit his forehead. An ambulance was called.	No Dispatch					Worker Fall	HUTCH REALTY PARTNERS LLC	
3/23/2015	Manhattan	245	WEST 14 STREET	0	1	A worker fell and injured his knee when he slipped on ice accumulated on the roof. DOB issued a violation and stop work order.	ECB Violation	#35122229L				Worker Fall	FIRST 14TH LLC	
3/23/2015	Manhattan	432	PARK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker tripped on a wire mesh ramp. DOB found no violating conditions during an inspection. No DOB action was necessary.	No Action Necessary					Worker Fall	NEW 56TH AND PARK (NY) OWNER.	
3/24/2015	Manhattan	21	WEST END AVENUE	0	1	The day after tripping, a worker felt pain and went to the hospital.	ECB Violation					Worker Fall	RIVERSIDE CENTER PARCEL 2 BIT	
3/24/2015	Manhattan	400	EAST 56 STREET	0	1	The Site Safety Manger reported to DOB that a worker fell approximately three feet from a ladder. EMS was called.	No Action Necessary					Worker Fall	PLAZA 400 OWNERS CORP	
3/25/2015	Queens	39-07	57 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut himself on the knee with a grinder. The worker went to the hospital on his own for stitches.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY SCHOOL CONSTRUCT	
3/27/2015	Manhattan	29	EAST 22 STREET	0	1	A worker fell to the bottom of an elevator pit while moving a scaffold over the pit. The worker was transported to the hospital.	ECB Violation	#35127110R	32715CNETZ01			Worker Fall	NOT ON FILE	EMPIRE GENERAL CONTRACTIN
3/30/2015	Manhattan	855	6 AVENUE	0	1	A worker was injured when control of sheetrock was lost while the sheetrock was being moved from a truck to an A frame. The injured worker was taken to the hospital with a possible fractured ankle. DOB issued a violation and stop work order.	ECB Violation					Material Fall	855 MRU LLC	
3/30/2015	Manhattan	129	WEST 52 STREET	0	1	The Site Safety Manager reported to DOB that a worker was cut on his finger by a piece of glass. The worker was taken to the hospital by taxi.	No Dispatch	#35122311K				Other Construction Related Incidents	135 WEST 52ND STREET OWNER LLC	
3/30/2015	Manhattan	1283	YORK AVENUE	0	2	The Site Safety Manager reported to DOB that two workers sustained concrete burns on their feet and were admitted to the hospital.	ECB Violation					Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	
3/30/2015	Manhattan	1107	BROADWAY	0	1	The Site Safety Manager reported to DOB that a piece of sheetrock fell on top of a workers leg. EMS was called.	No Dispatch	#35108882N				Material Fall	MS/WG 1107 BROADWAY OWNER LLC	
3/31/2015	Manhattan	626	1 AVENUE	0	1	A worker sustained injury to his arm when a section of plywood fell one story striking the worker. The worker was taken to the hospital by ambulance.	ECB Violation	#35122999H				Material Fall	616 FIRST AVENUE LLC	
4/1/2015	Brooklyn	360	NEPTUNE AVENUE	1	0	A worker was fatally injured when he fell approximately six stories. The worker was using a powered trowel machine to finish the floor and stepped beyond the protection system that was setback five feet from the edge. DOB issued violations and a stop work order.	ECB Violation					Worker Fall	NEPTUNE GROUP LLC	
4/1/2015	Manhattan	.	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that an electrician injured his eyes from an electric arc. The electrician was taken to the hospital.	ECB Violation	35123041Y	040115EE105FM2	N/A	N/A	Other Construction Related Incidents	111 WEST 57TH LH LLC	N/A
4/1/2015	Manhattan	217	WEST 57 STREET	0	1	A worker injured his leg when struck by a waller being lowered along the outer edge of a pipe scaffold. The worker was taken to the hospital.	ECB Violation					Material Fall	BROADWAY 57TH/58TH RETAIL INVE	
4/2/2015	Manhattan	252	EAST 57 STREET	0	1	A concrete worker sprained his wrist when he tripped on rebar. The worker was sent home and returned the next day with a swollen wrist and was sent for X-rays.	No Action Necessary					Worker Fall	NEW YORK CITY EDUCATIONAL CONS	
4/2/2015	Manhattan	252	EAST 57 STREET	0	1	A plumber sustained a laceration to his hand when he attempted to move a dumpster and the dumpster wheel became lodged in a hole, pinning the plumber's hand between the dumpster and a wall. The plumber went to a medical treatment center for stitches.	ECB Violation					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
4/4/2015	Manhattan	433	1 AVENUE	0	1	A pedestrian was struck by a wooden barricade installed to prevent public access to the courtyard. EMS was called.	No Action Necessary			NB	121181176	Scaffold/Shed/Fence/Shoring/Installation	NEW YORK UNIVERSITY	TURNER CONSTRUCTION COMPA
4/6/2015	Manhattan	1133	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker may have sustained broken ribs when the worker fell onto steel supports while using slits. EMS was called.	No Action Necessary					Worker Fall	S.K.I. REALTY, INC.	
4/6/2015	Manhattan	19	9 AVENUE	1	0	A construction worker was fatally injured when a trench collapsed. The contractor excavated a fourteen feet deep trench for box pit installation. During construction of the box pit, the soil collapsed on the worker.	ECB Violation	#35118404H/35118405J/35118406L/35118047N/35118084P/35118098R/35118410Y		Alt	121753058	Excavation/Soil Work	9TH AVENUE DELAWARE OWNER LLC	Harco Consultants corp
4/6/2015	Manhattan	56	LEONARD STREET	0	1	The Site Safety Manager reported to DOB that a worker handling load twisted his knee. EMS was called.	No Dispatch					Worker Fall	56 LEONARD LLC	
4/6/2015	Manhattan	860	WASHINGTON STREET	0	1	A security guard may have sustained a fractured ankle when a forklift ran over the his foot. The guard was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation					Mechanical Construction Equipment	860 WASHINGTON STREET LLC	
4/7/2015	Manhattan	111	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his ribs with a core drill machine. EMS was called.	ECB Violation	#35036532N /35036533P /35036534R				Other Construction Related Incidents	111 WEST 57TH LH LLC	
4/7/2015	Manhattan	111	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that an electrician injured his eyes from an electric arc. The electrician was taken to the hospital.	ECB Violation	#35123041Y	040115EE105FM2	N/A	N/A	Other Construction Related Incidents	111 WEST 57TH LH LLC	N/A
4/7/2015	Manhattan	331	MADISON AVENUE	0	4	Four workers were injured when the marble banister they were using as leverage gave way. The workers were attempting to remove a chandelier from the ceiling.	ECB Violation		040715CERDL01 /02 /03			Material Fall	SLG 331 MADISON LLC	
4/8/2015	Bronx	1512	BOONE AVENUE	0	1	A worker was struck by a truck hitch when the worker entered the barricaded area while the truck was reversing. The worker sustained a bruised leg and was taken to the hospital by ambulance. DOB observed no violating conditions.	ECB Violation					Mechanical Construction Equipment	ALLIED WEST FARMS (NY) LLC	
4/8/2015	Manhattan	175	WEST 60 STREET	0	1	The Site Safety Manager Reported to DOB that a worker cut himself with a grinder and was taken to the hospital by EMS.	No Dispatch					Other Construction Related Incidents	WEST 60TH REALTY LLC	

Monthly Accident Details: January - May, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/9/2015	Queens	23-01	42 ROAD	0	2	Two workers were injured when panels used for form work fell striking the workers. The workers were passing the panels from the thirteenth floor to the fourteenth floor when the panels stacked in an upright manner became unstable and collapsed on the workers. One worker was transported to the hospital. The other worker was treated on site.	ECB Violation	#3512247P				Material Fall	QPS 23-10 DEVELOPMENT LLC	
4/9/2015	Manhattan	855	6 AVENUE	0	1	The Site Safety Manager reported to DOB that a carpenter injured his hand with a nail and EMS was called.	No Dispatch			NB	121331102	Other Construction Related Incidents	855 MRU LLC	GLBANE BUILDING COMPANY
4/9/2015	Manhattan	18	WEST 56 STREET	0	1	A worker injured his knee when he lost his balance while working on a makeshift platform passing material above. EMS was called. DOB issued a violation.	ECB Violation	#3512259Z				Worker Fall	18 WEST 56 ST LLC	
4/13/2015	Brooklyn	100	WILLOUGHBY STREET	0	1	The Site Safety Manager reported to DOB that a worker hurt his finger while pulling down the concrete shoot during concrete pouring operations. The worker went to the hospital in a cab.	No Dispatch					Other Construction Related Incidents	AVALON WILLOUGHBY WEST, LLC	
4/13/2015	Manhattan	111	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a scrape while walking by a mini container and went to the hospital on his own.	No Action Necessary			ALT 2	140152313	Other Construction Related Incidents	111 WEST 57TH LH LLC	JDS Construction Group
4/13/2015	Manhattan	435	WEST 31 STREET	0	1	A worker lost his footing while installing rebar and received a laceration to his arm when he reached for the rebar. The worker was transported to the hospital for stitches. DOB observed no violating conditions.	No Action Necessary					Worker Fall	AMTRAK	
4/16/2015	Brooklyn	140	SCHERMERHORN STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the face by a post from the form work he was erecting slipped from his hand. EMS was called.	No Dispatch	#3510889Y				Other Construction Related Incidents	71 SMITH STREET PROPERTY OWNER	
4/16/2015	Manhattan	1	7 AVENUE	0	1	A worker fell approximately four feet off a ramp while moving sheet rock on an A-frame down the ramp. The worker was taken to the hospital with unknown injuries.	ECB Violation					Worker Fall	WEST VILLAGE HOLDINGS LLC	
4/16/2015	Manhattan	215	CHRISTIE STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped on a wet floor injuring his back. EMS was called. DOB observed no excess water during an inspection of the site. No DOB action was necessary.	ECB Violation	#35121543P				Worker Fall	NOT ON FILE	
4/16/2015	Manhattan	50	WEST STREET	0	1	A worker was injured when the motorized mortar mixer he was using became unstable falling onto the worker. The worker was taken to the hospital in unknown condition. DOB issued a violation.	ECB Violation					Mechanical Construction Equipment	50 WEST DEVELOPMENT LLC	
4/17/2015	Manhattan	6	PLATT STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger with a box cutter and went to the hospital for stitches.	No Dispatch			ct	122048999	Other Construction Related Incidents	LAM PLATT STREET HOTEL LLC	C & I PLUMBING CONSTRUCTI
4/20/2015	Manhattan	501	WEST 30 STREET	0	1	A worker fell through a hole on the twenty-ninth floor and landed on the twenty-eighth floor when the hole covering became dislodged. The worker suffered lacerations to his head and complained of pain in his right leg. The worker was taken to the hospital by ambulance. DOB issued a violation.	ECB Violation	#35108674Z				Worker Fall	NOT ON FILE	
4/20/2015	Manhattan	507	WEST 28 STREET	0	1	A worker fell off a platform approximately eighteen feet above ground level while performing stripping operations. The worker was wearing a harness and was tied off. The worker suffered possible fractured ribs when he came in contact with obstructions while suspended, while being suspended his body came in contact with obstructions. The worker was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35108673R				Worker Fall	KADMA TENTH AVENUE SPE LLC	
4/20/2015	Queens	42-09	28 STREET	0	1	An electrician was on an A-frame ladder working on a splicing box when he lost his footing and fell approximately six feet. The electrician suffered a head injury and was taken to the hospital by ambulance.	No Action Necessary					Worker Fall	NOT ON FILE	
4/21/2015	Brooklyn	71	SMITH STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the head by a form being passed from one worker to another. The injured worker was taken to the hospital as a precaution.	No Dispatch					Material Fall	71 SMITH STREET PROPERTY OWNER	
4/22/2015	Manhattan	1283	YORK AVENUE	0	1	A worker was struck by waterproofing material that had caught fire. The worker used a fire extinguisher to put out the fire. The worker was treated by the onsite EMT.	No Dispatch					Material Fall	THE NEW YORK AND PRESBYTERIAN	
4/22/2015	Manhattan	380	MADISON AVENUE	0	1	A fireguard was struck by a heater that fell. The worker sustained possible fractured legs and was taken to the hospital by ambulance.	ECB Violation	#35122443M				Other Construction Related Incidents	650 MADISON OWNER LLC	
4/23/2015	Manhattan	50	WEST STREET	0	1	The Site Safety Manager reported to DOB that a worker tripped and went to the hospital on his own.	No Dispatch					Worker Fall	50 WEST DEVELOPMENT LLC	
4/23/2015	Manhattan	155	EAST 79 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his back while picking up a piece of marble. The worker was taken to the hospital by EMS.	No Dispatch					Other Construction Related Incidents	155 EAST 79TH STREET, LLC	
4/23/2015	Manhattan	15	RENNICK STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck by a screw when the screw gun he was using slipped. The worker went to the hospital in a cab.	No Dispatch					Other Construction Related Incidents	IGIGGP RENNICK LLC	
4/23/2015	Brooklyn	286	ASHLAND PLACE	0	1	A worker was struck by a forklift backing up. The worker was taken to the hospital by ambulance.	ECB Violation	#35122270N				Mechanical Construction Equipment	20 LAFAYETTE LLC	
4/27/2015	Brooklyn	336	FLATBUSH AVENUE EXTENSION	0	1	The Site Safety Manager reported to DOB that a carpenter pinched her hand between sheetrock and the wall while moving sheetrock on an A-frame. EMS was called.	No Dispatch					Other Construction Related Incidents	D C A S	
4/27/2015	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck on the hand by lumber being unloaded by another worker. The injured worker went to the triage center of the hospital.	No Dispatch					Material Fall	THE NEW YORK AND PRESBYTERIAN	
4/27/2015	Manhattan	220	CENTRAL PARK WEST	0	1	The Site Safety Manager reported to DOB that a worker injured his hand while pushing a container. The worker went to urgent care on his own.	No Dispatch					Other Construction Related Incidents	ALDEN OWNERS INC (THE)	
4/29/2015	Manhattan	151	WEST 34 STREET	0	1	The Site Safety Manager Reported to DOB that a worker cut his arm with a utility knife. The worker was taken to the hospital.	No Dispatch			OT	140313177	Other Construction Related Incidents		STRUCTURE TONE INC
5/1/2015	Brooklyn	1705	DEAN STREET	0	1	A worker was injured when the trench he was in collapsed. The worker was removed from the trench by FONY and taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation	#35103691H				Excavation/Soil Work	DEAN STREET PROJECT LLC	

Monthly Accident Details: January - May, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/1/2015	Manhattan	7	21ST STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his leg while cutting plywood. EMS was called.	No Dispatch					Other Construction Related Incidents	7 WEST 21 LLC C/O FREDLAND PROPERTIES	
5/4/2015	Manhattan	41	EAST 22 STREET	0	1	A worker was struck in the back when formwork fell during installation. The worker was taken for medical treatment and returned to work. DOB issued a violation and stop work order.	ECB Violation					Material Fall	45 EAST 22ND STREET PROPERTY L	
5/4/2015	Manhattan	111	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a window weight fell on a worker's foot during removal of the window. The worker was transported to the hospital.	No Dispatch					Material Fall	111 WEST 57TH LH LLC	
5/4/2015	Manhattan	101	WEST 28 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut to his arm and was taken to the hospital for stitches.	No Dispatch					Other Construction Related Incidents	815 NY LENDER LLC	
5/4/2015	Brooklyn	1511	BEDFORD AVENUE	0	1	The Site Safety Manager reported to DOB that a worker picking up garbage stepped on a rock and twisted his back. The worker called EMS.	No Dispatch					Worker Fall	1515 BEDFORD AVENUE REALTY LLC	
5/5/2015	Brooklyn	305	GRAND STREET	0	2	Two workers fell from a scaffold sustaining unknown injuries.	ECB Violation	#35131920K/35131921M/35131922Y	050515CSSUWB07 - CSSUWB09			Worker Fall	305 GRAND LLC	Brooklyn GC LLC
5/5/2015	Queens	131-07	40 ROAD	0	1	A worker was injured when his leg was pinned between a beam and a load of steel tubes being hoisted by a crane. The worker was taken to the hospital. DOB issued a violation and stop work order.	ECB Violation					Mechanical Construction Equipment	NOT ON FILE	
5/7/2015	Queens	29-07	QUEENS PLAZA NORTH	0	1	The Site Safety Manager reported to DOB that debris fell from the third floor striking a child. The DOB inspector was unable to determine that the small injury on the child's arm was sustained at the site. No evidence of fallen debris was observed.	No Action Necessary					Material Fall	GRANITE QUEENS PLAZA LLC	
5/8/2015	Manhattan	1114	AVENUE OF THE AMERICAS	0	1	The Site Safety Manager reported to DOB that a worker fell approximately ten feet into the scuttle hull. FDNY and EMS was called to the site.	ECB Violation	#35131731L/35131732N	050815CSSUAH01-050815CSSUAH02	Air 2	121984488	Worker Fall	1114 6TH AVENUE OWNER LLC	Hold Construction Corp
5/8/2015	Manhattan	35	WEST 15 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his thumb while cutting tile. The worker walked to the hospital.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
5/8/2015	Manhattan	530	WEST 33 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his finger while moving a material cart and EMS was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
5/8/2015	Manhattan	175	WEST 60 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his foot while unloading GVB. EMS was called.	No Dispatch					Other Construction Related Incidents	WEST 60TH REALTY LLC	
5/11/2015	Staten Island	7	NAVY PIER COURT	0	1	A worker fell approximately fifteen feet when he leaned on the vertical railing and the cables gave way. The worker was conscious with no visible laceration or fractures when taken to the hospital by ambulance.	ECB Violation					Worker Fall	HOMEPORT 1 LLC	
5/11/2015	Manhattan	823	1 AVENUE	0	1	The Site Safety Manager reported to DOB that an iron worker twisted his ankle while descending a ladder and EMS was called.	No Dispatch					Worker Fall	G-2/10 UNP REALTY LLC	
5/11/2015	Brooklyn	1511	BEDFORD AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his foot while moving a plank and stepped on a beam. EMS was called.	No Dispatch					Other Construction Related Incidents	1515 BEDFORD AVENUE REALTY LLC	
5/12/2015	Manhattan	20	EAST END AVENUE	0	1	A worker sustained a possible broken wrist and laceration to the face when he fell from a rebar cart. The worker was standing on the cart while passing rebar from the first floor to the second floor. The worker was taken to the hospital by ambulance.	ECB Violation					Worker Fall	20 EEA PARTNERS LLC	
5/13/2015	Bronx	1430	WEBSTER AVENUE	1	0	A worker was fatally injured when he fell from sidewalk shed while climbing on the ladder. The worker lost his balance on the ladder and fell when the 2X10 he grabbed gave way.	ECB Violation	#35131990X /35131993L	051315CSSUJ02 - 05	Air 3	220049775	Worker Fall	NYC HOUSING AUTHORITY	Metropolitan Enterprises
5/13/2015	Manhattan	1110	PARK AVENUE	0	1	A pedestrian was struck by a piece of rigid foam insulation that fell from the building. The pedestrian did not receive medical attention and left the site. DOB issued a violation and stop work order.	ECB Violation					Material Fall	89 PARK AVENUE LLC	
5/13/2015	Manhattan	1411	BROADWAY	0	4	Four pedestrians were injured when a job site fence fell. DOB issued a violation and stop work order.	ECB Violation	#35118063Z/35118064K	51315CHENEM01 & 02	ALTERATION TYPE 3	121890793-01-EQ-OT	Scaffold/Shed/Fence/Shoring/Installation	1411 IC-SIC PROPERTY LLC	ALL-SAFE LLC
5/14/2015	Brooklyn	342	LAFAYETTE AVENUE	0	1	A resident was struck by some plaster during renovation. The resident was taken to the hospital by ambulance.	ECB Violation	#35126887L / 35126887L	051415CERDM02 & 03	ALTERATION TYPE 2	320813679-01-EW-OT	Material Fall	PARK MONROE II REHAB HOUSING D	MIDG DESIGN & CONSTR LLC
5/14/2015	Manhattan	130	EAST 82 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his elbow while opening a gang box. The worker was taken to the hospital by a company worker.	No Dispatch					Other Construction Related Incidents	134 EAST 82 LLC	
5/15/2015	Queens	2745	JACKSON AVENUE	0	1	A worker fell from a ladder when he lost control of the drill he was using to drill anchor point for rebar. The worker was taken to the hospital by ambulance with scrapes and bruises.	ECB Violation					Worker Fall	27-45 JACKSON AVENUE LLC	
5/15/2015	Brooklyn	285	JAY STREET	0	1	The Site Safety Manager reported to DOB that a steel worker fell down the stairs, approximately 3 steps, and complained of back pain. EMS was called.	No Dispatch					Worker Fall	DORMITORY AUTHORITY OF THE STA	
5/18/2015	Manhattan	68	CHARLTON STREET	0	1	A worker suffered from smoke inhalation when sparks ignited waterproofing on the foundation wall. There was a fireguard with extinguishers present. The fire continued to ignite and FDNY was called to extinguish the fire. The worker was taken to the hospital by ambulance.	ECB Violation	#35130939X				Excavation/Soil Work	68 & 74 CHARLTON STREET COMAPN	
5/19/2015	Bronx	530	ZEREGA AVENUE	0	2	Two workers were injured when the steel structure being erected collapsed. The injured workers were transported to the hospital in unknown condition. DOB issued a violation and stop work order.	ECB Violation		051915CNEVB01	New Building	220352892	Material Fall	THE CITY OF NEW YORK	HMC Construction
5/19/2015	Brooklyn	363	BOND STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger off while pulling rebar. EMS was called.	No Dispatch	#35132105Z				Other Construction Related Incidents	LSG 363 BOND STREET LLC	
5/19/2015	Manhattan	159-48	HARLEM RIVER DRIVE	0	1	A worker fell through a corrugated metal decking while dismantling a sidewalk shed. The worker was taken to the hospital with minor injuries and was released the next day. DOB issued a violation.	ECB Violation		051915CSSUJ02	Air 3	140270276	Worker Fall	N Y C H A F H A	Crew Contracting of NJ
5/19/2015	Manhattan	507	WEST 28 STREET	0	1	A worker fell from the first floor to the basement. The worker was conscious when taken to the hospital by ambulance. DOB issued violations.	ECB Violation	#35127028H				Worker Fall	KADMA TENTH AVENUE SPE LLC	
5/20/2015	Brooklyn	535	CARLTON AVENUE	0	1	A construction worker was struck by falling bicycle style guard rails that fell when the construction fence gate was opened inward, knocking the guardrails into the excavation. The worker extricated himself from the excavation and was taken to the hospital by ambulance. DOB issued violations.	ECB Violation	#35130650P				Material Fall	ATLANTIC YARDS NOMINEE SUB A L	

Monthly Accident Details: January - May, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/21/2015	Brooklyn	409	FULTON STREET	0	1	FDNY reported that a worker tripped and fell off a sidewalk shed. The worker was taken to the hospital with minor injuries. No workers were on site when DOB arrived. DOB issued a violation.	ECB Violation	#35137157N	062115ER02RJ01	Air 3	340256403	Worker Fell	BNN FULTON FLUSHING OWNER LLC	LUX RESTORATION CORP
5/26/2015	Queens	39-07	57 STREET	0	1	The Site Safety Manager reported to DOB that a plumber sustained burns while soldering pipe. The worker was taken to the hospital by the Forman.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY SCHOOL CONSTRUCT	
5/26/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that a worker was injured while unloading steel panels from a truck. The worker went to an urgent care facility for stitches.	No Dispatch					Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
5/27/2015	Queens	23-01	42 ROAD	0	1	A Site Safety Manager reported to DOB that a laborer stepped on a nail and went to a private medical facility for a tetanus shot. A Site Safety Manager reported to DOB that a laborer stepped on a nail and went to a private medical facility for a tetanus shot.	No Dispatch					Other Construction Related Incidents	QPS 23-10 DEVELOPMENT LLC	
5/28/2015	Manhattan	110	WEST 96 STREET	0	1	A worker fell from the top deck of twelve foot high sidewalk shed through the fire escape opening. The worker was taken to the hospital.	No Action Necessary	N/A	N/A	Air 2	121142708	Worker Fell	TOV EQUITIES	Viad Restoration
5/28/2015	Manhattan	252	East 57 street	0	1	A worker complained of dizziness after being struck on top of his helmet. The site medical tech recommended the worker go to the hospital for further treatment. The worker's partner did not see the incident and DOB observed no evidence of any fallen material. No DOB action was necessary.	No Action Necessary					Worker Fell	NEW YORK CITY EDUCATIONAL CONS	
5/28/2015	Manhattan	585	8 AVENUE	0	1	A pedestrian slipped on a foot ramp and was taken to the hospital by ambulance. DOB issued a violation.	ECB Violation	#35130044P				Other Construction Related Incidents	IMDN HOLDING LLC	
5/28/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his foot while moving a door. The worker went a medical facility for X-rays.	No Dispatch					Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
5/29/2015	Manhattan	300	CHERRY STREET	0	1	During asbestos removal, a worker was struck by a fork lift and sustained a broken leg.	Referred to another Unit/City Agency	#3513105R				Mechanical Construction Equipment	NYC CITY HSG AUTHORITY	
5/29/2015	Queens	39-07	57 STREET	0	1	An electrician was struck on his hard hat by a pipe that fell. The pipe was leaning against a wall and fell when another worker kicked the plank on which the pipe rested causing it to fall. The injured worker was taken to the hospital with no visible injury. DOB issued a violation.	ECB Violation					Material Fell	NEW YORK CITY SCHOOL CONSTRUCT	
5/30/2015	Brooklyn	433	LAFAYETTE AVENUE	0	1	During demolition of parapet or lintel, a brick fell striking the hard hat of a worker working below. The injured worker was taken to the hospital. DOB issued violations and stop work order.						Material Fell	NYC HOUSING AUTHORITY	
5/31/2015	Manhattan	261	MADISON AVENUE	0	7	Seven people were injured when a crane dropped the intelligence absorbing unit it was lifting.	DOB Violation		063115CNE01LC & 2LC	ALTERATION TYPE 2 CN015315	122334429-01-EW-OT	Mechanical Construction Equipment	260-261 MADISON AVE LLC	ASRR CONSTRUCTION LLC
Grand Total				0	166									