



Monthly Accident Details: January, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/5/2015	Queens	31-25	NEWTOWN AVENUE	0	2	A section of a solid plywood fence blew over injuring two pedestrians. The pedestrians were taken to the hospital. DOB issued a violation and stop work order.	ECB Violation	#35035714J/35035715L				Scaffold/Shed/Fence/Shoring/Installation	3125LLC	
1/9/2015	Manhattan	35	WEST 15 STREET	0	1	A plumber was hit in the face by pressurized water while tightening a three inch pipe.	ECB Violation	#35110252L				Material Fell	NOT ON FILE	
1/12/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker dropped a four foot long, ten inch cast iron pipe on his leg. The worker left the site to go to the doctor.	No Dispatch					Material Fell	NEW YORK CITY EDUCATIONAL CONS	
1/13/2015	Manhattan	552	West 24 Street	0	1	The Site Safety Manager reported to DOB that a worker cut his hand on a skill saw. The worker was transported to the hospital in a taxi.	No Dispatch					Other Construction Related Incidents	FEDERAL EXPRESS CORPORATION	
1/15/2015	Brooklyn	579	VAN BUREN STREET	0	1	A worker sustained severe injury to his leg when the Bobcat, used for backfill operations, fell approximately ten feet over the foundation wall. DOB issued violations.	ECB Violation	#34999406H/34999407J/34999408L		NB	320592140	Mechanical Construction Equipment	BROADWAY VAN BUREN PROPERTIES	Bayport Construction Corp
1/15/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that a welder was splashed while welding and went to his doctor complaining that his eyes were bothering him.	No Dispatch					Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
1/16/2015	Manhattan	1107	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker felt a pinched nerve in his neck while moving a mini container. An ambulance was called.	No Dispatch					Other Construction Related Incidents	MS/WG 1107 BROADWAY OWNER LLC	
1/17/2015	Queens	155-28	LINDEN BOULEVARD	0	1	A worker sustained a cut arm when he slipped off a ladder.	ECB Violation	#35117877N	011715CNETV01			Worker Fell	BRUNEAU, TANIA	
1/19/2015	Manhattan	559	WEST 23 STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped and fell off a ten foot ladder while trying to get a 2 x 4. An ambulance was called.	No Action Necessary			NB	103715393	Worker Fell	NY8 PROPERTIES, LLC	K S K CONSTRUCTION GROUP
1/19/2015	Manhattan	135	WEST 52 STREET	0	1	The site Safety Manager reported to DOB that a piece of plywood fell on a worker's leg when he reached out behind an electrical outlet.	No Dispatch					Material Fell	135 WEST 52ND STREET OWNER LLC	
1/20/2015	Queens	Jan-50	50 AVENUE	0	1	A worker was struck on his leg by a piece of sheetrock while moving the sheetrock up a loading dock ramp on an 'A' frame. The worker was taken to the hospital by ambulance.	No Action Necessary					Material Fell	HUNTERS POINT SOUTH HOUSING DE	
1/21/2015	Manhattan	130	WEST 70 STREET	1	0	A contractor was fatally injured when he fell into an elevator shaft. The contractor reached for and missed a post on a guardrail so he could lean over and look below. The guardrail did not extend to the area from which the contractor fell.	ECB Violation	#35117591H	1215CNEMC02	OT	122003900	Worker Fell	130 WEST 70 LLC	THE DRAGOTTA GROUP LLC
1/21/2015	Manhattan	413	GRAND STREET	0	1	A worker was trapped in a trench being dug to access a broken stand pipe, when the shoring gave way. The worker was removed and taken to the hospital.		#35111322M/35111323Y/35117979Y/35117980L	012115CERLP02, 03, JM02, 03			Excavation/Soil Work	NOT ON FILE	
1/21/2015	Manhattan	50	WEST STREET	0	1	While using a hydraulic jack lift to load formwork onto a truck at the loading platform, the load became unstable and fell onto a worker approximately four feet below.	ECB Violation	#35121044K				Material Fell	50 WEST DEVELOPMENT LLC	
1/22/2015	Manhattan	139	WEST 52 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger when the grinder he was using to cut steel kicked back. A co-worker took the injured worker to the emergency room.	No Dispatch					Other Construction Related Incidents	HOST MARRIOTT, L.P.	
1/22/2015	Manhattan	730	RIVERSIDE DRIVE	0	1	A civilian van driver was struck by glass and the van roof was damaged when a piece of ornamental stone fell from the eleventh floor onto the roof of the van parked on the street beside the sidewalk shed.	ECB Violation	#35117502R	012215CERDF03	Alt 2	121908560	Scaffold/Shed/Fence/Shoring/Installation	730 RIVERSIDE DRIVE, LLC	JW Development Holdings L
1/23/2015	Queens	39-07	57 STREET	0	1	A worker fell approximately twenty feet from the third tier of a pipe scaffold. The worker was taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation	#35121125M/35121128H/35121129J/35121126Y/35121127X				Worker Fell	NEW YORK CITY SCHOOL CONSTRUCT	
1/29/2015	Manhattan	605	WEST 129 STREET	0	1	A worker fell down a flight of stairs injuring his knee. No construction was occurring in the stair area. The worker was taken to the hospital. The stairs had handrails and no obstructions were observed. No DOB action was necessary.	No Action Necessary					Worker Fell	TRUSTEES OF COLUMBIA UNIVERSIT	
<b>Grand Total</b>				<b>1</b>	<b>10</b>									