

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/2/2019	Bronx	4215	PARK AVENUE	0	1	A DOB inspector reported that a worker in the cellar fell approximately five feet from a ladder. The worker was sent to a hospital. An ECB Violation was issued for the improper use of a ladder.	ECB Violation	35367408M	010319CE06WG01			Other Construction Related Incidents	NOT ON FILE	JOY CONSTRUCTION CORP
1/2/2019	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that an electrician was preparing to pull wires through a pipe when he stepped backwards on the same floor and lost his balance. The electrician cut his left hand while trying to reach for something to grab to prevent himself from falling. The worker went to an urgent care center on his own to receive treatment.	No Dispatch			NEW BUILDING	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	CNY CONSTRUCTION LLC
1/3/2019	Brooklyn	1797	BROADWAY	0	1	A DOB inspector reported that a worker was guiding piles into place when a pile shifted and the worker suffered an injury to his right leg. The worker was in stable condition and was taken to an area hospital. The extent and severity of the worker's injuries were not known as of the time of inspection. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35374959Y	010318CNEGS01	NB	32156883	Excavation/Soil Work	1797 REALTY ASSOCIATES	W Developers Corp
1/3/2019	Brooklyn	778	DRIGGS AVENUE	0	3	A DOB inspector reported that there were three workers on a sidewalk shed that were attempting to lift up a suspended scaffold platform. While the workers were lifting the suspended scaffold platform above the sidewalk shed parapet wall, the parapet wall gave way, and all three workers fell down onto the sidewalk. One of the workers suffered a twisted ankle, and one of the workers suffered a twisted finger. There was no information available regarding the injuries suffered by the third worker. All three injured workers were taken to a hospital by an ambulance. Two ECB Violations were issued: one violation for a failure to safeguard persons and property, and one violation for the sidewalk shed not being built according to code specifications. A partial Stop Work Order (PSWO) and two DOB Violations were also issued.	ECB Violation	35354419P 35354420M	010319CE01CV01.02	ALT-3	321674675	Material Fell	OKUNIEWSKI MARIAN	ART-B CONSTRUCTION
1/3/2019	Brooklyn	982	WILLOUGHBY AVENUE	0	1	The Construction Superintendent reported that a worker was using a piggy-back to deliver material onto the street when the piggy-back overturned and the worker suffered injuries to his arm and legs. The worker was found conscious and an ambulance was called to transport the worker to a hospital.	No Dispatch			NB	321183937	Other Construction Related Incidents	982 WILLOUGHBY AVENUE LLC	BROOKLYN
1/3/2019	Manhattan	110	CHARLTON STREET	0	1	A DOB inspector reported that a worker was guiding a concrete pump hose during a concrete pouring operation when concrete splashed into his eye. The worker was sent to a hospital. An ECB Violation was issued for a failure to maintain safe operations. A partial Stop Work Order (PSWO) was issued for concrete pouring operations. A DOB Violation was also issued.	ECB Violation	35376880K	010319CE02MH03			Other Construction Related Incidents	STRATEGIC GREENWICH EQUITY, LL	PLAZA CONSTRUCTION LLC
1/3/2019	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker was standing on an "A"-Frame ladder when he fell off of the ladder. The worker was not seriously injured but was taken to a hospital by an ambulance. This incident occurred as the result of a worker's error.	No Dispatch			NB	121186251	Worker Fell	NOT ON FILE	TISHMAN CONSTRUCTION
1/3/2019	Manhattan	601	WASHINGTON STREET	0	1	The Site Safety Manager reported that there was an unenclosed ladder inside of the building that was knocked over by a gust of wind. The ladder hit a worker. The worker was not seriously injured but was taken to a hospital by an ambulance.	No Dispatch			NB	122931845	Other Construction Related Incidents	HADSW LLC	TITANIUM CONSTRUCTION SER
1/3/2019	Manhattan	615	10 AVENUE	0	1	A DOB inspector reported that during a stripping operation for the underside of the fifth floor, shoring was removed from an opening, and a piece of plywood was placed over the opening. A worker performing housekeeping work on the sixth floor stepped on the piece of plywood, slipped, and fell to the fifth floor. The worker was found conscious and did not suffer any broken bones. The worker was transported to a hospital for further evaluation. The plywood was not secured, and a Controlled Access Zone (CAZ) was not maintained during the stripping operation. A pre-shift safety meeting did not take place before the stripping operation began. Two ECB Violations were issued: one violation for the failure to institute safety measures, and one violation for the failure to conduct a pre-shift safety meeting. A partial Stop Work Order (PSWO) was issued on stripping operations. Two DOB Violations were also issued. A Means and Methods for safe operations to prevent a similar incident from occurring going forward must be provided.	ECB Violation	35376875X/79N	010319CE04MH01.02	NB	121190889	Worker Fell	HUDSON 888 OWNER LLC	LEEDING BUILDERS GROUP LL

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/4/2019	Manhattan	58	WEST 39 STREET	0	1	A DOB inspector reported that debris fell into a worker's eye while the worker was cleaning threaded rods. An ambulance took the worker to a hospital for a check up. Three ECB Violations were issued: one violation for the failure to conduct a pre-shift safety meeting, one violation for the obstruction of the sidewalk, and one violation for the performance of work that was not conforming to the approved plan. Three DOB Violations were also issued.	ECB Violation	35376926R / 27Z / 28K	010419CE05JK01/02/03			Other Construction Related Incidents	H HOTEL LLC	CROSSCITY CONSTRUCTION CO
1/4/2019	Brooklyn	4813	9 AVENUE	0	1	The Construction Superintendent reported that an electrical worker tripped, fell, and hurt his fingers. The worker went to a City M.D. by himself.	No Dispatch			NB	320592970	Worker Fell	MAIMONIDES MEDICAL CENTER	AMERICON CONSTRUCTION INC
1/7/2019	Manhattan	211	EAST 70 STREET	0	1	A DOB inspector reported that there were mast climbers being used at all four exposures of a thirty-four story existing building in order to perform facade repair work. At the roof level, a worker lost control of a cordless drill and the drill fell onto a deck, ricocheted off of the deck, and then struck another worker in the leg. The injured worker was sent to a hospital by ambulance. Three ECB Violations were issued: one violation for a failure to safeguard persons and property affected by construction operations, as there was no Controlled Access Zone (CAZ) on the deck while the overhead operation was in progress, there was no safety orientation held before the start of the task, and there were no safeguards for falling in place, a second violation for the absence of a guardrail along the inner edge of the deck, and a third violation for the performance of work that was not conforming to the approved Site Safety Plan (SSP), as a large quantity of construction material was being stored on the deck. A partial Stop Work Order (PSWO) was issued for all work on the elevated platform and mast climber. The General Contractor is to provide a Means and Methods with a worker's orientation for the safe operation of the job.	ECB Violation	35377002L, 35377003M & 35377004P		ALTERATION	122993485	Material Fell	211 EAST 70TH STREET L.P.	E & A RESTORATION INC
1/7/2019	Manhattan	22	NORTH LOOP ROAD	0	1	The Site Safety Manager reported that a worker was stripping formwork on the third floor when he cut his finger with a nail while trying to hold the nail. The worker walked to an urgent care center on his own to receive treatment and will return to work.	No Dispatch			NEW BUILDING	121203697	Other Construction Related Incidents	NOT ON FILE	HUNTER ROBERTS CONST. GRP
1/8/2019	Manhattan	15	EAST 30 STREET	0	1	The Site Safety Manager reported that there were two workers picking up a pipe that was ten feet long and six inches in diameter when one of the workers felt a pop in his back. This worker was experiencing pain and went to an off-site clinic.	No Dispatch					Other Construction Related Incidents	MADISON 30 31 OWNER LLC	MADISON 30 31 OWNER LLC
1/8/2019	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker cut his hand while using a drill to install metal studs. The worker went to a walk-in clinic.	No Dispatch			nb	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	cny construction
1/9/2019	Brooklyn	244	HOWARD AVENUE	0	1	A DOB inspector reported that a worker was injured during a partial collapse of the roof and third and fourth floor joist. The worker was transported to a hospital with non-life threatening injuries. The collapse appeared to be the result of the overloading of the floor joist with debris and the presence of structural cold-formed steel that was not conforming to the approved plans. A DOB Violation was issued for failure to safeguard. A full Stop Work Order (FSWO) was also issued. As of January 10, 2019, the Construction Safety Enforcement Unit is awaiting clearance to issue ECB Violations in response to this incident. Vacate orders were issued for exposure four of the adjacent building (242 Howard Avenue) due to the presence of obstructed egress. Contractors were in the process of restoring egress as of the time of inspection. Vacate orders were also issued to the rear yards of 69 and 71 MacDougal Street, as they are in the collapse zone. The collapse zone at exposure one was maintained. Half of the street will remain closed overnight and will be monitored by the New York City Police Department. The owner is to obtain a professional engineer in order to oversee all emergency stabilization work.	DOB Violation		010919CE0305BG	ALTERATION-1	321646918	Material Fell	244 HOWARD AVE LLC	Y&Z DEVELOPERS INC
1/9/2019	Manhattan	1	WALL STREET	0	1	The Site Safety Manager reported that a worker was pulling out a mini dumpster when he turned, fell, and hit his big right toe. The worker went to a clinic. An ambulance was not called. This incident occurred as the result of a worker's error.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
1/9/2019	Manhattan	22	NORTH LOOP ROAD	0	1	The Site Safety Manager reported that a worker was performing grinding work when a particle fell behind his eye gear and went into his eye. The worker was taken to a clinic to have his eye flushed out. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/9/2019	Manhattan	550	WEST 34 STREET	0	1	The Site Safety Manager reported that an electrical worker was shocked while working on the fifth floor ceiling. The worker was found conscious and was taken to a hospital by ambulance. A DOB inspector responded to the incident and reported that the incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary			N/A	N/A	Other Construction Related Incidents	ONE HUDSON YARDS OWNER LLC	
1/10/2019	Brooklyn	11	HOYT STREET	0	1	A DOB inspector reported that a panel of a fence was blown off from an anchor point by the wind. The panel of fence then struck a pedestrian on her leg. A medic examined the pedestrian and sent her to a clinic to receive treatment. Three ECB Violations were issued: one violation for a failure to safeguard persons and property affected by the construction operation, because the fence was not secured and was blown off by the wind, injuring a pedestrian, one violation for not being in possession of a design drawing for the fence that was approved by a Professional Engineer (PE), and one violation for the performance of work that was contrary to the approved Site Safety Plan, as the site logistics were not as per the Site Safety Plan. The General Contractor is to obtain an amended Site Safety Plan and provide a means and methods for the safe operation of the job.	ECB Violation	35351511Y, 12X AND 13H		ALTERATION - 1	321197058	Scaffold/Shed/Fence/Shoring/Installation	11 HOYT PROPERTY OWNER, L.P.	TRITON CONSTRUCTION CO.,
1/10/2019	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker pulled his back while lifting a piece of steel. The worker called EMS.	No Dispatch			NEW BUILDING	220151868-01-NB	Worker Fell	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
1/11/2019	Manhattan	639	WEST 59 STREET	0	1	The Site Safety Manager reported that a worker slipped on ice at the roof level. An ambulance was called to take the worker to a hospital. A DOB inspector responded to the incident and issued an ECB Violation for a failure to maintain work at the roof area. A DOB Violation was also issued.	ECB Violation	35376811R	011119CE07DH01	NB	123308562	Worker Fell	RCB4 NOMINEE LLC	Tishman Construction corp.
1/14/2019	Manhattan	627	GREENWICH STREET	0	1	A DOB inspector reported that an elevator company was working on a device at the twelfth floor. The shaftway did not have any screen protection, allowing the mechanic to move between the shaftway. The mechanic got his harness caught on the metal angle that was between the elevator that he was working on and an elevator that was right next to it, which was functioning. The mechanic suffered minor bruises to his leg and an ambulance was called. Two ECB Violations were issued: one violation was issued to cease the use of Elevator Device 1P48925 at the site due to the presence of a broken limit cam, and one violation was issued for a failure to safeguard.	ECB Violation	3826733H, 38267331Y				Worker Fell	627 GREENWICH OWNER LLC	
1/15/2019	Brooklyn	281	CUMBERLAND STREET	0	1	The Construction Superintendent reported that a worker was installing railing around the shaft of the stairs in the backyard that lead down to the basement when the worker fell nine feet into the shaft. The worker suffered a possible broken leg and was taken to a hospital by ambulance. The worker was found to have not been tied off. A DOB inspector responded to the incident and issued three ECB Violations: one violation for the failure to institute safety measures, as a worker fell during the installation of railings, one violation for the possession of an expired General Contractor license by the General Contractor, and a third violation for the possession of expired worker's comp insurance. A full Stop Work Order (FSWO) and three DOB Violations were also issued.	ECB Violation	35377042X,43H,44J	011519CE02BG08,09,10	ALT 1	321195103	Worker Fell	SWEENEY, WILLIAM J IV	SMOOTH RENOVATIONS INC
1/15/2019	Manhattan	50	WEST 69 STREET	0	2	A DOB inspector reported that two workers were struck in the eyes by debris during the excavation phase of a bed-rock breaking operation. Both workers left the site to seek medical attention. An ECB Violation was issued for a failure to maintain safe operations at the site. A partial Stop Work Order (FSWO) was issued for bed-rock breaking operations. A DOB Violation was also issued.	ECB Violation	35376899K	011619CE07MH04			Other Construction Related Incidents	ERZULI, LLC	NORDIC CUSTOM BUILDERS IN
1/17/2019	Brooklyn	340	EVERGREEN AVENUE	0	1	The Site Safety Manager reported that a worker cut his finger while throwing a piece of metal into a dumpster. The worker was treated on site and was then taken to a doctor to receive additional treatment.	No Dispatch			NB - NEW BUILDING	321181993-	Other Construction Related Incidents	BUSHWICK REALTY HOLDINGS LLC	Y.N.H. CONSTRUCTION INC
1/18/2019	Brooklyn	3491	FORT HAMILTON PARKWAY	0	1	A DOB inspector reported that a worker cut his leg with a power saw. An ambulance was called. Two ECB Violations were issued: one violation for the use of a power saw that was contrary to the manufacturer's specifications, and one violation for the failure to provide a pre-shift safety meeting. A full Stop Work Order (FSWO) and two DOB Violations were also issued.	ECB Violation	35377064R 35377065Z	011819CE12JK01 / JK02			Other Construction Related Incidents	SNL ORIX FORT HAMILTON, LLC	SNL CONSTRUCTION LLC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/18/2019	Manhattan	139	EAST 56 STREET	0	1	The Site Safety Manager reported that a worker accidentally hit himself in the lips while swinging a hammer. The worker's foreman took him to a hospital for further observation.	No Dispatch			NB	123028810	Other Construction Related Incidents	139 EAST 56TH STREET LANDLORD	HUNTER ROBERTS CONSTRUCTION GROUP
1/22/2019	Bronx	810	RIVER AVENUE	0	1	The Site Safety Manager reported that a worker was working on duct work when he fell approximately five feet from a ladder. The worker claimed to have suffered injuries to his neck and back and was taken to a hospital to be further examined. A DOB inspector responded to the incident and reported that there were no hazardous conditions observed. No enforcement action was deemed necessary, as it was determined that the injury occurred as the result of a worker's error.	No Action Necessary					Worker Fell	NOT ON FILE	M. MELNICK & COMPANY INC
1/22/2019	Manhattan	277	PARK AVENUE	0	1	The Site Safety Manager reported that a laborer cut his finger while disposing of material into a mini-container. The laborer walked to a MedRite to be further evaluated.	No Dispatch			ALT 2 FAÇADE	123164075	Other Construction Related Incidents	277 PARK AVENUE,LLC	CAULDWELL WINGATE CO LLC
1/25/2019	Manhattan	730	5 AVENUE	0	1	A DOB inspector reported that an electrician suffered a laceration to this index finger while using a band saw. The worker was taken to a nearby hospital. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued to stop all use of cutting tools. A Means and Methods for the safe operation of the job must be provided.	ECB Violation	35382611N		Alteration	122751771	Mechanical Construction Equipment	NOT ON FILE	Structure Tone
1/25/2019	Manhattan	560	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker slipped and fell approximately two feet off of a ladder. The worker complained about back pain. An ambulance was called, and the worker was taken to Mount Sinai hospital for observation. The worker was released with medication.	No Dispatch			NB	121192618	Worker Fell	NOT ON FILE	TISHMAN CONSTRUCTION CORP
1/25/2019	Manhattan	233	WEST 125 STREET	0	1	A DOB inspector reported that a worker was carrying a steel spreader beam when his foot got caught between rebar, which caused the worker to drop the steel spreader beam on his left foot. The worker left the site to seek medical attention. An ECB Violation was issued for a failure to maintain safe operations at the site. A partial Stop Work Order (PSWO) was issued for all concrete operations. A DOB Violation was also issued.	ECB Violation	35382662N	012519CE10MO01			Other Construction Related Incidents	HARLEM URBAN DVLPMNTCP	FLINTLOCK CONSTR SERV LLC
1/28/2019	Brooklyn	85	JAY STREET	0	1	A DOB inspector reported that a worker was bending rebar on a machine when he got his right arm pinched between a rebar and a column. The worker suffered minor injuries and was taken to a nearby hospital. The worker had recently took part in a pre-shift safety meeting that was related to pinch points. The worker did not follow protocol. It was determined that this incident occurred as the result of a worker's error and no enforcement action was deemed necessary.	No Action Necessary			NB	321188415	Other Construction Related Incidents	85 JAY STREET BROOKLYN, LLC	New line structures
1/28/2019	Manhattan	122	EAST 23 STREET	0	1	The Site Safety Manager reported that a worker hurt his nose while working on a sprinkler. A co-worker took the injured worker to a hospital.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	CM and Associates
1/28/2019	Manhattan	532	WEST 20 STREET	0	1	The Site Safety Manager reported that a worker was walking on the site when he sprained his ankle. The worker left the site on his own to seek medical attention. This incident occurred on January, 28, 2019, but was not reported until January 29, 2019.	No Dispatch					Other Construction Related Incidents	DDG 532 WEST 20TH STREET LLC	DDG DEVELOPMENT LLC
1/29/2019	Bronx	600	EAST 156 STREET	0	1	The Site Safety Manager reported that a worker slipped while coming off of an "A"-Frame ladder. The worker complained that he was experiencing foot pain and was taken to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	600 EAST 156TH STREET HOUSING	
1/29/2019	Manhattan	1	WALL STREET	0	1	A DOB inspector reported that there were two workers that were transporting twenty-five sheets of metal with an "A"-Frame cart when the load of sheets fell off of the cart and hit one of the workers in the leg. The struck worker received cuts and bruises on his leg and went to a hospital to be further evaluated. The incident was caused by the overloading or misuse of equipment. An ECB Violation was issued for a failure to take adequate safety measures in handling materials. A partial Stop Work Order (PSWO) was issued on all material handling. The contractors at the site are to provide a Means and Methods for safe material handling.	ECB Violation	35382797k		alteration	121190086	Other Construction Related Incidents	NOT ON FILE	JT Magen
1/30/2019	Manhattan	708	Broadway	0	1	A DOB inspector reported that an operation was taking place to fill hollow metal columns in a building with cement in order to support heavy duty mechanical equipment that will be installed on the roof. While the first column was being filled, a pre-drilled plug had become dislodged, and concrete was spilled onto the floor of the gym, onto a free standing weight machine, and onto a patron. The patron/pedestrian was directed to go to a local hospital for precautionary purposes. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35374766H	013019CERJM01	ALTERATION TYPE 2	140598725-01-EW-OT	Material Fell	NEW YORK UNIVERSITY	SKYLINE RESTORATION INC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/31/2019	Manhattan	767	5 AVENUE	0	1	A DOB inspector reported that a worker was installing a light fixture when he cut his right wrist on a piece of metal. The worker was taken to a hospital, where he received seven stitches and was then released. The inspector determined that the incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary			alteration	123660430	Other Construction Related Incidents	767 FIFTH PARTNERS LLC	Turner construction
2/1/2019	Manhattan	450	WEST 126 STREET	0	1	A DOB inspector reported that a worker was walking on a set of rebar when he lost his balance, slipped, and sprained his wrist. The worker left the site on his own in order to seek medical attention. The worker slipped on his own. This incident occurred as the result of a worker's error. No enforcement action was deemed necessary. ECB Violations were issued for infractions that were not related to the incident.	No Action Necessary					Other Construction Related Incidents	TSTY OWNER LLC	LEAND LEASE (US) CONSTRUCTION
2/1/2019	Manhattan	118	WEST 139 STREET	0	2	A DOB inspector reported that there were two workers performing interior work inside of apartment 5W. While a window frame was being removed, a 4' X 9' section of the ceiling collapsed and struck the two workers on their heads and shoulders. Both workers were transported to Harlem Hospital to receive treatment for their injuries. The New York City Fire Department gained access to the apartment and removed the remaining section of the ceiling of the affected area. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for all work in apartment 5W. A DOB Violation was also issued.	ECB Violation	35355797H	0201CERDY01			Material Fell	MPLP 6 HOUSING DEVELOPMENT FUN	
2/1/2019	Manhattan	108	CHAMBERS STREET	0	1	The Site Safety Manager reported that a carpenter cut his wrist on a metal stud while pressing on foam insulation. The worker was treated by the on-site medic and then went to a City M.D. to receive stitches.	No Dispatch			ALT-1	121193519	Other Construction Related Incidents	108 CHAMBERS STREET OWNER LLC	ROSS & ASSOCIATES
2/4/2019	Brooklyn	2650	OCEAN PARKWAY	0	1	A DOB inspector reported that a worker was electrocuted. The worker was taken to Coney Island Hospital. Two ECB Violations were issued: one violation for there being no application on file for temporary wiring in the meter room on the first floor, and one violation for the absence of a panel cover from the side of a meter bank at the first floor. Two DOB Violations were also issued.	ECB Violation	35359220K & 35359221M	020519EE313FM1 & 020519EE313FM2			Other Construction Related Incidents	NOT ON FILE	
2/4/2019	Manhattan	545	WEST 30 STREET	0	1	The Site Safety Manager reported that a worker accidentally cut his hand on a hand-held grinder. The grinder was equipped with a safeguard. The worker's injury was not serious and he left the site on his own to have the cut cleaned up.	No Dispatch			ALTERATION TYPE 1	121192397-01-AL	Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	SCIAME CONSTRUCTION LLC
2/5/2019	Brooklyn	422	FULTON STREET	0	1	A DOB inspector reported that during the installation of reinforcement for a penthouse slab, a worker stepped on a piece of flat-out wire mesh chair, and the tip of the wire mesh penetrated the worker's boot and cut his foot. The worker took himself to a nearby urgent care center and was treated with a tetanus shot to prevent an infection. The worker was released from the urgent care center and went home. Two ECB Violations were issued: one violation for a failure to safeguard, as the contractor failed to install concrete chairs as per the specifications found in the manual, and one violation for the performance of work that did not conform to the approved Site Safety Plan, as there was a hoist above the tenth floor, which was not on the Site Safety Plan. A partial Stop Work Order (PSWO) to stop all work on the tenth floor and above. Two DOB Violations were also issued.	ECB Violation	35382738K 35382739M	02051CE302JT01	alt 1	320908899	Other Construction Related Incidents	NOT ON FILE	Transparent Construction

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/5/2019	Manhattan	30	EAST 29 STREET	0	10	The New York City Fire Department requested that an inspection please be performed, as there were workers that had been overcome by carbon monoxide. A DOB inspector responded to the incident and visited the site and reported that there were workers at grade that were shoring formwork for cellar one. The formwork had been completed and approximately fifty percent of the top steel was completed, with a pour scheduled for the next day on the north half of the floor, and another pour scheduled in two days for the remainder. The only opening was the elevator shaft. There were two gas generators at grade under the formwork that emitted carbon monoxide fumes. The sub-cellar was not adequately ventilated, which caused ten workers to be overtaken by the fumes. Nine of the workers were taken to a hospital, while the tenth worker received treatment at the site. Out of the nine hospitalized workers, six of the workers were taken for observation, while two of the other workers went to Cornell Hospital and the ninth and final worker went to Jacobi Hospital. The workers that went to Cornell Hospital and Jacobi Hospital are in hyperbaric chambers. All of the workers are in stable condition. Three ECB Violations were issued: one violation to the General Contractor for a failure to safeguard, one violation to the Site Safety Manager for the failure to perform his duties, and one violation to the Fire Safety Manager for the failure to perform his duties. A full Stop Work Order (FSWO) and three DOB Violations were also issued. The contractor has been directed to only make the site safe. Holes were created in the formwork to ventilate the space.	ECB Violation	3537525X, 26H, 27J	020519CERFC01, 02, 03	General Contractor	121204552-01-NB	Other Construction Related Incidents	RG-29TH STREET OWNER I LLC	GERALD BIANCO
2/5/2019	Queens	69-01	34 AVENUE	0	1	A DOB inspector reported that a lull was delivering an eighty pound cement bag to the fourth floor when the bag fell from the lull and struck a worker that was on a scaffold at the second floor level. The worker went to a hospital. An ECB Violation was issued for a failure to maintain safety operations at the job site. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35376626P	020519CE03MS01			Other Construction Related Incidents	THE NEW YORK CITY SCHOOL CONST	TURNER CONSTRUCTION COMPANY
2/7/2019	Manhattan	11	WEST 53 STREET	0	1	A DOB inspector reported that there were contractors that were installing exterior windows at the site. One of the workers was attached to a life-line on the exterior leading edge when he hyperextended his elbow while setting a window. The worker was taken to a nearby hospital and was released from the hospital with a minor injury. There were no design drawings found for the life-line that was in place, and the life-line was found to not be an effective fall arrest system. An ECB Violation was issued for the failure to provide design drawings. A partial Stop Work Order (PSWO) was issued on all exterior window installations. The contractors are to design a safe design drawing and a Means and Methods for window installation.	ECB Violation	35377189k		alteration	121190193	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	turner construction
2/7/2019	Manhattan	125	GREENWICH STREET	0	1	A DOB inspector reported that a worker was standing on a ladder and stripping formwork when the formwork fell on the ladder and knocked the worker off of the ladder. The worker fell approximately nine feet. The worker was taken to a hospital by ambulance in a conscious state. Five ECB Violations were issued: one violation to the General Contractor for the failure to maintain safety measures during a stripping operation, as there was no work platform present, one violation to the General Contractor for the failure to provide a site-specific safety orientation for the workers, one violation to the Concrete Subcontractor for the failure to perform a pre-task safety meeting before a stripping operation, one violation to the General Contractor for the failure to perform a hydrostatic test for the standpipe above the fifty-eighth floor, and one violation to the General Contractor for the use of suspended scaffolding that was not in accordance with the approved plan. Two partial Stop Work Orders (PSWO) were issued: one to stop all forming and stripping operations, and one to stop all work above the sixty-seventh floor. The General Contractor is to provide a Means and Methods for the safe operation of the job, along with a safety orientation for the workers, in order to comply with the issued violations.	ECB Violation	35377279Y, 35377280L, 35377281N, 35377282P AND 35377283R		NEW BUILDING	121183799	Worker Fell	VS 125 LLC	PLAZA CONSTRUCTION LLC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/11/2019	Queens	35-27	30 AVENUE	0	1	A DOB inspector reported that a worker was pulling wire through a conduit when the worker leaned on a pipe clamp, which caused the conduit to give way and hit the worker in the head. The worker was taken to a hospital by an ambulance in order to receive stitches. The inspector determined that the incident was caused by a worker's error, and that no enforcement action was necessary.	No Action Necessary			ALT-1	420652751	Other Construction Related Incidents	30TH AVE REALTY PARTNERS LLC	WHITE CONSTRUCTION & RENO.
2/11/2019	Brooklyn	555	4 AVENUE	0	1	The Site Safety Coordinator reported that a worker slipped on the fourth floor due to the presence of ice. The worker refused medical attention and went to a hospital on his own. A DOB inspector responded to the incident and reported that the incident was caused by a worker's error, as the worker slipped. The Site Safety Coordinator stated that there was no evidence of the worker falling. No enforcement action was necessary.	No Action Necessary			NB	321238264	Other Construction Related Incidents	PARTNERS VII/541-555 FOURTH OW	DYNATEC CONTRACTING
2/12/2019	Manhattan	76	11 AVENUE	0	1	The Site Safety Manager reported that a worker fell four feet from a baker scaffold and hurt his shoulder. An ambulance was called. A DOB inspector responded to the incident and reported that the scaffold did not have outriggers in place and that the wind blew the scaffold over. The inspector also reported that the worker fell because his lanyard came loose. An ECB Violator was issued for a failure to institute safety measures. A full Stop Work Order (FSWO) was issued on all baker scaffold and perimeter work. A DOB Violation was also issued. The General Contractor is to provide a Means and Methods and Design Drawings for the anchor point and to prevent future injuries from occurring.	ECB Violation	35377206N	021219CE04SK01	NB	121190308	Worker Fell	76 ELEVENTH AVENUE PROPERTY OW	OMNIBUILD CONSTRUCTION INC
2/13/2019	Manhattan	40	EAST END AVENUE	0	1	The Site Safety Manager reported that a worker was walking in the basement when he lost his balance, tripped, and hurt his knee. The worker was not carrying anything at the time that he was walking. An ambulance was called.	No Dispatch			NB	121190120	Worker Fell	40 EAST END AVE. ASSOCIATES LL	BRAVO BUILDERS LLC
2/13/2019	Manhattan	550	WEST 34 STREET	0	1	A DOB inspector reported that a worker was working on a ladder when he became startled by an electrical arc and a crackling noise, which caused him to fall off of the ladder. The worker was taken to a hospital. The inspector determined that no enforcement action was necessary.	No Action Necessary					Worker Fell	ONE HUDSON YARDS OWNER LLC	
2/13/2019	Staten Island	55 B	RICHMOND TERRACE	0	1	The Site Safety Manager reported that a worker was walking in the basement when he lost his balance, tripped, and hurt his knee. The worker was not carrying anything at the time that he was walking. An ambulance was called.	No Dispatch					Other Construction Related Incidents	ST. GEORGE OUTLET DEV LLC	EMPIRE OUTLET BUILDERS
2/14/2019	Manhattan	100	FRANKLIN STREET	0	1	A DOB inspector reported that a worker was using a grinder to grind brick on an exterior wall when the grinder kicked back and cut the worker's left arm. The worker was transported to New York Downton Hospital by an ambulance to receive stitches. The worker was in possession of a proper ten hour OSHA card and a scaffold training card. However, the worker did not sign the safety training log. An Aggravated Level 2 ECB Violation was issued for the failure to provide evidence of workers attending a construction and safety course.	ECB Violation	35377251M		NB	121185993	Other Construction Related Incidents	DDG 100 FRANKLIN LLC	DDG DEVELOPMENT LLC
2/14/2019	Manhattan	125	GREENWICH STREET	0	1	A DOB inspector reported that a worker was spreading rock salt on a stair in a building where both stairways had ice present at many places between the sixty-third and seventy-fourth floors. The worker slipped on ice and fell on his back. The on-site medic checked out the worker and then sent the worker to a hospital to receive treatment for a back injury. The worker was taken to a hospital by an ambulance. The stairs had wooden hand rails with hardened cement and tripping hazards present at several places. Two ECB Violations were issued: one violation for a failure to maintain safety measures, as there was ice on the floor that was not removed, and one ECB Violation for a failure to maintain adequate housekeeping. A partial Stop Work Order (PSWO) was issued on all work between the sixty-third and seventy-fourth floors. The General Contractor is to provide a Means and Methods for the safe operation of the job	ECB Violation	35296571R, 35296572Z		NEW BUILDING	121183799	Worker Fell	VS 125 LLC	PLAZA CONSTRUCTION LLC
2/14/2019	Manhattan	250	SOUTH STREET	0	1	A DOB inspector reported that a pedestrian woman was struck in the face by lumber that was being loaded onto a truck. The woman was examined by the on-site medic. An ambulance was not called. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order was issued for all loading and unloading of materials and debris. A DOB Violation was also issued.	ECB Violation	35377331M	021419CE03JK03			Other Construction Related Incidents	NAME NOT ON FILE	LENLEASE(US)/CONSTRUCTION

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
2/14/2019	Manhattan	500	WEST 33 STREET	0	1	A DOB inspector reported that a worker was installing sheetrock inside of the elevator shaft of the J1 and J2 elevator banks on the forty-fifth floor when a piece of metal stud that was stored near the shaft fell from above and hit the worker on his hard hat. The worker suffered a laceration to his nose and was taken to a hospital by an ambulance to receive treatment. The inspector found that metal studs and debris were also stored near the edge of the shaft. Two ECB Violations were issued: one violation for a failure to maintain safety measures during a construction operation, as a worker was injured by material that fell from above, and one violation for a failure to institute adequate housekeeping. A partial Stop Work Order (PSWO) was issued to stop all work inside of the J1 and J2 elevator banks on all floors. The General Contractor is to provide a Means and Methods for the safe operations of the job.	ECB Violation	35382748Y, 35382749X					Material Fell	NAME NOT ON FILE	
2/14/2019	Manhattan	501	west 18 street	0	1	The Site Safety Manager reported that a worker on the fourth floor of the west building was hit by a piece of plywood while other workers were bringing stripping forms up to the next floor. The worker was seen by the on-site medic and was then taken to Bellevue Hospital by an ambulance. The worker had already returned to work as of the time of inspection. OSHA Cards, a Tool Box Talk, a Site Safety Plan, a daily safety talk, and Site Safety Manager logs were all provided. It was determined that this incident occurred as the result of a worker's error, and that no enforcement action was deemed necessary.	No Action Necessary			NEW BUILDING	121101147	Material Fell		RELATED CONSTRUCTION LLC	
2/15/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker was pushing a mini container. The mini container was tipping, and the worker injured his shoulder while trying to hold the mini container. The injured worker went to a clinic.	No Dispatch			INTERIOR FITOUT	140716839	Other Construction Related Incidents	SMITTELL SPONSOR LLC	JT MAGEN & COMPANY INC	
2/15/2019	Manhattan	145	WEST 47 STREET	0	1	The Site Safety Manager reported that a worker came to work with a previous foot injury that was not reported. The worker injured the same foot while climbing up a ladder. The worker was limping. The worker's supervisor took him to a doctor.	No Dispatch			NEW BUILDING	121187802	Other Construction Related Incidents	CLARITY 47 LLC	TB USA, L.L.C	
2/15/2019	Brooklyn	10	NEVINS STREET	0	1	The Site Safety Manager reported that a worker was pushing a mini container and hurt her shoulder while trying to prevent the mini container from tipping over. A co-worker walked the injured worker to a clinic for a check up.	No Dispatch			NEW BUILDING	320915579	Other Construction Related Incidents	NEVINS STREET OWNER LLC	DANYA CEBUS CONSTRUCTION	
2/16/2019	Bronx	556	BERGEN AVENUE	0	1	A DOB inspector reported that during the installation of pre-cast sections on the third floor, an iron worker was hit in the shoulder and then lost his balance and fell. The worker was wearing his Personal Fall Protection (PFP) equipment, which prevented the worker from hitting the ground. However, the fall protection equipment left the worker suspended and bouncing from side to side, and the worker hit a steel column. The worker was taken by an ambulance to Lincoln Hospital to receive treatment. The worker did not suffer any broken bones. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35377451R		NB	220151859	Worker Fell	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONSTR.&DEV.CORP	
2/16/2019	Manhattan	151	EAST 86 STREET	0	1	A DOB inspector reported that a worker was installing a building storefront at the second floor level when he fell approximately fifteen feet from a sidewalk shed. The worker was tied off using his harness, and there were concrete-embedded anchors present to serve as fall protection. The worker fell between the store front and the construction fence, but did not hit the ground, as he was suspended by his Personal Fall Protection (PFP) equipment. The worker was conscious and was taken to a hospital by ambulance. The status of his injuries is not known. An ECB Violation was issued for the failure to provide a pre-shift safety meeting. A partial Stop Work Order (PSWO) was issued on all store front installations.	ECB Violation	35377336I		NB	122668648	Worker Fell	NAME NOT ON FILE	Gilbane residential	
2/18/2019	Brooklyn	474	FULTON STREET	0	1	A DOB inspector reported that a section of sidewalk fence had fallen and struck a pedestrian sidewalk hot dog vendor. The injured pedestrian was taken to a hospital with unknown injuries. Permits had been issued at the site for interior and exterior work, but no work was being done on the date of the incident. The New York City Fire Department removed the remaining sections of the sidewalk fence and stacked the plywood sections against the building. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for all exterior work. A DOB Violation was also issued.	ECB Violation	35375422Z	021819CNEDG01	ALTERATION TYPE 2	321724960-01-EW-OT	Material Fell	NAME NOT ON FILE	TOM RECTENWALD CONSTRUCTI	

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/18/2019	Manhattan	233	WEST 125 STREET	0	1	The Site Safety Manager reported that a worker was handing up material when the material fell back and hit the worker on his head. The worker was wearing a hard hat. The worker was transported to a hospital by ambulance.	No Dispatch			NEW BUILDING	121187447-01-NB	Worker Fell	HARLEM URBAN DVLPMTCP	FLINTLOCK CONSTR SERV LLC
2/19/2019	Bronx	1560	BOONE AVENUE	0	1	A DOB inspector reported that a worker was on a baker scaffold that did not have the wheels locked. The worker was performing taping work when the baker scaffold started to roll and the worker fell approximately four feet. The worker was found conscious and was taken to a hospital by an ambulance with unknown injuries. The scaffolding was removed from the location before the inspector arrived. Two ECB Violations were issued: one violation for the failure to maintain safety measures, as the baker scaffolding that was being used did not conform to the manufacturer's specification, which resulted in an injury to a worker, and one violation for the tampering with the evidence of an incident, as the baker scaffold involved in the accident was removed before the DOB inspector arrived at the site. A partial Stop Work Order (PSWO) was issued to stop the use of baker scaffolding.	ECB Violation	35377653K, 35377654M		NEW BUILDING	220152876	Worker Fell	SAMARITAN-COMPASS III & IV HOU	MONADNOCK CONSTRUCTION IN
2/19/2019	Manhattan	505	WEST 43 STREET	0	1	A DOB inspector reported that a worker was carrying a bucket of liquid waterproofing material while walking down the stairs from the fourth floor to the third floor when she either lost her balance, or missed a step, and fell to the floor. The worker did not appear to have any visible injuries, but was taken to a hospital. The stair was dry, there was no ice or water present, and there were no tripping hazards present. No enforcement action was deemed necessary.	No Action Necessary			NEW BUILDING	121187456	Worker Fell	1818 NADLAN LLC	NEW LINE STRUCTURES & DEV
2/19/2019	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker came to work with lower back pain that was not job-related, but did not report the back pain and continued to work. At lunch time, the worker felt severe pain in his back. A co-worker called the ailing worker's son to take him home, and the ailing worker's son called an ambulance.	No Dispatch			NEW BUILDING	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	CNY CONSTRUCTION LLC
2/21/2019	Manhattan	305	WEST 48 STREET	0	1	A DOB inspector reported that there were workers that were stripping formwork inside of the stair shaft. One of the workers was passing materials to another worker. The recipient worker was receiving a piece of wood when he lost control of the piece of wood, causing it to fall and hit a worker below on the head. The injured worker was experiencing headaches and was taken to a hospital. Two ECB Violations were issued: one violation for the failure to safeguard persons and property, as a worker was injured during a stripping operation due to unsafe material handling, and one violation for the absence of a design drawing for a makeshift work platform that was erected inside of the stair shaft. A partial Stop Work Order (PSWO) was issued on all stripping operations and the use of a makeshift work platform. The General Contractor is to provide a Means and Methods, along with a safety orientation for workers, for the safe operation of the job.	ECB Violation	35377455Y, 35377456X		NEW BUILDING	121203786	Material Fell	BRIGHT MGMT CP	JOY CONSTRUCTION
2/21/2019	Brooklyn	123	LINDEN BOULEVARD	0	1	A DOB inspector reported that there were workers that were working on support of excavation inside of a trench. The workers were dropping materials inside of the trench when a piece of wood hit a worker on his foot. The struck worker was taken to a hospital by ambulance. Two ECB Violations were issued: one violation for the failure to safeguard persons and property, as a worker was injured due to unsafe material handling and one violation for the presence of inadequate housekeeping, as ice and snow was not removed from the job area. A partial Stop Work Order (PSWO) was issued on all work inside of the trench and vaults. The General Contractor is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35377476N		NEW BUILDING	321208603	Other Construction Related Incidents	NEW YORK CONGREGATIONAL CENTER	BUSHBURG BUILDERS LLC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/22/2019	Manhattan	545	WEST 30 STREET	0	1	A DOB inspector reported that a worker was installing electrical conduits and straps when he knocked over a cordless drill that he was using, causing the drill to hit another worker that was below him in the head. The struck worker was at the bottom of a ladder that was approximately fifteen feet and was not wearing Personal Protection Equipment (P.P.E.) when he was struck. The struck worker sustained an approximate one and a half inch cut to his head. The worker was found conscious and was treated by the medic personnel at the site before he was sent to Mount Sinai Hospital for additional treatment. An ECB Violation was issued for a failure to provide safety measures. A partial Stop Work Order (PSWO) was issued on conduit installations on the second floor.	ECB Violation	3537700Y		NB	121184208	Worker Fell	15 HUDSON YARDS CONDOMINIUM	Hudson Yards Construction
2/25/2019	Manhattan	1250	BROADWAY	0	2	A DOB inspector reported that a two-by-four hit and shattered one window on the twenty-first floor, and two windows on the twentieth floor, before landing on the thirteenth floor set back, where two workers were working. The two workers were struck and sustained wrist and shoulder injuries. It was not clear if the workers were struck by the falling two-by-four or by the glass from the shattered windows. Both injured workers were sent to a hospital for a check up. It could not be determined where the two-by-four fell from. A DOB Violation was issued to the building for the building being in a non-code compliant manner.	No Action Necessary			ALTERATION	123674737	Material Fell	1250 BROADWAY ASSOCIATES LLC	CAVAN BUILDERS CORP
2/25/2019	Manhattan	47	WEST 86 STREET	0	1	A DOB inspector reported that a section of parapet wall on the right side of the building was taken down by the wind. The Construction Superintendent at the site, as well as the New York City Police Department, reported that a pedestrian that was walking by suffered a few scratches. However, the object that caused the scratches to the pedestrian could not be verified. An ambulance was not called, and the pedestrian left the site on his own. Two ECB Violations were issued: one violation for a failure to safeguard, as the parapet wall was not adequately braced or secured in place, and one violation for a failure to maintain, as there were uncapped protruding bolts present.	ECB Violation	35353576Y 35353575M				Scaffold/Shed/Fence/Shoring/Installation	47 WEST 86TH STREET C	Vlad RESTORATIONS
2/26/2019	Manhattan	545	WEST 30 STREET	0	1	A DOB inspector reported that a worker was working on the sixth floor, near the escalator on the south side corridor, when he tripped on a piece of plywood that was being used to cover the finished floor. The plywood was not leveled, which created a tripping hazard. The worker's knee was hit. The on-site medic treated the injured worker and sent the worker to urgent care. A similar floor cover was also being used on the second and fourth floors in addition to the sixth floor. The injured worker did not go through the site-specific safety orientation that was provided by the Site Safety Manager. Two ECB Violations were issued: one violation for a failure to maintain safety measures, as the worker was injured on a tripping hazard, and one violation for a failure to provide a site-specific safety orientation to the worker on the site. The General Contractor is to provide a Means and Methods for the safe operation of the site.	ECB Violation	35377460Z, 35377461K		ALTERATION-1	121192397	Worker Fell	15 HUDSON YARDS CONDOMINIUM	SCIAME CONSTRUCTION LLC
2/27/2019	Brooklyn	535	4 AVENUE	0	1	A DOB inspector reported that a worker was removing windows from a delivery truck that was parked on the job site when one of the windows fell on his feet. The worker suffered an injury to his ankle and was taken to Methodist Hospital by an ambulance. An ECB Violation was issued for a failure to safeguard all persons and property. A partial Stop Work Order (PSWO) was issued on all material handling and delivering. The General Contractor is to provide a Means and Methods.	ECB Violation	35378771L		NB	320626612	Other Construction Related Incidents	XYZ PROPERTIES INC	DYNATEC CONTRACTING INC
2/28/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker was pulling an "A"-Frame that had sheetrock on it out of an out-of-service elevator when the "A"-Frame tipped over and pinned the worker to a wall. The worker went to a hospital on his own for a checkup.	No Dispatch			ALT-2	140716839	Other Construction Related Incidents	SMITTELL SPONSOR LLC	JT MAGEN & CO.

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/28/2019	Manhattan	22	EAST 38 STREET	0	1	A DOB inspector reported that at an existing nineteen story alteration building, a worker was torching a boiler shall to cut it when he fell. The worker was taken to a clinic. The incident occurred on February 28, 2019, but was reported on the following day, March 1, 2019. Three ECB Violations were issued: one violation for a failure to maintain safe operations, one violation for the injured worker not attending the pre-shift safety meeting, as the worker's signature was not on the meeting signing sheet, and one violation for the failure by the Site Safety Manager to notify the Department Of Buildings of the incident in a timely manner. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	36363747Z/48K/49M		Alt-1	123432605	Worker Fell	JOLLY HOTELS U.S.A., INC.	Newgrange Construction CO
2/28/2019	Manhattan	250	SOUTH STREET	0	1	A DOB inspector reported that a pipe fitter/sprinkler worker was climbing a six foot ladder when he hit his head on a door metal frame and suffered a neck injury. The worker had his hard hat on. The worker visited the on-site medic. The medic reported that the injured worker did not have any bruises or apparent injuries, but that the worker stated that he was not feeling well, that his neck was injured, and that he had an existing neck injury. An ambulance was called to take the injured worker to a local hospital. The Site Safety Manager's daily log book was up to date. The area where the incident occurred had been cleaned. It was determined that this incident occurred as the result of a worker's error, and that no enforcement action was deemed necessary.	No Action Necessary			NB	121185528	Other Construction Related Incidents	NAME NOT ON FILE	
2/28/2019	Manhattan	542	WEST 22 STREET	0	1	A DOB inspector reported that a worker was using an 'A'-Frame cart to move material when the worker slipped on ice and hurt his right knee. The injured worker suffered minor injuries and was taken to a hospital by ambulance. Ice was observed at exposure four of the fifth floor. An ECB Violation was issued for a failure to maintain housekeeping. A partial Stop Work Order (PSWO) was issued to stop all work within ten feet of exposure four on the fifth floor, which is where there was ice present. The contractors are to remove all ice.	ECB Violation	35377465H		nb	122547583	Worker Fell	HELZEN ASSOCIATES ,	Westerman Construction
3/1/2019	Manhattan	646	11 AVENUE	0	1	A DOB inspector reported that there were workers preparing to start a drilling operation and they were checking and testing the machine as part of preparation. A worker accidentally opened the valve of a water hose by mistake, and the water hose exploded, hitting him in the stomach and throwing him to the wall. The worker was conscious and was taken to Bellevue Hospital for treatment. The worker was reported to have treatment and doing fine. An ECB Violation was issued for a failure to maintain safety measures, as the worker was injured due to the explosion of a water hose. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35377503J		NEW BUILDING	121204302	Mechanical Construction Equipment	646 11TH OWNER LLC	CM AND ASSOCIATES CONSTRU
3/1/2019	Manhattan	590	EAST 83 STREET	0	1	A DOB inspector reported that electrical work was being performed from a man lift that was at the twenty four foot high ceiling level when a tectum panel/ceiling tile fell and injured a worker. The worker was hit on his hard hat and bit his tongue. The worker was taken to a hospital for medical attention. An ECB Violation was issued for the failure to maintain safety measures, as there were inadequate safety measures in place while work was being performed on a man lift. A partial Stop Work Order (PSWO) was issued to stop all overhead operations. A DOB Violation was also issued. A Means and Methods to prevent a similar incident from occurring in the future must be provided.	ECB Violation	35353580R	030119CE08CV01	NB	121190987	Other Construction Related Incidents	THE BREARLEY SCHOOL	E.W HOWELL LLC
3/1/2019	Manhattan	545	WEST	0	1	The Site Safety Manager reported that a laborer was installing wickets in the mechanical room when he misstepped and bended his knee. The worker was treated by the on-site medics and was sent to a hospital for observation. A DOB inspector responded to the incident and reported that this incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents		
3/2/2019	Queens	22-18	JACKSON AVENUE	0	1	A DOB inspector reported that during a delivery operation, a forklift pushed approximately three to four pieces of sheetrock that fell and struck a worker on his waist. An ambulance was called. The worker's condition was not known as of the time of inspection. An ECB Violation was issued for the failure to maintain safety operations at the site. A partial Stop Work Order (PSWO) was issued for all delivery operations. A DOB Violation was also issued. Additional violations unrelated to the incident were also issued.	ECB Violation	35377481H	030219CE02MS03			Other Construction Related Incidents	22-12 JACKSON OWNER LLC	BRIT REALTY LLC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/4/2019	Manhattan	22	NORTH LOOP ROAD	0	1	The Site Safety Manager reported that there were workers using a hammer to perform column form work when a worker was accidentally hit in the elbow by the hammer. The injured worker went to a hospital on his own. An ambulance was not called.	No Dispatch			NB	121203697	Other Construction Related Incidents	NAME NOT ON FILE	HUNTER ROBERTS CONST
3/5/2019	Bronx	785	COURTLAND AVENUE	0	1	The Site Safety Manager reported that a worker was moving a plank from a sidewalk shed when it slipped from his hands and landed on his foot. An ambulance was called.	No Dispatch			alt-2	240225788	Other Construction Related Incidents	NYC HOUSING AUTHORITY	neelam Construction Corp
3/5/2019	Manhattan	215-225	west 28 st	0	1	The Site Safety Manager reported that a worker twisted his back while lifting a piece of plywood. The worker was taken to an area hospital by ambulance for observation.	No Dispatch			nb	121185813	Other Construction Related Incidents		HAP Construction LLC
3/5/2019	Manhattan	36	WEST 66 STREET	0	1	The Site Safety Manager reported that a worker tripped and cut his lip. The worker went to a City M.D. An ambulance was not called.	No Dispatch			nb	121190200	Other Construction Related Incidents	WEST 66TH SPONSOR LLC	Lendlease
3/5/2019	Manhattan	68	SPRING STREET	0	1	A DOB inspector reported that a worker stepped on a nail and sustained a puncture wound on his foot. The worker elected to go to a local hospital. No hazardous conditions were found, and all safety measures were in effect. No enforcement action was deemed necessary.	No Action Necessary					Other Construction Related Incidents	68-70 SPRING PARTNERS LLC	
3/6/2019	Queens	Mar-50	ST NICHOLAS AVENUE	0	1	The Site Safety Manager reported that a worker was carrying a length of curved rebar when the rebar hit the worker in the back. The worker went to a local urgent care center for treatment. This incident occurred at 2:00 PM, but was not reported until later in the day at 5:30 PM	No Dispatch			A2 - ALTERATION TYPE 2	421066633	Other Construction Related Incidents	RIDGEWOOD TOWER LLC	AB CAPSTONE BUILDERS CORP
3/7/2019	Manhattan	2306	3 AVENUE	0	1	The Site Safety Manager reported that a worker in the machine room was using equipment when he was shocked by an extension cord. The worker went to a hospital by ambulance for evaluation. A DOB inspector responded to the incident and reported that there were no unsafe electrical conditions observed. No enforcement action was deemed necessary.	No Action Necessary			NB	121190326	Other Construction Related Incidents	SALVATION ARMY	MEGA CONTRACTING GP LLC
3/8/2019	Manhattan	461	WEST 34 STREET	0	1	The Site Safety Manager reported that a worker tripped over the black hose of a fire extinguisher and twisted his ankle. The worker went to a medical center across the street for treatment. An ambulance was not called.	No Dispatch			nb	121237009	Other Construction Related Incidents	34-10 DEVELOPMENT, LLC	Atria Builders LLC
3/11/2019	Manhattan	86	DELANCEY STREET	0	1	A DOB inspector reported that a section of construction jersey barrier with the fence fell on the street and hit a pedestrian pizza delivery man. The incident occurred because a gust of wind pushed and knocked the construction jersey barrier onto the street. The injured pedestrian was wearing a helmet, but the construction equipment struck him in his lower legs. An ambulance was called, and the injured pedestrian was transported to a hospital. Two ECB Violations were issued: one violation for a failure to safeguard the public and property, and one violation for the failure to maintain a jersey barrier in a code compliant manner, as the jersey barrier sections were not filled with water. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35411900] -354119011	031119ce103cs01	NB	122141351	Material Fell	ORDELA LLC	Town house Builders Inc
3/11/2019	Queens	29-23	QUEENS PLAZA NORTH	0	1	A DOB inspector reported that a worker was using a ladder to climb out of an approximately twelve foot deep hole when the worker slipped and fell off of the ladder. The worker suffered a hip injury and was taken to an area hospital by an ambulance for observation. Two ECB Violations were issued: one violation for a failure to institute safety measures at the construction site, and one violation for the absence of shoring in the excavated hole. A full Stop Work Order (FSWO) and a DOB Violation were also issued. A Means and Methods, a Tool Box Talk, and shoring for the pit must be provided.	ECB Violation	35363845M,35363846Y		nb	421490069	Worker Fell	QPP LLC	Hunter Roberts
3/12/2019	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker was climbing off of a scaffold when his pinky finger was pinched in a scaffold cross brace. The finger was swelling, and the worker went to a local clinic to receive treatment.	No Dispatch					Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
3/13/2019	Manhattan	301	PARK AVENUE	0	1	The Site Safety Manager reported that a worker was exiting a doorway when he hit his head and suffered a minor abrasion. The worker walked to a hospital and received stitches for a minor cut. An ambulance was not called.	No Dispatch			Alt 1	121191245	Other Construction Related Incidents	NAME NOT ON FILE	Tishman Construction Corp
3/14/2019	Manhattan	15	EAST 30 STREET	0	1	The Site Safety Manager reported that a plumber was cutting a pipe when he received a cut on his thumb. The worker walked to a City M.D. on his own to receive treatment.	No Dispatch			New Building	122128679	Other Construction Related Incidents	MADISON 30 31 OWNER LLC	Madison 3031 Owner LLC
3/14/2019	Manhattan	22	NORTH LOOP ROAD	0	1	The Site Safety Manager reported that an electrician tripped and fell on the nineteenth floor deck and cut his chin on rebar. The electrician walked himself to an urgent care center on his own. An ambulance was not called.	No Dispatch			New Building	121203697	Other Construction Related Incidents	NAME NOT ON FILE	HUNTER ROBERTS CONST. GRP

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/14/2019	Queens	23-15	44 DRIVE	0	1	The Site Safety Manager reported that an electrician was using a knife to strip insulation from wires when he knee was cut by the knife. The electrician went to urgent care for treatment.	No Dispatch			NEW BUILDING	42065954	Other Construction Related Incidents	BGY CITYVIEW LLC	NEW LINE STRUCTURES & DEV
3/15/2019	Manhattan	200	AMSTERDAM AVENUE	0	1	The Site Safety Manager reported that a worker was laying rebar for a forming deck when the worker slipped while walking on rebar. The worker fell and hurt his wrist. The worker went to an urgent care center on his own.	No Dispatch			NB	122887224	Worker Fell	AMSTERDAM AVENUE REDEVELOPMENT	PAVARINI MCGOVERN LLC
3/16/2019	Manhattan	545	WEST 30 STREET	0	1	The Site Safety Manager reported that a rubber air conditioning shim fell approximately one hundred feet from the above work area, bounced off of a boom lift, and then struck a worker on both of his knees. The worker reportedly went to a local urgent care center. A DOB inspector responded to the incident and reported that there were no rubber air conditioning shims located at the job, and that there was fine mesh debris netting present throughout the above work area. No unsafe conditions were found at the site. No one at the job witnessed the item fall, and no evidence of the reported incident was found. No enforcement action was necessary, as it was determined that the incident occurred as the result of a worker's error.	No Action Necessary			GENERAL CONTRACTOR	GC 613954	Material Fell	15 HUDSON YARDS CONDOMINIUM	HUDSON YARDS CONSTRUCTION
3/18/2019	Brooklyn	24	BRIDGE PARK DRIVE	0	1	A DOB inspector reported that there were carpenters installing a door at the site. The door that was to be installed was leaning against a wall prior to the installation. While a taper/shop steward of the painting contractor at the site was walking by, the door fell on him and struck him on his lower leg and ankle. The struck worker did not have a visible injury, but complained about pain and was transported to a hospital by an ambulance. An ECB Violation was issued for a failure to maintain safety measures, as the worker was injured due to the improper storage of elements during the installation.	ECB Violation			NEW BUILDING	321189003	Material Fell	NYC DSBS	SUFFOLK CONSTRUCTION COMP
3/18/2019	Brooklyn	11	HOYT STREET	0	1	The Site Safety Manager reported that a plumber was installing sprinkler pipes when he felt dizzy while coming down from a ladder and accidentally hit his head by a battery operated screw gun. An ambulance was called, and the worker walked to the ambulance and was then taken to a hospital.	No Dispatch			ALTERATIO-1	321187059	Other Construction Related Incidents	11 HOYT PROPERTY OWNER, L.P.	TRITON CONSTRUCTION CO.,
3/19/2019	Brooklyn	135	EMERSON PLACE	0	1	The Site Safety Manager reported that skid debris that was in a garbage truck snapped and a piece of the skid debris flew out of the truck and hit a worker in the neck, knocking him out. This happened when the crush gate came down on the skid. The worker was dazed and confused. An ambulance was called to the site. A DOB inspector responded to the incident and reported that the garbage truck involved in the incident was not on site, and that there was no evidence of the piece of skid debris at the site. Two ECB Violations were issued: one violation for the failure to institute safe operations, and one violation for the tampering with the evidence of the incident. A partial Stop Work Order (PSWO) for all garbage removal, as well as two DOB Violations, were also issued.	ECB Violation	35363980P 35363979H	031919CE02IH03,02	NB	321183367	Other Construction Related Incidents	PRATT INSTITUTE	TISHMAN CONSTRUCTION CORP.
3/19/2019	Manhattan	36	WEST 66 STREET	0	1	The Site Safety Manager reported that a worker fell on his hand and suffered a cut to his palm. The worker went to a City M.D. for observation.	No Dispatch			NB	121190200	Other Construction Related Incidents	THIRTY SIX WEST THIRTY SIX ASS	Lendlease us Construction
3/19/2019	Manhattan	49	CHAMBERS STREET	0	1	A DOB inspector reported that there were workers moving heavy packages on a dolly. As the workers were turning the dolly towards the parking lot at the Chambers Street gate, the workers lost control of the dolly, and all of the packages fell. The packages struck a pedestrian on his elbow and on his feet. The inspector reported that construction activity had been observed on the first through fifth floors and that the floors above the fifth floor were occupied. However, it was observed that the Tenant Protection Plan was not adequate, or was not being maintained, as workers and tenants were getting mixed up at the site because the workers were using the Chambers Street entrance, which was for tenant use only. Four ECB Violations were issued: one violation for the presence of an inadequate tenant protection plan, one violation for the presence of inadequate safety measures, as workers were not using a fall protection system, one violation for the failure to adequately contain or control the dust near the public walkway of the sidewalk, and one violation to the Site Safety Manager for the failure to notify the department of an incident involving an injury to a pedestrian, as it was the injured pedestrian himself that reported the incident. Two partial Stop Work Orders (PSWO) and four DOB Violations were also issued.	ECB Violation	35403928L, 35403929N, 35403932Y, 35403933Y	032019CE01BG01/02/03/04	ALTERATION-1	121186821	Material Fell	A	NY DEVELOPERS & MANAGEMENT

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/19/2019	Queens	36-02	34 AVENUE	0	1	A DOB inspector reported that a worker lost his left thumb while using a masonry wetsaw machine to cut concrete bricks. The worker was taken to a hospital where his condition is not known as of this time. The Construction Superintendent at the site stated that the worker had started working on Thursday, March 14, 2019 and that the worker was in possession of an OSHA card, but the Construction Superintendent also stated that he did not know if the worker was trained to operate masonry wetsaw equipment. Two ECB Violations were issued: one violation for a failure to provide hands-on equipment training, and one violation for a failure to safeguard. A partial Stop Work Order (PSWO) for all masonry cutting operations and a DOB Violation were also issued.	ECB Violation	35403805L-35403806N	031919CE01RV01	NB	421368166	Worker Fell	ASTORIA ON STAGE, LLC	URBAN ATELIER GROUP LLC
3/20/2019	Bronx	3500	PARK AVENUE	0	1	A DOB inspector reported that a worker was using a pump to pour cement grout into a concrete masonry unit wall when the hose got blocked, which caused pressure to build up inside of the hose. The pressure inside of the hose was suddenly released, and the hose knocked the worker down, hit him in the head, and caused him to fall down approximately two feet from one scaffolding deck to the next level. The worker was taken to a hospital by an ambulance, where he was reported to have been responding to treatment and in be okay condition. The pump was removed from the scene before the inspector arrived at the site. Five ECB Violations were issued: one violation for a failure to safeguard persons and property, as a worker was injured due to defective equipment, equipment that caused the incident, one violation for the tampering with the evidence of the incident, as the concrete pump involved in the incident was removed from the site before inspection, one violation for the presence of sidewalk shed posts on a roadway that were not adequately protected against the accidental impact from moving vehicles, one violation for the absence of a periodic inspection log for the sidewalk shed, and one violation for poor housekeeping. A full Stop Work Order (FSWO) was also issued. A Means and Methods must be provided for the safe operation of the job.	ECB Violation	35403850K, 51M, 52Y, 53X AND 54H.		NEW BUILDING	220152910	Mechanical Construction Equipment	3500 PARK APTS. HOUSING DEVELO	MEGA CONTRACTING GP LLC
3/20/2019	Queens	27-49	JACKSON AVENUE	0	1	The Site Safety Manager reported that a worker sustained a foot injury while walking on the construction site. The worker was transported by a co-worker to a local clinic to receive treatment. This incident took place at 12:30 PM, but was not reported until after 4:30 PM, when the site was already closed for the day.	No Dispatch			NB - NEW BUILDING	421324310-01-NB	Other Construction Related Incidents	27-51 JACKSON AVE LLC	DHC CONTRACTING INC
3/21/2019	Brooklyn	76	SCHERMERHORN STREET	0	1	The Site Safety Manager reported that a worker sustained a cut on his foot from a circular saw. The worker was transported to a local hospital to receive treatment. This incident occurred at 3:30 PM, but was not reported until 4:30, after the site was closed.	No Dispatch			NB - NEW BUILDING	321188086-01-NB	Other Construction Related Incidents		NOBLE CONSTRUCTION GR LLC
3/22/2019	Queens	103-16	CORONA AVENUE	0	1	A DOB inspector reported that a pedestrian woman was bending over to pick up an item when she was struck in the face by siding that blew over and fell from the site. The pedestrian suffered a laceration to her forehead and was taken to a hospital. The Construction Superintendent for the site responded to the incident and went to the site. A walkthrough of the site with the Construction Superintendent gave the indication that the siding that fell came from the roof, and that the siding fell because of materials and debris was not secured or discarded. Four ECB Violations were issued: one violation for a failure to safeguard, one violation for the failure to notify the Department of Buildings of the incident in a timely manner, one violation for the failure of the Construction Superintendent to properly discharge responsibilities, and one violation for the absence of safety logs at the site. A full Stop Work Order (FSWO) and four DOB Violations were also issued.	ECB Violation	35376053R, 35376054Z, 35376055K, 35376056M	032219CERSM01/SM02/SM03/SM04	NB - NEW BUILDING	420994357-01-NB	Other Construction Related Incidents	DANIELLA R. LLC	OCTAVIO RAPOSO
3/23/2019	Manhattan	545	WEST 30 STREET	0	1	A DOB inspector reported that on the first floor of the community room, a worker was using a bucket to place concrete when he suffered a minor cut to his right hand. The worker went to a local urgent care center. No enforcement action was deemed necessary, as it was determined that this incident occurred as the result of a worker's error.	No Action Necessary			NB - NEW BUILDING	121184208-01-NB	Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	HUDSON YARDS CONSTRUCTION
3/26/2019	Manhattan	154	WEST 93 STREET	0	1	The Site Safety Manager reported that a worker twisted his ankle on the street while stepping on a pallet to receive material. The worker was taken to an area hospital.	No Dispatch					Other Construction Related Incidents	DEPARTMENT OF EDUCATION	

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/26/2019	Bronx	700	MORRIS AVENUE	0	1	The Construction Foreman stated that during the cleaning of a dumpster, the door of the dumpster hit a worker's left leg. The struck worker called for an ambulance, and the ambulance took the worker to a hospital. A DOB inspector responded to the incident and attempted to visit the site, but the site was closed, and the inspector could not conduct an inspection. The inspector will conduct a follow up inspection on March 27, 2019.	No Access			EW -OW	220639487	Other Construction Related Incidents	NYC HOUSING AUTHORITY	NEELAM CONSTRUCTION CORP
3/27/2019	Manhattan	130	WILLIAM STREET	0	1	A DOB inspector reported that a worker was installing rebar at the fifty-sixth floor for a forming deck. The worker placed a piece of plywood on the working bench that was approximately 10' X 20' in order to remove rebar to continue the operation. The plywood was not adequately secured, and when the worker stepped on the plywood, the worker fell three feet onto a working deck. The worker was experiencing back pain and was taken to Bellevue Hospital. All workers' OSHA cards were presented and reviewed, as well as a site safety log. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for the fifty-sixth floor working deck. A DOB Violation was also issued.	ECB Violation	36376070Z	032719CERSM03	NB - NEW BUILDING	121192903-01-NB	Worker Fell	130 WILLIAM STREET ASSOCIATES	GILBANE RESIDENTIAL CONST
3/27/2019	Manhattan	1558	3 AVENUE	0	2	A DOB inspector reported that there were two workers that were taking a large window out of a crate in order to prepare for an installation when both workers lost control of the window, which caused the window to fall on them. One of the workers twisted his ankle while attempting to get out of the way of the window, and the second worker complained of neck and shoulder pain from getting out of the way of the falling window. Both workers were taken to a hospital as a precaution. An ECB Violation was issued for a failure to institute safety measures for window operations. A partial Stop Work Order (PSWO) on window prep and installation for the entire site was also issued. A Means and Methods for the uncrating and installation of windows must be provided.	ECB Violation	35403718N		NB	121186518	Material Fell	180 EAST 88TH STREET REALTY LL	DDG development LLC
3/27/2019	Manhattan	77	CHARLTON STREET	0	1	A DOB inspector reported that there were workers lowering plywood when a piece of plywood slipped out of one of the worker's hands. Another worker saw this happen, and when he went to catch the falling plywood, the plywood landed on his foot. The plywood caused some bleeding, and the struck worker's contractor drove him to a hospital. An ECB Violation was issued for a failure to institute safety measures. A full Stop Work Order (FSWO) was also issued. A Means and Methods for the safe handling of construction materials must be provided.	ECB Violation	35403719P		NB	121187731	Material Fell	TOLL NY II L.P.	TOLL GC LLC
3/27/2019	Queens	97-12	65 ROAD	0	1	A DOB inspector reported that there were workers that were moving a construction fence out into the sidewalk, with no pedestrian protection in place, when a pedestrian slipped off of the sidewalk. The pedestrian refused medical attention and left the scene of the incident. Four ECB Violations were issued: one violation for a failure to safeguard persons and property, one violation for the failure to comply with a Site Safety Plan, one violation for the failure to comply with Department Of Transportation (DOT) regulations, and one violation for the performance of work without a DOT permit to close the sidewalk. A partial Stop Work Order (PSWO) was issued for the installation of new fences. A Means and Methods to safeguard the public during a sidewalk operation must be provided.	ECB Violation	35148153R,54Z,55K,56M.		NEW BUILDING	421644420	Other Construction Related Incidents	RB REALTY CAPITAL LLC	FALCON PACIFIC BUILDERS I
3/28/2019	Manhattan	280	BROADWAY	0	1	A DOB inspector reported that a worker missed a step and twisted his knee. An ambulance was called. No enforcement action was taken, as it was determined that this injury occurred as the result of a worker's error.	No Action Necessary			ALTERATION-2	122644763	Other Construction Related Incidents	DCAS	LO SARDO GENERAL CONTRACT
3/29/2019	Manhattan	1227	BROADWAY	0	1	A DOB inspector reported that there were three to four workers that were attempting to pick up a window. While the window was being lifted, the window slipped out of one of the worker's hands and sliced through the glove that he was wearing, cutting through the skin of the top of the palm side of his right middle finger. The injured worker walked to a City M.D. There were no signs of blood found at the incident site. An ECB Violation was issued for the failure to institute safety equipment measures. A partial Stop Work Order (PSWO) was issued on all window operations at the site. A DOB Violation was also issued. The Means and Methods for the safe installation of curtain wall, and the installation and moving of windows, throughout the job site must be modified so that the incident does not reoccur.	ECB Violation	35403721Y	032919CE05SK01	NB	121191986	Material Fell	YJL BROADWAY HOTEL LLC	FLINTLOCK CONSTR SERV LLC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/1/2019	Bronx	3	VYSE AVENUE	0	1	A DOB inspector reported that a worker was dismantling 2" X 4" wooden frames that were being used for window protection when he tripped, fell, and hurt his knee. An ambulance was called. A DOB inspector responded to the incident and reported that the housekeeping of the work area was not adequately maintained, as there was a tripping hazard present. Construction material and debris created the hazardous conditions. The site featured supported scaffolding, but the netting on the scaffolding was not secured, as it was flying in the air. A design drawing for the ramp leading to the loading dock was not available, and the ramp was missing a guardrail and a toe board. An ECB Violation was issued for inadequate housekeeping. Additional ECB Violations and two partial Stop Work Orders (PSWO) were also issued for infractions that were not related to the incident.	ECB Violation			NEW BUILDING	220152581	Other Construction Related Incidents	VIA VYSE PARTNERSHIP HOUSING D	HLS BUILDERS CORP
4/1/2019	Queens	22-44	JACKSON AVENUE	0	1	A DOB inspector reported that there was a worker that had stacked counter tops in an unsafe manner, which caused one of the counter tops to fall on the worker's leg. An ambulance was called. An ECB Violation was issued for a failure to institute and maintain safety measures. A partial Stop Work Order (PSWO) was issued on all material deliveries and handling. A DOB Violation was also issued. The General Contractor is to provide a Means and Methods for the safe handling of all materials.	ECB Violation	35418147K	040119CE01RV01	NB	420651912	Material Fall	G & M REALTY, L.P.	LRC CONSTRUCTION LLC
4/1/2019	Queens	52-41	CENTER BOULEVARD	0	2	A DOB inspector reported that during the drilling of caissons, there was a compressor hose running between two workers. During the operation, the hose blew, which caused one of the workers to fall to the ground and caused a second worker to fall approximately twenty feet into an excavation. One of the workers was taken to a hospital, where he received X-rays, and the second worker remained on the site. A hazardous condition was created because the high pressure hose was running through other workers, as opposed to through an isolated area. The job also featured other unsafe conditions. Five ECB Violations were issued: one Aggravated Level 2 violation to the Concrete Subcontractor for the failure to institute safety measures, as a worker was injured during a drilling operation, one violation to the Concrete Subcontractor for the failure to provide the manufacturer's specification for the equipment that was in use, one Aggravated Level 2 violation to the General Contractor for the failure to institute safety measures, as a worker was injured during a drilling operation, one violation to the General Contractor for the use of an inadequate Site Safety Plan, and one violation to the General Contractor for the performance of work without a permit. A full Stop Work Order (FSWO) was also issued. The General Contractor is to obtain an updated Site Safety Plan and a temporary equipment permit and is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35403942H, 43J, 44L, 45N AND 46P		NEW BUILDING	420663703	Mechanical Construction Equipment	52-41 CENTER LLC	52-41 CENTER GC LLC
4/4/2019	Manhattan	550	WEST 34 STREET	0	1	The Site Safety Manager reported that a worker got his hand caught between scaffolding and a building, and suffered lacerations to his pinky and ring fingers. The worker was treated by the on-site medic, and was then sent to a nearby medical facility. A DOB inspector responded to the incident and determined that the incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary					Other Construction Related Incidents	ONE HUDSON YARDS OWNER LLC	
4/5/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that an HVAC installer was installing duct work on the fifth floor when he came into contact with a 277-volt temporary lighting system. Arcing occurred, and the arcing burned the worker's clothing. The worker went to a hospital for observation. A DOB inspector responded to the incident and issued two ECB Violations; one violation for the presence of unapproved unsafe wiring, as the arcing was caused by the presence of wiring that was defective due to a damaged or burned installation, and one violation for a failure to provide a cover or faceplate, as covers were not installed on the splice boxes. Two DOB Violations were also issued.	ECB Violation	35359309R & 35359310Y	040519EE105RH1 & 040519EE105RH2			Other Construction Related Incidents	SMITELL SPONSOR LLC	

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/5/2019	Queens	148-10	ARCHER AVENUE	0	1	A DOB inspector reported that a worker was working on the ninth floor deck when he tried to plug in an extension cord that had been exposed to water because of rain. The worker received an electrical shock. An ambulance was called and the worker was taken to Jamaica Avenue Hospital. The Site Safety Manager was not notified of the incident until 4:45 PM, because the worker that suffered the shock was told by his foreman to relax in the shanty. It was not until the ambulance arrived that the Site Safety Manager was made aware of the incident. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	BRP JAMSTA TWO TC OWNER LLC	
4/6/2019	Manhattan	111	VARICK STREET	0	1	A DOB inspector reported that a worker was unloading rebar at the sixteenth floor deck when he tripped, fell, and dislocated his elbow. The load was not attached to a crane. An ECB Violation was issued for unsafe material handling. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35412141M	040619CE02FB10			Other Construction Related Incidents	111 VARICK ARLINGTON OWNER LLC	CM AND ASSOCIATES CONSTRUCTION
4/6/2019	Bronx	2195	MORRIS AVENUE	0	1	The Site Safety Manager reported that a worker was working in the basement when he stepped on a 2' X 4" and a nail went through his boot. The worker took himself to a hospital. A DOB inspector responded to the incident and reported that the area has piles of construction material and debris present, which created a hazardous condition. A panel of the fence in the backyard was also missing, which made the site accessible from the adjacent property. Two ECB Violations were issued: one violation for the failure to maintain adequate housekeeping, and one violation for the absence of a panel of fence from the site. A partial Stop Work Order (PSWO) was issued on all work except for the repairing of the fence, the maintaining of housekeeping, and the installation of protection for the adjoining property and hoist. The General Contractor must ensure all safety measures before the Stop Work Order is lifted.	ECB Violation	35403873N, 74P		NEW BUILDING	220546648	Other Construction Related Incidents	GRAND APTS HOUSING DEVELOPMENT	M. MELNICK & COMPANY INC
4/8/2019	Manhattan	1802	2 AVENUE	0	1	A DOB inspector reported that a truck driver was removing a spool of electrical wire from his truck when he lost control of the spool and hit himself in the forehead. The truck driver suffered a minor cut and went to a hospital. No enforcement action was necessary, as it was determined that the incident occurred as the result of a worker's error.	No Action Necessary			NB	121191361	Other Construction Related Incidents	OHI ASSET NY 2ND AVENUE, LLC	T.G NICKEL
4/8/2019	Manhattan	287	BROADWAY	0	1	The Site Safety Manager reported that a worker was performing exterior painting when he fell approximately seven feet from a scaffold, falling from the sixth floor to the fifth floor. The worker suffered possible broken ribs and was taken to a hospital by an ambulance. A DOB inspector responded to the incident and issued eight total ECB Violations: one violation for the absence of a sign-off inspection for scaffolding, one violation for the absence of a daily inspection of scaffolding, one violation for the absence of an inspection log for the sidewalk shed, one violation for the absence of a four hour user certification for the worker on the scaffold that suffered the injury, one violation for the failure to maintain safety measures, as there was no guard rail present near the wall openings on the scaffolding, one violation for the presence of an inadequate Construction Superintendent log, one violation to the General Contractor for the failure to notify the Department Of Buildings about the incident, and one violation to the Construction Superintendent for the failure to notify the Department Of Buildings about the incident. A partial Stop Work Order (PSWO) was issued on all work on supported scaffolding. The General Contractor is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35403964Z, 65K, 66M, 67Y, 68X, 69H, 70P & 71R.		ALTERATION-1	121187624	Worker Fell	NEW 379 BRIDGE, LLC	M&R CONSTRUCTION GROUP IN

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/8/2019	Manhattan	311	EAST 50 STREET		1	0 A DOB inspector reported that there were two workers that were lowering a suspended scaffold platform in order to take their lunch break. The workers were between the sixth and seventh floor level when a piece of coping stone that was under one of the C-Hooks fell onto one of the workers. The struck worker was rescued by the New York City Fire Department through a window and was transported to a local hospital. The struck worker passed away due to his injuries. The second worker was taken to the hospital for observation, and later returned to the site. Both of the workers were in possession of both sixteen-hour training cards and a Certificate Of Fitness to be on the suspended scaffold. The rigger came to the site and was working on lowering the suspended scaffold platform to the sidewalk shed, and was working on securing a lintel where the two workers were working prior to the incident. A DOB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was also issued.	DOB Violation		040819CE0601MH	ALTERATION TYPE 2 - FACADE	123362217	Material Fell	GREAT BAY BLDG CO.	Vlad Restoration LTD
4/8/2019	Manhattan	815	AMSTERDAM AVENUE		0	1 The Site Safety Manager reported that a worker tripped on the roof and fell, and that the worker injured his palm on a steel structure while trying to find his balance. A co-worker took the injured worker to a hospital for a checkup. A DOB inspector responded to the incident and issued five ECB Violations: one violation for the failure to institute and maintain adequate safety measures, one violation for the improper storage of materials, one violation for the presence of an inadequate guardrail system, one violation for the absence of guardrails and toe boards from the scaffold, and one violation for the presence of a scaffold platform that was not planked and tied down. Two partial Stop Work Orders (PSWO) were issued: one to stop all work on the roof within ten feet of the open edges, and one to stop all work on the scaffold at exposure one. Five DOB Violations were also issued.	ECB Violation	35403909X,10N,11P,12R,13Z	040819CE07CV01,02,03,04,05	NB	123305878	Worker Fell	NAME NOT ON FILE	MJM ASSOCIATES CONSTR. LLC
4/9/2019	Queens	22-18	JACKSON AVENUE		0	1 A DOB inspector reported that a worker tripped on a hot ramp and hurt his knee. An ambulance was called. As of the time of inspection, the ramp was in place, and there were no tripping hazards present. No enforcement action was deemed necessary.	No Action Necessary			NB	420658838	Worker Fell	22-12 JACKSON OWNER LLC	BRITT REALTY LLC
4/9/2019	Manhattan	441	9 AVENUE		0	1 The Site Safety Manager reported that a worker was walking by a baker scaffold when he was hit in the head by a piece of railing that had fallen off. The worker was wearing his hard hat. The worker walked to a City M.D. An ambulance was not called. A DOB inspector responded to the incident and reported that there was no evidence found of the worker being hit by a piece of railing, and that the scaffold was in a Controlled Access Zone (CAZ) area. The injured worker had already left the site as of the time of inspection. No enforcement action was necessary.	No Action Necessary			AALT-1	120996351	Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	PAVARINI MCGOVERN
4/9/2019	Brooklyn	525	ST MARKS AVENUE		0	1 The New York City Fire Department requested that an inspection please be performed because a worker was injured by falling debris. A DOB inspector responded to the incident and reported that the injury to the worker was minor, and that an ambulance was called and the worker was taken to Kings County Hospital. Two ECB Violations were issued: one violation for the failure by the permit holder at the site to provide inspection access to the ongoing construction, and one violation to the Construction Superintendent for the failure to perform their duties as per code. A full Stop Work Order (FSWO) and two DOB Violations were also issued.	ECB Violation	35407661J, 35407662L	040819CNEG0S01/GS01	DM - FULL DEMOLITION	321633639-01-DM	Other Construction Related Incidents	525 SMA OWNER, LLC	XOLLE DEMO LLC
4/10/2019	Brooklyn	1	PIERREPONT STREET		1	0 A DOB inspector reported that there were two workers at a thirteen-story building that were performing brick replacement work underneath the water tank when one of the workers fell from the roof to the grade level. The fallen worker succumbed to his injuries. The fallen worker was not using any fall protection system. There was no permit for the brick replacement work, and there were no guard rails or fall protection systems present. A site safety orientation for working on the penthouse roof was not provided. A DOB Violation was issued to the owner of the building. A full Stop Work Order (FSWO) was also issued.	DOB Violation		041019CE0201BG	NA	NA	Worker Fell	ONE PIERREPONT STREET CORP	NA
4/11/2019	Bronx	600	BERGEN AVENUE		0	1 The Site Safety Coordinator reported that a worker scraped his shin while performing work on the fifth floor. The injured worker was taken to a medical center by the site's foreman.	No Dispatch			NB - NEW BUILDING	220151868-01-NB	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/11/2019	Manhattan	110	CHARLTON STREET	0	1	A DOB inspector reported that there were workers attempting to unload material out of a hoist car. The hoist operator moved out of the way so that the workers could unload the hoist materials. One of the workers leaned a stanchion against railing, and used an "A"-Frame cart to hold the stanchion in place. However, someone bumped the "A"-Frame cart, and the stanchion fell onto the hoist operator's foot. The hoist operator suffered a slight bruise to his foot, and a co-worker drove him to MD Care. The injured hoist operator was in possession of both a 30-hour OSHA training card and a site safety orientation certificate for April 11, 2019 (the day that the incident occurred). It was determined that the incident occurred as the result of a worker's error, and that no enforcement action was necessary.	No Action Necessary			NB	121191263	Material Fell	STRATEGIC GREENWICH EQUITY, LL	PLAZA CONSTRUCTION LLC
4/12/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that an electrician jammed his fingers while performing drilling. The worker left the site and went to receive emergency care. An ambulance was not called. The incident occurred on the previous day (April 11, 2019), but the Site Safety Manager was not made aware of the incident until the electrician's foreman reported the incident to the Site Safety Manager at 11:00 AM on April 12, 2019.	No Dispatch			NB	121328205	Other Construction Related Incidents	SMITELL SPONSOR LLC	LEND LEASE
4/12/2019	Manhattan	441	WEST 37 STREET	0	1	The Site Safety Manager reported that there were workers that were unloading materials and equipment from a flatbed truck when a piece of 2" X 4" came loose and hit a pedestrian that was in the street. An ambulance was called, and the pedestrian was taken to a hospital for a checkup. A DOB inspector responded to the incident and reported that the site logistics were not in conformance with the Site Safety Plan, and that the sidewalk had been closed inside of the jobsite, which caused the pedestrian to have to walk through the storage area on the street, which caused the incident. Six ECB Violations were issued: one violation for the failure to safeguard persons and property, due to the injury to a pedestrian, one violation for the on-site logistics being contrary to the Site Safety Plan, one violation for the presence of underpinning work that was not following the sequence of the approved plan, one violation for the presence of a ramp that was leading to excavation that was missing a guardrail, one violation for the absence of a valid Department Of Transportation permit to close the sidewalk, and one violation for the presence of an inadequate sign for closing the sidewalk to pedestrians. A full Stop Work Order (FSWO) was also issued. The General Contractor is to obtain an amended Site Safety Plan and provide Means and Methods for the safe operation of the job.	ECB Violation	35404010M, 11Y, 12X, 12H, 14J & 15L	NEW BUILDING	122865319	Other Construction Related Incidents	WEST 37TH ST LLC	HAPPY LIVING DEVELOPMENT	
4/13/2019	Manhattan	570	BROOME STREET	1	1	A DOB inspector reported that that while the 7.5 ton counterweight of a crane was being loaded with Liebherr manufactured endless slings, the load was snagged by the rigging gear after it had landed, which caused the counterweight to be pulled up out of its resting position. The counterweight fell approximately fifteen feet, crushing one worker and striking another worker. The worker that was crushed did not survive the event. The counterweight also damaged the carrier. The load was in the eyesight view of the crane operator. No radio communication was being used as of the time of the incident. An assembly meeting was held prior to the assembly of the crane. The crane is going to be dismantled, and the site will be cleared by a forklift. Two DOB Violations, a Cease Use Order (CUO), and a partial Stop Work Order (PSWO) were issued. ECB Violations are pending issuance as of April 17, 2019.	DOB Violation	Pending	SW0041319ML02 CUO041319ML01.	CN	223/19	Mechanical Construction Equipment	SOHO BROOME CONDOS LLC	United Crane and rigging

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
4/15/2019	Brooklyn	1443	LINCOLN PLACE	0	1	The Construction Superintendent reported that a worker was unloading delivered materials on the second floor when he tripped and fell through a hole in the floor, falling to the first floor. The worker was taken to a hospital by an ambulance. A DOB inspector responded to the incident and visited the site and reported that the worker was conscious when he was removed from the site, but that he was complaining of pain in his arm. The injured worker was wearing fall protection equipment, but, according to the Construction Superintendent, the equipment was not hooked on as of the time of the incident. The inspector also reported that the second floor was not floored, as there were joists that were not fully connected, which created the opening that the worker fell through. An ECB Violation was issued for a failure to safeguard, as there was inadequate fall protection present at the site. A Full Stop Work Order (FSWO) was also issued. The Construction Superintendent is to provide a Means and Methods, as well as an adequate form of fall protection, in order to prevent future incidents. The only type of work that will be allowed at the site is housekeeping and safety measure implications. No new work is to be performed, and no new deliveries are to be made, until the Stop Work Order is rescinded.	ECB Violation	35412147N			ALTERATION TYPE 1	321148931	Worker Fell	LINCOLN ESTATE HOLDINGS LLC	ALL STARR 1 LLC
4/15/2019	Manhattan	112	EAST 11 STREET	0	1	A DOB inspector reported that a worker hurt himself while moving a heater in the basement. The worker felt pain in his arm and chest. An ambulance was called. The worker eventually returned to work. An ECB Violation was issued for a failure to institute safety measures. The contractor is removing the heater and Con-Edison is working with an electrician to resolve any problems.	ECB Violation	35403836Y		ALT-	123405154	Other Construction Related Incidents	CASTLE PARK HDFC	LEEDING BUILDERS GROUP	
4/16/2019	Manhattan	553	WEST 30 STREET	0	1	The Site Safety Manager reported that a carpenter entered stair B when he stepped on a screw. The screw went through the worker's shoe and the worker fell down the stairs and hurt his neck. An ambulance was called, and the worker was taken to Bellevue Hospital. A DOB inspector responded to the incident and reported that there were no witnesses to the incident, and that the injured worker called an ambulance on his own. The inspector also reported that there were no housekeeping issues present at the site, and that there were handrails in place. No enforcement action was necessary. It was determined that this incident occurred as the result of a worker error.	No Action Necessary			NB	121184208	Worker Fell		HUDSON YARDS CONSTRUCTION	
4/16/2019	Brooklyn	50	BRIGHTON 1 ROAD	0	1	A competent person at the site reported that a worker was injured while erecting a sidewalk shed. The injured worker was taken to an area hospital. This incident took place at 5:00 PM on Monday, April 15, 2019, but was not reported until 5:00 PM on Tuesday, April 16, 2019.	No Dispatch			Sidewalk Shed	B00075266-11-SH	Worker Fell	40-50 BRIGHTON FIRSTROAD APTS	CB EXPEDITING	
4/16/2019	Bronx	600	BERGEN AVENUE	0	1	A DOB inspector reported that a Bobcat was on a roadway, transporting materials from one end of the site to another, when the Bobcat struck a vehicle that had a passenger in it. The pedestrian passenger complained about dizziness and was transported to a hospital. The pedestrian was released from the hospital. Certified flaggers were in place at the site as of the time of the incident. An ECB Violation was issued for a failure to institute safety measures. A partial Stop Work Order (PSWO) was issued to stop all use of a Bobcat. A DOB Violation was also issued. A Means and Methods to prevent a similar incident from occurring must be provided.	ECB Violation	35403877K	041619CE01WZ03	NB	220151868	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONSTRUCTION & DEV CORP	
4/17/2019	Manhattan	1271	6 AVENUE	0	1	The Site Safety Manager reported that an electrician tripped on a conduit during lunch and pulled his hamstring. An ambulance was called.	No Dispatch			ALT-1	123401835	Worker Fell	ROCKEFELLER CTR NORTH INC	JRM CONSTRUCTION MGMT LLC	
4/17/2019	Queens	Mar-50	ST NICHOLAS AVENUE	0	1	The Site Safety Manager reported that a worker pinched his fingers during lagging operations. The worker went to an emergency room with a co-worker. An ambulance was not called.	No Dispatch			ALT-2	421066633	Other Construction Related Incidents	RIDGEWOOD TOWER LLC	AB CAPSTONE BUILDERS CORP	
4/18/2019	Manhattan	73	VARICK STREET	0	1	A DOB inspector reported that there was a worker that was working off of a six foot high mobile baker scaffold to tape sheetrock. The worker was propelling both himself and the scaffold along a wall when he fell from the scaffold. The New York City Fire Department responded to the incident, placed a neck brace on the injured worker, and transported the worker to a hospital. There were no guardrails on the baker scaffold, and the baker scaffold's wheels were not locked. An ECB Violation was issued for the failure to maintain safety equipment measures. A partial Stop Work Order (PSWO) was issued on all scaffold use on the fifth floor.	ECB Violation	35418214L		ALTERATION TYPE 2 - MOD/GC	123158000	Worker Fell	REMAINDERMAN 1 HUDSON SQUARE L	REIDY CONTRACTING GROUP	

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/18/2019	Queens	35-27	30 AVENUE	0	1	A DOB inspector reported that a pedestrian was hit with a piece of concrete during the installation of a sidewalk. The pedestrian was taken to a local hospital, and was reported to be in stable condition. This incident took place on April 17, 2019, but was not reported until April 18, 2019. Two ECB Violations were issued for a failure to notify the Department Of Buildings of the incident: one violation that was issued to the General Contractor, and one violation that was issued to the Site Safety Manager. Two DOB Violations were also issued.	ECB Violation	35403736K 35403745Z	041819CE01KS01.02	ALT	420652751	Other Construction Related Incidents	30TH AVE REALTY PARTNERS LLC	WHITE CONTR & RENOVATION
4/23/2019	Bronx	600	BERGEN AVENUE	0	1	A DOB inspector reported that a worker was removing plywood from a fourth floor ceiling when he was hit by a small piece of plywood. The worker went to an urgent care center. An ambulance was not called. An ECB Violation was issued for a failure to maintain safety measures during formwork stripping operations.	ECB Violation	35403889H	042319CE01W203	NB	220151868	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST
4/23/2019	Manhattan	200	EAST 21 STREET	0	1	The Site Safety Manager reported that a worker was cleaning up broken glass when he mishandled some of the glass and cut his wrist. An ambulance was called.	No Dispatch			NB	121190479	Other Construction Related Incidents	LONGER HILLS II LLC	BRAVO BUILDERS LLC
4/23/2019	Manhattan	441	9 AVENUE	0	1	The Site Safety Manager reported that there were four 4 X 8 pieces of sheetrock that were on an "A"-Frame. The "A"-Frame tipped over, and the sheetrock hit a worker on their shin. The struck worker went to an emergency room with a co-worker. An ambulance was not called.	No Dispatch			ALT	120996351	Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	PAVARINI MCGOVERN
4/24/2019	Manhattan	424	5 AVENUE	0	1	The Construction Superintendent reported that a worker was pushing a mini buggy when he hurt his back. The injured worker was sent to a hospital for a checkup.	No Dispatch			ALTERATION	123665499	Other Construction Related Incidents	424 FIFTH AVENUE LLC	TECTONIC BUILDERS INC
4/24/2019	Manhattan	30	EAST 31 STREET	0	1	A DOB inspector reported that there were iron workers that were hoisting a steel tube in place when one of the workers got his finger caught between the steel tube and a steel post, which caused a cut to the worker's right middle finger. The worker was taken to a hospital by an ambulance. All permits at the site were in order, and the log books at the site were up to date. The injured worker was in possession of valid thirty-hour OSHA and scaffold user cards. Three ECB Violations were issued: one violation for the failure to institute or maintain safety measures, one violation for the failure to safeguard persons and property, due to the presence of inadequate vertical netting, and one violation for the presence of pedestrian protection that did not meet code specifications. A partial Stop Work Order (PSWO) was issued for work from the roof level to the thirty-third floor and ten feet away from the perimeter at vertical netting locations. A Means and Methods for the safe installation of steel tubing at the roof must be provided. The vertical netting from the roof down to the thirty-third floor must be repaired. The Yodock barriers must be maintained as per code.	ECB Violation	35418216, 35418217R, 35418218Z		NB	121192681	Other Construction Related Incidents	31ST STREET ZEF LLC	E&T SKYLINE CONSTRUCTION
4/24/2019	Manhattan	200	PARK AVENUE	0	1	A DOB inspector reported that there two construction workers were surveying for potential future work in the concealed ceiling of an adjacent commercial space in the same building when the workers leaned on part of a Concrete Masonry Unit (CMU) block wall. A brick that was on top of the wall fell into an adjacent service passageway and struck a restaurant employee (a pedestrian). The restaurant employee suffered a laceration to the head and was taken to a local hospital by an ambulance. The injured restaurant employee/pedestrian was not within the job site when the incident occurred. The incident occurred outside of the scope of the filed contract, since-it took place approximately 150 feet away from in-progress work. Two ECB Violations were issued: one Aggravated Level 2 violation for the failure to immediately notify the Department Of Buildings of the incident, and one violation for a failure to safeguard. A DOB Violation was also issued.	ECB Violation	35375223X, 35407676M	042419CNEK01, 042519CERDL01	ALTERATION TYPE 2	123406901-01-EW-OT	Material Fell	200 PARK, LP.	CLUNE CONSTRUCTION CO LP
4/24/2019	Brooklyn	800	FLATBUSH AVENUE	0	1	The Site Safety Manager reported that a worker hurt her leg. The injured worker went to a clinic on her own. The leg was found to be fine, and the worker returned to work.	No Dispatch			NEW BUILDING	321188567-01-NB	Worker Fell	CATON FLATS HOUSING DEVELOPMEN	LETTIRE CONSTRUCTION CORP

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/24/2019	Brooklyn	535	4 AVENUE	0	1	A DOB inspector reported that the Construction Superintendent was walking down a wooden stair on the first floor when he stepped on a piece of pipe. The pipe rolled, and the Construction Superintendent fell approximately two feet. A co-worker took him to the hospital to get a checkup. The job had a housekeeping problem, there was debris, tools, and materials stored in the walkway and hallway, which reduced egress and created a hazardous condition. Two ECB Violations were issued: one violation for the failure to maintain adequate housekeeping, and one violation for the absence of a design drawing for the wooden stair. A partial Stop Work Order (PSWO) was issued for all work on the fourth through seventh floors. The General Contractor must maintain housekeeping before the partial Stop Work Order will be rescinded.	ECB Violation	35421161Y, 62X		NEW BUILDING	320628612	Worker Fell	XYZ PROPERTIES INC	DYNATEC CONTRACTING INC
4/24/2019	Brooklyn	1630	EAST 102 STREET	0	1	A DOB inspector reported that a worker was bringing in components of a material hoist when he strained his back while trying to lift the equipment. The worker went to a hospital to get receive a checkup, and then came back to work. The worker's foreman then sent the worker home. Facade and roof repair work was in progress under a valid permit. All design drawings and permits were in place. No enforcement action was necessary.	No Action Necessary			FAÇADE REPAIR	321748785	Other Construction Related Incidents	NYC HOUSING AUTHORITY	ZORIA HOUSING, LLC
4/24/2019	Bronx	556	BERGEN AVENUE	0	1	A DOB inspector reported that an installation of precast concrete planks was in progress when a worker bumped into a loose shoring jack that was supporting the steel lintel over the door. The shoring jack fell and hit the worker's neck. The worker was transported to a hospital. The Site Safety Manager stated that there was a Controlled Access Zone (CAZ) on the floor, but that the injured worker did not follow the instructions. Four ECB Violations were issued: one Aggravated Level 2 ECB Violation to the General Contractor for a failure to safeguard persons and property, one violation to the Concrete Subcontractor for a failure to safeguard, one violation to the Scaffolding Contractor for a failure to safeguard, and one violation for the failure of the injured worker to attend the pre-rest meeting for that day. A full Stop Work Order (PSWO) was issued. Four DOB Violations were also issued.	ECB Violation	35403890P, 35403891R, 35403892Z, 35403893K	042419CE01WZ01/02/03/04	NEW BUILDING	220151859	Material Fell	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
4/25/2019	Queens	Mar-50	ST NICHOLAS AVENUE	0	1	The Site Safety Manager reported that a worker stepped on a nail while performing a property survey. The worker went to an urgent care center.	No Dispatch			alt	421066633	Other Construction Related Incidents	RIDGEWOOD TOWER LLC	AB Capstone Builders Corp
4/26/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker misstepped, slipped off of an "A"-Frame ladder, and hurt his knee. The worker was seen by the on-site medic, and was then transported to a hospital by an ambulance.	No Dispatch			NB	121328205	Worker Fell	SMITELL SPONSOR LLC	LENLEAS US CONSTR.
4/26/2019	Queens	28-07	JACKSON AVENUE	0	1	A DOB inspector reported that a worker was attempting to climb a baker scaffold when he fell six feet. The worker was found conscious. An ambulance was called. The General Contractor and the Subcontractor provided a thirty-hour OSHA card and a New York City ID card for the worker, but did not provide a four hour supported scaffold user certificate. Two ECB Violations were issued: one violation for the failure to provide a scaffold training certification, and one violation for the failure to adequately restrain the scaffold from tipping, as per code. A partial Stop Work Order (PSWO) was issued for all use of a baker scaffold. A valid supported scaffold user certification and a toolbox talk for the use and installation of a baker scaffold must be provided.	ECB Violation	35418430X,35418431H		NB	420656873	Worker Fell	LIC SITE B-1 OWNER, L.L.C.	NEW LINE STRUCTURES & DEV
4/29/2019	Brooklyn	868	PARK AVENUE	0	1	A DOB inspector reported that a worker was struck in the shoulder by a falling beam during the installation of a sidewalk shed. The worker was found conscious, but was experiencing pain and was taken to a hospital. According to a New York City Housing Authority architect, an emergency sidewalk shed was being erected due to the presence of an unsafe facade. However, a Cycle 7 report was filed on August 9, 2013, and a Cycle 8 report has not yet been filed. Four ECB Violations were issued: one violation for the failure to safeguard persons and property, as a worker was injured, one violation for the tampering with the evidence of an incident, as the beam that had fallen was removed, one violation for the erecting of a sidewalk shed without a permit, and one violation for the failure to file a Cycle 8 facade report. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35403922K, 23M, 24Y & 35424900M				Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	ROMA SCAFFOLDING

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/30/2019	Queens	101-51	107 STREET	0	1	A DOB inspector reported that a brick siding was in the process of being removed when a section of brick that was approximately 4' X 5' became dislodged and fell onto a driveway at the Exposure 2 ground level. A construction worker suffered a minor injury and was transported to an area hospital. Two Aggravated Level 2 ECB Violations were issued: one violation for a failure to safeguard, and one violation for the presence of inadequate housekeeping, as there was a large accumulation of construction debris that created a health and fire hazard and obstructed egress to the job site. A full Stop Work Order (FSWO) was issued. Two DOB Violations were also issued.	ECB Violation	35407100J & 01L	043019CEREP01 & 02	ALTERATION TYPE 2	421620366-01-EW-OT	Material Fell	WAZIM S BACCHUS	ZIM CONSTRUCTION INC
5/1/2019	Brooklyn	130	HUMBOLDT STREET	0	1	A worker tripped and fell backwards while working on a roof. The injured worker was transported by ambulance to an area hospital.	No Dispatch			ALTERATION TYPE 2	340641531-01-EW-OT	Worker Fell	NYC HOUSING AUTHORITY	PRO-METAL CONSTRUCTION INC
5/1/2019	Brooklyn	346	43 STREET	0	2	A DOB inspector reported that two workers were performing masonry work on a supported scaffold at the fourth floor level. The scaffolding was not erected properly, the scaffold was missing a base plate and a mud slide. The pole of the scaffolding broke through a floor deck that was constructed of structural panel board, which caused the scaffolding to collapse towards the wall. Both of the workers lost their balance and fell. One of the workers fell approximately thirty feet to the grade, and the second worker fell inward to the floor. Both workers suffered non-life threatening injuries and were taken to a hospital by the New York City Fire Department (FDNY). An ECB Violation was issued for the failure to provide adequate safety measures during a masonry operation. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35424933Z	050119CE07BG09	NEW BUILDING	321185427	Worker Fell	MCKECHNIE, JOSEPH R JR	REDLINE CONSTRUCTION & MA
5/1/2019	Manhattan	200	AMSTERDAM AVENUE	0	1	A DOB inspector reported that a carpenter was walking down the stairs from the third floor to the second floor when he slipped and fell approximately six to seven steps. The worker was experiencing pain in his neck, right knee, and hip. An ambulance was called. The stairs were found to be free of any slipping or tripping hazards. No material or debris was stored on the stairs, and the hand rails were in place and were adequately illuminated. It was determined that this incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary			NEW BUILDING	122887224	Worker Fell	AMSTERDAM AVENUE REDEVELOPMENT	PAVARINI MCGOVERN LLC
5/1/2019	Queens	68-04	TIDES ROAD	0	1	The Site Safety Manager reported that a worker was using a pipe to bend rebar back into position when the rebar broke and the pipe that the worker was using hit the worker in the ear. An ambulance was called.	No Dispatch			NB	421305661	Other Construction Related Incidents	NAME NOT ON FILE	ROCKAWAY BEACH BLVD CON. C.
5/2/2019	Manhattan	9	ORCHARD STREET	0	1	A DOB inspector reported that an elevator cart was being built on the second floor when an elevator worker cut his hand on an elevator panel that was being installed. The worker went to a local hospital, where he was treated and then released. The Site Safety Manager at the site stated that the worker had work gloves at the start of the operation. No unsafe conditions were observed in the work area. No enforcement action was necessary.	No Action Necessary			ALTERATION TYPE 1	121326010-01-AL	Other Construction Related Incidents	NINE ORCHARD PARTNERS, LLC	DNP BUILDERS LLC
5/4/2019	Brooklyn	2619	OCEAN PARKWAY	0	1	A DOB inspector reported that a rebar at the ground level that was inadequately secured came loose and struck a worker in the face. An ambulance was called, and the worker was transported to a hospital. The worker received treatment and then returned to work at the site. Three ECB Violations were issued: one violation for the failure to maintain safety at the site, one violation for the absence of a concrete safety log book at the site, and one violation for the absence of a designated Concrete Safety Manager at the site. A partial Stop Work Order (PSWO) was issued for all concrete operations.	ECB Violation	35424859J / 60R / 61Z	050419CE13DM02 / DM03 / DM04	NB / EARTH WORK / FOUNDATION	320911171	Other Construction Related Incidents	HEALTH AND HOSPITALS CORP	TURNER CONSTRUCTION COMPANY

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/6/2019	Brooklyn	1270	NEW YORK AVENUE	0	1	A DOB inspector reported that a backhoe vehicle was being operated by an unauthorized driver inside of the fence area. The backhoe struck a fence, and a 4' X 8' section of the fence fell onto a female pedestrian. The injured pedestrian was transported to a local hospital. The collapsed plywood was restored. The Site Superintendent was present at the site as of the time of the inspection, but did not notify the Department Of Buildings of the incident (the incident was reported by the New York City Fire Department). Four ECB Violations were issued: one violation for a failure to safeguard, one violation to the General Contractor for the failure to possess or maintain a required daily log, one violation for the property owner for the failure to possess or maintain a required daily log, and one violation for failure to notify the Department Of Buildings of an incident that featured a fatality. A full Stop Work Order (FSWO) was issued.	ECB Violation	038002647N, 48p, 49r, 50y		NEW BUILDING	321751902-01-NB	Mechanical Construction Equipment	1270 NY AVE. LLC	DEVELOPING NY STATE LLC
5/6/2019	Brooklyn	85	JAY STREET	0	1	The Site Safety Manager reported that a worker was sitting on a gang box during a coffee break when he pulled a wire that was coming out from below the gang box and suffered a cut to his hand. The on-site medic wrapped the worker's hand and sent the injured worker to a hospital for treatment.	No Dispatch			NEW BUILDING	321188415	Other Construction Related Incidents	85 JAY STREET BROOKLYN, LLC	NEW LINE STRUCTURES & DEV
5/6/2019	Manhattan	375	PEARL STREET	0	1	The site superintendent reported that a worker was loading pieces of glass into a dumpster when one of the pieces of glass was dropped and cut the worker's leg. The worker was transported to a local hospital by an ambulance to receive treatment.	No Dispatch			ALTERATION	123560976	Other Construction Related Incidents	NAME NOT ON FILE	TURNER CONSTRUCTION COMPA
5/6/2019	Queens	147-40	ARCHER AVENUE	0	1	A DOB inspector reported that a worker was using a handheld grinder to grind a concrete surface on the roof when the grinder slipped out of the worker's hands and fell on her right knee. The worker suffered an injury to her right knee and was sent to an urgent care center. An ambulance was not called. Four ECB Violations were issued: one violation for the failure to conduct a pre-shift safety meeting prior to the commencement of the operation, one violation for the failure to provide a site-specific safety orientation to the worker that was injured, as the worker does not speak English, one violation for the failure to provide proof of the worker's experience with using a grinder, and one violation for the failure to provide an inspection record for the safety strap and the improper installation of a safety strap around a sharp-edged metal without a softener. The General Contractor is to provide a Means and Methods for the safe operation of the job, including a site-specific safety orientation for all workers, as well as Tool Box Talks.	ECB Violation	35418400P, 01R, 02Z AND 03K		NEW PERMIT	420654508	Mechanical Construction Equipment	HP JAMSTA HOUSING DEV. FUND CO	CNY CONSTRUCTION LLC
5/7/2019	Brooklyn	575	4 AVENUE	0	1	A DOB inspector reported that there were workers that were using a pallet jack and an "A"-Frame to move large granite tiles when the workers lost balance and a tile hit a worker in the knee. The tiles were not secured properly. The struck worker went to a hospital on his own. Two ECB Violations were issued: one violation for the failure to maintain safety measures, as a worker was injured during a large-size granite tile moving operation, and one violation for the failure to conduct a pre-shift meeting before the commencement of the operation. A partial Stop Work Order (PSWO) was issued on all material handling. The General Contractor is to provide a Means and Methods, along with a material handling plan and a worker's safety orientation, for the safe operation of the job.	ECB Violation	354249907P, 35424908R		NEW BUILDING	321042331	Material Fell	575 4TH AVENUE, LLC	TITAN REALTY & CONSTRUCTION
5/8/2019	Manhattan	608	WEST 40 STREET	0	1	A DOB inspector reported that a rigger was working inside of a thirty-yard container and was unloading a debris bag from inside of a smaller box when his leg got caught in a pinch point. The rigger suffered a severe injury and required medical attention. The rigger had positioned himself poorly within the pinch point. A sixteen-hour certification was provided for the injured rigger, but the injured rigger did not attend a pre-shift tower crane meeting. Three ECB Violations were issued: one violation to the General Contractor for the presence of inadequate safety measures, as a crane was operated in an unsafe manner, one violation to the user for the presence of inadequate safety measures, as a crane was operated in an unsafe manner, and one violation for the performance of work that did not conform with approved construction documents. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	DOB Violation	35360898M 35360899Y 35361000L	SWO050819ML01	CN	691/18	Mechanical Construction Equipment	NEW YORK CONVENTION CENTER DEV	Rodgers and Son

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/8/2019	Manhattan	39	WEST 23 STREET	0	1	The Site Safety Manager reported that a worker was stripping plywood when the plywood hit his hand. The worker's hand was bleeding so the worker went to an urgent care center. An ambulance was not called.	No Dispatch			NB	121190424	Other Construction Related Incidents		PIZZAROTTI LLC
5/8/2019	Manhattan	161	EAST 28 STREET	0	1	The Site Safety Manager reported that a worker was removing a support jack for concrete when he got his right index finger caught in the bottom lip of the jack support. An ambulance was called.	No Dispatch				123381312	Other Construction Related Incidents	157-161 EAST 28TH STREET LLC	FORKOSH CONSTRUCTION CO
5/8/2019	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker was grinding a piece of metal when his hand moved and his thumb was cut. The worker walked over to an emergency room. An ambulance was not called.	No Dispatch			NB	220151868	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST.
5/8/2019	Bronx	1870	SCHIEFFELIN AVENUE	0	1	The Safety Director reported that a worker injured his back when he bent down to pick up a box of tiles. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NYC HOUSING AUTHORIT	
5/10/2019	Brooklyn	123	LINDEN BOULEVARD	0	1	The Site Safety Manager reported that a worker fell from a ladder on the first floor. The worker was found conscious, and an ambulance was called to take the worker to a hospital. A DOB inspector responded to the incident and visited the site and issued two ECB Violations: one violation for a failure to safeguard, and one violation for the failure to provide a pre-shift safety meeting. The General Contractor is to provide a Means and Methods, a Tool Box Talk, and a pre-shift safety meeting.	ECB Violation	35425002P.003R	051019CE17MA01.02	NB	321228603	Other Construction Related Incidents	NEW YORK CONGREGATIONAL CENTER	BUSHBURG BUILDERS
5/10/2019	Brooklyn	19	RICHARDSON STREET	0	1	A DOB inspector reported that a worker was preparing to commence masonry work around a stair shaft when he removed the guard rails from the edges of the shaft. The worker fell nine feet through the shaft to the cellar floor and suffered a critical injury. The worker was transported to Bellevue Hospital. There were no safety measures in place consisting of a Controlled Access Zone (CAZ) and effective fall protection for performing a leading edge operation, and the worker was not using a safety harness or an anchor point. Six ECB Violations were issued: one Aggravated Level 2 ECB Violation for a failure to safeguard persons and property, as there were no safety measures in place for a leading edge operation, one violation for the performance of work that did not conform to the construction document, one violation for the failure to maintain egress that was free of obstructions, one violation for the presence of a job site fence that was swinging outward, one violation for the presence of a broken sidewalk in front of the site that was full of tripping hazards, and one violation to the General Contractor for the failure to notify the Department Of Buildings of an accident that involved an injury to a worker. A full Stop Work Order (FSWO) was also issued. The General Contractor is to provide a Means and Methods with a worker's orientation for the safe operation of the job site. Additional safety measures may be required upon review before the full Stop Work Order will be rescinded.	ECB Violation	35425050J, 51L, 52N, 53P, 54R AND 55Z		new building	321228663	Worker Fell	19 RICHARDSON STREET LLC	AVO CONSTRUCTION LLC
5/11/2019	Manhattan	1568 AIR	BROADWAY	0	1	The Site Safety Manager reported that a worker was moving containers when his finger got pinched between two containers. An ambulance transported the worker to a hospital.	No Dispatch			A1 - ALTERATION TYPE 1	121191236-01-AL	Other Construction Related Incidents	TIMES SQUARE HOTEL SUB, LLC	PAVARINI MCGOVERN LLC
5/13/2019	Brooklyn	10	NEVINS STREET	0	1	A DOB inspector reported that a worker was using a grinder with a 4 and 1/2 inch cut-off wheel to cut metal studs in place when the wheel of the grinder shattered and hit the worker above his upper lip. The worker suffered a laceration and was taken to a hospital, where he was reported to be okay. Six thirty-hour OSHA cards were provided. An ECB Violation was issued for the failure to safeguard all persons and property. A partial Stop Work Order (PSWO) was issued on metal framing operations and grinding operations on the nineteenth floor. A DOB Violation was also issued. A Means and Methods for safe steel stud installations and grinder operations must be provided.	ECB Violation	35418559R	051319CE02SK01	NB	320915578	Other Construction Related Incidents	NEVINS STREET OWNER LLC	DANYA CEBUS CONSTRUCTION
5/13/2019	Manhattan	365	COLUMBUS AVENUE	0	1	The Site Safety Manager reported that a worker was draining hydraulic fluid from a line when he was splashed in the eye by the fluid. The worker flushed out his eye, and then went to see an eye doctor. An ambulance was not called.	No Dispatch			ALT	121188482	Other Construction Related Incidents	CULTURAL AFFAIRS	BREEZE NATIONAL INC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/14/2019	Brooklyn	626	5 AVENUE	0	1	A DOB inspector reported that a worker slid down an open elevator hatch door on the third floor and fell approximately forty feet into a pit. The worker suffered fractured ribs and a broken talbone and was taken to Methodist Hospital, where he was reported to be in stable condition. Fourteen total ECB Violations were issued: one violation to the General Contractor for a failure to notify the Department Of Buildings of an incident involving a worker injury, one violation to the Construction Superintendent for a failure to notify DOB of an incident involving a worker injury, one violation to the Construction Superintendent for the failure to perform his duties as per code, one violation for the presence of a supported pipe scaffold platform that was not secured and tied down, one violation for the presence of debris and material on the supported pipe scaffold while it was not in use, one violation for the absence of vertical netting at the perimeter of the building, one violation for the failure to institute and maintain safety equipment measures and temporary construction, one violation for the presence of temporary construction equipment on site with an expired permit, one violation for a failure to safeguard the public and property, one violation for the absence of barriers at the storage area and work zone at exposure 2, one violation for the failure to promptly notify DOB of an incident involving damage to an adjoining property, one violation for the failure to extend the adjacent property chimney at exposure four, one violation for the failure to provide a loads-imposed letter for the supported pipe scaffolding on the sidewalk shed, one violation for the failure to perform an installation inspection on the supported pipe scaffolding, and one violation for the failure to provide an installation inspection for the sidewalk shed. Thirteen DOB Violations were also issued.	ECB Violation	35422726P,26R,27Z, 28K, 29M, 30J, 31L, 32N, 33P, 34R, 35Z, 36K37M, 38Y	See Complaint for Violation Numbers	ALTERATION-1	321174279	Worker Fell	435 7TH AVE APTS LLC	ATLAS DEVELOPERS LLC
5/15/2019	Manhattan	300	WEST 122 STREET	0	1	The Site Safety Manager reported that a worker was lifting rebar when he hit himself in the chin. The worker went with his supervisor to an urgent care center. An ambulance was not called.	No Dispatch		NB	120562284	Other Construction Related Incidents	BESPOKE HARLEM WEST LLC	HAPPY LIVING DEVELOPMENT	
5/16/2019	Manhattan	500	WEST 33 STREET	0	1	A DOB inspector reported that five workers were engaged in an operation to install a granite countertop. Four of the workers were lifting up the countertop, and the fifth worker was pulling out an "A"-Frame cart, when the worker pulling out the "A"-Frame cart stepped backwards and tripped and the "A"-Frame fell onto his left leg. The worker suffered scratches and bruises and was taken to Mount Sinai Hospital. An ECB Violation was issued for a failure to maintain safety measures. A partial Stop Work Order (PSWO) was issued on all material handling. The General Contractor is to provide a Means and Methods, along with a worker orientation for the safe operation of the job.	ECB Violation	35425077J		ALTERATION-2	123334178	Material Fell	NAME NOT ON FILE	STRUCTURE TONE, LLC
5/16/2019	Manhattan	15	EAST 30 STREET	0	1	A DOB inspector reported that a worker was using a cart to move his equipment when he accidentally slammed his left middle finger between the cart and a wall. The worker went to a local City M.D. to receive treatment. There were no slipping or tripping hazards present at the site, and there were no other hazardous conditions observed. This incident was considered to have occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary		NEW BUILDING	122128679	Other Construction Related Incidents	MADISON 30 31 OWNER LLC	MADISON 30 31 OWNER LLC	
5/16/2019	Manhattan	130	EAST 82 STREET	0	1	A DOB inspector reported that there was a worker working underneath a sidewalk shed when he was struck by a 4 X 8 piece of plywood that fell from a gap between the sidewalk shed and the building during a facade operation underway. The worker suffered an injury to his left arm and was transported to a hospital. Two ECB Violations were issued: one violation for the failure to institute and maintain safe operations, and one violation for the presence of a sidewalk shed that was not sealed. A partial Stop Work Order (PSWO) was issued for the use of suspended scaffolds and sidewalk shed deck until all of the gaps are sealed.	ECB Violation	35425065M, 35425066Y	NB	121328027	Material Fell	134 EAST 82 LLC	MC GOWAN BUILDERS INC	
5/16/2019	Brooklyn	378	FLUSHING AVENUE	0	1	A DOB inspector reported that a worker fell from a job site ladder. The worker suffered minor injuries and was taken to an area hospital. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35407452N	051619CNEEC02	ALTERATION TYPE 2	322023243-01-EW-OT	Worker Fell	LOTUS RESIDENCES LLC	RIVERSIDE DEVELOPERS USA

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/17/2019	Manhattan	809	BROADWAY	0	1	A DOB inspector reported that a worker was walking up the stairs of a supported scaffold while carrying an extension cord in his hand when the end of the extension cord got caught on the handrail, which caused the worker's foot to slip between the first and second step and caused the worker to fall against the guardrail. The worker did not appear to have any visible injuries, but complained of pain. The worker was taken to Lenox Hill Hospital. The facade work that was being performed on exposure three was completed, and the scaffold was in the process of being removed when the incident occurred. Design drawings for the scaffold, a ten hour OSHA card, and a log book and daily log for the scaffold were provided. An ECB Violation was issued for the failure to institute or maintain safety equipment measures or temporary construction. A partial Stop Work Order (PSWO) for the use and dismantling of a scaffold was also issued. A Means and Measures for the safe use and dismantling of a support scaffold must be provided.	ECB Violation	34418568Z		ALTERATION TYPE 1	121236983	Worker Fell	NAME NOT ON FILE	FOUNDATIONS INTERIOR DESI
5/17/2019	Queens	21-18	44 DRIVE	0	1	A DOB inspector reported that a worker was digging soil in order to allow for foundation waterproofing when he fell approximately four feet into a ditch. The worker hurt his ankle and was taken to Bellevue Hospital by an ambulance. Three ECB Violations were issued: one violation for a failure to safeguard, one violation for the failure to notify the Department Of Buildings of an incident that resulted in an injury to a construction worker, and one violation for the failure to provide a sidewalk shed or pedestrian protection. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35422804N,35422805P,35422806R		NB	402579759	Worker Fell	21-12 LLC	HARLEY CONSTRUCTION MANAG
5/18/2019	Manhattan	335	MADISON AVENUE	1	0	A DOB inspector reported that a worker was cleaning debris on the scaffolding deck at the fifth floor level when the worker fell from the fifth floor to the second floor. An ambulance took the injured worker to a hospital, where he was pronounced dead. The worker was not using a safety harness, and the scaffolding deck was missing two pieces of planks and did not have any guardrails present. A DOB Violation and a full Stop Work Order (FSWO) was issued. The General Contractor is to provide a Means and Methods for safe operations.	DOB Violation		051819CE0501MH	ALTERATION -1	121188204	Worker Fell		SCIAME CONSTRUCTION LLC
5/20/2019	Bronx	383	EAST 143 STREET	0	1	A DOB inspector reported that there was a suspended scaffold present at the second floor level. The power line of the scaffold was tied to the scaffold's railing. A worker used a ladder to gain access to the scaffold and released the scaffold from its hook in order to begin to lower it. However, the scaffold's power line had not been untied before the scaffold was lowered, which caused the railing to pop up and hit the worker in the face. The injured worker was taken to Lincoln Hospital, where he received stitches. Two ECB Violations were issued: one violation for a failure to maintain safety measures, and one violation for the failure to conduct a pre-shift safety meeting. A partial Stop Work Order (PSWO) was issued for all use of suspended scaffolding. The General Contractor is to provide a Means and Methods for safe operations, along with a worker's orientation.	ECB Violation	35418420M, 21Y		ALTERATION-2/ FAÇADE REPAIR	240252383	Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	VIKRANT CONTRACTING & BUI
5/20/2019	Manhattan	12	EAST 48 STREET	0	1	The Site Safety Manager reported that an electrician was working on an electrical panel when he was zapped and received exit wounds on his wrist. The worker was conscious. An ambulance was called. A DOB inspector responded to the incident and reported that the entire building used temporary wiring that was not 7/6 and not properly supported. It appears that the incident was caused by a worker error. Two ECB Violations were issued: one violation for the performance of electrical work without a permit, and one violation for the use of unapproved, unsafe, or unsuitable electrical equipment or wiring. Two DOB Violations were also issued.	ECB Violation	35359899X & 35359900Y	52019EE105RID01 & 52019EE105RID02			Other Construction Related Incidents	1248 ASSOCIATES LLC	
5/21/2019	Brooklyn	516	SCHROEDERS AVENUE	0	1	The Site Safety Coordinator reported that a machine worker was cleaning glass when his finger got caught between glass and a machine. The worker left the site to see a medic.	No Dispatch			NEW BUILDING	321188905-01-NB	Other Construction Related Incidents	NEHEMIAH SPRING CREEK IV MIXED	MONADNOCK CONSTRUCTION IN

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/21/2019	Manhattan	11	WEST 116 STREET	0	1	A DOB inspector reported that a worker was removing existing beams from the ceiling level when the worker got his finger pinched between a scaffold frame and a door jam. The worker was taken to Mount Sinai Hospital. The worker was in possession of an OSHA 30 card and a four hour supported scaffold user card. The incident took place on May 20, 2019, but a notification of the incident was not received until May 22, 2019. Two ECB Violations were issued; one to the General Contractor, and one to the Construction Superintendent, for the failure to immediately notify the Department Of Buildings of an accident at a construction or demolition site.	ECB Violation	35425082Y, 83X		DEMOLITION	123037659	Other Construction Related Incidents	WEST 116 ACQUISITION LLC	VANQUISH GROUP INC
5/21/2019	Manhattan	292	5 AVENUE	0	1	A DOB Inspector reported that there was work being performed on a sidewalk shed prior to running a new service, so a temporary walkway was made in the street with barriers and a chain-link fence, as permitted by the Department Of Transportation (DOT). A pedestrian was walking in the temporary walkway when the fence moved and hit the pedestrian's shoulder. The pedestrian complained that their shoulder was injured and called an ambulance. The Site Safety Manager did not see any bruises or signs of injury. No hazardous conditions were observed at the site. A scaffold and netting were in place at the front of the building. The fence was removed from barriers. A flag man was in place. No enforcement action was taken.	Referred to another Unit/City Agency			NEW BUILDING	121184789-01-NB	Scaffold/Shed/Fence/Shoring/Installation	WDSA 5TH AVENUE LLC	PACIFIC RIM
5/22/2019	Manhattan	500	WEST 33 STREET	0	1	A DOB inspector reported that a worker was working on a 277-volt system when he touched a live current and suffered a shock. An ambulance was called and the worker was taken to a hospital. The worker failed to de-energize the system before he began his work. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	NAME NOT ON FILE	
5/22/2019	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker was on a ladder and measuring a piece of stone infill under a canopy when the ladder tipped over and fell. The New York City Fire Department (FDNY) called an ambulance. The worker was transported to a hospital, treated for a fractured leg, and then released from a hospital. This incident took place on May 22, 2019, but was not reported to the Site Safety Manager until May 24, 2019. A DOB Inspector responded to the incident, but the job site was closed. A follow up inspection was performed on Tuesday, May 28, 2019, and an ECB Violation was issued for the failure to notify the Department Of Buildings of the incident.	ECB Violation	35422717P	052819CE04JT01	NEW BUILDING	121186251	Worker Fell	NAME NOT ON FILE	TISHMAN CONSTRUCTION CORP
5/23/2019	Brooklyn	37	6 AVENUE	0	1	A DOB inspector reported that there were workers that setting up a rig and adding a section to an auger. One of the workers was cleaning and greasing the bit when the parts moved, and the worker got the fingertips of his middle and pointer fingers cut off and also suffered an injury to a third finger. The worker was taken to a hospital, where he was reported to be in stable condition. An ECB Violation was issued for unsafe equipment use. A partial Stop Work Order (PSWO) was issued to stop all drilling operations. The General Contractor is to provide a Means and Methods and a worker's orientation for the safe operation of the job.	ECB Violation	35422809M		FOUNDATION	320909433	Mechanical Construction Equipment	EMPIRE STATE DEVELOPMENT	TISHMAN CONSTRUCTION CORP
5/24/2019	Manhattan	214	WEST 72 STREET	0	1	A DOB inspector reported that at the site, there was a chain link fence present on plastic barriers on the street that were being used for the storage area. The barriers were not continuous. A bus stopped, and a passenger/pedestrian stepped off of the bus. Wind knocked down a section of the fence, and a section of the fence hit the pedestrian. The pedestrian suffered an injury and was taken to Mount Sinai Hospital, where the pedestrian was reported to be under treatment and in fine condition. Two ECB Violations were issued: one violation for a failure to safeguard persons and property, as a pedestrian was injured by a fallen section of fence, and one violation for the presence of site logistics that were not as per the approved Site Safety Plan. A partial Stop Work Order (PSWO) was issued to stop all activity on the storage area, including all shipping and deliveries. The General Contractor at the site is to provide a Means and Methods for safe operation, as well as an updated Site Safety Plan.	ECB Violation	35437150P, 51R		NEW BUILDING	121204516	Scaffold/Shed/Fence/Shoring/Installation	AVENTIS-72ND, LLC	CM AND ASSOCIATES CONSTRU
5/24/2019	Brooklyn	76	SCHERMERHORN STREET	0	1	The Site Safety Coordinator reported that an electrician was using a grinder to cut a pipe when he suffered a cut to his middle finger. The injured electrician took an Uber to a clinic.	No Dispatch			NEW BUILDING	321188086	Other Construction Related Incidents	70 SCHERMERHORN OWNER LLC	NOBLE CONSTRUCTION GR LLC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/24/2019	Brooklyn	211	HOYT STREET	0	1	A DOB inspector reported that a flag person was walking in front of a forklift with a telescopic boom when the flag person tripped. The forklift operator had the glare of the sun in his eyes, and the forklift accidentally ran over the fallen flag person's leg. The flag person was taken to a hospital, where he was reported to have suffered a broken femur and internal injuries. The flag person underwent emergency surgery. The General Contractor at the site provided a Flagger Training Course, as well as a 30-Hour OSHA Card for the injured worker. The forklift operator provided a V11 Rough Terrain Operator training certification and a 30-Hour OSHA Card. Two ECB Violations were issued: one violation for the failure to provide adequate barriers for the work zone, and a second violation for the failure to provide safety measures for a forklift operation. A partial Stop Work Order (PSWO) was issued on all exterior work and the use of a forklift at the location until adequate safety measures for operations going forward are provided.	ECB Violation	35437101Z, 02K		ALTERATION-2	321304539	Mechanical Construction Equipment	NYC HOUSING AUTHORITY	ADAM'S EUROPEAN CONTRACTING
5/28/2019	Manhattan	10	VANDERBILT AVENUE	0	1	The Site Safety Manager reported that a carpenter was cutting a wooden stud with a circular saw when the saw bounced and the worker received a cut on his hand. The worker was treated by the on-site medic. The on-site medic sent the worker to a hospital to get stitches.	No Dispatch			NEW BUILDING	121189828	Other Construction Related Incidents	ONE VANDERBILT OWNER LLC	TISHMAN CONSTRUCTION CORP
5/29/2019	Queens	21-30	44 DRIVE	0	1	A DOB inspector reported that there were workers that were attempting to lower styrofoam from the second floor terrace to the first floor through the opening of a skylight. The skylight was temporarily covered by a tarp that was being held in place by paving blocks. While the tarp from the skylight was being removed, a paving block fell through the skylight to the floor below, bounced off of the floor, and hit the foot of a worker that was standing on the lower floor. The struck worker suffered a leg injury and was sent to a hospital for treatment. Three ECB Violations were issued: one violation for a failure to safeguard persons and property affected by construction operations, as a worker was injured due to unsafe activity, one violation for the improper storage of materials on a setback without securing the materials from wind, and a third violation for the absence of a design drawing for the temporary skylight cover. A partial Stop Work Order (PSWO) was issued for all work on the second floor terrace and skylight. The General Contractor must comply with the Stop Work Order and provide a Means and Methods, as well as a worker's orientation, for the safe operation of the job.	ECB Violation	35418590P, 91R AND 92Z		ALTERATION-1	421231893	Material Fall	44TH DRIVE OWNER LLC	CM AND ASSOCIATES CONSTRU
5/30/2019	Brooklyn	1122	MANHATTAN AVENUE	0	1	The Construction Superintendent reported that a worker was carrying buckets while attempting to walk off of the job site at the end of the day when he slipped and fell three steps. The worker went to a hospital, where he was reported to have suffered a broken leg. No unsafe conditions observed as of the time of inspection. No enforcement action was necessary.	No Action Necessary			ALTERATION TYPE 1	320882354-01-AL	Worker Fell	1122 MANHATTAN AVENUE LLC	YELLOW HAT CONSTRUCTION
5/30/2019	Manhattan	40	10 AVENUE	0	1	A DOB inspector reported that an electrician was working in the switch gear room when he brushed up against a service bus and was shocked. Another worker knocked him off of the connection. The shocked electrician was taken to a hospital. It was determined that this incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	40-56 TENTH OWNER LLC	
5/30/2019	Manhattan	646	11 AVENUE	0	1	The Site Safety Manager reported that a worker was going down a stair tower when he slipped, fell approximately two steps, and hurt his lower back. The worker complained about pain. A co-worker took the injured worker to a hospital. This incident occurred as the result of a worker error.	No Dispatch					Other Construction Related Incidents	646 11TH OWNER LLC	
5/30/2019	Queens	23-15	44 DRIVE	0	1	The Site Safety Manager reported that a worker slipped off of a ladder and fell five feet to the ground. The worker went to a hospital as a precaution.	No Dispatch			NEW BUILDING	420655954-01-NB	Worker Fell	BGY CITYVIEW LLC	NEW LINE STRUCTURES & DEV

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/31/2019	Bronx	2568	PARK AVENUE	0	1	A DOB inspector reported that a scaffolding erector was modifying scaffolding on the tenth floor level when he dropped a drill to the lower level. A carpenter that was performing façade work on the lower level that was not associated with the scaffolding operation was struck on his head and shoulder by the drill. The Site Safety Manager took the injured carpenter to a hospital for observation. Five ECB Violations were issued: one violation for the failure to provide safety measures for a scaffolding operation, one violation for the failure to maintain a three inch gap between the building and the scaffolding, one violation for the failure to provide a guardrail system, one violation for the presence of inadequate planking on the scaffolding, and one violation for the absence of pins on the scaffolding. A partial Stop Work Order (FSWO) was issued for all scaffolding operations on the exterior of the building.	ECB Violation	35437164 X / 65 H / 66 J / 67 L @ 68 M	5	NEW BUILDING	220152484	Other Construction Related Incidents	2568 PARK BRONX LLC	THE SWEET CONSTRUCTION GR
5/31/2019	Brooklyn	11	BAY 20 STREET	0	1	A DOB inspector reported that a worker was working in an elevator shaft removing formwork when he fell sixteen feet into the elevator pit. The worker suffered a broken leg and was transported to a hospital in stable condition. There was no fall protection or safety measures in place. Seven ECB Violations were issued: one violation for the failure to institute safety measures for operations, one violation for the failure to provide pre-shift safety measures for operation, one violation for the failure to provide a guardrail system for a ramp, one violation for the failure to maintain fences, as required, one violation for the failure to maintain weatherproofing for the adjacent property, one violation for the failure to maintain a sanitary facility, as required, and one violation for the failure of the Construction Superintendent to perform their duties. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35418472Y/73X/74H/ 35437125N/ 26P/27R @ 28Z	7	NEW BUILDING	321192339	Worker Fell	BAY 20TH LLC	RICHMOND CONSTRUCTION INC
5/31/2019	Brooklyn	658	DRIGGS AVENUE	0	1	A DOB inspector reported that a worker was receiving a rebar delivery on the second floor level when the worker slipped, fell, and injured himself on rebar that was protruding from the second floor. The worker was taken to a hospital in stable condition. Five ECB Violations were issued: one violation for the failure to provide and maintain sidewalk shed as required, one violation for the presence of site conditions that do not conform to approved construction documents, one violation for the failure to provide safety measures for rebar delivery, one violation for the failure to notify the Department Of Buildings prior to the commencement of earthwork, and one violation for the failure of the Construction Superintendent to perform their duties as per code. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35437179Z, 80X, 81H, 82J & 83L		NEW BUILDING	321193766	Worker Fell	RS JZ DRIGGS, LLC	FOREMOST CONTRACTING & BU
5/31/2019	Brooklyn	800	FLATBUSH AVENUE	0	1	The Site Safety Manager reported that a worker was using a hammer to loosen a drill bit when he accidentally hit his left hand. The worker went to urgent care and then returned to work.	No Dispatch			NEW BUILDING	321188567	Other Construction Related Incidents	CATON FLATS HOUSING DEVELOPMEN	LETTIRE CONSTRUCTION CORP
6/3/2019	Brooklyn	1043	HALSEY STREET	0	1	A DOB inspector reported that a worker was working on a guard rail system that was around a stairwell opening when he fell through the stairwell opening from the second story floor level to the first story concrete slab. The worker was taken to a hospital by an ambulance in a conscious and responsive state. The workers at the site were in possession of ten-hour OSHA cards. Five ECB Violations were issued: one violation for the failure to maintain safety measures, one violation for the failure to notify the Department Of Buildings of the accident, one violation for the failure to provide task-specific orientation or training, one violation for the failure to have the Construction Superintendent or a Competent Person on the site, and one violation for the failure to provide a log book for construction operations. A full Stop Work Order (FSWO) and five DOB Violations were also issued.	ECB Violation	35422822R, 35422823Z, 35422824K, 35436850L, 35436851N	060319CE04CV01/02/03/04, 060319CE04CV05	NB	320912811	Worker Fell	CGPD HALSEY LLC	FIVE HORSEMEN LLC
6/3/2019	Brooklyn	369	PARK AVENUE	0	1	A DOB inspector reported that a worker was using an eight foot tall "A"-Frame ladder and was about four feet high when he lost his balance, fell, and suffered an injury to his right leg. The worker was taken to a hospital. Two ECB Violations were issued: one violation for a failure to safeguard, and one violation for the failure to maintain or provide a Site Safety Plan. A full Stop Work Order (FSWO) and two DOB Violations were also issued. The General Contractor is to provide a Means and Methods for safe operations moving forward, as well as a Site Safety Plan.	ECB Violation	35436753J, 754L	060319ce02j02,03	ALT	321405957	Worker Fell	369 PARK AVENUE LLC	GUB MAINTENANCE INC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/3/2019	Manhattan	10	VANDERBILT AVENUE	0	1	A DOB inspector reported that a worker was stripping formwork on the fifty-fifth floor when a piece of formwork hit the ground, bounced, and struck the worker's foot. The worker was checked on site, and then requested an ambulance. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was also issued.	ECB Violation	038003690N		NEW BUILDING	121189828-01-NB	Worker Fell	ONE VANDERBILT OWNER LLC	TISHMAN CONSTRUCTION CORP
6/3/2019	Manhattan	29	11 AVENUE	0	1	A DOB inspector reported that a worker was pushing a mini-container of debris up a ramp when the mini-container started to tip. The worker tried to prevent the mini-container from falling and suffered a cut to his arm. The worker went to a hospital by ambulance, where he received twenty stitches. This incident occurred on June 3, 2019, but was not reported by the Construction Superintendent until June 4, 2019. An ECB Violation was issued for a failure to notify the Department Of Buildings of the incident. A DOB Violation was also issued.	ECB Violation	35437112Y	060419CE04SK01	ALT-1	121235350	Other Construction Related Incidents	NYS PARKS & RECREATION	HUNTER ROBERTS CONST. CORP
6/4/2019	Brooklyn	181	18 STREET	0	1	The Site Safety Manager reported that there were two workers carrying a 4 X 8 pipe when one of the workers slipped and hurt his shoulder. The injured worker went to see the on-site medic and then went on his own to an urgent care center that was near the job site.	No Dispatch			NB	321195229	Other Construction Related Incidents	SOUTH SLOPE BLISS, LLC	DANYA CEBUS CONSTRUCTION
6/4/2019	Manhattan	1271	6 AVENUE	0	1	A DOB inspector reported that a worker was taking measurements to install the design ceiling on the fifth floor when he fell off of the fourth rung of a six foot tall ladder and was impaled in his side by a snip that was in his tool belt. The worker was taken to Cornell Hospital, where he underwent immediate surgery. There were no unsafe conditions observed at the site as of the time of inspection. No enforcement action was necessary.	No Action Necessary			ALTERATION TYPE 1	123401835-01-AL	Worker Fell	ROCKEFELLER CTR NORTH INC	JRM CONSTRUCTION MGMT LLC
6/4/2019	Manhattan	140	WEST 28 STREET	0	1	A DOB inspector reported that a worker was walking with stilts and was lifting a few metal studs when he lost his balance and fell to the floor. The worker complained about pain on his knee and requested medical attention. The worker was taken to a hospital. No enforcement action was necessary.	No Action Necessary			NEW BUILDING	121190950-01-NB	Worker Fell	140 WEST 28 OWNER LLC	OMNBUILD CONSTRUCTION INC
6/4/2019	Manhattan	1619	BROADWAY	0	1	A DOB inspector reported that there were sign hangers using a man lift to install a new sign on a facade when debris fell through a small gap in the sidewalk shed's parapet and struck a child in the head. The child suffered a small cut, but no stitches were required. The sign hanger left the man lift and the site. The sign company crew eventually returned to the site and removed the man lift from the sidewalk shed deck. Two ECB Violations were issued: one Aggravated Level 2 ECB Violation for a failure to safeguard, and one violation for the presence of pedestrian protection that did not meet code requirements. A partial Stop Work Order (PSWO) was also issued on all sign hanging operations. All gaps in the sidewalk shed must be closed. A Means and Methods for safe operations moving forward must be provided.	ECB Violation	35437113X, 35437115J	060419CE07SK02/03	SIGN	122482884	Material Fell	1619 BROADWAY REALTY LLC	NORTH SHORE NEON SIGN CO
6/5/2019	Bronx	1560	BOONE AVENUE	0	1	The Site Safety Manager reported that a worker injured his finger while installing shoe moldings. The worker walked to an urgent care center. An ambulance was not called.	No Dispatch			NEW BUILDING	220152876	Other Construction Related Incidents	SAMARITAN-COMPASS III & IV HOU	MONADNOCK CONSTRUCTION IN
6/6/2019	Manhattan	207	WEST 40 STREET	0	1	A DOB inspector reported that during a concrete cleaning operation at the grade level, concrete residue became dislodged and spilled onto the opposite side of the street, hitting and injuring a pedestrian. The pedestrian went to a local urgent care center, where she was diagnosed with a concussion. Seven ECB Violations were issued: one violation to the main General Contractor at the site for a failure to safeguard the public, one violation to the Concrete General Contractor at the site for a failure to safeguard the public, one violation for the tampering and cleaning up of the area of an accident, one violation for the performance of work that does not conform to the approved design drawing, one violation for the failure to provide window protection, one violation to the permit holder for the failure to notify the Department Of Buildings of an incident, and one violation to the Concrete Safety Manager for the failure to notify the Department Of Buildings of an incident. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35437251Y, 35437252X, 35437253H, 35437254J, 35437255L, 35437256N, 35437257P	060719CE05MH01/02/03/04, 060719CE05/06/07	NB	121192949	Mechanical Construction Equipment	560 SEVENTH AVENUE OWNER PRIMA	FLINTLOCK CONSTR SERV LLC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/6/2019	Manhattan	611	WEST 56 STREET	0	1	A DOB inspector reported that a concrete truck driver was washing out the truck when he tripped and scraped his left ear on the stair tower of the truck. Paramedics were called, and the truck driver was taken to a local hospital. All permits at the site were valid, and no violating conditions were found. It was determined that this incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary	N/A	N/A	NB	121190585	Worker Fell	611 W 56TH STREET PROPERTY LLC	FOUNDATIONS GROUP I, INC
6/6/2019	Queens	163-03	89 AVENUE	0	1	A DOB inspector reported that a worker fell approximately ten feet off a ladder and suffered a broken arm. The injured worker was taken to Jamaica Hospital. Two ECB Violations were issued: One violation for a failure to notify the Department Of Buildings of an incident, and one violation for the absence of protection for life lines and suspended ropes. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35437277M, 35437278y		ALT-2 FAÇADE	421952514	Worker Fell	LINCOLN COURT APTS INC	SAHARA CONTRACTIN CORP
6/8/2019	Queens	23-15	44 DRIVE	0	1	A DOB inspector reported that a worker cut his finger while using a skill saw. The worker went to seek medical attention in order to be further examined. The material that the worker was using the tool on was not secured as per the manufacturer's specifications. Two ECB Violations were issued: one violation for the failure to institute or maintain safety at the site, and one violation for the tampering with the site of the incident. A partial Stop Work Order (PSWO) and two DOB Violations were issued.	ECB Violation	35422602P / 35422603R	060819CE02LR03 / LR04			Other Construction Related Incidents	BGY CITYVIEW LLC	NEW LINE STRUCTURES & DEV
6/10/2019	Manhattan	424	5 AVENUE	0	1	The Site Safety Manager reported that a worker was pushing a mini-debris cart when he cut his finger on material. The worker went to an urgent care center. An ambulance was not called.	No Dispatch			ALT	122847376	Other Construction Related Incidents	424 FIFTH AVENUE LLC	4 star contracting
6/10/2019	Manhattan	139	EAST 56 STREET	0	1	The Site Safety Manager reported that iron workers were rolling tube steel for a curtain wall installation when one of the workers got his finger pinched and lost a finger nail. The worker was taken to a hospital by an ambulance.	No Dispatch			NB	123028810	Other Construction Related Incidents	139 EAST 56TH STREET LANDLORD	HUNTER ROBERTS CONST.
6/11/2019	Bronx	246	ECHO PLACE	0	2	A DOB inspector reported that workers were lifting cement boards on the seventh floor "C"-Joists from the boom truck. There was no floor deck present on the seventh floor, and the "C"-Joists were not secured or braced. The "C"-Joists rolled over, became twisted, and fell to the sixth floor. Two workers suffered injuries and were taken to a hospital by an ambulance. One worker received four stitches to his head, and the other worker suffered a back injury. The sixth floor framing that was below the collapse suffered local damage. The areas that were below the collapse on the fifth and sixth floors were netted off to prevent access. Five ECB Violations were issued: one violation for the failure to safeguard persons and property, one violation for the failure to conduct a pre-shift safety meeting, one violation for the performance of unsafe construction activity, as material was loaded onto unfinished and unbraced floor framing, one violation for the presence of supported scaffolding that was not fully planked, and one violation for the presence of poor housekeeping. A full Stop Work Order (PSWO) and five DOB Violations were also issued. The General Contractor is to provide a Professional Engineer's report on the structural stability of the building for cleanup and restoration of the collapsed area. As per the Professional Engineer's recommendation, loads from the seventh floor will be taken down using mechanical equipment in order to prevent further collapse and to secure worker safety. The work to take down the loads from the seventh floor will be performed in the presence of the Professional Engineer.	ECB Violation	35404029M, 30J, 31L, 32N & 33P		NEW BUILDING	220620610	Material Fell	246 ECHO DEVELOPMENT LLC	SKF GENERAL CONTRACTORS,
6/11/2019	Brooklyn	85	JAY STREET	0	1	The Site Safety Manager reported that two workers were putting up decking when one of the workers accidentally hit the hand of the other worker while hammering. The on-site medic evaluated the injured worker's hand, and the worker then went to a clinic.	No Dispatch			NEW BUILDING	321188415-01-NB	Other Construction Related Incidents	85 JAY STREET BROOKLYN, LLC	NEW LINE STRUCTURES & DEV

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/11/2019	Manhattan	10	VANDERBILT AVENUE	0	1	A DOB inspector reported that an elevator installer had used a dolly to move elevator rails to the thirtieth floor elevator shaft. The elevator installer was stacking out the rails by himself when he lost his balance and got his fingers crushed between a rail and a concrete floor slab. An ambulance was called. Two ECB Violations were issued: one violation was issued for the failure to maintain safety measures, due to improper material handling, and one violation for the unlawful performance of the Site Safety Manager's responsibilities, as the Site Safety Manager's license had expired. A partial Stop Work Order (PSWO) was issued on all elevator installation work. The General Contractor at the site is to provide a Means and Methods for safe material handling, as well as a worker orientation.	ECB Violation	35436601K, 02M		NEW BUILDING	121189828	Other Construction Related Incidents	ONE VANDERBILT OWNER LLC	TISHMAN CONSTRUCTION CORP
6/11/2019	Manhattan	42	WEST 39 STREET	0	1	A DOB inspector reported that a coping stone fell from the eighteenth floor, bounced off of a seventeenth floor setback, and then landed onto the street. The coping stone exploded into smaller pieces upon contact with the ground. A female pedestrian was impacted by the debris. She did not suffer any lacerations, but was taken to a hospital for observation. A second pedestrian, a male companion of the female, was not injured, but went to a hospital to be evaluated. A suspended scaffold platform that was hanging from the "C"-Hook was lowered to the fifteenth floor setback and was secured. The rigging equipment at the eighteenth floor setback was removed. Six ECB Violations were issued: one Aggravated Level 2 violation for a failure to safeguard persons and property, one violation for the failure to report the incident, one violation for the use of suspended scaffold wire rope that was not vertical, one violation for the failure to perform a safe and proper inspection of a suspended scaffold, one violation for the failure to comply with the manufacturer's specifications for standoff brackets, and one violation for the failure to provide protection from sharp edges for lifelines and cables. A partial Stop Work Order (PSWO) was issued for the use of suspended scaffolding. Six DOB Violations were also issued.	ECB Violation	35437355Z, 35437356K, 35437357M, 35437358Y, 35437359X, 35437360N	061119CE05SK01/02/03/04 061119CE05SK05/06	FAÇADE	123393265	Material Fell	45-52 WEST 39 STREET .	Cercone Extr. Rest. Corp
6/12/2019	Manhattan	140	WEST 24 STREET	0	1	The Site Safety Manager reported that a worker was pulling in horizontal nets for jumping when he hurt his back. An ambulance was called.	No Dispatch			NB	121204106	Other Construction Related Incidents	NY 24TH STREET VI LLC	omnibuild constr.
6/12/2019	Manhattan	53	WEST 53 STREET	0	1	The Site Safety Manager reported that an iron worker was using a magnetic drill when his glove got caught in the drill and the tip of his thumb was cut. An ambulance was called.	No Dispatch			NB	121327224	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	lend lease us constr.
6/12/2019	Manhattan	531	6 AVENUE	0	1	The Site Safety Manager reported that a worker was putting an oxygen tank into a cage when he dropped the bottom edge on his toe. The worker went to urgent care on his own. An ambulance was not called.	No Dispatch			FO	123174803	Other Construction Related Incidents	531-539 SIXTH AVENUE LLC	new line structures
6/13/2019	Brooklyn	260	KNICKERBOCKER AVENUE	0	1	A DOB inspector reported that a worker was installing vertical safety netting near the stair shaft on the first floor when he fell into the basement and landed on gravel. The worker was found conscious and was taken to Elmhurst Hospital by ambulance. Three ECB Violations were issued: one violation for the failure to maintain safety measures, as there was no fall protection in place during a leading edge operation, one violation for the failure to maintain a pre-shift safety orientation, and one violation for the failure to perform a hydrostatic test on a standpipe. A full Stop Work Order (FSWO) was also issued. The General Contractor is to provide a Means and Methods with a worker orientation for the safe operation of the job.	ECB Violation	35436862Z, 63K, 64M, 65Y		ALTERATION-1	320595799	Worker Fell	CENTRAL BAPTIST CHURCH	WMCM LLC
6/13/2019	Manhattan	207	WEST 40 STREET	0	1	The Site Safety Manager reported that a pedestrian tripped and fell on a Con Edison plate that was underneath a sidewalk shed. An ambulance was called. A DOB inspector responded and reported that metal plates were in place over the Con Edison Vault on the sidewalk in front of the job site, and that the edge of the plate was not marked with high visibility paint, nor was it sloped to reduce a tripping hazard. An ECB Violation was issued for the failure to maintain that the areas used by the public were free from a slipping or tripping hazard.	ECB Violation	35437390H		NEW BUILDING	121192949	Other Construction Related Incidents	560 SEVENTH AVENUE OWNER PRIMA	FLINTLOCK CONSTR SERV LLC
6/13/2019	Manhattan	441	9 AVENUE	0	1	The Site Safety Manager reported that a worker was fixing a fan on the roof when he slipped and hurt his arm and ear. The worker went to a City MD on his own. An ambulance was not called.	No Dispatch			alt-1	120996351	Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	Pavarini Mgovvern

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/14/2019	Queens	161-11	132 AVENUE	0	1	A DOB inspector reported that a mason worker was using a power jack to move a mini-container when he got his finger caught between the power jack and the mini-container. EMS was called, and the worker was transported to a hospital. The worker did not suffer a life-threatening injury. The worker did not have a pre-shift safety meeting for the day, and his last safety orientation was on April 15, 2019. Three ECB Violations were issued: one violation for the failure to have a pre-shift safety meeting on the day of the incident, one violation for the absence of guardrails on the roof, which left the workers without fall protection, and one violation for the presence of a supported scaffold that does not meet the building code, as the scaffold was missing guard rails and had piles of brick stored at different levels. A partial Stop Work Order (FSWO) was issued for the use of supported scaffolds and work on the roof.	ECB Violation	35437337P, 35437338R, 35437339Z		NB	420663776	Mechanical Construction Equipment	NORTHEASTERN CONF. HOUSE ANNEX	MEGA CONTRACTING GP LLC
6/14/2019	Brooklyn	911	ERSKINE STREET	0	1	A DOB inspector reported that a worker was dismantling scaffolding from a building and was using a rope and pulley to lower the scaffolding elements when the rope got stuck. When the worker tried to release the rope, the pulley came loose, fell, and hit the worker on his hard hat, causing a cut to his head and shoulder. The worker was taken to a hospital by an FDNY ambulance in a conscious state. The worker was expected to receive stitches and be released from the hospital later on during the day. Four ECB Violations were issued: one violation for the failure to institute safety measures, one violation for the presence of inadequate logs, one violation for the failure to have a competent person on the site, as per code, and one violation for the failure of the Construction Superintendent to perform their duties. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35437408N, 35437409P, 35437410M, 35437411Y		SCAFFOLD	B00042553-11-SF	Material Fall		DONNREILL, LLC
6/18/2019	Brooklyn	85	JAY STREET	0	1	A DOB inspector reported that a worker was standing on a frame of formwork while performing a stripping operation on formwork that was on the wall in the second basement when he slipped. When the worker tried to prevent his fall, he grabbed a temporary electric line and was shocked. The worker was able to walk from the place where the incident took place to the on-site medic's office. The medic checked out the worker, said that he was fine, and then sent him to the hospital for further evaluation. The worker's safety harness was not tied off to a safe anchor point. Four ECB Violations were issued: one violation for the failure to maintain safety measures, as there was no adequate fall protection present for the worker that was working on the frame of formwork, one violation for the presence of inadequate housekeeping, as there was approximately two feet of water on the floor at the work area, one violation for the presence of a power outlet that was without a cover and electrical cables that were running in water, which created a hazardous condition, and one violation for the presence of unapproved and unsafe wiring, as ground-fault-circuit interrupter protection for the temporary wiring was not installed and the temporary wiring on the floor was not protected from physical damage. One DOB Violation was also issued. A partial Stop Work Order (FSWO) was issued for all stripping operations. The General Contractor is to provide a Means and Methods, including a worker's orientation, for the safe operation of the job.	ECB Violation	35437377J, 35437378L, 35437379N, 35423755K	61919EE302RH1			Mechanical Construction Equipment	85 JAY STREET BROOKLYN, LLC	
6/18/2019	Manhattan	12	EAST 48 STREET	0	1	A DOB inspector reported that a worker at the cellar level was in the process of moving ducts that were stored over a sump pit when the worker stepped on a plank. The plank was not secured, and the worker stepping on the unsecured plank caused the plank to shift, which then caused the worker to fall over into the stored plank. The worker suffered a cut to his forearm and was taken to a local hospital for treatment. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was issued because of the presence of inadequate protection at the pump room.	ECB Violation	35432694K		NEW BUILDING	121190816-01-NB	Worker Fall	1248 ASSOCIATES LLC	ANTHONY T. RINALDI LLC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/18/2019	Manhattan	1227	BROADWAY	0	1	A DOB inspector reported that there were workers using a portable concrete mixer to perform a concrete operation on the sixth floor. The mixer was unattended when laborers attempted to move the mixer to another location. When the laborers attempted to move the mixer, a switch was touched, which rotated the mixer and caused a cut to the finger of one of the laborers that was assisting with the moving of the mixer. The laborer that had been cut was taken to a nearby urgent care center, where he received five stitches for his finger. The struck laborer took the rest of the day off. Two ECB Violations were issued: one violation for the failure to maintain and institute safety equipment measures and temporary construction equipment, and one violation for the failure to provide a competent person and a periodic inspection record for equipment. A partial Stop Work Order (PSWO) was issued on all on site equipment usage. Two DOB Violations were also issued. The General Contractor is to provide an adequate inspection record on all equipment and site-specific training/orientation for equipment usage and operations with equipment going forward.	ECB Violation	35436609P/10M	061819CE05DM01 / 02	NEW BUILDING	121191986	Other Construction Related Incidents	YJL BROADWAY HOTEL LLC	FLINTLOCK CONSTR SERV LLC
6/19/2019	Bronx	3120	PARK AVENUE	0	1	A DOB inspector reported that a worker was unloading metal angles from a flatbed truck when his left hand was pinned between the metal angles. The worker was taken to a hospital by a co-worker and received three stitches on his wrist before being released. Five ECB Violations were issued: one violation for the failure to maintain safety measures, as a worker was injured during material handling, one violation for the failure to provide adequate fall protection, as a worker was on the leading edge with no fall protection in place, one violation for the unsafe storage of materials near the sidewalk, one violation for the presence of inadequate pedestrian protection at the storage area near the public walkway, and one violation for the absence of a barricade, warning sign, or light around the material stored on the street to protect vehicular traffic. A partial Stop Work Order (PSWO) was issued to stop all leading edge work and material handling, including deliveries. The General Contractor is to comply with all violations and provide a Means and Methods for the safe operation of the job.	ECB Violation	35404038Y, 39X, 40N, 41P & 42R		NEW BUILDING	220601999	Other Construction Related Incidents	HP PARK AND ELTON APARTMENTS H	D.P. GROUP GENERAL CONTRA
6/19/2019	Bronx	600	BERGEN AVENUE	0	1	A DOB inspector reported that there were workers relocating scaffolding platform planks when a plank slipped out of a worker's hand, fell to the next level, and hit another worker. The injured worker was okay, but was taken to an urgent care center for a checkup because he was complaining about pain. The scaffolding was found to have more planked levels than allowed by the approved plan, and also contained hazardous housekeeping issues. Three ECB Violations were issued: one violation for the failure to maintain safety measures, as a worker was injured during a scaffolding modification, one violation for the failure to maintain scaffolding as per code, and one violation for the failure to maintain adequate housekeeping. A full Stop Work Order (FSWO) was also issued. The General Contractor is to provide a Means and Methods for the safe operation of the job before the Stop Work Order will be lifted.	ECB Violation	35436768M, 69Y & 70L		NEW BUILDING	220151868	Scaffold/Shed/Fence/Shoring/Installation	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
6/19/2019	Brooklyn	3030	SURF AVENUE	0	1	A DOB inspector reported that a female pedestrian was walking her dog when she slipped and fell on a temporary ramp that was outside of the building. An ambulance was called to the site. This incident occurred on Wednesday, June 19, 2019, but was not reported until Thursday, June 20, 2019. Two ECB Violations were issued: one violation for the failure to notify the Department Of Buildings of an incident that featured an injury or fatality in a timely manner, and one violation for the failure to institute safety measures or temporary construction, as there were no handrails present. A partial Stop Work Order (PSWO) was issued at exposure one.	ECB Violation	35421294H, 35421295J	062019CE13EC01, 062019CE13EC02	ALTERATION-2	321457892	Other Construction Related Incidents	NYC HOUSING AUTHORITY	ADAM'S EUROPEAN CONTRACTI

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/20/2019	Brooklyn	7	BOERUM PLACE	0	1	A DOB inspector reported that a worker was working on the ground level when he got his right middle finger pinched when another worker was passing down rebar. The injured worker was taken to the Brooklyn Hospital Center. The workers at the site were in possession of current OSHA cards, and a pre-shift safety meeting was conducted. Two ECB Violations were issued: one violation for a failure to safeguard, and one violation for the failure to provide formwork design drawing for the foundation. A partial Stop Work Order (PSWO) was issued on middle area 1B to stop rebar and concrete work. Two DOB Violations were also issued.	ECB Violation	35436772P, 35436773R	062019CE02JT01, 062019CE02JT02	NEW BUILDING - FOUNDATION/EARTHWORK	320912394	Excavation/Soil Work	ONE BOERUM DEVELOPMENT PARTNER	LEEDING BUILDERS GROUP LL
6/20/2019	Manhattan	53	WEST 53 STREET	0	1	The Site Safety Manager reported that a worker was dismantling a hoist platform and was stacking beams when a beam rolled over and the worker suffered a cut to his leg. The on-site medic checked the worker and sent the worker to a clinic to receive treatment. The worker was expected to return to work.	No Dispatch			NEW BUILDING	121327224	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	LENLEASE(US)CONSTRUCTION
6/20/2019	Queens	28-07	JACKSON AVENUE	0	1	A DOB inspector reported that a worker fell off of an "A"-Frame ladder while working on HVAC ducts. The worker claimed to be suffering from back pain and was taken to Elmhurst Hospital. An ECB Violation was issued for the failure to institute and maintain safe operations. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued on the use of an "A"-Frame ladder. A Means and Methods must be provided.	ECB Violation	35437240Z	062019CE02MH01	NB	420656873	Worker Fell	LIC SITE B-1 OWNER, L.L.C.	NEW LINE STRUCTURES & DEV
6/20/2019	Queens	40-31	82 STREET	0	1	A DOB inspector reported that a worker slipped off of the modular stairs at the site and fell approximately six feet. The worker slipped because of rain. The injured worker called 911 and was taken to a hospital by an ambulance. Two ECB Violations were issued: one violation for the failure to conduct a pre-shift safety meeting, and one violation for the failure to conduct a safety coordination meeting. A partial Stop Work Order (PSWO) was issued for structural work. Two DOB Violations were also issued.	ECB Violation	35425036N, 35425037P	062019CE04MA03, 062019CE04MA04	NB	421485805	Worker Fell	AA 304 GC TIC LLC	RYDER CONSTRUCTION INC
6/21/2019	Brooklyn	25	NAVY STREET	0	1	A DOB inspector reported that two workers that were receiving electrical supplies, a pipe and a kindorf, at the grade level. One of the workers abruptly released the pipe, which caused the other worker to lose control and injure himself. The injured worker suffered a cut and was taken to a hospital by a foreman, where he received stitches and was allowed to go home after treatment. Two ECB Violations were issued: one violation for the tampering with an area where an incident occurred, and one violation for the failure to maintain safety measures for operation. A partial Stop Work Order (PSWO) for all deliveries to the site and two DOB Violations were also issued. A Means and Methods for safe operation moving forward must be provided.	ECB Violation	35437477R/76Z	062119CE02DG01,02	NEW BUILDING	321183633	Other Construction Related Incidents	NYC DSBS	ZDG, LLC
6/21/2019	Manhattan	407	LENOX AVENUE	0	1	A DOB inspector reported that a worker was working on a supported pipe scaffold to perform masonry work on the third floor level when a wooden scaffolding plank broke and the worker fell three feet and six inches. The worker landed on his right wrist and injured himself. The injured worker was taken to a hospital by a foreman, where he received treatment and was then released. Four ECB Violations were issued: one violation for a failure to institute and maintain safety measures, one violation for the absence of a user certificate for scaffolding use, one violation for the absence of a sidewalk shed where required, and one violation for the absence of a design drawing for overhead protection. A full Stop Work Order (FSWO) and four DOB Violations were also issued.	ECB Violation	35404045M 35404046Y 35404047X 35404049J	062119CE10WZ01/02/03/04	NEW BUILDING	121187660	Worker Fell	407 LENOX HOUSING DEVELOPMENT	D.P. GROUP GENERAL CONTRA
6/22/2019	Queens	28-07	JACKSON AVENUE	0	1	A DOB inspector reported that a worker was putting on stilts in order to perform spackle work when he slipped, lost balance, and cut his arm on duct work. The worker was taken to a hospital by an ambulance. There were no tripping or slipping hazards observed at the site. It was determined that this incident occurred as the result of a worker's error, and no enforcement action was taken.	No Action Necessary					Other Construction Related Incidents	LIC SITE B-1 OWNER, L.L.C.	NEW LINE STRUCTURES & DEVELOPMENT

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/22/2019	Queens	24-16	QUEENS PLAZA SOUTH	0	1	A DOB inspector reported that during a delivery at the ground level, an "A"-Frame that was loaded with sheetrock tipped and injured a worker's foot. The worker was taken to a hospital by an ambulance. An ECB Violation was issued for a failure to maintain safety at the site. A partial Stop Work Order (PSWO) was issued for all deliveries at the site. Two additional ECB Violations were issued for infractions that were not related to the incident. A DOB Violation was also issued.	ECB Violation	35422989Z	062219CE02JK05	AFTER HOURS VARIANCE	421214901	Other Construction Related Incidents	NAME NOT ON FILE	ROSS & ASSOCIATES LLC
6/22/2019	Manhattan	880	ST NICHOLAS AVENUE	1	0	A DOB inspector reported that a worker removed his harness and came down from a pipe scaffold before he returned to the scaffold to pick up a meal of his. The worker stumbled and fell from the second level onto the sidewalk (approximately 12-14 feet). The worker succumbed to his injuries from the fall. The pipe scaffold erected at the site was approximately fifty feet in height. There were no permits for the erection for the scaffold, and there were no Design Drawings for the scaffold present on the site. An Aggravated Level 2 ECB Violation was issued for the performance of work without a permit. A DOB Violation and a full Stop Work Order (FSWO) were also issued.	ECB Violation	35373813L	062219CNEMR003			Worker Fell	880 ST NICHOLAS, LLC	
6/22/2019	Brooklyn	3514	SURF AVENUE	0	1	A DOB inspector reported that a worker was using an "A"-Frame dolly to move decking material when he fell from a makeshift ramp and got pinned between the "A"-Frame dolly and the building. The worker was taken to a hospital by an ambulance. Two ECB Violations were issued: one violation for the failure to institute safety and for unsafe material handling, and one violation for the absence of a design drawing for the makeshift ramp. A partial Stop Work Order (PSWO) and two DOB Violations were also issued.	ECB Violation	35439600M / 35439601Y	062219CE13NG06 / NG07			Other Construction Related Incidents	RED APPLE SURF REALTY III LLC	HUDSON MERIDIAN
6/24/2019	Bronx	1216	BURKE AVENUE	0	1	A DOB Inspector reported that a worker was standing on top of the dumpster at the grade level and was pulling the rope line of a bucket that was full of debris from a hoist when he lost his balance and fell on the ground level. The worker suffered injuries to his wrist and knee and was taken to a hospital by an ambulance. The General Contractor at the site possessed a permit for 1210 Burke Avenue, but did not possess a permit for 1216 Burke Avenue, which is where the incident took place. An ECB Violation was issued for a failure to provide safety measures, as a worker was injured due to improper action. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35425038R	062419CE11MA01	NO PERMIT	NA	Worker Fell	NYC HOUSING AUTHORITY	ROMA SCAFFOLDING INC
6/25/2019	Bronx	556	BERGEN AVENUE	0	1	The Site Safety Manager reported that a plumber was unloading materials when he slipped and cut his finger on material while attempting to brace his fall. The worker went to an urgent care center. An ambulance was not needed.	No Dispatch			NB	220151859	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV. CORP.
6/25/2019	Manhattan	51	WHITE STREET	0	1	The Site Safety Superintendent reported that a worker that had his shoelaces untied was on a ten foot tall ladder installing insulation on a wall when the worker tripped on a ladder and fell about five feet. The worker complained of pain in his back and was taken to a hospital.	No Dispatch			ALTERATION TYPE 1	122913062-01-AL	Worker Fell	51 WHITE STREET LLC	AVF DEVELOPMENT CORP
6/26/2019	Brooklyn	651	EAST 108 STREET	0	1	A safety person reported that a worker was receiving a bucket of cement from another worker on a scissors lift when he got his back twisted. The worker was experiencing pain and went to a hospital for a checkup.	No Dispatch			ALTERATION	340136356	Other Construction Related Incidents	NYC HOUSING AUTHORITY	APS CONTRACTORS INC
6/26/2019	Queens	21-22	45 ROAD	0	1	A DOB inspector reported that while a supported scaffold was being dismantled at exposure four, a plank was being passed down when the plank hit a worker on the head. The worker was wearing a hard hat and did not suffer a laceration. An ambulance was called, and the struck worker walked to the ambulance and was transported to a local hospital for observation. All workers at the site were in possession of 10-hour OSHA cards and 32-hour Supported Scaffold Training cards. An ECB Violation was issued for a failure to safeguard persons and property involved in construction activity. A partial Stop Work Order (PSWO) was issued on all supported scaffolds until a Means and Methods to prevent future incidents is provided.	ECB Violation	35437322M		NB	421393548	Scaffold/Shed/Fence/Shoring/Installation	SALM PROPERTIES LLC	1 OAK CONTRACTING LLC

Monthly Accident Details: January - June 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/27/2019	Manhattan	28	HUBERT STREET	0	1	A DOB inspector reported that a worker was inspecting mock-ups of mortar samples at the building facade, and when he stepped up onto the scaffold frame rung to get a photo, he slipped off of the scaffold frame and fell approximately two feet into the sidewalk shed deck. The worker suffered a broken wrist and a concussion. The New York City Fire Department rescued him from the sidewalk shed and the worker was taken to a local hospital. The proper paperwork was present at the site, and the worker was in possession of proper training cards. It was determined that this incident occurred as the result of a worker error. An ECB Violation was issued for the failure to notify the Department Of Buildings of the incident.	ECB Violation	35347528Y		ALTERATION TYPE 2 - FACADE	123662349	Worker Fell	28 HUBERT ST CORP	BULADO GENERAL CONTRACTOR
6/27/2019	Queens	14-55	31 AVENUE	0	1	A DOB inspector reported that a worker was using an "A"-Frame ladder to remove the bands from material carton that windows were packed in. When the worker cut the bands, the windows fell out of the carton and knocked the worker off of the "A"-Frame ladder. The worker hurt his arm and an ambulance was called. An ECB Violation was issued for a failure to institute safe operations during material delivery. A partial Stop Work Order (PSWO) was issued on all material deliveries. A DOB Violation was also issued. A Means and Methods for safe material delivery operations must be provided.	ECB Violation	35440151Y	062719ce01mh01	NB	420967421	Other Construction Related Incidents	CENTENNIAL ASTORIA LLC	MILESTONE CONSTRUCTION
6/28/2019	Bronx	1531	UNIVERSITY AVENUE	0	1	A Contractor Project Manager on a NYCHA (New York City Housing Authority) building reported that a worker slipped down from a ladder. The worker sustained injuries and was taken to a hospital. The Contractor Project Manager notified the NYCHA Project Manager of the incident.	No Dispatch					Worker Fell	NYC HOUSING AUTHORITY	
6/28/2019	Manhattan	509	WEST 34 STREET	0	1	The Site Safety Manager reported that a worker was walking on a third floor Q-Deck when he tripped and twisted his knee. An ambulance was called.	No Dispatch			NB	122885422	Worker Fell	509 W 34, L.L.C.	TRNER CONSTRUCTION
6/30/2019	Brooklyn	243	4 AVENUE	0	3	A DOB inspector reported that at a twelve story masonry New Building job site, pipe scaffolding at the roof bulkhead level that was approximately 60 lineal feet and 3 sections high partially collapsed into the courtyard of a one story commercial premise that was located at 249 4th Avenue. The scaffolding partially collapsed because there were no tie backs in place. Three pedestrians suffered injuries. One female suffered a serious head injury, and two males suffered minor injuries. All three injured pedestrians were transported to Methodist Hospital. The scaffolding company was on the scene and was making repairs to make safe a section of scaffolding that was hanging over the exposure four wall. Four ECB Violations were issued: one violation for a failure to safeguard the public and property, one violation for the absence of an elevator in readiness, one Aggravated Level 2 violation for the presence of pipe scaffolding that did not meet the posted code requirements, and one Aggravated Level 2 ECB Violation for the absence of logs and record keeping. A full Stop Work Order (FSWO) and a full Vacate Order were issued. Four DOB Violations were also issued. A DOB Violation was issued at 249 4th Avenue for the presence of structure that was rendered non-compliant, due to a scaffold striking the roof and falling to grade.	ECB Violation	35432734X 35432737L 35432736J 35432738N	06302019CERJM02, M03, M04, M05	NEW BUILDING	320909228-01-NB	Scaffold/Shed/Fence/Shoring/Installation	243 DEVELOPMENT LLC	WERIZE INC