

ADVISORY BOARD CALENDAR

February 20, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|--|--------------|---|--|--|----------|--------|
| 51570 | 12A0197CO2 | Milad Contracting Corporation 59-01 39th Avenue Woodside NY 11377 | Requested approval for the electric service equipment proposed to be installed | Middle College H.S. 45-35 Van Dam Street Queens NY | Approved | \$0.00 |
| Carry over from November 14, 2012 meeting. 5/6/14 Rejected. This drawing to be Revision #8. Main OCPD required in pan MD5B-1A. 408.36 and 240.21B1. 5/12/14 Swapped Rev 7. | | | | | | |
| | 12A0377CO | Brandl Electric Inc. 1926 Mott Avenue Far Rockaway NY 11191 | Requested approval for the electric service equipment proposed to be installed | Jetro/Restaurant Depot 100 Oak Point Road Bronx NY | Denied | \$0.00 |
| Carry over from January 9, 2013 meeting. 1, Item #1 not addressed to 200 amp ATS. 2) Where is emergency panel located? 3) Drawing is still not clear on what is existing and new, generator is it new and in a 2 hour fire rated room or outside. 4) Generator room on outdoor installation with Bollards. | | | | | | |
| 51571 | 13A0002CO | RX Electric Inc. 110 Oxford Street Brooklyn NY 11217 | Requested approval for the electric service equipment proposed to be installed | School of Visual Arts 133 West 21st Street New York NY | Approved | \$0.00 |
| Carry over from January 9, 2013 meeting. | | | | | | |
| 51595 | 13A0005CO | Fresh Meadow Electrical Contractors, LLC 65-01 Fresh Meadow Lane Fresh Meadows NY 11365 | Requested approval for the electric service equipment proposed to be installed | Ocean Breeze Athletic Facility 625 Father Capodanno Blvd. Staten Island NY | Approved | \$0.00 |
| Carry over from January 9, 2013 meeting. 1) Indicate the location of fire alarm em switch. 2) Change s.s. for normal and em to fused switches. Job finalized 3/15/13. | | | | | | |
| 51784 | 13A0025CO | Hugh O Kane Electric Company, Inc. 90 White Street New York NY 10013 | Requested approval for the electric service equipment proposed to be installed | Rudin Management 80 Pine Street New York NY | Approved | \$0.00 |
| Carry over from January 9, 2013 meeting. 1) Services 2 and 3 shows 1-1200 and 1-1600 BPS with 2000 and 1600 amp fuses. 2) Provide coordination note on drawing or coordination study. 8/1/13 job finalized. | | | | | | |

ADVISORY BOARD CALENDAR

February 20, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|--|--------------|--|--|---|----------|--------|
| 51572 | 13A0028CO | Corporate Electric Group, Inc. 112-09 14th Avenue College Point NY 11356 | Requested approval for the electric service equipment proposed to be installed | DHL 501 Tenth Avenue New York NY | Approved | \$0.00 |
| Carry over from January 9, 2013 meeting. 5/22/14 Swap Rejected. Revision 1 to drawings were originally approved. Revised drawings show Revision 1 when it should be Revision 2's. 6/18/14 Swapped drawings A and B Rev 2. | | | | | | |
| 51696 | 13A0033CO | Pinnacle Electric 130-45 91st Avenue Richmond Hill NY 11418 | Requested approval for the electric service equipment proposed to be installed | 125 Maiden Lane New York NY | Approved | \$0.00 |
| Carry over from January 9, 2013 meeting. Grounding electrode not provided at both service switches at service #1 Article. 250.64D. 4/24/13 Vertical bus in distribution panels undersized. Job finalized 7/11/13. | | | | | | |
| 51654 | 13A0035CO | James F. Volpe Electl Contg Corp. 81 Sackett Street Brooklyn NY 11231 | Requested approval for the electric service equipment proposed to be installed | 2-26 Washington Street New York NY | Approved | \$0.00 |
| Carry over from January 9, 2013 meeting. Equipment must be ground fault protected and a new testing report shall indicate it in the new testing report and the testing agency shall sign the report. Job finalized 5/10/13 | | | | | | |
| 51937 | 13A0037CO | Milad Contracting Corporation 59-01 39th Avenue Woodside NY 11377 | Requested approval for the electric service equipment proposed to be installed | Dept. of Education 44-24 Vernon Blvd. Queens NY | Approved | \$0.00 |
| Carry over from January 9, 2013 meeting. SANDY 1) Item #1 not addressed show how cable ties in the switchboard will be front accessible after installation. 2) Provide pictures of Item #1. 10/17/13 job finalized. | | | | | | |
| 51596 | 13A0040CO | E-J Electric Installation Co. 46-41 Vernon Blvd. Long Island City NY 11101 | Requested approval for the electric service equipment proposed to be installed | Mt. Sinai Ctr for Science and Med 1470 Madison Avenue New York NY | Approved | \$0.00 |
| Carry over from January 9, 2013 meeting. Explain and show on drawing of how tap Is being made from ATS' 8 and 9, tap shall be same size if tap conductor is smaller than feeder a main disconnect switch will be required in panel EDP-ELB. Job finalized 3/19/13. 9/16/13 Drawing submitted not ok or swapping. | | | | | | |

ADVISORY BOARD CALENDAR

February 20, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|--|--------------|--|--|--|----------|--------|
| | 13A0056 | Hugh O Kane Electric Company, Inc. 90 White Street New York NY 10013 | Requested approval for the electric service equipment proposed to be installed | 80 Pine Street New York NY | Rejected | \$0.00 |
| SANDY 1) Temporary feeders (6 sets DLO conductors) over fused /undersized. 2) Verify rear doors provided on switchboard. 3) Tap conductor off of 4000 amp feeder is undersized. 4) Provide EQ ground conductor for cable tray conductors. 5) Provide documentation from licensee that where conditions of maintenance and supervision ensure that only qualified persons service the installed cable tray system. 8/1/13- Items 1 and 5 not addressed. Letter for item #1 has incorrect submittal on it. | | | | | | |
| 51585 | 13A0057 | Adco Electrical Corporation 201 Edward Curry Avenue Staten Island NY 10314 | Requested approval for the electric service equipment proposed to be installed | 222 Mansion Avenue Staten Island NY | Approved | \$0.00 |
| SANDY 42" space between transformer and C.T. Job finalized 3/1/13. | | | | | | |
| | 13A0058 | Atlas-Acon Electric Service Corp. 283 Hudson Street New York NY 10013 | Requested approval for the electric service equipment proposed to be installed | 120 Wall Street New York NY | On Hold | \$0.00 |
| SANDY 1) Verify coordination between service Switch #1 4000 amp fuse with 3000 amp second fuse. 2) Verify switchboard provided with rear doors. 3) Switchboard equipment grounding buss size not shown on drawing. 4) 3 service switches identified as service switch #1. 5) Neutrals to be bonded to enclosures in service end boxes. 6) Verify FLA for fire pumps. 7) Show how DLO conductors will be installed to temporary generator disconnect switches. 8) Secondary of step up transformer not bonded and grounded. 9) Verify that electrical service room has mechanical ventilation. 10) ATS room to be 2 hour rated. 11) Service room to comply with 230.64(B)(5). | | | | | | |
| 51698 | 13A0059 | R & L Systems, Inc. 37-20 56th Street Woodside NY 11377 | Requested approval for the electric service equipment proposed to be installed | 160 Water Street New York NY | Approved | \$0.00 |
| SANDY 1) Verify that service room is mechanically ventilated. 2) Verify step-down transformer provided for fire alarm. 3) Switchboard equipment grounding buss size not shown on drawing. 4) Verify switchboard is provided with rear doors. 5) Verify FLA for fire pump. 6) Verify size of F.A. s.s. between on-line and floor plan. 7) Provide 36" wide cabinet for the service bus Section 230.64(B)(3). 8) Verify F.P. concrete encasement. Job finalized 7/11/13. | | | | | | |
| 51665 | 13A0060 | Kleinknecht Electric Co., Inc. 252 West 37th Street New York NY 10018 | Requested approval for the electric service equipment proposed to be installed | 83 Maiden Lane New York NY | Approved | \$0.00 |
| SANDY 1) Verify that the rest of the equipment were not damaged. 2) Correct address in title block. 3/25/13- 1) Item #1 not addressed, letter from contractor and over stating that the rest of the electronic equipment, and or underground feeders were not flood damaged must be submitted. 2) Job address in title block is incorrect. Job finalized 5/15/13. | | | | | | |

ADVISORY BOARD CALENDAR

February 20, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|--|--------------|---|--|--|----------|--------|
| 51611 | 13A0061 | H & L Electric Inc. 41-11 28th Street Long Island City NY | Requested approval for the electric service equipment proposed to be installed | 7 Hanover Square New York NY | Approved | \$0.00 |
| SANDY 1) Verify switchboard provided with rear doors. 2) Reverse doors swings. Job finalized 3/28/12, | | | | | | |
| 51736 | 13A0062 | Gilston Electrical Contracting Corporation 338 East 95th Street New York NY 10128 | Requested approval for the electric service equipment proposed to be installed | JHS 198Q 365 Beach 56th Street Queens NY | Approved | \$0.00 |
| SANDY 1) Verify grounding electrode provided at 75 KVA transformer. 2) Verify that the rest of were not damaged. Job finalized 7/19/13. | | | | | | |
| 51597 | 13A0063 | AMC Electrical Service, Inc. 140 18th Street Brooklyn NY 11215 | Requested approval for the electric service equipment proposed to be installed | 92 Laight Street New York NY | Approved | \$0.00 |
| SANDY 1) Fire alarm service switches neutral not bonded enclosure. 2) Provide neutral disconnect for each s.s. 3) Clear the exit slide the f.p. switch away from the door. 4) Bond the neutral in the Con Ed service end box. Job finalized 2/20/13. 1/17/14 Swapped A-Rev 2 and C-Rev 2. 3/14/14 Swapped A-Rev 3. | | | | | | |
| 51598 | 13A0064 | ames F. Volpe Electrical Contracting Corp 81 Sackett Street Brooklyn NY 11231 | Requested approval for the electric service equipment proposed to be installed | 26 Washington Street aka 17 Battery New York NY | Approved | \$0.00 |
| SANDY Neutral not bonded to enclosure at 200A Comb. PNL. Job finalized 3/19/13 | | | | | | |
| 52279 | 13A0065 | I.K.E. Electrical Corp. 601 West 26th Street New York NY 10001 | Requested approval for the electric service equipment proposed to be installed | 126 Water Street New York NY | Approved | \$0.00 |
| SANDY 1) Fuse switches for f.a. s.s. (no fuse cutout). 2) Provide series rating for panel PRL1A. 4/16/14 Job finalized. | | | | | | |

ADVISORY BOARD CALENDAR

February 20, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|--|--------------|---|---|------------------------------------|----------|--------|
| 51583 | 13A0066 | Qnce Electrical Contracting Corp. 86-40 122nd Street Richmond Hill NY 11418 | Requested approval for the electric service equipment proposed to be installed | 200 East End Avenue New York NY | Approved | \$0.00 |
| SANDY Doctor's office trans reverse CTW/s.s. location. Job finalized 2/28/13. | | | | | | |
| | 13A0067 | AKF 1501 Broadway, Suite 700 New York NY 10036 | Requested approval for the electric service equipment proposed to be installed | 1 New York Plaza New York NY | Denied | \$0.00 |
| SANDY 1) Verify that rear accessible switchboards have hinged rear doors. 2) Service room doors to open outwards. 3) Paralleling switchgear both indicate as ESS-?. 4) 3 sets 600 MCM overfused in EMDS-1. 5) Conductors to existing ED-AC-6-A1 undersized or overfused. 6) Bus duct B & D overfused. 7) Bus to 2000 amp switch in SS-3 undersized. 8) Feeder to ATS-BFP-3 overfused and equipment grounding conductor undersized. 9) Verify service entrance conductors size to fire pump service suites. 10) Feeder sizes to fire pumps not shown. 11) Show where fire pumps emergency feeders originate. 12) Provide coordination study 1st and 2nd fusing. 13) SS-1 service board has overfused conductors to existing panel AED-AC-6-A2. 14) Verify that there is a copper detail box bus duct F,E. 15) Conductors overfused in EMDS-B-1. 16) Fusing throughout drawings to comply with 240.B and C. 17) Show bonding and grounding in existing paralleling switchgear. | | | | | | |
| | 13A0104 | AKF 1501 Broadway, Suite 700 New York NY 10036 | Requesting permission to replace an existing 5000 amp 120/208 volt service switch where the front clearance will be 3'6" as per Table 110.26(A)(1) Condition 3. | 225 Varick Street New York NY | Denied | \$0.00 |
| Code: 230.64(B)(1) | | | | | | |

ADVISORY BOARD CALENDAR

February 20, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|--|--------------|--|--|--------------------------------|----------|----------|
| 51573 | 13A0105 | AKF 1501 Broadway, Suite 700 New York NY 10036 | Requesting permission on a installation where a new service will be relocated from sub basement to the 3rd floor and due to the buildings architectural features to allow the service entrance conductors to be spliced in the basement pull box, and to also allow the entrance conductor support boxes to be covered in masonry with permanent identification name plates installed on the masonry covering the conductor support box cover. Advisory Board drawings with details will be submitted in the future with picture of all cable support boxes prior to encasement. | 32 Old Slip New York NY | Approved | \$0.00 |
| <p>With the following stipulations: 1. That the service entrance conductors and conduits are identified by phase and system at each box. 2) Each concrete encased splice box, conductor support boxes must be identified with a permanent plaque stating electrical pull box/cable support box cover located behind this plaque. This plaque shall not be removed or covered by the building furnishing. 3) Picture showing the inside of all conductor support boxes to be provided with future submittal. 4) Irreversible high press type crimp connectors to be used.</p> | | | | | | |
| 51574 | 13A0106 | AKF 1501 Broadway, Suite 700 New York NY 10036 | Requesting permission due to storm damage to allow single DLO conductors to be installed in ladder type cable trays from the load sides of second fusing to temporarily pick up existing equipment for approximately 12 months where both temporary and permanent Advisory Board drawings will be submitted for approval. | 85 Broad Street New York NY | Approved | \$0.00 |
| <p>With the stipulation that: the licensee provide documentation that where conditions of maintenance and supervision ensure that only qualified persons service the installed cable tray system and temporary distribution equipment on future Advisory Board submittals for temporary installations.</p> | | | | | | |
| 51575 | 13A0107 | Evenlite, Inc. 3161 State Road Bensalem PA 19020 | Requested approval for use in New York City of your Sine Wave AC Power Inverter. Model/Series Numbers: PW12/PW25/IM112/IM125/LM32/LM32/LM52/E330/E350. | | Approved | \$200.00 |

ADVISORY BOARD CALENDAR

February 20, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|------------|--------------|--|---|-----------------------|----------|----------|
| 51576 | 13A0108 | Steelcase Inc. 6100 East Paris Avenue Caledonia MI 49508 | Requested approval for use in New York of your Office Furnishing/Powered Table. Model/Series: Steelcase "Bivi" tables | | Approved | \$200.00 |
| | | | | | | |