

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|---|--------------|--|--|---|----------|----------|
| 51691 | 13A0054CO | Cobex Inc. 74-16 Grand Avenue Elmhurst NY 11373 | Requested approval for the electric service equipment proposed to be installed | 6209 11th Avenue Brooklyn NY | Approved | \$0.00 |
| Carryover from March 13, 2013 meeting. 1) No grounding electrode conductor installed in fire alarm service switch. 2) Verify that supplemental grounds are terminated to ground rods and there is no building steel. 3) Can a 2nd means of egress be installed on the end of the service room. Job finalized 6/24/13. | | | | | | |
| 51639 | 13A0088CO | Contact Plus Electrical Corp. 247 Van Brunt Street Brooklyn NY 11231 | Requested approval for the electric service equipment proposed to be installed | 50 Varick Street New York NY | Approved | \$0.00 |
| Carry over from March 13, 2013 meeting. 7/23/14 Swapped "B" drawing, Revision 2. | | | | | | |
| 51640 | 13A0133 | Re-Con Electric Inc. 1090 Leggett Avenue Bronx NY 10474 | Requested approval for the electric service equipment proposed to be installed | 737 Park Avenue New York NY | Approved | \$650.00 |
| 9/22/16 Swapped drawing SSL-7409 sheet 1 of 1-Revision 2. | | | | | | |
| 53912 | 13A0135 | Royal Electrical & Wiring Corp. 27-07 BQE West Woodside NY 11377 | Requested approval for the electric service equipment proposed to be installed | 23-10 41st Avenue Queens NY | Approved | \$650.00 |
| 1) Fire pump circuit conductor under size. 2) 1200 amps s.s. feeding "RDP" neutral not loaded enclosure. 3) Main grounding electrode not provide at fire pump s.s. 4) Tap conductors at 400 amps Trans S under size. 5) Show the stairs detail on room floor plan. 5/15/14 1)Rejected. FLA for fire pump is incorrect for 208 volts. 2) FP feeder and equipment and equipment grounding conductor undersized. 3) Tap conductors undersized. 4) Means of egress required on both sides of the service room on each side of the stairs. 12/19/14 Rejected Service switches are required for fire alarm switches. 6/18/15 1) Tap conductor to 400 amp disconnect switch undersized. 2) How are taps to fire alarm switches being made? 6/17/16 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. | | | | | | |
| | 13A0136 | Campisano Electric, Inc. 355 Food Center Drive Bronx NY 10474 | Requested approval for the electric service equipment proposed to be installed | Dairy Land USA 240 Food Center Drive Bronx NY | On Hold | \$650.00 |
| 1) F.P. emergency circuit have two fuses in series. 2) Grounding electrode not at F.P. S.S. and fire alarm s.s. 3) Grounding electrode not provide from transformer secondary to fire alarm system. 4) Main/supplemental grounding electrode not shown on drawing at 4800 amps s.s. 5) Room layout for new 4000 amps not shown on drawing/not group. 6) Confirm that board GDC 2500A with ground fault. | | | | | | |

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|---|--------------|---|--|---|----------|----------|
| | 13A0151 | Fletcher Thompson Architecture Eng. 345 Seventh Avenue, Suite 15N New York NY 10001 | Requested approval for the electric service equipment proposed to be installed | Fort Totten Building 102 102 Duane Road Queens NY | On Hold | \$650.00 |
| 1) Drawing submitted not in Advisory Board format. 2) Electrical codes section refer to not in NEC. 3) Engineer seal missing on submission letter. | | | | | | |
| 51641 | 13A0152 | HIG Electric Associates NY, Inc. 25-26 50th Street Woodside NY 11377 | Requested approval for the electric service equipment proposed to be installed | Harlem Village Academy 74 West 124th Street New York NY | Approved | \$650.00 |
| 52075 | 13A0153 | Polyphase Electrical Contractors, Inc. 2201 Neptune Avenue Brooklyn NY 11224 | Requested approval for the electric service equipment proposed to be installed | 11 Broadway New York NY | Approved | \$650.00 |
| 1) Provide separation per Rule 12-01. 2) Provide info for ATS, (3P, 4P?). 3) Load side of 4000A switch is undersized. 4) Block spaces less than 12" behind EQ. 7/11/13-Checked Rev 2s. Item #1 not removed. 1/13/14 job finalized. 8/28/14 Swapped 1 and 2, Rev, 4. | | | | | | |
| 51642 | 13A0154 | Harley Electric Co. Inc. 1817 Unionport Road Bronx NY 10462 | Requested approval for the electric service equipment proposed to be installed | NY Langong Medical Center 660 First Avenue New York NY | Approved | \$0.00 |
| SANDY | | | | | | |
| 51738 | 13A0155 | Nead Electric Inc. 500 5th Avenue, Suite B-15 New York NY 10110 | Requested approval for the electric service equipment proposed to be installed | NYU Steinhardt-Cellar 35 West 4th Street New York NY | Approved | \$650.00 |
| 1) Verify that no work was performed on fire pump and cogen switches. 2) Cogen and service equipment labeled as same. 3) Provide signage on each service room. Job finalized 7/19/13. | | | | | | |

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|---|--------------|---|--|--|----------|----------|
| | 13A0156 | Unity Electric Co., Inc. 65-45 Fresh Meadow Lane Flushing NY 11365 | Requested approval for the electric service equipment proposed to be installed | UBS 1285 Avenue of the Americas New York NY | On Hold | \$650.00 |
| 1) Main bus size for paralleling switchboard not shown on drawing. 2) Systems shown on drawing not grounded Article 250.20. 3) Provide 2nd egress behind outdoor EQ. 4) Not EAB format. | | | | | | |
| 51643 | 13A0161 | A.L. Electrical Corp. 307 7th Avenue, Suite 404 New York NY 10001 | Requested approval for the electric service equipment proposed to be installed | 885 Avenue of the Americas New York NY | Approved | \$650.00 |
| 51644 | 13A0162 | Powertech Electrical Contracting Inc. 321 Columbus Street Brooklyn NY 11231 | Requested approval for the electric service equipment proposed to be installed | 711 3rd Avenue New York NY | Approved | \$650.00 |
| 51771 | 13A0163 | Eric & Ng Electrical Inc. 153 Suffolk Street New York NY 10002 | Requested approval for the electric service equipment proposed to be installed | 60-21 Flushing Avenue Queens NY | Approved | \$650.00 |
| Multiple service switches to have multiple grounding electrode conductors. 7/26/13 job finalized. | | | | | | |
| | 13A0164 | Rigid Electric Inc. 336 37th Street Brooklyn NY 11232 | Requested approval for the electric service equipment proposed to be installed | NYU College of Nursing, Etc 433 1st Avenue New York NY | On Hold | \$650.00 |
| 1) Show where new service end box is located and how service entrance conductors are routed to service equipment. 2) Section bus undersized. 3) Fire pump feeders to be fire rated. 4) Verify feeder size to emergency side fire alarm disconnect switch. 5) Verify that 4 pole ATS are installed, or 3 pole ATS with 3 conductors are installed. 6) AIC does not match on drawings. 7) Fire alarm service switch not identified on drawing. 8) Generator voltage of cut sheet does not match drawing and short circuit study. Show generators results. 9) Switchgear in service room not identified. 10) Verify that short circuit study was performed by P.E. signed and stamped. | | | | | | |

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|---|--------------|---|--|---|----------|----------|
| 51762 | 13A0165 | Essential Electric Corp. 32 East 31st Street, 8th Floor New York NY 10016 | Requested approval for the electric service equipment proposed to be installed | 385 Gerard Avenue Bronx NY | Approved | \$650.00 |
| <p>1) Main bonding jumper not provide at s.s. #2 neutral. 2) S.S, #2 service entrance and feeder conductors size not shown on drawing. 7/25/13 job finalized. 7/15/14 Rejected 2 drawings required for swap. Drawings to be marked Revision 2 in the title block. 3/24/15 1) How do you install 11 set in 10 conduits? 2) Delete the downstream F.A. switch. 3) Is the gen new or by others? 4) Correct Rev No. 4/23/15 Swapped Drawing 1, Rev 5. With the stipulation: This drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review. The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DaB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review. NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is theresponsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code.</p> | | | | | | |
| 51645 | 13A0166 | Essential Electric Corp. 32 East 31st Street, 8th Floor New York NY 10016 | Requested approval for the electric service equipment proposed to be installed | 45-64 Francis Lewis Boulevard Queens NY | Approved | \$650.00 |
| 2/19/14 Swapped Revision 1. 3/14/14 Swapped Rev 2. 1/6/15 Swapped Revision 3. | | | | | | |
| 52298 | 13A0167 | Yonkers Electric Contracting Corp. 4280 Katonah Avenue Bronx NY 10470 | Requested approval for the electric service equipment proposed to be installed | Brooklyn Navy Yard 385 at Paulding Street Brooklyn NY | Approved | \$650.00 |
| 1) Sequence of Operation not provided. 2) Provide min 36" around EQ. 2.4KU, and 13.8KV EQ. 3) Provide EQ cut for transformer and bus duct. 10/1713 Cut sheet provided do not show that bus duct and transformers are listed. 2/24/14 Rejected. Provide NRTL document showing that the bus ducts are listed. 5/7/14 job finalized. | | | | | | |
| 51882 | 13A0168 | Forest Electric Corp. Two Pennsylvania Plaza, 4th Floor New York NY 10121 | Requested approval for the electric service equipment proposed to be installed | Teconic Partners 837 Washington Street New York NY | Approved | \$650.00 |
| 1) Bonding conductor to building steel to be 3/0 in 2500 amp service switch. 2) Remote service switches to be grounded. 3) Fire alarm service switch to be bonded and grounded. 4) Fire rated cable is not listed. 5) Verify that egress doors have panic bars. 7/29/13-Items #2, 3, and 4 not removed. 3/24/15 Swapped drawings A-Revision 5 and B-Revision 2. | | | | | | |

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|---|--------------|--|--|---|------------------------|----------|
| | 13A0169 | Roz-A-Lite Electric 163 20th Street Brooklyn NY | Requested approval for the electric service equipment proposed to be installed | 325 Lexington Avenue New York NY | Administrative Closure | \$650.00 |
| <p>1) Verify that service room is mechanically ventilated, verify door swing, panic bar on doors. 2) Provide size of main bonding jumper. 3) Tap length, to 400 amp panels not shown. 4) How are 8 sets of 400 mcm terminated to 1200 amp switch and fire pump controller? 12/19/14 Rejected 1) Transformer secondary tap lengths not shown. 2) Verify use of MI cable for special service fire pump instead of conduit. 3) Fire alarm service switch not bonded and grounded. 4) Wiring methods not shown for special service fire pump. 5) Drawings mismarked, there are 4 pages of drawing changes indicated 3 drawings. 4/7/15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 9/18/15 Rejected 9/18/15 1) Fire pump feeders undersized. 2) Verify 355' transformer secondary tap. 3) Drawing is too busy showing all prior revisions plus new revisions. New revisions were not identified by highlighting the new revisions. 4) Resubmittal required. 7/29/16 This item is void in lieu of 15A0837CO, Cal. 54026.</p> | | | | | | |
| 51780 | 13A0170 | RX Electric Inc. 121-13 14th Road College Point NY 11356 | Requested approval for the electric service equipment proposed to be installed | Federal Building 850 3rd Avenue Brooklyn NY | Approved | \$650.00 |
| <p>1) Show service entrance bus run from vault to switchgear E. 2) Sizes of main bonding jumpers not shown. 3) Second fusing not shown off of ssw #2. 4) Bus to 2500 amp disconnect switch undersized. 5) Remove neutral bond in FDS-2 disconnect switch. 6) Provide cut sheet showing listing of gen pack. 7) Service switch reversed on 1 Line. 8) Verify line and load in service switch 9) Physical does not reflect 1 line, side views. 10) 1 Line work not bubbled. 7/29/13 job finalized.</p> | | | | | | |
| | 13A0171 | Welsbach Electric Corp. 111-01 14th Avenue College Point NY 11356 | Requested approval for the electric service equipment proposed to be installed | Moynihan Station 33rd Street and 8th Avenue New York NY | On Hold | \$650.00 |
| <p>1) No disconnect link shown at transformer secondary 1200 amps sw. 2) System bonding jumper shown at transformer secondary and 1200A switches. 3) Grounding electrode not shown on drawing for fire alarm. 4) Verify type of fire rated cable for fire pumps. 5) Verify F.A. step-up transformer and ATS correctly shown on drawing. 6) 200 HP sprinkler/fire pump s.s. under size. 7) GFP not provided at generator 1200 amps overcurrent device. 8) Grounded conductors not shown with service entrance conductors at fire pumps sys. 9) Confirm that BP sw are rated for trx in rush current. 10) Confirm and indicate sources to distribution board and fuse sizes. 11/15/13 No carry over various items not addressed.</p> | | | | | | |
| | 13A0172 | B & G Electl Contractors of New York 38-22 55th Street Woodside NY 11377 | Requested approval for the electric service equipment proposed to be installed | Gateway Center II 409 Gaeway Drive Brooklyn NY | Denied | \$650.00 |
| <p>1) Drawings size submitted not as per Advisory Board rules. 2) Drawings not as per Advisory Board format. 3) Second fusing not shown. 4) Fire pump s.s. adjacent to another s.s. according room layout. 5) Switchboard main service bus undersize. 6) Main bonding jumper bus size not shown. 7) Main grounding and supplemental electrodes not shown. 8) Reviewing of drawing "Stop".</p> | | | | | | |

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|--|--------------|--|--|---|------------------------|----------|
| | 13A0173 | Woodside Electric Corp. 1408 Seabury Avenue Bronx NY 10474 | Requested approval for the electric service equipment proposed to be installed | Woodside Electric Corp. 285 East 138th Street Bronx NY | Administrative Closure | \$650.00 |
| 1) Tap conductor undersized. 2) This drawing is not approving the PV system installation. 1/9/14 Received letter from contractor dated 1/6/14 stating job cancelled. | | | | | | |
| 51769 | 13A0174 | Five Star Electric Corp. 101-32 101st Street Ozone Park NY 11416 | Requested approval for the electric service equipment proposed to be installed | Gotham West Building A 550 West 45th Street New York NY | Approved | \$650.00 |
| Verify that 3rd fusing that is bubbled is not supplied by new service switch. 7/26/13 job finalized. | | | | | | |
| 51646 | 13A0175 | AKF 1501 Broadway New York NY 10036 | Requested approval for the electric service equipment proposed to be installed | 201 East 66th Street New York NY | Approved | \$650.00 |
| 4/14/14 Swapped-1 Rev 7 and 1A-Rev 7. | | | | | | |
| 51867 | 13A0176 | Douglas Paskor, Inc. 248 Nassau Avenue Brooklyn NY 11222 | Requested approval for the electric service equipment proposed to be installed | Belmont Metals, Inc. 330 Belmont Avenue Brooklyn NY | Approved | \$650.00 |
| 1) For service 2nd fusing only. 2) Verify existing feeder to 1000 amp distribution panel. 3) Verify that 1000A distribution panel is sized accordance with 690.64(B)(2). 8/9/13 #3 not addressed. 9/12/13 job finalized. | | | | | | |
| 51647 | 13A0177 | Caruso & Sons Electrical Contracting, Inc. 1489 Blondell Avenue Bronx NY 10461 | Requested approval for the electric service equipment proposed to be installed | Time Warner Cable of New York 5120 Broadway New York NY | Approved | \$650.00 |

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|---|--------------|---|--|---|----------|----------|
| | 13A0178 | Falco Electrical Services, Inc. 8 West 38th Street, Suite 804 Brooklyn NY 10018 | Requested approval for the electric service equipment proposed to be installed | 481 8th Avenue New York NY | Denied | \$650.00 |
| Drawings submitted not in Advisory Board format. | | | | | | |
| 51648 | 13A0179 | Metropolitan Opera Lincoln Center 80 Columbus Avenue New York NY 10023 | Requested approval for the electric service equipment proposed to be installed | Lincoln Center 80 Columbus Avenue New York NY | Approved | \$650.00 |
| | | | | | | |
| 51649 | 13A0180 | Warren Ostroff Electric Inc. 102-15 159th Road Howard Beach NY 11414 | Requested approval for the electric service equipment proposed to be installed | Griffin 820 Fifth Avenue New York NY | Approved | \$650.00 |
| | | | | | | |
| 52050 | 13A0185 | Crana Electric Inc. 600A East 132nd Street Bronx NY 10454 | Requested approval for the electric service equipment proposed to be installed | UPS Distribution Facility 135-02 Springfield Blvd Queens NY | Approved | \$650.00 |
| 1) Verify that service room is mechanically ventilated. 2) Fire pump circuit conductors not fire rated and why are 2 sets of conductors being used. 3) Fire pump EGC undersized. 4) Size of main bonding jumper not shown, what is the termination lug for on the line side of the neutral link. 5) Explain note in service room that emergency conductors do not run through the service room. 6) F.P. and F.A. are not connected to roll-up generator under EM cond if they choose to occupy the premises, they won't be energized. 7) Indicate the connection box location on plan and detail of box. 9/26/13 1) Remove main bonding jumper shown at generator and fire pump and fire alarm standby disconnect means. 2) Grounding electrode not shown at fire pump and fire alarm service switch. 3) Verify clearance in front fire pump Trans-S. 11/26/13 job finalized. | | | | | | |
| 51825 | 13A0191 | Meir Electrical Corp. 423 East 78th Street New York NY 10021 | Requested approval for the electric service equipment proposed to be installed | American Jewish Committee 165 East 56th Street New York NY | Approved | \$650.00 |
| Provide size of main bonding jumper. 7/17/13 job finalized. | | | | | | |

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|--|--------------|--|--|--|----------|----------|
| 51650 | 13A0192 | Crana Electric Inc. 600A East 132nd Street Bronx NY 10454 | Requested approval for the electric service equipment proposed to be installed | Pier A 22 Battery Place New York NY | Approved | \$650.00 |
| Temp Service 1) How long will the temp service be installed? 2) Provide curve for 800 amp fuse. Job finalized 7/19/13. | | | | | | |
| 51739 | 13A0193 | Striano Electric Co., Inc. 246 Park Avenue Garden City Park NY 11040 | Requested approval for the electric service equipment proposed to be installed | Memorial Sloan Kettering 1250 1st Avenue New York NY | Approved | \$650.00 |
| Temp Service 1) How long will the temp service be installed? 2) Provide curve for 800 amp fuse. Job finalized 7/19/13. | | | | | | |
| 51755 | 13A0194 | B & G Electl Contractors of New York 38-22 55th Street Woodside NY 11377 | Requested approval for the electric service equipment proposed to be installed | Bay Plaza Fit Out 200 Baychester Avenue Bronx NY | Approved | \$650.00 |
| 1) Verify withstand rating for scan transponder. 2) 2 switches installed ahead of fire alarm stepdown transformers. 3) Provide fused switch at secondary TRX of F.A. 7/25/13 job finalized. | | | | | | |
| 51767 | 13A0195 | Striano Electric Co., Inc. 42-24 235th Street Douglaston NY 11363 | Requested approval for the electric service equipment proposed to be installed | Memorial Sloan Kettering 1250 1st Avenue New York NY | Approved | \$650.00 |
| 1) Verify switchboard equipped with rear doors. 2) Verify mechanical ventilation provide for service room. 7/25/13 job finalized. | | | | | | |
| | 13A0196 | Adco Electrical Corporation 201 Edward Curry Avenue Staten Island NY 10314 | Requested approval for the electric service equipment proposed to be installed | Empire State Building 350 Fifth Avenue New York NY | On Hold | \$650.00 |
| 1) Switchboard in 2000 amp bus undersized. 2) Doors to open outwards w/panic hardware. 3) Verify if generator is separately derived. 4) What are the other loads on open knife switches? 5) Provide detail of how new 2500 replacement switch will be installed. | | | | | | |

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|---|--------------|--|---|---------------------------------|----------|----------|
| 51651 | 13A0225 | Five Star Electric Corp. 101-32 101st Street Ozone Park NY 11416 | Requesting permission to utilize the NYC 2008 Code for Section 210.12 Exception No.1 for an installation that was designed and filed under the NYC 2007 | 116 John Street New York NY | Approved | \$350.00 |
| AIC not provided. Job finalized 7/16/13. 10/22/13 Swapped 2 drawings Rev 2. | | | | | | |
| 51703 | 13A0255 | Spieler & Ricca Electrical Co. Inc. 52-09 Van Dam Street Long Island City NY | Requested approval for the electric service equipment proposed to be installed | 770 11th Avenue New York NY | Approved | \$650.00 |
| SANDY 1) Neutral in service end box to be bonded to enclosure at 12.5 percent. 2) Verify that service room has mechanical ventilation. Job finalized 7/16/13. 4/18/14 Swapped A- Rev 2. | | | | | | |
| 51704 | 13A0257 | B & G Electrical Contractors of New York 38-22 55th Street Woodside NY 11377 | Requested approval for the electric service equipment proposed to be installed | 130 Cedar Street New York NY | Approved | \$0.00 |
| SANDY 1) How long will temp service switch be installed? 2) How are DLO cables run, are they dual listed. 3) Second fusing not shown. 4) Is service room fire rated? 5) Explain existing temporary generator. | | | | | | |
| | 13A0258 | Allan Briteway Electrical Contractors, Inc. 22-09 Queens Plaza North Long Island City NY 11101 | Requested approval for the electric service equipment proposed to be installed | 104 Broad Street New York NY | Denied | \$0.00 |
| SANDY Provide second set of drawings. 7/29/13 job finalized. | | | | | | |
| 51777 | 13A0259 | Qncc Electric 86-40 122nd Street Richmond Hill NY 11418 | Requested approval for the electric service equipment proposed to be installed | 601 Surf Avenue Brooklyn NY | Approved | \$0.00 |

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|---|--------------|---|--|---|----------|--------|
| 52225 | 13A0260 | Qncc Electric 86-40 122nd Street Richmond Hill NY 11418 | Requested approval for the electric service equipment proposed to be installed | 501 Surf Avenue Brooklyn NY | Approved | \$0.00 |
| SANDY 1) Through bus, section bus are undersized. 2) Verify that switchboard has rear hinged doors. 3) Provide second copy of drawings. 4) Relocate neutral link to disc the whole board or add neutral link for each s.s. 7/29/13- #1 not addressed. 10/17/13 Item #1 not addressed. 10/31/13 Item #1 not addressed (Sections bus at 1200A s.s undersized). 1/22/14 Rejected. Item #1 not addressed section bus in service switchboard undersized after 5 reviews. 3/14/14 job finalized. 9/25/14 Swapped A & B, Revision 4s. 1/6/15 Note: Drawings A & B Revisions 4 were already swapped on 9/25/14. | | | | | | |
| 51746 | 13A0261 | JLC Electrical Contracting 14-45 Broadway Astoria NY 11106 | Requested approval for the electric service equipment proposed to be installed | 529 West 20th Street New York NY | Approved | \$0.00 |
| SANDY Show where remote end box is located and show routing of the service entrance conductors to service equipment. Job finalized 7/26/13. | | | | | | |
| 52388 | 13A0262 | Metro Electrical Contractors, Inc. 150 52nd Street Brooklyn NY 11232 | Requested approval for the electric service equipment proposed to be installed | Bay Towers Apartment 320 Beach 100th Street Queens NY | Approved | \$0.00 |
| SANDY 1) Five feet clearance required in front of the service switch. 2) Line and load in 1600 amp service switch. 12/16/13 No revised drawings submitted. 6/19/14 Job finalized. 3/23/15 Swapped for address correction. Swapped drawing 1,2, & 3 Revision 3's. | | | | | | |
| | 13A0263 | Metro Electrical Contractors, Inc. 150 52nd Street Brooklyn NY 11232 | Requested approval for the electric service equipment proposed to be installed | Bay Towers Apartments 319 Beach 98th Street Queens NY | Rejected | \$0.00 |
| SANDY 1) Verify switchboard bus sizing. 2) Relocate neutral line on 22500A after the suppl ground and GEC. 3) Confirm clearance in front of 4000A C/T. 12/16/13 No revised drawings submitted. 6/19/14 Rejected Redesign service equipment and room layout to comply with 230.64(B)(1). | | | | | | |
| 51756 | 13A0264 | Reliant Electrical Contracting, Inc. 628 Classon Avenue Brooklyn NY 11238 | Requested approval for the electric service equipment proposed to be installed | 200 Avenue C New York NY | Approved | \$0.00 |
| SANDY 1) Show fuse types installed in fuse pull outs. 2) What is the function of the battery and inverter in service room. 7/25/13 job finalized. | | | | | | |

ADVISORY BOARD CALENDAR

May 8, 2013

| Approval # | Submission # | Applicant Name and Address | Type of Request | Installation Location | Status | Fee |
|---|--------------|---|--|---|----------|----------|
| 51770 | 13A0265 | Five Star Electric Corp. 101-32 101st Street Ozone Park NY 11416 | Requested approval for the electric service equipment proposed to be installed | 201 Pearl Street New York NY | Approved | \$0.00 |
| SANDY 1) Neutral in service end to be bonded to the enclosure size of bond to be 12.5 percent. 2) Show location of the end box and the routing the service entrance conductors to the service equipment. 3) Verify AIC on each drawing. 7/26/13 job finalized. 3/18/14 Swap no good. #2 tap conductor undersized 2000A fuse. 4/9/14 Tap conductors undersized. 5/27/15 Swapped drawings, 1,2, and 3, Revision 3s. 12/18/15 Rev 3s were already swapped on 5/27/15. | | | | | | |
| 51817 | 13A0266 | Five Star Electric Corp. 101-32 101st Street Ozone Park NY 11416 | Requested approval for the electric service equipment proposed to be installed | 2 Gold Street New York NY | Approved | \$0.00 |
| SANDY 1) Fire pump feeder conductors undersized. 2) Service switch I B and 4B fuses oversized. 3) Confirm that service switch is suitable for transformers in rush current. 4) Verify 18 sets of conductors off of 2000 amp s.s. 1A terminations. 5) Verify what the component is on the line side of the transformer, resistor or braided connection. 6) Verify the installation of the fence blocking off rear hinged door switchboards. 8/16/13 job finalized. 4/9/14 Special permission 14A0187 Denied tap rule. 9/23/14 Swapped 1,2, and 3, Revision 3. | | | | | | |
| 51652 | 13A0268 | Five Star Electric Corp. 101-32 101st Street Ozone Park NY 11416 | Requesting permission to leave as installed a manual fire pump disconnect, automatic fire pump disconnect and special service fire pump disconnect located within a service switchboard. | 2 Gold Street New York NY | Approved | \$0.00 |
| SANDY SPECIAL PERMISSION. | | | | | | |
| | 13A0270 | Sheridan Electric, Ltd. 197 Grand Street New York NY 10013 | Requested approval for the electric service equipment proposed to be installed | East 99th Street Residence 301 East 99th Street New York NY | Rejected | \$650.00 |
| 1) F.P. Emergency feeder not fire rated, verify voltage drop on normal side of fire pump. 2) Main bonding jumper undersized. 3) Emergency fire alarm switch to remote from switchboard. 4) Provide lengths of taps to disconnect switches. 5) Show size of bus to 1600 to service switch and load side of 2000. 6) Verify that neutral at generator is bonded and grounded. 7) Verify that panic hardware is installed on the doors. 8) Panel "ODP" 800 amp fuse does not coordinate with main fuse. 9) Fire pump service switch to have grounding conductor. 10) Panel ground bar undersized. 11) 1 Line drawing does not match physical. 12) Service switches not identified on room layout drawing. Job finalized 6/19/13. 4/14/14 Rejected 1-FA and FP have 2 switches installed prior to feeding equipment on the emergency side. 3/19/15 Swapped drawing 1 & 2, Revision 3's. 4/21/15. Rejected detailed revisions not noted in title block. Job to be refiled. | | | | | | |
| 51653 | 13A0273 | Martin Dorkin, Licensed Electrician 547 Coney Island Avenue Brooklyn NY 11218 | Requesting permission to install overhead service entrance conductors in rigid non metallic conduit in a corrosive environment. | 42 Falmouth Street Brooklyn NY | Approved | \$0.00 |