

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
51073CO		Requested approval for the electric service equipment proposed to be installed	Approved	\$0.00
Carry over from February 15, 2012 meeting. 1) Verify that service switchboard complies with 230.64(4) or 408.60(F), elevation drawing of end box not shown. 2) Neutral not bonded in 1200 amp service switches. 3) Electrical contractor to provide letter for address correction. 4) Provide signage that indicates the location of the lower level service room. 5) Relocate doors to original layout to allow egress from dedicated service space without passing in front of other equipment. 9/15/14 Job finalized.				
52406	12A0000CO2	Requested approval for the electric service equipment proposed to be installed	Approved	\$0.00
Carry over from August 15, 2012 meeting				
52537	13A0350	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
1) Remove gen main OCPD, so no OCPD ahead of fire pump switches. 2) indicate load shedding o ensure continuous power. 3) Provide LSIG on OCPD energizing service board. 4) Provide detail on the microsteam relay and utility interlock connection. 5) Provide listing documentation from a NRTL for the generator. 9/23/14 Job finalized. 1/14/15 Swapped Drawings 1 and 3 , Revision 3.				
	13A0712CO3	Requested approval for the electric service equipment proposed to be installed	On Hold	\$0.00
Carry over from June 11, 2014 meeting. 1) Gen has GFI alarm, must be trip unit. 2) Gen cuts missing, UPS, and sync board. 3) Clarify Sequence of Operation table w/ devices. 4) UPS interlock and camlock details.				
	14A0193CO	Requested approval for the electric service equipment proposed to be installed	Rejected	\$0.00
Carry over from April 9, 2014 meeting. 1) Show size of service bus feeding the service switches. 2) 1200 amp feeder to 750 KVA transformer undersized. 3) Bus sizes in MSWB and RBLE switchboards not shown. 9/16/14 Ok, With the stipulation that the gen-set is field evaluation and listed by an NRTL by the time DOB inspects the electrical installation. 9/29/16 New submittal is required, too may incorrect changes to drawings review and resubmit, changes were made and not identified on drawings				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
52408	14A0219CO	Requested approval for the electric service equipment proposed to be installed	Approved	\$0.00
<p>Carry over from May 7, 2014 meeting. 7/8/2020 1.Please provide signed and sealed coordination study 2.Verify the FA-ATS size 3.Undersized conductor at the incoming 800A retail trans-s 4.Fix the typos on the T-FA transformer APMS rating 5.ATS-SBY is undersized 6.Confirm 2-hour fire rated room and panic bars on the doors. 12/24/2020 Amended Dwgs# 1,2,3 & 4 Rev 6 Disclaimer: Please note that Swap approval is only for new changes to original approved DWG as noted or marked on the updated DWG. It is the applicant's responsibility to clearly mark and note all changes to original approved DWGs</p>				
52463	14A0222	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
<p>Verify that service conductors are not installed with non service conductors. 8/11/14 Job finalized.</p>				
52688	14A0230	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
<p>1) Provide documentation from a NRTL showing that generator and switchboard is listed as a complete assembly. 2) Grounding electrode conductor to be terminated in remote service switches. 3) Fire pump conductors to fire pump undersized, EGC's undersized. 12/22/14 Job finalized. With the stipulation: This drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review. The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing Laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review. NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>				
52407	14A0278	Requesting permission on an installation where the equipment grounding conductors are undersized to allow to switch the 600MCM neutral conductors with the 1/0 equipment grounding conductors in each raceway. Tape the 600MCM neutrals green and tape the 1/0 equipment grounding conductors white at each end of the conductors and all other accessible locations. According to attached calculations and reduced neutral calculations the neutrals and equipment grounding conductors will be oversized on the 2000 amp feeders.	Approved	\$350.00
<p>Code: 200.6(B) and 250.119(A).</p>				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
52491	14A0280	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
<p>1) Grounding electrode conductor to terminate in all remote service switches. 2) Equipment grounding conductor to fire pump undersized. 8/28/14 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 2/23/17 - swap dwg "LNY12005" REV 2 1 of 3, dwg "SNY0395776" REV 1 3 of 3 8/24/17 - 1) Tap cond from SS # 1 is undersized, the provision of 240.4(B) shall not be permitted for Tap cond. - sec 240.21(B) 2) FA Tap to be before disconnect link - sec 760.41(A) 10/24/17 - swap dwg 1 of 3 rev 4 12/18/17 - Swap dwg with Rev 5 No More Swaps</p>				
52492	14A0281	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
<p>1) Short circuit study to be performed by a PE and the PE stamp. 2) Verify bus sizes in DSB-MBSA, DSB-MC. 3) Provide neutral links in service switches 3,4, and 5. 4) Why are 3 devices shown on 1 line when they are not shown in the service room 110.2(B)(4)? Note: Fire rated Enclosures must comply with the following: 1) A.P.E. or R.A. must file a PW1 as an Alt 3. 2) A Special Inspection TR1 form must be submitted by a licensed fire inspection agency to sign off on the fire proofing installation. 3) The fire proofing must be performed by a certified fire proofing installer. 8/28/14 Job finalized. Note: Fire Rated Enclosures must comply with the following: 1) A.P.E. or R.A. must file a PW1 as an Alt 3. 2) A Special Inspection TR1 form must be submitted by a licensed fire inspection agency to sign off on the fire proofing installation. 3) The fire proofing must be performed by a certified fire proofing installer.</p>				
	14A0285CO	Requested approval for the electric service equipment proposed to be installed	Rejected	\$0.00
<p>Carry over from June 11, 2014 meeting. 1) SS #B-Verify bonding and grounding and neutral link, S6, W6 on ground bus on both service Switchboards. 2) Provide cut sheet of generator with switchboard showing that it is listed as a complete assembly, documentation from a NRTL. 3) F.A. taps must be fused safety switches. 9/23/14 Rejected. Fire alarm taps must be fused safety switches. 10/30/14 Job finalized. With the stipulation: This drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review. The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing Laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review. NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 2/16/16 Rejected 1) Equipment grounding conductors to fire pumps undersized. 2) Both drawings marked revision 6 without showing six revisions that were made in the title block.</p>				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
52657	14A0287	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
<p>Provide listing documentation from a NRTL for the genset. 12/2/14 With the stipulation: This drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review. The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing Laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review. NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 4/10/2017 - 1) Comply with 408.60 (A) 2) Provide vertical bus size of 'ESB' Panel. 3) Physical doesn't match one line. 6/26/17 - swap dwgs A rev 3, B & C Rev 2. 8/21/17 1) Provide vertical buses size in 'MSSB-EX' & 'SRP-T'. 2) Bus bar connected to 3000A sw in "MDB" is undersized.. 3) Conds feeds 200KW load bank is undersized. 4) Clearly label new and existing work. 5) Cond. Feeds "SRP-T" normal side is undersized. 11/22/17 - swap dwg A-Rev 5; B-Rev 2, C-Rev 3; added dwg A1 Rev 0</p>				
	14A0293	Requested approval for the electric service equipment proposed to be installed	On Hold	\$650.00
<p>1) MS-B verify 1/0 conductors to 30 amp switch. 2) Provide load calculations for services as per Section 230.42(A)(2) Exception for service entrance conductors or increase sec's to 600 MCM. 3) Fire alarm s.s. to be grounded. 4) Provide main in generator panel 408-36. 5) Show feeder size to elevator ATS emergency side. 6) MSA verify that the lugs in the 400 amp disconnect switches can terminate 900 MCM conductors. 7) Verify emergency side 400 amp switch with 2 sets of 750 KCM terminated on it. 7/25/14 Rejected 1. Item 7 not addressed. 2. Provide listing documentation for generator set showing that it is listed as a complete assembly. 1/6/15 Job finalized With the stipulation: This drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review. The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing Laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review. NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements .Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
	14A0318	Requested approval for the electric service equipment proposed to be installed	On Hold	\$650.00
<p>1) Service room to be mechanically ventilated. 2) Neutrals not bonded to enclosures, grounding electrode conductors terminated to ground bus SDB1 and SDB2. 3) Supplemental ground not shown. 4) Length of taps not shown and equipment grounding conductors are undersized for retail tenants. 5) Tap conductor to 100 and 800 disconnect switches undersized. 6) Label transformers in the service room. 7) Where are the transformers for the fire pumps located? 1 line notes don't match service room drawing. 12/31/2018- 1) Verify FA switch emergency side is 100A or 150A. 2) Confirm that generator is SDs. With the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector's review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector's review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code.</p>				
52409	14A0324	Requesting permission due to lack of space inside the basement service area to leave as installed service equipment for cell site on the exterior of the building not grouped together with the other service equipment.	Approved	\$0.00
With the stipulation that signage is provided at each service location indicating where the other service is located.				
52410	14A0325	Requesting permission to utilize Article 690 of the 2014 NEC to allow the installation of listed 1000 volt solar photovoltaic equipment systems to be installed on two buildings.	Approved	\$0.00
52411	14A0327	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
	14A0328	Requesting permission to install GFCI receptacles in lieu of installing insulated copper equipment grounding conductors in patient care areas due to the hardship of replacing the cables.	Denied	\$350.00
Code: 517.13(B)				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
	14A0329	Requesting permission to install multi outlet assemblies with rubber cords and plugs for rows of trading desks where the desks can be easily removed and new updated desks inserted back in place	Denied	\$0.00
400.7(6) and 380.2(B)(7)				
52496	14A0334	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
1) New cover letter with contractor's information required. 2) Show incoming AIC. 3) Will a generator be installed? Are there other service rooms in the building? 9/9/14 Job finalized.				
	14A0335	Requested approval for the electric service equipment proposed to be installed	Pending	\$650.00
1) New 800 amp service switch requires neutral conductors and bonding and grounding. 2) 5' clearance required in front of service switch.				
52444	14A0336	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
52412	14A0337	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
OR				
52413	14A0338	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
OR				
52414	14A0339	Requesting permission to install branch circuits as per Section 210.60(A) and (B) in a building classified as a student apartment (multi-dwelling) and classified as a dormitory as per the NYC zoning resolution.	Approved	\$0.00

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
52415	14A0341	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
OR				
52461	14A0342	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
1) Provide warning signs on switches that terminals of switches may be energized in the open positions. 2) Disconnects for co-gens reversed. 8/8/14 Job finalized. 4/21/15 Swapped Drawings A-Revision 5 and B-Revision 2.				
	14A0345	Requested approval for the electric service equipment proposed to be installed	Denied	\$650.00
1) Equipment grounding conductors on line and load side of fire pump undersized. 2) Provide manufacturer's cut sheets of switchgear and SEB. 3) Show size of main bonding jumper. 4) Show length of transformer secondary taps. 5) Transformer secondary switches to be grounded. 6) EMT cannot be installed in wet locations(underground). 4/21/15 Denied. 1) Item #1 partially addressed see Table 250.122. 2) Manufacturer of end box not note. 3) Transformer secondary grounds to be made at transformer or disconnect switch not both locations. 4) What is RGD in concrete slab? 5) Corrections not to be bubbled. 6) Fire pump service switch to be grounded. 7) Main bonding jumpers installed on load side of neutral links, Why is there one main neutral link feeding other neutral links?				
	14A0347	Requested approval for the electric service equipment proposed to be installed	Pending	\$650.00
1) Explain 500 MCM cu to 1/4"x3" cu ground bar in switchboard in existing service switches. 2) Show incoming AIC.				
52416	14A0348	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
52417	14A0349	Requesting permission to leave as installed service equipment on the exterior of a commercial building that does not have any common areas	Approved	\$350.00
Code: 230.70(A)(1)				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
52418	14A0350	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
With Note: It is not recommended to use Unity Power Factor. 3/11/16 F.A. sw must be in the service room. 9/6/16 Swapped A-Revision 5.				
52419	14A0351	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
1/28/16 Swapped Revision 1				
52661	14A0352	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
1) Verify if the taps will be made with AL or CU and verify EGC sizes. 2) Provide cuts for series rating of BRH280 with Class T fuses. 9/11/14 1. Item #1 not addressed, type of conductors not identified on load side of 2 gang meter to 60A disconnect switches and EGC to be #6. Are copper or aluminum EGC's being installed on taps to 2. 400 and 1 .200 amp disconnect switches, if the 3/0 are aluminum the 3/0 are aluminum they are undersized. 12/5/14 Rejected. 1) EGC's on load side of 2 gang meters to disconnect switches undersized. 2) Verify wiring method (though's) from 400 amp trans S to 400 amp disconnect switches. 12/8/14 Job finalized Contractor appeared in office to correct drawing and removed above.				
52495	14A0353	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
1) Verify that generator is existing and not on separately derived system. Show generator on 1 line drawing. 2) Show sizes of bus feeding the service switches. 3) Bus undersized in service switchboards for Equinox gym and SS1 Winward school. 9/9/14 Job finalized.				
	14A0355	Requested approval for the electric service equipment proposed to be installed	Pending	\$650.00
Reduce 1200 amp fusing on existing feeders to proper size.				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
	14A0358	Requested approval for the electric service equipment proposed to be installed	On Hold	\$650.00
<p>1) Please use staples instead of paper clips for generator cut sheets and coordination studies! 2) Coordination study to be performed by a PE with sealed signature. 3) Provide listing documentation from an NRTL for the generator as a complete system with switchboard and battery changer. 4) Portable generator to comply with 700.6(G). 5) Is ATS and panel EDP feeding life safety loads? 6) Why is FDS-1 switch shown on 1-line 3rd device? 7) Job address not in title block. 8) Grounding electrode conductor to be terminated in all remote service switches. 9) 2 fire alarm switches installed prior to FACP's. 10) Equipment grounding conductors undersized for fire pump. 8/20/14 Items 3,9, & 10 not addressed.</p>				
	14A0362	Requested approval for the electric service equipment proposed to be installed	On Hold	\$650.00
<p>1) Provide mechanical ventilation in the service room. 2) Provide coordination study on emergency side from P.E. 3) Show details of MI connections to 75 degree devices.</p>				
52788	14A0364	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
<p>Provide listing documentation from on NRTL for the gen set. 9/29/14 Rejected. Generator information received does not indicate that the generator, feeders and disconnect switch is listed as a complete assembly. 3/4/15 With the stipulation this drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review. The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing Laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review. NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>				
52420	14A0366	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
<p>3/25/15 Swapped drawing A, Revision 1. 1/21/16 Swapped drawing A-Revision 2. 9/6/16 Swapped drawing A-Revision 3 and Drawing B-Revision 1. No more swaps accepted, a new submission is required.</p>				
52421	14A0367	Requesting permission to replace 10 sets of 600 MCM cu conductors and 10-4" conduits from the utility vault to an existing 4000 amp service switch due to water leaking from the vault into the conduits.	Approved	\$0.00

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
	14A0369	Requested approval for the electric service equipment proposed to be installed	Denied	\$650.00
1) Bus undersized in 2000 amp service switches. 2) Confirm that clearance in front of S.E.B. is acceptable to Con Ed. 3) Clarify DP-2 is existing-see elevation. 3/23/15 1) Line and load mixed together in Con-Ed box and cubicle next to Con-Ed box. 2) 3' clearance required in front Con ED box.				
52452	14A0370	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
Verify that existing switchboards are grounded. 7/31/14 Job finalized.				
52458	14A0371	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
1) Provide warning signage on rear of switchboard indicating not to remove rear covers. 2) Show existing 400 amp disconnect switches and panel in service room. 3) Block space behind new ss#2. 8/8/14 Job finalized.				
52422	14A0372	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
52423	14A0375	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
10/6/15 Swapped drawing 1, Revision 1.				
52424	14A0376	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
52459	14A0377	Requested approval for the electric service equipment proposed to be installed	Approved	\$0.00
SANDY 1) Feeders to 1200 amp panelboard overfused. 2) Provide short circuit CDLC at meter bank. 8/8/14 Job finalized.				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
	14A0379	Requested approval for the electric service equipment proposed to be installed	Rejected	\$650.00
1) Drawing not in Advisory Board format. 2) Is there an existing service switchboard containing all service switches with 1 point of entry or are switches separate with separate points of entry? 3) Coordination study to be performed by a P.E. and stamped. 4) Provide scope of work by note on drawing. 9/19/14 Same comments as above.				
52484	14A0380CO	Requested approval for the electric service equipment proposed to be installed	Approved	\$0.00
Carry over from May 7, 2014 meeting. Correct E transformer designation on plan. 8/22/14 Job finalized.				
52425	14A0381	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
9/6/16 Swapped drawing 1-Revision 1. With the stipulation: Fire Rated Enclosure's must comply with the following: 1. A P.E. or R.A. must file a PW1 as an AIT 3. 2. A Special Inspection TRI form must be submitted by a licensed fire inspection agency to sign off on the fire proofing installation. 3. The fire proofing must be performed by a certified fire proofing installer.				
52426	14A0382	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
address has an a.k.a 47-00 33rd Street.				
	14A0383	Requested approval for the electric service equipment proposed to be installed	Administrative Closure	\$650.00
1) Relocate meter pan to provide 5' clearance in front of service switch. It is recommended to relocate new apartment distribution board to left wall to provide better egress. 8/26/14 Job finalized. 4/2/15 Void as per Approval number 52509.				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
52427	14A0384	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
OR				
52428	14A0385	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 3/3/2017 - swap dwg # ACS-D-11609 rev - 1				
52429	14A0386	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
9/23/14 Swapped Revision 1.				
52430	14A0387	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
OR				
52431	14A0388	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
52432	14A0389	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
52433	14A0390	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
swap dwg 1 Rev 1				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
52434	14A0391	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
2/17/16 Swapped drawing 1, Revision 1.				
52489	14A0392	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
1) Fire pump feeder to be fire rated. 2) Verify size of service bus 2- 1/4"x4" or provide load calculations 230.42. 8/28/14 Job finalized 2/7/18 - swap dwg 1 Rev 2				
52485	14A0393	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
Provide manufacturer's cut sheet of inverter and provide listing documentation from a NRTL for the inverter. 8/26/14 Job finalized.				
52683	14A0395	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
<p>1) Neutral conductor feeding fire pump service switch undersized 250.24(c) (1). 2) Transformer secondary grounds to be connected to building steel or grounding electrode. 3) Provide listing information from a NRTL showing that the gen set is listed as a complete assembly. 8/28/14 Provide manufacturer's installation instructions for the particular model gen-set being installed. 12/19/14 Job finalized. With the stipulation:</p> <p>This drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing Laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code.</p> <p>Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 3/24/16 Swapped drawings 1 and 2-Revision 2. 7/13/17 - ok, swap dwg# ACS-D-11557- 1&2 rev 3. 9/6/18 Swap dwg #1 and 2-Revision 4.</p>				
52435	14A0399	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00
3/14/16 Swapped Drawing 1, Revision 1.				

ADVISORY BOARD CALENDAR

July 16, 2014

Approval #	Submission #	Type of Request	Status	Fee
52436	14A0400	Requested approval for the electric service equipment proposed to be installed	Approved	\$650.00