



Plumbing Division
Dry Pipe Valve Tests

Date
Premises
Boro
Batt.
Height
Stories
Feet Area
Construction
Standpipe
Operator Licensed
Sprinkler
Operator Licensed
Classification
Nature of Occupancy

Dry Pipe Valve Tests

Dry Valve #1

Dry Valve #2

SIZE, MAKE AND MODEL OF DRY VALVE
PRESSURE (lbs.) BEFORE TEST AIR WATER
DRY VALVE OPERATED AT AIR PRESSURE TIME
WATER REACHED INSPECTOR'S TEST VALVE (MIN. SEC.)
OPERATION SATISFACTORY
DRY VALVE PROPERLY RESET
ALARMS OPERATED

SIZE, MAKE AND MODEL OF DRY VALVE
PRESSURE (lbs.) BEFORE TEST AIR WATER
DRY VALVE OPERATED AT AIR PRESSURE TIME
WATER REACHED INSPECTOR'S TEST VALVE (MIN. SEC.)
OPERATION SATISFACTORY
DRY VALVE PROPERLY RESET
ALARMS OPERATED

Quick Opening Devices

MAKE AND MODEL
DRY VALVE OPERATED AT AIR PRESSURE TIME
WATER REACHED INSPECTOR'S TEST VALVE (MIN. SEC.)
OPERATION SATISFACTORY
DRY VALVE PROPERLY RESET
ALARMS OPERATED

MAKE AND MODEL
DRY VALVE OPERATED AT AIR PRESSURE TIME
WATER REACHED INSPECTOR'S TEST VALVE (MIN. SEC.)
OPERATION SATISFACTORY
DRY VALVE PROPERLY RESET
ALARMS OPERATED

Recommendations:

Inspector (print) Inspector (signed)

Report to : Div. of Fire Prevention
Fire Department