

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53511	15A0035	Walsh Electrical Contracting Inc. 15 Newark Avenue Staten Island NY 10302	Requested approval for the electric service equipment proposed to be installed	New York Wheel 155 Richmond Terrace Staten Island NY	Approved	\$650.00
1) 5' clearance required in front of service equipment. 2) Verify future load conductors for service switches 1,2, 3 and 4. 3) 2nd fusings not shown. 4) How long will temp service be installed? 2/11/16 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53165	15A0156CO	Demand Electric, Inc. 230 49th Street Brooklyn NY 11220	Requested approval for the electric service equipment proposed to be installed	Brooklyn Army Terminal 80 58th Street Brooklyn NY	Approved	\$650.00
Carry over from March 18, 2015 meeting. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
	15A0283CO	E-J Electric Installation Co. 46-41 Vernon Blvd. Long Island City NY 11101	Requested approval for the electric service equipment proposed to be installed	Cornell Central Utility Plant 1 Main Street Roosevelt NY	On Hold	\$0.00
Carry over June 17, 2015 meeting. Also, see 15A0455. 1) Verify that ATS' in the service room are not for life safety. 2) Provide HP ratings for future fire pumps or remove them from drawings, can't approve drawing without them. 3) Equipment grounding conductors undersized for service entrance connectors cup-E. 4) Drawing AB20 3 of 3 4 pole ATS on non separately derived system, How will gen be shut down? 5) Provide site drawing and routing of feeders 225.32. 6) Verify that switchboard complies with 408.60(F). 7) Provide coordination study that can be read, not reviewed. 8) AB20 3 of 3 EGC off generator undersized. 9) AB20 3 of 3 provide fused disconnect on load side of F.A. ATS.						
	15A0344CO	Hugh O Kane Electric Company, Inc. 90 White Street New York NY 10013	Requested approval for the electric service equipment proposed to be installed	101 Barclay Street New York NY	On Hold	\$0.00
Carry over from July 15, 2015 meeting. 1) Provide heat rise testing method. 2) Show 1000 KVA substations @ 480 volts. 3) Provide grounding scheme. 4) Show key interlocking scheme.						
	15A0386CO	S.J. Electric, Inc. 601 Union Street Brooklyn NY 11215	Requested approval for the electric service equipment proposed to be installed	7 West 21st Street New York NY	Rejected	\$650.00
Carry over from July 15, 2015 meeting. 1) Explain how reduced neutral were calculated from apartments. This item addressed by sending in section 220.61 of the NEC. No calculations on how calculations were done. 9/18/15 Rejected. 1) Items 1 and 2 not addressed.						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
	15A0415	E-J Electric Installation Co. 46-41 Vernon Blvd. Long Island City NY 11101	Requested approval for the electric service equipment proposed to be installed	370 Jay Street Brooklyn NY	Denied	\$650.00
<p>1) Short circuit study to be performed and stamped by a PE. 2) EGC to fire pump service switch undersized. 3) Verify that service bus complies with Section 368.119. 4) M52-load side bus of 1600 amp disconnect switch undersized. 5) Generator floor plan not submitted. 6) Verify electrical contractors office location with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 1/28/16 1) Item 1 not addressed. 2) 1600 amp emergency feeder to "EMSWB" not derated, conduit overfilled. 3) Item #4 not addressed. 4) More work added to original drawing requires a new filing and review. 5) Staple coordination study together in the future.</p>						
53265	15A0419	Milad Contracting Corporation 59-01 39th Avenue Woodside NY 11377	Requested approval for the electric service equipment proposed to be installed	IS 239K 2401 Neptune Avenue Brooklyn NY	Approved	\$650.00
<p>1) Show type of fuse for 4000A service switch. 2) Through bus undersized to 2000 amp disconnect switch, with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 10/6/15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						
53166	15A0422	Lippolis Electric, Inc. 3396 East Tremont Avenue Bronx NY 10461	Requested approval for the electric service equipment proposed to be installed	153 Remsen Street Brooklyn NY	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						

# ADVISORY BOARD CALENDAR

August 12, 2015

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53350	15A0426	Sant-Tec Electric Inc. 305 East 110th Street New York NY 10029	Requested approval for the electric service equipment proposed to be installed	The Pod Hotel 626 Driggs Avenue Brooklyn NY	Approved	\$650.00
1) Fire pump conductors and equipment grounding conductors undersized, fire pump emergency feeder fusing undersized. 2) Show SEC's to fire alarm S.S. 3) Show size of section bus feeding 2000 amp s.s. 4) Show vertical bus in DB-2. 5) Relocate jockey pump tap ahead of the F.P. controller(RSTS and Cont). 12/3/15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53192	15A0430	Allran Electric of NY 120 Broadway, 36th Floor New York NY 10271	Requested approval for the electric service equipment proposed to be installed	450 West 33rd Street New York NY	Approved	\$650.00
1) Verify that service switchboard complies with Section 408.60(F). 2) Add generator notes to drawing. 8/20./15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53167	15A0442	M.R. Electrical Service LLC 204 Walworth Street Brooklyn NY 11205	Requested approval for the electric service equipment proposed to be installed	833 Monroe Street Brooklyn NY	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 9/30/16 Swapped drawing 1-Revision 2						
53394	15A0446	Gold Star Electrical, Inc, 59-24 57th Street Maspeth NY 11378	Requested approval for the electric service equipment proposed to be installed	Findlay Plaza 1201 Findlay Avenue Bronx NY	Approved	\$650.00
1) Equipment cut sheets not provided, is equipment listed provide documentation. 2) Transformer tap lengths not shown. 10/6/15 Rejected. Listing information for SEL-751-Feeder protected relay not provided. 12/24/15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 5/18/16 Swapped drawing A-Revision 1 and Drawing B-Revision 2.						
53263	15A0450	Alef Electric Inc. 247 West 38th Street New York NY 10018	Requested approval for the electric service equipment proposed to be installed	45-11 33rd Street Long Island City NY	Approved	\$650.00
1 Line does not match physical 400 and switch not shown. 10/5/15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
	15A0455CO	Spieler & Ricca Electrical Co. Inc. 52-09 Van Dam Street Long Island City NY	Requested approval for the electric service equipment proposed to be installed	1 East Loop Road Roosevelt NY	On Hold	\$0.00
<p>Carry over from July 15, 2015 meeting. Also, See 15A0283. 1) Verify which # this building is. 2) Identify which switchboards are feeding the equipment on this drawing from E-J Electrical, 15A0283 SB-CUP-E 2500A s.s. 3) Provide mechanical ventilation in new electrical room. 4) Reidentify service room as electrical room. 5) Verify that all equipment in the service room is being fed from the 2500 A disconnect switch FA and FS. 6) Show drawing of routing and feeders 225.32. 7) Are 750 KVA transformers 3rd fusing. If not, show connection, verify from manufacturerer minimum clearance between transformers. 8) Service switch KRPC fuse doesn't coordinate with 1200 A A4BQ fuse in Drawing #2. 9) Verify that 60A F.A. switch is on the line side of transformer, FA not on 1 Line.</p>						
53250	15A0467CO	Livingston Electrical Assoc., Inc. 162-20 77th Road Flushing NY 11366	Requested approval for the electric service equipment proposed to be installed	855 6th Avenue New York NY	Approved	\$0.00
<p>Carry over from July 15, 2015 meeting. 1) with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review. The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review. NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 2) Room layout for 1040KW genset. 9/16/15 Job finalized. This drawing approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review. The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review. NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						
54023	15A0470	Adco Electrical Corporation 201 Edward Curry Avenue Staten Island NY 10314	Requested approval for the electric service equipment proposed to be installed	National Tennis Center Flushing Meadows, Corona Park Flushing NY	Approved	\$650.00
<p>1) Transformer secondary taps exceed 25'. 2) Show lengths of transformer secondary taps. 3) Bus in 3000 amp switchboard to comply with 408.60(E)(2) and 408.60(E)(5). 4) Indicate rating of F.P. wiring. 5) Provide signed letter addressing how all the issues in the coordination study are being complied with. 7/22/16 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
	15A0475	E-J Electric Installation Co. 46-41 Vernon Blvd. Long Island City NY 11101	Requested approval for the electric service equipment proposed to be installed	The Rockefeller University 1236 York Avenue New York NY	On Hold	\$650.00
<p>1) Identify which switchboard is the existing board on the room layout, switchboards not identified as ESW-CRC. 2 Coordination study from a P.E. not submitted. 3) 3 sets of 4/0 fused at 1200 amps and conduit size. 4) Transformer secondary circuit breaker set to high. 5) Verify that normal and emergency dist. are not in same room with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code</p>						
	15A0477	Kleinknecht Electric Company, Inc. 252 West 37th Street, Suite 1402 New York NY 10018	Requested approval for the electric service equipment proposed to be installed	437 Madison Avenue New York NY	Administrative Closure	\$650.00
<p>1) Provide 2nd set of genset cut sheets. 2) Is emergency switchboard is feeding life safety. If yes, show the systems on 1 Line.with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 10/6/15 Rejected Generator main switch to be ground fault type. 3/23/16 Void in lieu of Cal. #53617, Submission #16A0138.</p>						
53271	15A0478	E-J Electric Installation Co. 46-41 Vernon Blvd. Long Island City NY 11101	Requested approval for the electric service equipment proposed to be installed	Brooklyn Navy Yard, Bldg. 77 63 Flushing Avenue Brooklyn NY	Approved	\$650.00
<p>1) Verify compliance with 408. 60(F), how will conduit enter the rear of medium voltage switches? 2) How long will temp service be in use? 3)Add general notes 10/6/15 Job finalized.</p> <p>Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements</p>						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53267	15A0479	Zin Electrical, Inc. 1267 Utica Avenue Brooklyn NY 11203	Requested approval for the electric service equipment proposed to be installed	130 East 82nd Street New York NY	Approved	\$650.00
<p>1) 1 Line does not match manufacturer's cut sheet of switchboard(bus sizes) . 2) Ground bus not shown on 1 Line. 3) Correct types to show 2-3" conduits on load side of 600 amp disconnect switch with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review. The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review. NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 10/6/15 Job finalized. This drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review. The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review. NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						
53802	15A0480	Wade Electric, Inc. 30-91 12th Street Long Island City NY 11102	Requested approval for the electric service equipment proposed to be installed	327 East 64th Street New York NY	Approved	\$650.00
<p>1) Correct typo's for switch sizing and fuses in distribution panel. 2) Provide main in DP-B-(misidentified as service). 3) Where is DP-B?. 10/5/15 Rejected. DP-B does not comply with 240.21(B)(1). 2/18/16 Rejected. DP-B does not comply with 240.21(B)(1). 5/3/16 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						
53262	15A0482	Top Shelf Electric Corporation 4386 Victory Boulevard Staten Island NY 10314	Requested approval for the electric service equipment proposed to be installed	180 Franklin Avenue Brooklyn NY	Approved	\$650.00
<p>1) Provide short circuit curves between service switches and Q5H circuit breakers. 2) 3 service switches identified as #7's. 9/30/15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53307	15A0485	B & G Electl Contrs of NY, Inc. 38-22 55th Street Woodside NY 11377	Requested approval for the electric service equipment proposed to be installed	225 East 39th Street New York NY	Approved	\$650.00
<p>1) Transformer secondary taps undersized to 400A disc's. 2) identify switchboard MSB-A in service room. 3) Vita link cable cannot be installed in conduit. 4) How much meter banks taps be made? 5) Provide calculations for meter bank loads. 6) Verify 4 conductors feeding transformer. 7) Verify short circuit curve Fu ss #4A MCB DP-3, with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 10/30/15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						
53184	15A0486	Right Away Electric LLC 56-12 Andrews Avenue Maspeth NY 11378	Requested approval for the electric service equipment proposed to be installed	6 Water Street New York NY	Approved	\$650.00
<p>This is drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						
53185	15A0487	R.J. Russo Electric Co. 45-57 Bell Blvd. Bayside NY 11361	Requesting permission to utilize Article 690 of the 2014 NEC to allow the installation of listed 1000 volt solar photovoltaic equipment to be installed on a building.	940 St. Nicholas Avenue New York NY	Approved	\$0.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
	15A0488	Megaris Electrical Contracting 21-20 45th Road Long Island City NY 11101	Requested approval for the electric service equipment proposed to be installed	555 Broome Street New York NY	Denied	\$650.00
<p>1) Verify size of SEC's to fire pump service switch. 2) Fire rate fire pump emergency feeders. 3) Generator neutral not to be bonded and grounded. 4) Tapped conductors feeding 400 amp disconnect switches undersized. 5) Panel DPA 1 Line does not match physical with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 10/6/15 Rejected. 1) Fire pum is 120/208 volt 230 volt FLA is incorrect, how will MI cables be terminated on emergency side, the normal feeder is undersized, if transition boxes are being used for MI cable show it on the 1 Line. 3/22/16 Denied MI cable not properly installed.</p>						
53177	15A0490	B & G Electl Contrs of NY, Inc. 38-22 55th Street Woodside NY 11377	Requested approval for the electric service equipment proposed to be installed	St. Patrick's Cathedral 625 5th Avenue New York NY	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53164	15A0491	J.J. Rosenberg Electrical Contractors, Inc. 27 Herkimer Place Brooklyn NY 11216	Requested approval for the electric service equipment proposed to be installed	NY Institute of Technology 1855 Broadway New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53176	15A0492	C.M. Richey Electrical Contractors, Inc. 712 Fifth Avenue Brooklyn NY 11215	Requested approval for the electric service equipment proposed to be installed	U.C.P of NYC 80 West End Avenue New York NY	Approved	\$650.00
<p>with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						
53509	15A0493	John Stassi, Licensed Electrician 4347 Hylan Boulevard Staten Island NY 10312	Requested approval for the electric service equipment proposed to be installed	Hayden on the Hudson 4455 Douglas Avenue Bronx NY	Approved	\$650.00
<p>1) Verify that VFD cables are listed, provide manufacturer's installation instruction that cable is listed to installed in conduit, how are 2 sets installed in 3-3" conduit. 2) Where will the VFD PVC jacketed cables be installed. 3) Provide copy of field evaluation by NRTL at time of inspection. 4) Show length of transformer secondary conductors. 5) EGC load side of transformer undersized. 2/11/16 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 5/24/16 Swapped drawing A071501- Revision 2.</p>						
53186	15A0496	I.P. Electrical Inc. 143 30th Street Brooklyn NY 11232	Requested approval for the electric service equipment proposed to be installed	AC Hotel 18 West 56th Street New York NY	Approved	\$650.00
<p>This drawing approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53162	15A0497	Kleinknecht Electric Company, Inc. 252 West 37th Street, Suite 402 New York NY 10018	Requested approval for the electric service equipment proposed to be installed	Wella 599 Broadway, 3rd Floor New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53150	15A0501	New Phase Electrical Contractors, Inc. 725 East 136th Street Bronx NY 10454	Requested approval for the electric service equipment proposed to be installed	2350 5th Avenue New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53178	15A0503	B & G Electl Contrs of NY, Inc. 38-22 55th Street Woodside NY 11377	Requested approval for the electric service equipment proposed to be installed	2 St. Anns Avenue Bronx NY	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						

# ADVISORY BOARD CALENDAR

August 12, 2015

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53553	15A0504	Pinnacle Electric 130-45 91st Avenue Richmond Hill NY 11418	Requested approval for the electric service equipment proposed to be installed	44-30 Purves Street Queens NY	Approved	\$650.00
<p>1) Where is the SEB located, verify 12 sets of service entrance conductors and EGCs. 2) Verify sizes of EGC's. 3) Grounded conductor to be brought to fire pump service switch. 4) GEC undersized to service switch #5. 5) GEC undersized to MDP2-1 thru 3. 6) Verify by note under panel EMDB-1 whether 3 or 4 for ATS' will be used from panel EMDB-1.with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 10/6/15 Rejected. 1) Service entrance conductors to be concrete encased from end box to service room, provide length of secs. 2) Grounding electrode conductor undersized service switch #5. 3) Room layout drawing is revision 1 but does not indicate any changes. 12/24/15 Rejected. 1) Drawings 1 of 3 and 2 of 3 should be Revision 2s. 2) Layout drawings to be Revision 2, not 9. 2/25/16 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 2/25/16 Job finalized. This drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						
53163	15A0506	Unity Electric Co., Inc. 65-45 Fresh Meadow Lane Flushing NY 11365	Requested approval for the electric service equipment proposed to be installed	Intercontinental 111 East 48th Street New York NY	Approved	\$650.00
<p>OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 10/30/15 Swapped Drawing B, Revision 1.</p>						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53442	15A0507	Intelogic Electric, Inc. 254 40th Street Brooklyn NY 11232	Requested approval for the electric service equipment proposed to be installed	92-77 Queens Blvd. Queens NY	Approved	\$650.00
<p>1) Fire alarm system to be tapped ahead of main service switch. 2) Confirm with Con-Ed the C.T. arrangement in switchboard with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTI) bearing the listing label prior to DOB electrical inspection, the NRTI field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 10/30/15 Fire alarm service switch not metered with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTI) bearing the listing label prior to DOB electrical inspection, the NRTI field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 10/30/15 Fire alarm service switch not metered with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTI) bearing the listing label prior to DOB electrical inspection, the NRTI field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 1/20/16 Job finalized. This drawing is approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTI) bearing the listing label prior to DOB electrical inspection, the NRTI field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 7/20/16 Swapped Drawing A-Revision 3 and Drawing C-Revision 3.</p>						
53149	15A0510	Top Shelf Electric Corporation 4386 Victory Blvd. Staten Island NY 10314	Requested approval for the electric service equipment proposed to be installed	200 East 94th Street New York NY	Approved	\$650.00
<p>OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53315	15A0512	Uptown Electric, Inc. 128-20 14th Avenue College Point NY 11356	Requested approval for the electric service equipment proposed to be installed	Queens Borough Hall 120-55 Queens Blvd. Kew Gardens NY	Approved	\$650.00
OR Length of tap not shown. 11/4/15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 6/10/16 " Rejected" 1) Tap length corrected. 2) Size of the disconnect switch still shows 1600 amp not 2000 amp. 7/19/16 Swapped Drawing 1-Revision 1						
53527	15A0513	Rainbow Electric 76-18 Rockaway Boulevard Woodhaven NY 11421	Requested approval for the electric service equipment proposed to be installed	2269 First Avenue New York NY	Approved	\$650.00
Provide coordination, size and type for meter bank O.C.P.D. 2/17/16 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53172	15A0514	Allan Briteway Electrical Contractors, Inc. 22-09 Queens Plaza North Long Island City NY 11101	Requested approval for the electric service equipment proposed to be installed	Temp 535 Carlton Avenue Brooklyn NY	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
	15A0515	Allan Briteway Electrical Contractors, Inc. 22-09 Queens Plaza North Long Island City NY 11101	Requested approval for the electric service equipment proposed to be installed	Permanent Service 535 Carlton Avenue Brooklyn NY	On Hold	\$650.00
<p>1) Veify FLA for fire pump, f.p. s.s undersized for 177 FLA, should be 169. 2) Coordination and short circuit not submitted. with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code.</p>						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
	15A0517	Corporate Electric Group, Inc. 17 State Street, Suite 4000 New York NY 10004	Requested approval for the electric service equipment proposed to be installed	315 West 25th Street New York NY	On Hold	\$650.00
1) Need old job with this one. 2) Applicant is required to come to explain the work.						
	15A0518	Robert S. Covello Electric 51-20 35th Street Long Island City NY 11101	Requested approval for the electric service equipment proposed to be installed	400 Lafayette Street New York NY	On Hold	\$650.00
1) 5' clearance required in front of service switches. 2) 3' clearance required in front of distribution board. 3) Show all tap lengths on existing, does 400 amp breaker have a main? 4) Service entrance conductors for new 1200 amp ss undersized, and feeder undersized. 5) Verify bus sizing for new 1200A ss.						
53173	15A0520	Lippolis Electric, Inc. 3396 East Tremont Avenue Bronx NY 10461	Requested approval for the electric service equipment proposed to be installed	465 Pacific Street Brooklyn NY	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53151	15A0522	K & G Electric Co., Inc. 747 East 132nd Street New York NY 10454	Requested approval for the electric service equipment proposed to be installed	333 East 46th Street New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53161	15A0523	OM Electric, Inc. 262 West 38th Street New York NY 10018	Requested approval for the electric service equipment proposed to be installed	189 Berry Street Brooklyn NY	Approved	\$650.00
OR This submittal voids out Cal. #52648. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 12/18/15 Swapped drawing 1 and 2-Revision 5s.						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53153	15A0524	Linhill Electrical Contractors, Inc. 7-07 Horace Harding Expressway, Suite 20 Corona NY 11368	Requested approval for the electric service equipment proposed to be installed	417 East 57th Street New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 2/17/16 Swapped drawing 1, Revision 1.						
53159	15A0525	James McCaffrey Thomas McGovern Electrical 27 East 233rd Street Bronx NY 10470	Requested approval for the electric service equipment proposed to be installed	136 East 79th Street New York NY	Approved	\$650.00
OR This submittal voids out Cal.#53034. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53154	15A0526	Qncc Electric 86-40 122nd Street Richmond Hill NY 11418	Requested approval for the electric service equipment proposed to be installed	20 East 9th Street New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53155	15A0527	Response Electric Inc. 680 Lorimer Street Brooklyn NY 11211	Requested approval for the electric service equipment proposed to be installed	900 5th Avenue New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 12/28/15 Swapped drawing 1-Revision 1.						
53156	15A0528	Response Electric Inc. 680 Lorimer Street Brooklyn NY 11211	Requested approval for the electric service equipment proposed to be installed	1125 Park Avenue New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53174	15A0529	Reliant Electrical Contracting, Inc. 628 Classon Avenue Brooklyn NY 11238	Requested approval for the electric service equipment proposed to be installed	Stanley Commons 891 Van Siclen Avenue, Bldg C Brooklyn NY	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53305	15A0530	Sigma Electric, Inc. 52-32 83rd Street, Suite 1-M Elmhurst NY 11373	Requested approval for the electric service equipment proposed to be installed	Bryant Park South 20 West 40th Street New York NY	Approved	\$650.00
<p>1) Verify 5' clearance in front of fire pump service switches, and service switch B-1. 2) Where are remote Con-Ed end boxes located in relation to service rooms. 3) Fire pump service switches 2 and 3 tapped from line side of fire pump service switch 1. 4) Emergency panel ESB-3-1 misidentified on 1 Line drawing with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 9/21/15 Rejected 1) Emergency switchboard ESB-3-1 not shown on 1 Line. 2) Emergency board does not show switch for EDP-1. 3) Indicate changes on all drawings. If no changes were made, indicate so. with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 10/30/15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						
53157	15A0531	Tom Fitzpatrick Electl Contrg Corp. 1643 Utica Avenue Brooklyn NY 11234	Requested approval for the electric service equipment proposed to be installed	Columbia University 100 Haven Avenue New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53249	15A0532	amdeens Electrical Contracting Corporatio 132 10A Liberty Avenue South Richmond Hill NY 11419	Requested approval for the electric service equipment proposed to be installed	Draper Hall 1918 1st Avenue New York NY	Approved	\$650.00
1) 1200 amp A4BQ Doesn't coordinate with 800 amp 2nd fuse ODB Board. 2) Fire pump 1 line show neutral conductor feeding the fire pump. 9/15/15 Job finalized. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53158	15A0533	Horsepower Electric 4109 Fort Hamilton Parkway Brooklyn NY 11219	Requested approval for the electric service equipment proposed to be installed	805 Columbus Avenue New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53160	15A0534	Horsepower Electric 4109 Fort Hamilton Parkway Brooklyn NY 11219	Requested approval for the electric service equipment proposed to be installed	801 Amsterdam Avenue New York NY	Approved	\$650.00
OR Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53256	15A0535	Conductor Electrical Services Inc. 116 West 23rd Street, Floor 5 New York NY 10011	Requested approval for the electric service equipment proposed to be installed	920 Broadway New York NY	Approved	\$650.00
<p>Verify fusing of generator, may be oversized with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. 9/22/15 Job finalized. This drawing approved with the stipulation that the generator, feeders, switchgear, and enclosure (if installed) are listed as a complete assembly from the manufacturer bearing the listing label, section 110.3, and 110.2. The listing documentation is to be kept on site for inspector review.</p> <p>The other option is for the equipment to be field evaluated and listed as a complete assembly by an OSHA recognized "Nationally Recognized Testing laboratory" (NRTL) bearing the listing label prior to DOB electrical inspection, the NRTL field evaluation report is to be kept on site for inspector review.</p> <p>NOTE: Only NRTL authorized manufacturers can build, test, and list the equipment. It is the responsibility of the submitter to ensure compliance with section 110.2(A)(1), 110.2(A)(2), and 110.3 of the 2011 NYC Electrical Code. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						
53191	15A0537	Laredo Electric, Inc. 2477 Arthur Kill Road Staten Island NY 10309	Requested approval for the electric service equipment proposed to be installed	145 West 67th Street New York NY	Approved	\$650.00
<p>Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 3/24/16 Swapped Drawing D-Revision 1.</p>						
53175	15A0539	Zena Electric Inc. 179 Tompkins Avenue O Brooklyn NY 11206	Requested approval for the electric service equipment proposed to be installed	1299 Nostrand Avenue Brooklyn NY	Approved	\$650.00
<p>Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.</p>						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
	15A0543	B & G Electl Contrs of NY, Inc. 38-22 55th Street Woodside NY 11377	Requested approval for the electric service equipment proposed to be installed	NYU Science Building 435 East 30th Street New York NY	Administrative Closure	\$650.00
1) Shw front clearances in front of switchboard DESS-PESS-SB-15-B1 and DES-PESS-SB-A1. 2) Verify 650 KCM conductors. 3) Feeders overfused. 4) Show feeder size to fire alarm switch and system. 5) F.P. feeder not fire rated outside service room. 6) Short circuit study SEC 3.5 recommendations must be addressed. 3/23/16 This job void in lieu of Cal. #53616, Submission #15A0685.						
	15A0545	Inter-Connection Electric, Inc. 6821 8th Avenue Brooklyn Brooklyn NY 11220	Requested approval for the electric service equipment proposed to be installed	Essex Crossing 115 Delancey Street New York NY	Administrative Closure	\$650.00
1) Clarify site plan to show location of service equipment and clearances in front of equipment. 2) How will service be physically protected on job site? 2/24/16 Void submittal as per 15A0772, Cal. #53551.						
	15A0546	Demand Electric, Inc. 230 49th Street Brooklyn NY 11220	Requested approval for the electric service equipment proposed to be installed	1796 Prospect Place Brooklyn NY	On Hold	\$650.00
1) Physical of equipment does not match room layout service switches mismarked and explain transition section without 3' clearance in front of it, not on physical and 1200 amp switch not shown on layout. 2) Clarify feeder from 1200A s.s. to distribution board and conductors between switchboard sections. 3) EGC's undersized on 800 amp feeders. 4) Fire pump information not provided. 5) Vertical section bus size is missing. 6) Correct door swing on E.S.R.						
53168	15A0547	ECNY Electric 42 West 38th Street, Suite #501 New York NY 10018	Requested approval for the electric service equipment proposed to be installed	K224-Hale A. Woodruff H.S. 757 Wortman Avenue Brooklyn NY	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						
53169	15A0548	ECNY Electric 42 West 38th Street, Suite 501 New York NY 10018	Requested approval for the electric service equipment proposed to be installed	K324-Elementary School 800 Gates Avenue Brooklyn NY	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.						

# ADVISORY BOARD CALENDAR

**August 12, 2015**

Approval #	Submission #	Applicant Name and Address	Type of Request	Installation Location	Status	Fee
53170	15A0549	ECNY Electric 42 East 38th Street, Suite #501 New York NY 10018	Requested approval for the electric service equipment proposed to be installed	Q505-NYC Public Schools 160-05 Highland Avenue Queens NY	Approved	\$650.00
Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements. 1/19/16 Swapped drawing 1 of 1-Revision 1.						
53187	15A0554	AL-Lectric Electrical Contracting Inc. 137 Chrystie Street New York NY 10002	Requesting permission to leave as installed a vertical emergency fire pump feeder and conductor support box installed inside a concrete wall inside of a fire rated electrical closet located in the middle of the building where the conductor support box will have a metal cover.	90-02 Queens Blvd. Queens NY	Approved	\$0.00

With the stipulation that a plaque with signage is provided on the 2 hour fire rated sheet rock wall indicating that there is an electrical pull box behind the enclosure. Fire Rated Enclosure's must comply with the following:

1. A P.E. or R.A. must file a PWI as an AIT 3.
2. A Special Inspection TRI form must be submitted by a licensed fire inspection agency to sign off on the fire proofing installation.
3. The fire proofing must be performed by a certified fire proofing installer. Disclaimer: Advisory Board approval is limited to materials received and reviewed by the Board. Contact Con-Edison regarding Blue Book requirements.